This document is made available electronically by the Minnesota Legislative Reference Library as part of an ongoing digital archiving project. http://www.leg.state.mn.us/lrl/lrl.asp

Legacy Fund Restoration Evaluations, Fiscal Year 2013



Report to the Minnesota Legislature

Senate Finance Committee, Subcommittee on Legacy House Environment, Energy and Natural Resources Policy and Finance Committee House Legacy Finance Division

Lessard-Sams Outdoor Heritage Council Clean Water Council

Submitted by Minnesota Board of Water and Soil Resources Minnesota Department of Natural Resources

Date of Report: December 08, 2014

Legislative Charge

The statutory requirements for this report, as amended in M.L 2011, First Special Session, Ch 6:

Parks and Trails Fund: M.S. 85.53, Subd. 5. Restoration evaluations. The commissioner of natural resources may convene a technical evaluation panel comprised of five members, including one technical representative from the Board of Water and Soil Resources, one technical representative from the Department of Natural Resources, one technical expert from the University of Minnesota or the Minnesota State Colleges and Universities, and two other representatives with expertise related to the project being evaluated. The commissioner may add a technical representative from a unit of federal or local government. The members of the technical evaluation panel may not be associated with the restoration, may vary depending upon the projects being reviewed, and shall avoid any potential conflicts of interest. Each year, the commissioner may assign a coordinator to identify a sample of up to ten habitat restoration projects completed with parks and trails funding. The coordinator shall secure the restoration plans for the projects specified and direct the technical evaluation panel to evaluate the restorations relative to the law, current science, and the stated goals and standards in the restoration plan and, when applicable, to the Board of Water and Soil Resources' native vegetation establishment and enhancement guidelines. The coordinator shall summarize the findings of the panel and provide a report to the chairs of the respective house of representatives and senate policy and finance committees with jurisdiction over natural resources and spending from the parks and trails fund. The report shall determine if the restorations are meeting planned goals, any problems with the implementation of restorations, and, if necessary, recommendations on improving restorations. The report shall be focused on improving future restorations. Up to one-tenth of one percent of forecasted receipts from the parks and trails fund may be used for restoration evaluations under this section.

Outdoor Heritage Fund: M.S. 97A.056, Subd. 10. Restoration evaluations. The commissioner of natural resources and the Board of Water and Soil Resources may convene a technical evaluation panel comprised of five members, including one technical representative from the Board of Water and Soil Resources, one technical representative from the Department of Natural Resources, one technical expert from the University of Minnesota or the Minnesota State Colleges and Universities, and two representatives with expertise in the project being evaluated. The board and the commissioner may add a technical representative from a unit of federal or local government. The members of the technical evaluation panel may not be associated with the restoration, may vary depending upon the projects being reviewed, and shall avoid any potential conflicts of interest. Each year, the board and the commissioner may assign a coordinator to identify a sample of up to ten habitat restoration projects completed with outdoor heritage funding. The coordinator shall secure the restoration plans for the projects specified and direct the technical evaluation panel to evaluate the restorations relative to the law, current science, and the stated goals and standards in the restoration plan and, when applicable, to the Board of Water and Soil Resources' native vegetation establishment and enhancement guidelines. The coordinator shall summarize the findings of the panel and provide a report to the chair of the Lessard-Sams Outdoor Heritage Council and the chairs of the respective house of representatives and senate policy and finance committees with jurisdiction over natural resources and spending from the outdoor heritage fund. The report shall determine if the restorations are meeting planned goals, any problems with the implementation of restorations, and, if necessary, recommendations on improving restorations. The report shall be focused on improving future restorations. Up to one-tenth of one percent of forecasted receipts from the outdoor heritage fund may be used for restoration evaluations under this section.

Clean Water Fund: M.S. 114D.50, Subd. 6. Restoration evaluations. The Board of Water and Soil Resources may convene a technical evaluation panel comprised of five members, including one technical representative from the Board of Water and Soil Resources, one technical representative from the Department of Natural Resources, one technical expert from the University of Minnesota or the Minnesota State Colleges and Universities, and two representatives with expertise related to the project being evaluated. The board may add a technical representative from a unit of federal or local government. The members of the technical evaluation panel may not be associated with the restoration, may vary depending upon the projects being reviewed, and shall avoid any potential conflicts of interest. Each year, the board may assign a coordinator to identify a sample of up to ten habitat restoration projects completed with clean water funding. The coordinator shall secure the restoration plans for the projects specified and direct the technical evaluation panel to evaluate the restorations relative to the law, current science, and the stated goals and standards in the restoration plan and, when applicable, to the Board of Water and Soil Resources' native vegetation establishment and enhancement guidelines. The coordinator shall summarize the findings of the panel and provide a report to the chairs of the respective house of representatives and senate policy and finance committees with jurisdiction over natural resources and spending from the clean water fund. The report shall determine if the restorations are meeting planned goals, any problems with the implementation of restorations, and, if necessary, recommendations on improving restorations. The report shall be focused on improving future restorations. Up to one-tenth of one percent of forecasted receipts from the clean water fund may be used for restoration evaluations under this section.

Contributors

Restoration Evaluation Panel:	Greg Berg, Stearns County Soil and Water Conservation District Susan Galatowitsch, University of Minnesota Greg Hoch, MN DNR Fish and Wildlife Greg Larson, MN Board of Water and Soil Resources Carol Strojny, MN Board of Water and Soil Resources Mark Oja, USDA Natural Resource Conservation Service MN Chris Weir-Koetter, MN DNR Parks and Trails
Program Coordinator:	Wade Johnson, MN DNR Ecological and Water Resources
Site Assessors:	John Hiebert, MN DNR Fish and Wildlife Brian Nerbonne, MN DNR Fish and Wildlife Heather Baird, MN DNR Fish and Wildlife Kevin Stauffer, MN DNR Fish and Wildlife Mark Cleveland, MN DNR Ecological and Water Resources Michelle Martin, MN DNR Forestry Dan Shaw, BWSR Carol Strojny, BWSR Shawn Tracy, HDR Inc

Estimated cost of preparing this report

(as required by Minn. Stat. 3.197)

	MN DNR / BWSR
Total value of staff time: Production / duplication	\$4,900 \$100
Total	\$5,000

Table of Contents

Executive Sun	nmary	
Introduction .		
Evaluation Pro	ocess	
Roles a	nd Responsibilities	
Assess	ment Process	5
Progra	m Reporting	5
Site Assessme	ents	
Project	Selection	
	Project Locations	
Project	Evaluation	
	Legacy Funds	
	Clean Water Fund	
	Outdoor Heritage Fund	
	Parks and Trails Fund	
Recommenda	tions for Improving Future Resto	rations 11
Appendix I: P	roject Evaluations	15
Clean	Water Fund	
	Scott WMO	Picha Creek Restoration 15
	Cedar River Watershed District	Dobbins Creek Watershed Restoration 20
	Sauk River Watershed District	Sauk River Runoff Reduction and Riparian Restoration 25
	Stearns Soil and Water Conservation District	Enhanced Shoreline Restoration, Infiltration and Protection

Outdoor Heritage Fund	
Trout Unlimited	Cold Water River and Stream Restoration, Protection and Enhancement
Rollie Johnson Island Natural & Recreational Area Joint Powers	Rollie Johnson Island Shoreland Restoration 48
Minnesota Valley National Wildlife Refuge Trust	Metro Big Rivers Habitat Program, Cherokee Bluff
Parks and Trails Fund	
Three Rivers Park District	Crow Hassen Park Reserve, Hardwood Forest Restoration58

Executive Summary

This report was produced in response to state law (M.L. 2011, First Special Session, Ch. 6) directing the Department of Natural Resources and Board of Water and Soil Resources to convene an expert panel to evaluate restoration projects completed with Clean Water Land and Legacy Funds: Clean Water Fund (M.S. 114D.50), Outdoor Heritage Fund (M.S. 97A.056), and Parks and Trails Fund (M.S. 85.53). This report describes eight restoration program / grant evaluations, consisting of thirteen individual project sites. Projects sites were evaluated by habitat restoration experts chosen because of their knowledge of local habitat types and restoration practice. As directed in statute, projects are evaluated relative to:

the law, current science, and the stated goals and standards in the restoration plan.

The panel determined that all projects have been implemented in compliance with applicable appropriation laws and reporting requirements for each Fund. Practices implemented were within the scope of current science based restoration practices and are overall on trajectories that have the potential to meet planned project goals.

Statute also directs the panel's report to:

determine if the restorations are meeting planned goals, any problems with the implementation of restorations, and if necessary, make recommendations on improving restorations.

Based on review of all site assessments to date, the Panel identified the following areas for improving future restorations and the restoration evaluation process:

- Improved Documentation
- Improved Restoration Training Statewide
- Evaluation Process Improvement

To provide guidance on how to turn the Panel's recommendations into actions the program coordinator has outlined the basis for these recommendations, specific actions to address them and how their implementation success will be tracked in the Recommendations section. Discussion of additional specific areas for improving restoration practices and processes will be presented in the Fiscal Year 2014 report.

Introduction

State law (M.L. 2011, First Special Session, Ch. 6) directs the Department of Natural Resources (DNR) and Board of Water and Soil Resources (BWSR) to conduct evaluations of habitat restoration projects funded by the Clean Water Fund (M.S. 114D.50), Outdoor Heritage Fund (M.S. 97A.056), and Parks and Trails Fund (M.S. 85.53). BWSR is the responsible agency for Clean Water Fund restoration evaluations, DNR is the responsible agency for Parks and Trails Fund evaluations and DNR and BWSR are jointly responsible for Outdoor Heritage Fund restoration evaluations. DNR and BWSR (Agencies) have elected to combine the administration and reporting for the three statutory requirements in a single Legacy Fund Restoration Evaluation program. The law directs BWSR and DNR to convene for each of the three funds a restoration evaluation panel (Panel) containing at least five technical experts who will evaluate a sample of up to 10 restoration projects annually. Statute also directs DNR and BWSR to assign a coordinator for the Panel. The coordinator is responsible for coordinating site assessments, selecting projects to be evaluated, and providing reports to the Legislature and governing councils. Evaluation reports are directed to determine whether restorations are meeting planned goals, identify problems with implementation and, if necessary, provide recommendations for improving future restorations.

The Agencies plan to improve conservation outcomes across the State through the evaluation process. Working collaboratively with project managers to identify gaps and capture lessons learned from restoration implementation, the Agencies will utilize this valuable information to support future practice through restoration training and technical assistance.

Evaluation Process

Roles and Responsibilities

Evaluation Panel

By law, the evaluation Panel is responsible to:

- Evaluate restorations relative to the law, current science, and the stated goals and standards in the restoration plans; and
- Provide findings on the evaluations, determining whether restorations are meeting planned goals, identify problems with implementation of restorations and, if necessary, provide recommendations on improving restorations.

Statute requires that the Panel includes:

- a. one technical representative from the Board of Water and Soil Resources,
- b. one technical representative from the Department of Natural Resources,
- c. one technical expert from the University of Minnesota or the MN State Colleges and Universities,
- *d. two representatives with expertise related to the project being evaluated*
- e. may add a technical representative from a unit of federal or local government

Members of the Restoration Evaluation Panel are unpaid technical experts. The Panel was chosen to fulfill the statutory requirements for agency representation and to provide a balance of needed expertise. To the extent practicable, Panel members have specific expertise in prairie/grassland, forest, wetland, or aquatic ecosystems and habitat restoration techniques, so that at least one panel member will have proficiency related to any project being evaluated. The panel may seek advice and assistance from others including Site Assessors with additional expertise to help the panel in its work.

Members were selected from a pool of recommendations submitted by agency staff and other partner organizations. Appointed Panel members are asked to serve terms spanning at least two fiscal years. As statute permits, a sixth member from a federal agency was chosen to provide additional expertise and perspective to the evaluation process. Panel members serving during Fiscal Years 2012 and 2013 are shown below.

Statutorily required member		
(as listed above)	Panel member:	Affiliation:
а.	Greg Larson / Carol Strojny	MN Board of Water and Soil Resources
b.	Chris Weir-Koetter	MN DNR Parks and Trails
С.	Sue Galatowitsch	University of Minnesota
d.	Greg Berg	Stearns Co. Soil and Water Conservation District
d.	Greg Hoch	MN DNR Fish and Wildlife
e.	Mark Oja	USDA Natural Resource Conservation Service MN

Program Coordinator

The program coordinator is responsible for coordinating site assessments, program administration and managing the work of the Panel for the three Funds. By law, the coordinator is responsible for:

- Identifying a sample of up to ten habitat restoration projects completed with funding from the Parks and Trails Fund, Outdoor Heritage Fund, and Clean Water Fund;
- Securing the restoration plans for the projects selected;
- Summarizing the findings of the Panel; and
- Providing reports to the legislature on Panel findings.

The Coordinator also leads efforts to facilitate and document continuous improvement in restoration practice. To facilitate these efforts, the Coordinator delivers Panel recommendations to the Agencies, project managers and partner organizations, then works with the Panel and Agencies to identify actions and provide guidance for implementing improved methods. The coordinator tracks, evaluates and reports on the progress and effectiveness of improvement actions. The Agencies have assigned a single coordinator to ensure consistency in program implementation. A proportionate amount of the three Legacy Funds is used to support the coordinator position and a memorandum of understanding (MOU) between the Agencies guides cooperative support for this position. The coordinator position is currently housed in DNR's Ecological and Water Resources Division.

Site Assessors

The site assessors are responsible for conducting the site evaluations and providing the results of the assessments, in collaboration with the Program Coordinator, to the Panel for evaluation. Site assessors are selected based on knowledge of restoration applications in the given project habitat type and project location. Site assessors work closely with the coordinator in assessing project plan materials, conducting site evaluations, and participate in discussion with the Panel to ensure queries are adequately addressed. Site assessors may be State agency staff, LGU or Federal agency staff or a private contractor. Services provided by the site assessors are negotiated through the use of contracts, State Interagency Agreements, or work assignments.

Project Managers

Project managers responsible for implementation are expected to actively participate in the restoration evaluation process. Project managers work with the program coordinator to provide the necessary project background information. Project managers are also expected to attend the site evaluations when possible to not only identify project work sites for the site assessors, but to provide important project context, and answer any questions that may arise.

Project manager affiliations vary between Funds and projects. It is necessary to acknowledge the diversity of managing organizations and the scope and focus of their practice when evaluating project implementation. Project managers for the three Legacy Fund restoration projects may include, but are not limited to:

- Clean Water Fund project managers
 - Soil and Water Conservation District (SWCD) manager or technician,
 - Watershed District staff,
 - Watershed Management Organization (WMO) staff,
 - County Water Resource or Environmental Services staff
 - City Water Resource staff
- Outdoor Heritage Fund Project Managers
 - State agency staff (DNR, BWSR)
 - Federal agency staff (USFWS)
 - County conservation and land management staff
 - Watershed District staff
 - Non-governmental wildlife organizations
- Parks and Trails Fund Project Managers
 - MN DNR Parks and Trails resource management staff
 - Three Rivers Park District (via Met Council appropriation)
 - Other outstate Park managers, when/if restoration projects are implemented

Assessment Process

DNR, BWSR and the Panel developed a process that provides for meaningful evaluation of project effectiveness while keeping the process as simple and consistent as possible. A standardized Site Evaluation Form was developed by the Agencies and the Panel to provide essential project information and answer the key evaluation requirements as directed by law. The effectiveness of this form will be assessed and improved in future years based on feedback from the Panel, site assessors and project managers.

The project evaluation process strives to include project managers to the extent possible in conducting site visits and communicating lessons learned from project implementation. The Agencies and the Panel believe that facilitating an inclusive evaluation process with project managers will increase the transfer of knowledge between field practitioners and the Agencies and ultimately improve restoration outcomes.

Program Reporting

State law directs the Agencies to "summarize the findings of the panel and provide a report" for each of the three funds. The Agencies elected to convene the same panel and combine the reporting for each of the three funds into one report. The combined administrative and reporting structure allows for a comprehensive and consistent process, while accommodating for the unique attributes and requirements of each individual Fund.

Site Assessments

Project Selection

The program coordinator chose projects as a representative sample of habitat types and geographic distribution. Project habitat types featured in this report include six stream, three lakeshore, two forest and one grassland. Projects with the following criteria were considered eligible for selection:

- Statement of "restoration", "reconstruction", "re-establishment" or "re-creation" in the project description.
- Manipulation of a substantially degraded site with the goal of returning the site's natural/historic ecological structure and/or function (e.g. Conversion of an agricultural field to native prairie vegetation; break tile or plug ditch to flood historic wetland).
- For Outdoor Heritage Fund: projects reported as "restore"

The number of projects selected was in relative proportion to each Fund's appropriation to restoration evaluations. The projects described include four Clean Water Fund Grant Programs with eight project sites, three Outdoor Heritage Fund Program Appropriations with four project sites and one Parks and Trails Fund Project. All eight grants and appropriations featured in this report funded restoration activities at multiple dispersed project sites. A smaller subsample of project sites was typically evaluated.



Location of projects featured in FY-2013 report. Background color delineates Outdoor Heritage Fund Planning Sections.

Restoration Evaluation for Legacy Projects – Fiscal Year 2013

Project Evaluation

Projects were evaluated by site assessors who are not affiliated with the respective projects. Sites were assessed by visual inspection of the project's structural components and plant materials. Project managers participated in all site visits. All projects evaluated are in early establishment or still being implemented due to the recentness of the Legacy Funds. Restored plant communities may take several years or even decades to mature. Evaluations are based on observations of the present and projected conditions of the project site relative to the project goals. Observations by field assessors on project effectiveness, estimated outcomes based on current conditions and application of current science are summarized in individual project evaluations, Appendix I.

As directed in statute, projects are evaluated relative to:

the law, current science, and the stated goals and standards in the restoration plan

The Panel determined that all projects evaluated were completed in compliance with applicable laws and seem likely to meet planned goals. It will take several years of monitoring by project managers to determine if longer term outcomes will be achieved. Restoration science is continually evolving and current state of the art practice is an area of ongoing discussion between practitioners, researchers, government agencies and stakeholders. Practices implemented were within the range of current science based restoration practices for the given project type.

Legacy Funds

Each of the three Legacy Funds has a distinct focus on restoration projects directed by the Fund's purpose. For each of the Funds, projects are evaluated relative to the stated goals of the individual project and with an understanding of the purpose of the particular Legacy Fund. All project assessments are focused on estimated effectiveness, durability and progress towards the stated restoration goals based on conditions at the time of the site visit. Observations from these discrete project sites do not represent an evaluation of the overall clean water, habitat or ecological restoration program.

Clean Water Fund

The constitutionally directed purpose of the Clean Water Fund is:

to protect, enhance, and restore water quality in lakes, rivers, and streams and to protect groundwater from degradation

The primary goal of Clean Water Fund restoration projects is to restore water quality. Implementation of these water quality restoration projects is typically directed by a local water management plan or TMDL Implementation Plan that guides the types of projects and locations in the watershed where restoration activities will support water quality improvement. Restoration sites may engage several habitat types in the landscape including streams, shorelines and various upland land cover types and

habitats. Projects evaluated are a selected subset of Clean Water restoration projects sites within a larger watershed scale water quality improvement effort.

Clean Water Fund restoration projects featured in this report are funded through the competitive grants programs administered by the Board of Water and Soil Resources. Clean Water Fund Statute 114D.50 Subd. 4. (a) requires:

A project receiving funding from the clean water fund shall include measurable outcomes, as defined in section 3.303, subdivision 10, and a plan for measuring and evaluating the results. A project must be consistent with current science and incorporate state-of-the-art technology.

The Panel determined that all projects reviewed have complied with statutory requirements for presenting planned measurable outcomes and planning to evaluate results. Project managers provide planned measureable outcomes in standard reporting to the Board of Water and Soil Resources. Measureable outcomes are typically presented in the form of a modeled pollutant load reduction. Evaluation of the project results is fulfilled by routine, uniform inspections conducted by local project management staff at regular intervals (typically annual). Inspection forms are kept on file by project managers.

Outdoor Heritage Fund

The Outdoor Heritage Fund is constitutionally directed to:

restore, protect, and enhance wetlands, prairies, forests, and habitat for fish, game, and wildlife.

The primary goal of Outdoor Heritage Fund restoration projects is to restore specific wildlife habitat types. Implementation of these habitat restoration projects is typically guided by a statewide or national habitat plan that guides the types of projects and locations in the landscape where habitat restoration activities can best support habitat improvement goals. Restoration sites may engage several habitat types including shorelines, streams, wetlands, grasslands and forests. A selected number of Outdoor Heritage restoration projects within a larger scale habitat restoration and protection program are evaluated.

Outdoor Heritage Fund restoration projects included in this report were implemented with fiscal year 2010 and 2011 appropriations and are subject to M.L 2009, Chapter 172, Article 1, Section 2. Subd. 10. Project Requirements, and M.L 2010, Chapter 361, Article 1, Section 2. Subd. 9. These laws direct all project implementers to plant vegetation and sow seed of ecotypes native to Minnesota to the extent possible and restoration projects to provide an ecological restoration and management plan. All projects reviewed in this report have documented planting plans and seed lists to support fulfillment of these requirements.

Outdoor Heritage Fund restoration projects must also prepare a restoration and management plan, as required by M.L 2009, Chapter 172, Article 1, Section 2. Subd. 10. (3)

for all restorations, prepare an ecological restoration and management plan that, to the degree practicable, is consistent with the highest quality conservation and ecological goals for the restoration site. Consideration should be given to soil, geology, topography, and other relevant factors that would provide the best chance for long-term success of the restoration projects. The plan shall include the proposed timetable for implementing the restoration, including, but not limited to, site preparation, establishment of diverse plant species, maintenance, and additional enhancement to establish the restoration; identify long-term maintenance and management needs of the restoration and how the maintenance, management, and enhancement will be financed; and use the best available science to achieve the best restoration

The program coordinator verified and the Panel concurred that all projects reviewed provided and have on file planning and implementation documentation consistent with Subd. 10(3), as above.

Parks and Trails Fund

The Parks and Trails Fund is constitutionally directed to:

support parks and trails of regional or statewide significance.

The primary goal of Parks and Trails Fund restoration projects is ecological restoration of specific habitat types within natural areas of State and Regional parks. Implementation of these restoration projects is guided by State or Regional Park natural area management plans that guide the types of projects and locations in the landscape where restoration activities can best support specific habitat improvement goals. Restoration sites may engage several habitat types including shorelines, streams, wetlands, grasslands and forests. A selected number of Parks and Trails restoration projects are evaluated in this report.

Parks and Trails Fund Statute 85.53 Subd. 2 requires:

A project or program receiving funding from the parks and trails fund must include measurable outcomes, as defined in section 3.303, subdivision 10, and a plan for measuring and evaluating the results. A project or program must be consistent with current science

The Parks and Trails Fund project featured in this report was funded through the Metropolitan Council's appropriation by a grant to Three Rivers Park District for restoration activities in the Regional Park System. This grant complied with statutory requirements for presenting measurable outcomes as reported in acres of specific upland habitat types restored and linear feet of shoreline restored. The program coordinator verified and the Panel concurred that evaluation of project results is fulfilled through the project manager's documentation of ongoing monitoring and adaptive management activities.

Recommendations for Improving Future Restorations

Statute for restoration evaluations directs the Panel to determine:

any problems with the implementation of restorations, and if necessary, recommendations on improving restorations.

The emphasis of reporting is also directed in statute.

The report shall be focused on improving future restorations.

The Panel recommended investment in the following three areas to improve restoration practice in Minnesota and strengthen the restoration evaluation process.

Improved Documentation

The Panel recommends that basic project data should be consistently documented in a simple format that enables funding organizations and current and future managers to understand the essential components of a restoration project and the funded phases. Project data should be permanently housed in a designated location and be readily accessible. One of the managing project partners should be designated as the responsible party for permanently holding project data.

Well documented projects have these attributes and benefits:

- Clear project goals linked directly to desired outcomes provide managers and stakeholders with consistent assumptions.
- Easily observable, quantifiable measures of success allow for the effective tracking of progress towards desired outcomes and directing future actions.
- Facilitate improved communication of lessons learned to benefit future projects.
- Provide a basis to evaluate outcomes and determine if projects are strategic conservation investments.

While many Legacy Fund restoration projects included thorough documentation, the Panel noted gaps in achieving a consistent level of documentation across all Funds. Project plans, in some instances, were deficient in providing clear goals. Shortcomings observed included:

- Project specific goals were not always clear. In some cases, implemented actions were considered to be goals. While implemented actions were typically adequately documented, the actions taken were often not explicitly linked to the overall goal(s) of the funding.
- Plans lacked easily observable, quantifiable measures for managers to readily gauge project success post installation.

The Panel considers consistent documentation of essential planning and implementation data to be a prerequisite for effective projects. The Panel recommends that the following data should be consistently prepared to benefit management and gauge outcomes:

- Goals and Objectives: [The project should have clearly defined outcome based goals and specific measureable objectives, against which project progress and success can be measured]
 - \circ $\;$ Goal(s): [Describe the purpose of this project with regards to larger goals]
 - What is the long term desired condition of this site? [This is a description of the desired structure or community composition. e.g. specific native plant communities]
 - Quantifiable Objectives [Measureable indicator or milestone toward desired outcome of this project phase; such as greater than X % cover in 2nd yr. Objectives should be readily observable]
- Project location and setting: [A description of the project location should include, at a minimum, the county, township, range, and section where the project is located. A detailed site map with defined project boundaries or similar information e.g., legal description, aerial photos should also be included]
- Existing site conditions: [Documentation of the existing site conditions is critical to both the development of a restoration plan and assessment of the effectiveness of restoration actions. Documentation of existing site conditions may include some or all of the following]
 - Site characteristics: [Description of topography, soils, hydrology, land cover, wildlife, special elements]
 - Baseline data (quantitative if available): [e.g. plant species present and abundance, stream channel profile, water quality data]
 - Surrounding landscape conditions, land cover / Important adjacencies:
- Restoration work plan: [Provide a description of actions, materials and an implementation schedule]
 - Materials (seed mixes, soil, rocks, etc.)
 - Specific work activities with timeframe, anticipated schedule and actual implementation date(s) when completed
- Long-term management plan: [Description of planned long-term management activities, including strategies for monitoring and maintenance of the restoration site. Anticipated funding source]

A project documentation template that could be adopted by all three Legacy Funds and example project data showing how essential planning and implementation documentation could be displayed is currently in the process of development by the program coordinator. The program coordinator has sought the input the Panel, Agency staff and project managers in the development process. This template guidance will be presented in the Fiscal Year 2014 evaluation report.

Improved Restoration Training Statewide

The Panel recommends that statewide efforts to disseminate restoration best practices be continued and bolstered to meet the needs of restoration practitioners. Compiling and disseminating current science based restoration practices and showcasing exemplar challenges and successes from the field will be critical to improving practice. The types of funded projects and the community of restoration practitioners throughout the State are diverse. Trainings must be appropriate and adaptable to meet the needs of these diverse projects and practitioners. Training must also be able to reach disperse outstate managers through digital means or local technical support. A suite of formal classroom, peer to peer and field based experiential learning environments should be employed as appropriate to meet training needs.

Two examples of effective formal training are given here.

- Restoring Minnesota: Five online training components and associated field training sessions to support dissemination and application of restoration best practices are available through the Ecological Restoration Training Cooperative coordinated by the University of Minnesota in partnership with MN DNR, BWSR and MN Department of Transportation
 (http://cce.umn.edu/Restoring-Minnesota). This program is designed to support foundational restoration skills and knowledge for a wide array of practitioners including professional staff, technicians and community members by sharing the best available knowledge from research and practice.
- BWSR Academy: State of the art training in technical and operational restoration practices is provided by the annual BWSR Academy training (<u>http://www.bwsr.state.mn.us/academy/</u>). This training provides usable technical skills, to primarily local government staff, for implementing restoration projects and administering programs funded by BWSR grant programs.

Potential gaps and opportunities for expanded trainings will be identified by the Panel and program coordinator by comparing needs identified from restoration project evaluations with the content of these and other available trainings. Targeted areas for restoration training and how lessons learned from restoration evaluations could support these trainings will be identified in future reports.

Evaluation Process Improvement

The Panel recommends that strategic improvements be made in the restoration evaluation process to more effectively accomplish statutory goals and contribute to improvement in restoration outcomes. Actions for improvement include:

- Follow-up site evaluations: Track critical aspects of project effectiveness by selecting a subset of
 previously evaluated projects for follow up evaluations. Follow up assessments will further
 inform the accuracy of initial site assessments and can be used to recalibrate field assessment
 methods. Two sites evaluated in 2012 were revisited in 2013. It is anticipated that two or more
 sites will be revisited per Fund each year.
- Case studies: Create case studies to inform future restoration practice and policy. Examine the process, decision making and outcomes of selected projects to best learn from challenges and successes in implementation. Case studies will be included as appendices in future restoration evaluation reports. They may also be used to support technical assistance guidance and restoration trainings. It is anticipated that at least two in-depth case studies of projects and/or practices will be produced annually. The program coordinator will work with the Panel and Agencies to determine effective mechanisms and formats for highlighting projects and practices for target audiences.
- Track factors of success: Track environmental, social and operational factors that influence restoration success. Factors such as public and private landownership, environmental extremes, type of implementing organization, high level plan guidance, plan documentation, field monitoring protocols, project manager turn over and shifts in state of the art restoration techniques should be assessed. Within ten years, trends and indicators of project success and areas for improvement should emerge as the sample of evaluated projects becomes larger. Findings should be compiled and disseminated by the evaluation program coordinator to help guide future restoration planning and management. A follow up survey of evaluated project managers will provide essential data on project success and associated organizational and operational factors. An initial survey of factors influencing Legacy restoration projects is anticipated to be presented in 2017, based on findings from the first five years of the evaluation program.

Appendix I: Project Site Evaluations

Clean Water Fund, Fiscal Year 2010
Restoring Upper Porter and Picha Creeks – Picha Creek Restoration

Project Sponsor:	Scott Watershed Management Organization			
Partners:	Scott Soil and Water Conservation District			
Grant Period:	January 2010 – December 2011			
Contact:	Paul Nelson, (952) 496-8475, pnelson@co.scott.mn.us			

Project Narrative

Over thirty miles of stream bank erosion have been documented along Sand Creek and its tributaries. These streams are considered as impaired due to sediment in them. Research suggests that 70% of the sediment is coming from channel sources. The Scott WMO has developed a strategy for restoring fluvial geomorphic processes, improving riparian vegetation and buffering, reducing runoff, and the completion of a limited number of capital improvements to stabilize acute stream stability problems. Sand Creek and Picha Creek are also listed as having impaired fish habitat. Probable stressors include sediment and habitat fragmentation (i.e., fish migration barriers). This project includes two improvement projects to stabilize the more unstable stream reaches as well as one fish migration barrier.

The Upper Porter Creek project addresses four bank erosion sites in Section 36 of Cedar Lake Township. Treatment technologies consist of bio-engineering approaches using large woody debris cribs, bank sloping and vegetative planting. There will also be some livestock exclusion and a short section with rock protection. The Picha Creek stabilization involves elevating the incised channel bed in some locations, excavating a floodplain bench, stabilizing the banks with biodegradable materials and native plantings,

and the installation of buried grade control and exposed cobble and gravel riffle features. The Picha Creek project will also include habitat improvement and remove a fish migration barrier.

The project will require on-going inspection and maintenance to ensure establishment of the bioengineered practices. The WMO will complete inspections on a 3 year rotation over the contract period, and pay for necessary maintenance from the WMOs annual funds for targeted projects. The WMO is willing to assume these long term maintenance responsibilities since the public benefits are much more than the property owners.



Board of Water and Soil Resources

Evaluation Summary

The Picha Creek Restoration was assessed for this evaluation. This project stabilized approximately 2600 linear feet and reduced sediment loading to Picha Creek and Sand Creek by an estimated 900 tons per year. Additionally a significant fish migration barrier was removed and habitat was enhanced in the reach. This project applied an innovative and challenging design of raising the streambed for the half

mile reach with cobbles and anchoring the streambank with root wads. Channel design used sound methodology and has proven to be stable during flood events.

Project managers indicated that through this project they learned lessons regarding phased installation and maintenance regimes for seeded perennial vegetation. Upon completion of in channel work in the fall of 2011 the riparian buffer zone was seeded and simultaneously planted with woody shrubs. Suppression of undesirable and invasive plants in the native seeded planting was completed with hand held brush cutting equipment in and around the woody shrubs. This maintenance would likely have been completed more efficiently and cost effectively with large mowing/clipping equipment for the first two years; this was not possible due to the presence of the woody plantings. Phasing of the riparian buffer plantings so the woody plants were installed at least two years after the seeding would have facilitated more efficient management during the seed establishment phase.

Panel Comments / Recommendations:

- Innovative and challenging design to raise streambed for the entire reach of the project
- Stated goals were clear and outcome based; completed successfully
- Riparian re-vegetation may be most ecologically appropriate and cost effective if allowed to revegetate as Riparian Cottonwood forest

Clean Water Fund - Scott WMO	, Picha Creek Restoration
-------------------------------------	---------------------------

PROJECT EVAL	UATION FORM
PROJECT BACKGROUND	
Project Name: Picha Creek Stream Restoration	Date of Review: 8/15/2012
Project Location: County Scott Township/Range/Sectio	n 115/23/33-34
Project Manager / Affiliated organization, Contact: Jason S	Swenson/Scott WMO
Fund: OHF 🔲 CWF 🔀 PTF 🗌	Project Start Date (Fiscal Year): 20 12
Predominant Habitat Type: Prairie/Savanna/Grassland [🗌 Wetland 🗌 Forest 🗌 Aquatic 🛛
 Goal(s) of the restoration 1) Stabilize stream channel Create fish passage. 	to reduce sediment loading, 2) Enhance fish habitat,
Quantifiable objectives of the restoration 900 tons of sedi	ment loss pre-project.
What plans / record of project decisions / prescription wor Initial site evaluation used to identify project need, includir project topography, location and design of structural element	ksheets are available? Where are they located? ng pre-project photos. Project plans indicated pre and pos ents added for habitat.
2. Is habitat restoration a primary or secondary objective	e of the project? Primary 🛛 Secondary 🗌
3. What is the status of the project? Treatment / estab	lishment phase 🛛 🛛 Post-establishment phase 🗌
4. Has the plan or project implementation been modified If yes, why and how?	d from the original plan? Yes 🔲 No 🔀
Have alterations in plan or implementation changed the pr If yes, how?	oposed outcomes? Yes 🔲 No 🔀
PROJECT ASSESSMENT	
5. Site description (by reviewer): Picha Creek is a small t some baseflow throughout the year, but flow is flashy due high, suggesting bank erosion and channel degradation ma the stream was an incised, straight (likely artificial) channel successional trees. Channel condition was fairly uniform, w cover. Substrate was predominantly sand. A road crossing a control to halt the upstream progression of a headcut. This flows.	ributary to Sand Creek. The stream appears to maintain to upstream agricultural land use. Sediment inputs appea y be occurring upstream of the project location. Pre-proje I flowing through a narrow riparian corridor of early- ith a wide and shallow cross section lacking in instream at the upstream end had been armored to serve as grade grade control functioned as a fish barrier during most

Clean Water Fund - Scott WMO, Picha Creek Restoration

Topography: Site is located on a relatively flat terrace within the Minnesota River Valley, downstream of a reach of higher gradient where the stream flows down the valley wall from the adjoining uplands. Pre-project the steam was highly incised, likely due to past straightening. Streambanks were near vertical and eroding, with inadequate floodplain area.

Hydrology: Land use in the watershed is predominantly row crop agriculture, with a few wetlands and lowdensity residential developments. Based on recent deposition in the floodplain of the stream, flows are flashy with a high bedload of sediment. During dry periods, the stream appears to maintain a minimal amount of flow that supports small-bodied fish species.

Vegetation (structure, dominant species % cover, invasive species (MN DNR) % cover, other): Floodplain areas adjacent to the stream were seeded with a native prairie mix, and planted with bare root trees. The seeding has not established will, likely due to successive floods that have flowed across newly planted areas. A follow-up seeding was done this past summer, but it too had flooding issues. Vegetation is predominantly weeds at present, such as ragweed, giant ragweed, reed canary grass, smartweed, and volunteer cottonwoods. Bareroot tree seedlings appear to be surviving well. Scott County has expressed a willingness to continue managing vegetation to discourage weed growth and establish native vegetation.

Surrounding conditions (adjacent land use / veg.): Upland areas are in agricultural use, either as tree nursery or row crops.

6. Survey methods used (include deliverable format, # of pgs.): Visual reconnaissance of the project area, focusing on stream channel stability, habitat, and riparian vegetation establishment.

7. Is the plan based on current science (best management practices, standards, and guidelines)?

Yes No Describe for yes or no. The project design incorporated modeling of flood flows to assess channel competence to transport water and sediment while maintaining channel stability. Pre-project sediment grain sizes within the project reach as well as an upsteam reference reach were used to assess sediment entrainment size. The project addressed channel entrenchment by raising the grade of the stream by 1-2 feet, as well as widening the floodplain. The grade is tied into the bed elevation downstream of the project reach by a series of riffles constructed with immobile-sized cobbles. By raising the grade of the stream, the former fish barrier at the bridge has been buried to where the stream channel seamlessly ties into the upstream elevation, removing any impediment to fish passage. The grade of the channel was raised using a mixture of sediment sizes, some mobile and some immobile, so that the bed will not degrade, but may "flex" if significant scour is applied, such as a large tree falling and partially blocking flow.

8. List indicators of project outcomes at this project stage: The stream channel appears to be functioning as designed. It was withstood multiple flood events in the first year with little to no change in plan form or bed elevation. There appears to be some deposition in the channel occurring that is creating a smaller low-flow channel within the larger bankfull channel. This type of adjustment is common in stream restoration projects, where the stream creates minor adjustments to establish an equilibrium with the new boundary conditions.

9. Does the project plan / implementation of the project plan reasonably allow for achieving proposed project outcome(s)? Yes No Explain. The channel appears to be stable, and should significantly reduce the amount of sediment loss from steambanks. Fish habitat is improved, as evidenced by schools of minnows in the project reach that anecdotally were not present pre-project. Fish passage has been addressed at the bridge, which is no longer a barrier to upstream movement.

10. Are corrections or modifications needed to meet proposed outcomes? Yes 🛛 No 🗌
If yes, explain. Continued maintenance and perhaps additional plantings will be needed to properly establish native
vegetation in riparian areas. Scott County has expressed a commitment to achieving that goal. Channel design
appears sufficient that even modest success at establishing permanent native vegetation will still allow the project to
meet goals.

11. Has anything been done or planned that would detract from existing or potential habitat? If yes, explain.

Yes 🗌 No 🛛

Clean water runu - Scott wivio, Ficha cleek nestoratio	Clean V	Water	Fund -	Scott	WMO.	Picha	Creek	Restoratio
--	---------	-------	--------	-------	------	-------	-------	------------

12. Are proposed future steps, including long-term management, practical and reasonable?	Yes 🛛 No 🖂
If no, explain. Scott County is still deciding what will be done to address issues with establishing n	ative vegetation. It
is unclear at this point whether future management will be successful.	

13. Are follow-up assessments needed? Yes 🛛 No 🗌 Explain. Follow up on vegetation establishment.

14. Additional comments on the restoration project. This was an innovative project that addressed multiple problems in one project. Raising the stream bed of an incised channel is not easy, and it appears that the project team pulled it off well.

1.

2.

3.

Low

High

Medium

 \boxtimes

PROJECT EVALUATION

The project will:

- a. Likely not meet proposed outcomes
- b. Minimally meet proposed outcomes
- c. Meet proposed outcomes
- d. Likely exceed proposed outcomes
- e. Greatly exceed proposed outcomes

Provide an explanation of the reason(s) for the determination. Channel design used sound methodology, and produced a project that has proven to be stable even in the face of multiple floods just after project completion, the most vulnerable stage for stream restoration projects because rooted vegetation has yet not taken hold to prevent erosion. As vegetation work by Scott County progresses, project stability should increase. The stream channel's design has already shown that even a moderate establishment of deep-rooted vegetation will allow the channel to be stable, meeting the goal of reduced sediment input. Fish habitat appears improved, with a heterogeneous mix of riffles, pools, fine and large substrate that will provide habitat for a diverse array of species. Fish passage has also been addressed by raising the bed of the stream to eliminate the drop at the bridge crossing.

Confidence of outcome determination

Site Assessment Lead(s) Conducting Site Review (Signature Required): Brian Nerbonne

Clean Water Fund, Fiscal Year 2011 Dobbins Creek Watershed Restoration

Project Sponsor:	Cedar River Watershed District
Partners:	Mower County Soil and Water Conservation District, Red Rock Township
Grant Period:	January 2011 – December 2012
Contact:	Justin Hanson, (507) 434-2603, justin.hanson@mowerswcd.org

Project Narrative:

In the summer of 2011, conservation practices were installed in the upper reaches of Dobbins Creek to stabilize eroding stream banks. We contracted with the non-profit Minnesota Conservation Corps to assist with the labor. The crew worked efficiently, the weather cooperated perfectly, and the project

came together exactly as planned. The banks of Dobbins Creek were armored with native cedar trees and anchored to the banks. Once the project was complete, we cut the side slopes back to reduce future erosion in the newly protected banks. The site was seeded and matted to assure that the final project had adequate stability once vegetation was established.

This was a new conservation practice for the staff and the community. Because of this, it generated significant media coverage from the local newspaper and television stations, broadening the public outreach and knowledge of water management in the area.



Board of Water and Soil Resources

Evaluation Summary

Water quality projects in the Dobbins Creek Watershed were informed by an Ag Watershed analysis conducted by Cedar River Watershed District. Projects funded through this grant were completed by Cedar River Watershed District in partnership with the Mower SWCD and Red Rock Township. Two projects on the North Branch of Dobbins Creek were visited in October 2012. A roadside stabilization along a Township Road reduced sediment erosion to the Creek and a Cedar tree revetment stabilized an eroding bank in a riparian corridor through agricultural fields. Both projects applied accepted, durable structural and vegetative stabilization practices to address the goals of reducing erosion and sediment loading.

Panel Comments / Recommendations:

- Cedar revetment: Valuable "soft armor" stabilization in an agricultural riparian zone; potential continued erosion at the downstream end of the project is a concern, should be monitored by managers.
- Township roadside stabilization project: SCS construction specifications for seeding, circa 1989, are antiquated and should not be used in the plan set; more appropriate seed mixes are readily available (e.g. BWSR Native Construction Seed Mix 32-241)

PROJECT EVA	ALUATION FORM VP 580 th Ave Date of Review: 10-1-2012 ction a Hanson Project Start Date (Fiscal Year): 20 <u>11</u> Wetland Forest Aquatic orth Branch of Dobbins Creek east of 580 th Ave. bank and toe wrksheets are available? Where are they located? s (SCS, circa 1989), and a JPA-Engineer plan set are held by we of the project? Primary Secondary 🔀
IND anch Dobbins Creek, Red Rock TW y Mower Township/Range/Sec ted organization, Contact: Justin PTF□ be: Prairie/Savanna/Grassland ration Stabilize bank along the No of the restoration Stabilization of roject decisions / prescription wo gineer construction specifications ed District/Mower SWCD on a primary or secondary objection	VP 580 th Ave Date of Review: 10-1-2012 ction Hanson Project Start Date (Fiscal Year): 20 <u>11</u> Wetland Forest Aquatic Aquatic of Wetland Forest Aquatic S orth Branch of Dobbins Creek east of 580 th Ave. bank and toe we have a start and the bank and toe orksheets are available? Where are they located? 5 (SCS, circa 1989), and a JPA-Engineer plan set are held by we of the project? Primary Secondary X
anch Dobbins Creek, Red Rock TM y Mower Township/Range/Sec ted organization, Contact: Justin PTF	VP 580 th Ave Date of Review: 10-1-2012 ction Hanson Project Start Date (Fiscal Year): 20 <u>11</u> Wetland ☐ Forest ☐ Aquatic ⊠ orth Branch of Dobbins Creek east of 580 th Ave. bank and toe wrksheets are available? Where are they located? 5 (SCS, circa 1989), and a JPA-Engineer plan set are held by we of the project? Primary ☐ Secondary ⊠
y Mower Township/Range/Sec ted organization, Contact: Justin PTF pe: Prairie/Savanna/Grassland ration Stabilize bank along the Ne of the restoration Stabilization of roject decisions / prescription wo gineer construction specifications ed District/Mower SWCD on a primary or secondary objection	ction Hanson Project Start Date (Fiscal Year): 20 <u>11</u> Wetland Forest Aquatic orth Branch of Dobbins Creek east of 580 th Ave. bank and toe prksheets are available? Where are they located? s (SCS, circa 1989), and a JPA-Engineer plan set are held by we of the project? Primary Secondary X
ted organization, Contact: Justin PTF Prairie/Savanna/Grassland ration Stabilize bank along the No of the restoration Stabilization of roject decisions / prescription wo gineer construction specifications ed District/Mower SWCD	Project Start Date (Fiscal Year): 20 <u>11</u> Wetland Forest Aquatic orth Branch of Dobbins Creek east of 580 th Ave. bank and toe orksheets are available? Where are they located? s (SCS, circa 1989), and a JPA-Engineer plan set are held by
PTF Prairie/Savanna/Grassland ration Stabilize bank along the No of the restoration Stabilization of roject decisions / prescription wo gineer construction specifications ed District/Mower SWCD on a primary or secondary objection	Project Start Date (Fiscal Year): 20 <u>11</u> Wetland Forest Aquatic orth Branch of Dobbins Creek east of 580 th Ave. bank and toe orksheets are available? Where are they located? s (SCS, circa 1989), and a JPA-Engineer plan set are held by ve of the project? Primary Secondary X
be: Prairie/Savanna/Grassland ration Stabilize bank along the No of the restoration Stabilization of roject decisions / prescription wo gineer construction specifications ed District/Mower SWCD on a primary or secondary objection	□ Wetland Forest Aquatic ⊠ orth Branch of Dobbins Creek east of 580 th Ave. bank and toe orksheets are available? Where are they located? S (SCS, circa 1989), and a JPA-Engineer plan set are held by ve of the project? Primary Secondary ⊠
ration Stabilize bank along the No of the restoration Stabilization of roject decisions / prescription wo gineer construction specifications ed District/Mower SWCD on a primary or secondary objection	orth Branch of Dobbins Creek east of 580 th Ave. bank and toe orksheets are available? Where are they located? s (SCS, circa 1989), and a JPA-Engineer plan set are held by ve of the project? Primary 🔲 Secondary 🔀
of the restoration Stabilization of roject decisions / prescription wo gineer construction specifications ed District/Mower SWCD on a primary or secondary objection	bank and toe orksheets are available? Where are they located? s (SCS, circa 1989), and a JPA-Engineer plan set are held by ve of the project? Primary 🗌 Secondary 🔀
roject decisions / prescription wo gineer construction specifications ed District/Mower SWCD on a primary or secondary objectiv	orksheets are available? Where are they located? s (SCS, circa 1989), and a JPA-Engineer plan set are held by ve of the project? Primary 🗌 Secondary 🔀
on a primary or secondary objectiv	ve of the project? Primary 🗌 Secondary 🔀
of the project? Treatment / esta	blishment phase 🛛 🛛 Post-establishment phase 🗌
ject implementation been modifie	ed from the original plan? Yes 🔲 No 🔀
or implementation changed the p	proposed outcomes? Yes 🔲 No 🔀
NT	
ees - Reviewers: Shawn Tracy (H ers: Mower County	DR), Wade Johnson (MnDNR) - Project managers: Justin
reviewer): The Creek runs along bend had previously cut the bank nan open, agricultural landscape. lle loam l within flat, open land hannel re, dominant species % cover, inv , 25% cover Reed Canary, 50% sec ions (adjacent land use / veg.): A	TWP 580 th Ave, running from the north to the south. At it k, jeopardizing the road. The Creek is fringed by scrub-shru rasive species (MN DNR) % cover, other): 25% cover of eded, or to be seed, but not yet germinated. gricultural
	or implementation changed the p NT ees - Reviewers: Shawn Tracy (H ers: Mower County reviewer): The Creek runs along bend had previously cut the ban n an open, agricultural landscape. Ile loam Il within flat, open land hannel ire, dominant species % cover, inv s, 25% cover Reed Canary, 50% se ions (adjacent land use / veg.): A

Clean Water Fund – Cedar River Watershed - Dobbins Creek Restorations

Clean Water Fund – Cedar River Watershed - Dobbins Creek Restorations

o. 7.	Is the plan based on current science (best management practices, standards, and guidelines)?
Yes	No Describe for yes or no.
8. (to	List indicators of project outcomes at this project stage: Grading, rip-rap, erosion control blanket and mattin be hydro seeded) all installed correctly; soils appear stabilized.
9. oute	Does the project plan / implementation of the project plan reasonably allow for achieving proposed project come(s)? Yes 🔀 No 🗌 Explain.
10. If ye	Are corrections or modifications needed to meet proposed outcomes? Yes 🗌 No 🔀 es, explain.
11. If ye	Has anything been done or planned that would detract from existing or potential habitat? Yes 🗌 No es, explain.
12. If no	Are proposed future steps, including long-term management, practical and reasonable? Yes $igtimes$ No o, explain.
13.	Are follow-up assessments needed? Yes 🗌 No 🔀 Explain.
a re exp ban con	k, may erode out in larger flow events causing sedimentation for benthic environments downstream. However eview of pre-conditions aerial photography suggests the point was present in its current location and likely erienced larger flows in the past. A slight bending of the original course along the road and a re-grading of the k on the point during this project's work may, in fact, lead to less erosion of the point than in recent, pre- ditions regardless of the lack of rip-rap toe protection.
a re exp ban con	k, may erode out in larger flow events causing sedimentation for benthic environments downstream. However eview of pre-conditions aerial photography suggests the point was present in its current location and likely erienced larger flows in the past. A slight bending of the original course along the road and a re-grading of the k on the point during this project's work may, in fact, lead to less erosion of the point than in recent, pre- ditions regardless of the lack of rip-rap toe protection.
a re exp ban con PR	rk, may erode out in larger flow events causing sedimentation for benthic environments downstream. However eview of pre-conditions aerial photography suggests the point was present in its current location and likely erienced larger flows in the past. A slight bending of the original course along the road and a re-grading of the k on the point during this project's work may, in fact, lead to less erosion of the point than in recent, pre- projections regardless of the lack of rip-rap toe protection.
a re exp ban con PF The a.	rk, may erode out in larger flow events causing sedimentation for benthic environments downstream. Howeverevew of pre-conditions aerial photography suggests the point was present in its current location and likely erienced larger flows in the past. A slight bending of the original course along the road and a re-grading of the k on the point during this project's work may, in fact, lead to less erosion of the point than in recent, pre- project ditions regardless of the lack of rip-rap toe protection. ROJECT EVALUATION Project will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low
a re exp ban con PR The a. b.	rk, may erode out in larger flow events causing sedimentation for benthic environments downstream. Howevere eview of pre-conditions aerial photography suggests the point was present in its current location and likely erienced larger flows in the past. A slight bending of the original course along the road and a re-grading of the k on the point during this project's work may, in fact, lead to less erosion of the point than in recent, pre- project ditions regardless of the lack of rip-rap toe protection. ROJECT EVALUATION Project will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low Minimally meet proposed outcomes 2. Medium X
a re exp ban con PF The a. b. c. d.	rk, may erode out in larger flow events causing sedimentation for benthic environments downstream. Howevere eview of pre-conditions aerial photography suggests the point was present in its current location and likely erienced larger flows in the past. A slight bending of the original course along the road and a re-grading of the k on the point during this project's work may, in fact, lead to less erosion of the point than in recent, pre- project ditions regardless of the lack of rip-rap toe protection. ROJECT EVALUATION Project will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low Minimally meet proposed outcomes 3. High
a re exp ban con PF The a. b. c. d. e.	rk, may erode out in larger flow events causing sedimentation for benthic environments downstream. Howevere eview of pre-conditions aerial photography suggests the point was present in its current location and likely erienced larger flows in the past. A slight bending of the original course along the road and a re-grading of the k on the point during this project's work may, in fact, lead to less erosion of the point than in recent, pre- project ditions regardless of the lack of rip-rap toe protection. ROJECT EVALUATION Project will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low Minimally meet proposed outcomes 3. High Likely exceed proposed outcomes 3. High
a re exp ban con The a. b. c. d. e. Prov hyd site grea eros occi	rk, may erode out in larger flow events causing sedimentation for benthic environments downstream. Howevereview of pre-conditions aerial photography suggests the point was present in its current location and likely erienced larger flows in the past. A slight bending of the original course along the road and a re-grading of the k on the point during this project's work may, in fact, lead to less erosion of the point than in recent, pre- projec ditions regardless of the lack of rip-rap toe protection. ROJECT EVALUATION Confidence of outcome determination Likely not meet proposed outcomes 1. Low Minimally meet proposed outcomes 3. High Likely exceed proposed outcomes 3. High vide an explanation of the reason(s) for the determination. Although the site was only recently worked on, an roseeding of the turf reinforcement matting was not completed before inspection, the work that was done on appears to have been designed and installed to current standards. Success of the hydroseeding will depend atly upon seed/soil contact, seed species composition and maintenance. Similarly, the broadcasted seed under sion control blanket should be successful provided either 1-germination occurs next spring or, 2-if germination urs this fall, seedlings are not frost-frozen going into winter.

DEPARTMENT OF NATURAL RESOURCES	RESTORATION EVALUAT Minnesota Board of W Departmer	ION PROGRAM for 'ater and Soil Resound Soil Resou	LEGACY PROJECTS urces Minnesota ırces	Minnesota Board of Water & Soil Resources
PROJECT EVALUATION FORM				
PROJECT BAC	KGROUND			
Project Name: N	North Branch Dobbins Creek, Tapp F	roperty	Date of Review: 10-1	-2012
Project Location	: County Mower Township/Ran	ge/Section		
Project Manager	r / Affiliated organization, Contact:	Justin Hanson		
Fund: OHF 🗌	CWF 🛛 PTF 🗌	Proj	ect Start Date (Fiscal Year): 20 <u>11</u>
Predominant Ha	bitat Type: Prairie/Savanna/Gras	sland 🗌 🛛 Wetland 🛛	🗌 Forest 🗌 Aquati	\sim
1. Goal(s) of t	he restoration Stabilize bank along	the North Branch of Do	obbins Creek on the Gene	Tapp property.
Quantifiable obj	ectives of the restoration Stabilizat	ion of bank and toe		
What plans / rec CWF application the Cedar River V	cord of project decisions / prescripti , JPA-Engineer construction specific Watershed District/Mower SWCD	on worksheets are ava ations (SCS, circa 1989	ilable? Where are they lo), and a JPA-Engineer plar	cated? I set are held by
2. Is habitat re	estoration a primary or secondary o	bjective of the project?	? Primary 🗌 Seconda	ry 🛛
3. What is the	e status of the project? Treatment	/ establishment phase	Post-establishmer	it phase 🗌
4. Has the pla If yes, why and h	n or project implementation been r now?	nodified from the origi	nal plan? Yes 🔲 No 🔀	
Have alterations If yes, how?	in plan or implementation changed	I the proposed outcom	es?Yes 🗌 No 🗌	
PROJECT ASS	ESSMENT			
Site Assessment Hanson, Mower	Attendees - Reviewers: Shawn Tra SWCD - Property owners: Mower	acy (HDR), Wade Johns County	on (MnDNR) - Project ma	nagers: Justin
5. Site descrip farmstead. The site. The channe Soils: Loam	otion (by reviewer): The Creek runs channel bed appears to be degradir I is located within a strip of Willow : Ny	along the south edge c ng and excessive bank f and Cottonwood forest	of one agricultural field wi 'ailure was noted downstr t.	thin the Tapp em of the projec
Hydrology: Vegetation	y. Hover within hat, open and Creek channel (structure, dominant species % cov	er, invasive species (M	N DNR) % cover, other): 7	75% cover of

Clean Water Fund – Cedar River Watershed - Dobbins Creek Restorations

7. Voc	Is the plan based on current science (best management practices, standards, and guidelines)?
8. (to b	List indicators of project outcomes at this project stage: Grading, rip-rap, erosion control blanket and matting be hydro seeded) all installed correctly: soils appear stabilized.
9. outo	Does the project plan / implementation of the project plan reasonably allow for achieving proposed project come(s)? Yes \square No \square Explain.
10. If ye	Are corrections or modifications needed to meet proposed outcomes? Yes 🗌 No 🔀 s, explain.
11. If ye	Has anything been done or planned that would detract from existing or potential habitat? Yes 🗌 No 🛛
12. If no	Are proposed future steps, including long-term management, practical and reasonable? Yes 🔀 No [, explain.
13.	Are follow-up assessments needed? Yes 🗌 No 🔀 Explain.
The the	cedar tree revetments are stable and expected to last indefinitely given the expected velocities of flow within channel.
The the PR	cedar tree revetments are stable and expected to last indefinitely given the expected velocities of flow within channel.
The the PR The	OJECT EVALUATION project will:
The the PR The a. b.	OJECT EVALUATION project will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low Minimally meet proposed outcomes 2. Medium 🛛
The the PR The a. b. c. d. e.	OJECT EVALUATION project will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low Meet proposed outcomes 2. Medium Meet proposed outcomes 3. High Likely exceed proposed outcomes 3. High
The the of the o	OJECT EVALUATION project will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low Minimally meet proposed outcomes 2. Medium Likely exceed proposed outcomes 3. High Likely exceed proposed outcomes 3. High Likely exceed proposed outcomes 1. Low greatly exceed proposed outcomes 3. High Likely exceed proposed outcomes 3. High Jide an explanation of the reason(s) for the determination. Although the site was only recently worked on, the appears to have been designed and installed to current standards. Establishment of the broadcasted seed does appear to have matured as of the day of inspection, but it is possible that some of the soils has been achieved.
The the of the o	Additional comments on the restoration project. The scope of work appears to have been successfully flet. cedar tree revetments are stable and expected to last indefinitely given the expected velocities of flow within channel. OJECT EVALUATION project will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low Minimally meet proposed outcomes 2. Medium Likely exceed proposed outcomes 3. High vide an explanation of the reason(s) for the determination. Although the site was only recently worked on, the appears to have been designed and installed to current standards. Establishment of the broadcasted seed does appear to have matured as of the day of inspection, but it is possible that some of the seed will establish in spri D13 within the existing 100% cover. In either case, successful stabilization of the soils has been achieved.

Clean Water Fund, Fiscal Year 2011 Sauk River Runoff Reduction and Riparian Restoration

Project Sponsor:	Sauk River Watershed District
Partners:	Natural Resources Conservation Service, SWCDs from Douglas Pope Todd and
	Stearns Counties, Cities of Sauk Centre Spring Hill Cold Spring Oakis St. Martin
	St.Cloud and Waite Park
Grant Period:	January 2011 – December 2012
Contact:	Lynn Nelson, (320) 352-2231, lynn@srwdmn.org

Project Narrative:

The Sauk River Stormwater Runoff Reduction and Riparian Restoration Project is a watershed-wide effort to reduce the amount of nutrients delivered by stormwater and bank erosion to area surface waters. Funds will be used to assist local schools and municipalities with their restoration project design, installation, and financing. ... Riparian restoration projects provide multiple benefits. Restoring streambanks using native materials (bioengineering) stabilizes the bank from further erosion while offering better habitat for aquatic wildlife, a more diverse plant community, and a more natural corridor for recreational uses. The SRWD will conduct water quality monitoring along the Sauk River using other funding sources to determine project effectiveness.



Board of Water and Soil Resources

Evaluation Summary

This water quality improvement grant applied a multifaceted approach throughout the Sauk River Watershed to reduce delivery of nutrients to surface waters. Two of the eight shoreline restoration sites completed with this grant were assessed in September 2012. The first a streambank stabilization on the Sauk River utilizing "soft armoring" and native vegetation. The second a steep hillside shoreline restoration. Both projects utilized accepted bioengineering stabilization methods and have the potential to achieve planned goals with appropriate continuation of prescribed management and maintenance. Projects were visited in a very early stage of establishment, follow up visit are needed to confidently assess plant establishment and achievement of project goals.

Panel Comments / Recommendations:

 Projects should consider retaining and / or establishing woody shrubs and trees, to the extent practicable, for woody root stabilization.

- Lakeshore slope: consider phasing removal of trees and woody shrubs to reduce slope instability and erosive undercutting of coco-blanket; hydro-seed on coco blanket must maintain soil contact on slope to succeed, backfill and stabilize as needed.
- Sites should be revisited by evaluation program during the first three years to track vegetation establishment and performance of bioengineered stabilization.

Three project site evaluation forms are included, pages. 27-32

DEPARTMENT OF MATURAL RESOURCES	RESTORATION EVALUA Minnesota Boar Minnesota Dep	TION PROGRAM for LEGACY PROJECTS rd of Water and Soil Resources partment of Natural Resources
	PROJEC	CT EVALUATION FORM
PROJECT BAG	CKGROUND	
Project Name: `	Vadnie, Michael	Date of Review: 9-17-2012
Project Location	n: County Stearns Township/Ra	ange/Section Sec3 R 28 T 124
Project Manage	r / Affiliated organization, Contact	t: Sauk River WD
Fund: OHF	CWF 🔀 PTF 🗌	Project Start Date (Fiscal Year): 20 <u>12</u>
Predominant Ha	abitat Type: Prairie/Savanna/Gr	rassland 🗌 Wetland 🗌 Forest 🔀 Aquatic 🔀
1. Goal(s) of t	he restoration Stabilize toe of str:	eambank and filter lawn runoff
Quantifiable obj	jectives of the restoration	
What plans / red Streambank bio plan were prese	cord of project decisions / prescrip engineering, transitional zone and ented by the Sauk River WD as sun	ption worksheets are available? Where are they located? I upland buffer planning along with site inspections and an O&M nmary of work and are held by Sauk River WD.
2. Is habitat r	estoration a primary or secondary	/ objective of the project? Primary 🗌 Secondary 🖂
3. What is the	e status of the project? Treatme	nt / establishment phase 🖂 🛛 Post-establishment phase 🗌
4. Has the pla If yes, why and l	an or project implementation beer how?	n modified from the original plan? Yes 🗌 No 🔀
Have alterations If yes, how?	s in plan or implementation chang	ed the proposed outcomes? Yes 🗌 No 🔀
PROJECT ASS	ESSMENT	
Site Assessment Tracy (HDR) - P	: Attendees - Reviewers: Wade Jo roject managers: Sauk River WD	ohnson (MNDNR), Dan Shaw (BWSR), Carol Stojny (BWSR), Shawn - Property owners: Michael Vadnie
5. Site descrip approx. 2-3 feet residential deve	ption (by reviewer): The site is loc : from the shallow water environm :lopment with 30-50% suprecanop	ated on a very slight outside bend of a stream. The bank rises nent to a flat floodplain dominated by low-medium density ay coverage of native deciduous tree cover.
Topograph Hydrology	y: Fluvial morphology with no blu	ifflands on site or on adjacent properties
	(structure, dominant species % o	over invasive species (MN DNR) % cover other): 50-75% oversto

Clean Water Fund – Sauk River Runoff Reduction and Riparian Restoration – Sauk River project

Surrounding conditions (adjacent land use / veg.): Manicured lawns and landscapes to edge of stream with
occurences of Reed Canary Grass predominating invasive species components and satellite prevalence of Purple
Loosestrife.

6. Survey methods used (include deliverable format, # of pgs.): Visual inspection of structural and vegetative components

7. Is the plan based on current science (best management practices, standards, and guidelines)? Yes ∑ No _ Describe for yes or no.

8. List indicators of project outcomes at this project stage: No obvious end running or undercutting behind cocnut fiber logs or sheet, rill or gully erosion in transitional or upland zone.

9. Does the project plan / implementation of the project plan reasonably allow for achieving proposed project outcome(s)? Yes 🔀 No 🗌 Explain.

10. Are corrections or modifications needed to meet proposed outcomes? Yes No III fyes, explain. It would be advisable to re-plant either dormant live stakes into the bank toe in late winter. Similarly, it would be advisable to continue to encourage plant establishemnt within the transitional zone with yearly invasive species control and perhaps a dormant or early spring seeding and/or supplemental plug-planting with watering every 4 days throughout the initial growing season of. This is most important for the half of the site with notably less densely established plants. Seed can be harvested from the adjacent, more densly populated area. Supplemental planting behind the coconut logs, in spring, of River Rush, Canada BlueJoint Grass or Fox Sedge is encouraged.

11. Has anything been done or planned that would detract from existing or potential habitat? Yes 🗌 No 🔀 If yes, explain.

12.	Are proposed future steps, including long-term management, practical and reasonable?	Yes 🖂	No 🗌
lf no	, explain.		

13. Are follow-up assessments needed? Yes \boxtimes No \square Explain. As with most restoration and stabilization projects, annual follow up for the first three years, or as needed, should be done. In this case, ensuring vegetative establishement in the transitional zone is paramount to the project's success. Upland vegetative re-establishment should come with time, but inspections will help guide the WD and homeowner on how and when to assist the process, thereby ensuring soil retention on the slope.

14. Additional comments on the restoration project. The project has currently, successfully stabilized the toe and slope of this reach of the stream, with minimal armoring, using vegetation and soft armoring techniques. The stream level is low for this first year of establishment and, as such, has not likely provided much in the form of scour against the toe in this crucial first year (an advantage). That being said, it didn't provide much in the way of soil moisture for the live plantings low on the bank either, limiting the establishment of a dense root mass behind and within the coconut log area (a disadvantage). Similarly, the transitional zone's vegetation is somewhat sparse on one half of the site. It is likely that with only minimal fine-tuning inputs by the homeowner, the integrity of the bank and transitional buffer will mature to a self-sustaining trajectory. The system is designed and installed very well and it is expected that with minimal supplimental planting, watering and continued weeding, the site will accelerate its positive trajectory in a fashion designed for and meet its goals.

1.

PROJECT	EVALUATI	ON
FROJECT	LVALUATI	

The project will:

a. Likely not meet proposed outcomes

Confidence of outcome determination

Clean Water Fund – Sauk River Runoff Reduction and Riparian Restoration – Sauk River project

b.	Minimally meet proposed outcomes 🖂	2.	Medium 🗌
с.	Meet proposed outcomes] 3.	High 🖂
d.	Likely exceed proposed outcomes]	
e.	Greatly exceed proposed outcomes]	

Provide an explanation of the reason(s) for the determination. As explained in 14, above, the design and implementation, teamed with the signed O&M plan, are solid. It was unfortunate that the 2012 growing season was so dry. This lack of water has slowed the designed and displayed trajectory of the restoration and, as such, has likely contributed to one half of the transitional and toe zones not filling in entirely. It is recommended that the vegetative component of the design be re-assessed and supplemented to accelerate the designed functions of the native species specified for the site. It will imperative that a solid root mass and ground cover be established by 2014 to ensure the designed system matures into a self-sustaining state before the degradation of temporary erosion control measures.

Site Assessment Lead(s) Conducting Site Review Shawn Tracy (HDR Inc); Dan Shaw, Carol Stojny (BWSR)

Signature:

DEPARTMENT OF NATURAL RESOURCES	RESTORATION EVALUATIO Minnesota Board Minnesota Depar	N PROGRAM for LEGACY PRO of Water and Soil Resources tment of Natural Resources	DJECTS
	PROJECT	EVALUATION FORM	
PROJECT BACK	GROUND		
Project Name: Lei	ither, Eric	Date of Rev	riew: 9-17-2012
Project Location:	County Stearns Township/Rang	e/Section T123N R30W S28	
Project Manager /	Affiliated organization, Contact:	auk River WD	
Fund: OHF 🗌 C	WF 🔀 PTF 🗌	Project Start Date	(Fiscal Year): 20 <u>11</u>
Predominant Habi	itat Type: Prairie/Savanna/Grass	land 🗌 Wetland 🗌 Forest 🔀] Aquatic 🔀
1. Goal(s) of the	e restoration Stabilize toe of shore	ine and restore nativ eplant species	to slope
Quantifiable objec	tives of the restoration		
What plans / reco Lakeshore bioengi inspections and ar River WD.	rd of project decisions / prescriptic neering, transitional zone and upla n O&M plan were presented by the	n worksheets are available? Where nd (woodland opening) restoration Sauk River WD as summary of work	are they located? planning along with site and are held by the Sauk
2. Is habitat res	toration a primary or secondary ob	jective of the project? Primary 🗌	Secondary 🔀
3. What is the s	tatus of the project? Treatment /	establishment phase 🛛 🛛 Post-es	tablishment phase 🗌
4. Has the plan If yes, why and ho than a few season with more lateral Hydroseeding was could occur. Therf additional binding	or project implementation been m w? It is likely that the original des s. the plan was modified to extend force support, similar to retainting a initially applied to the soil lift bags fore, an erosion balnket was placed and rooting substrate.	odified from the original plan? Yes gn of the soil bags would not suppor a lift of soil bags out from the toe to wall constructure of structure highe but wind removed the mixture befo ove rthe bags and hydroseeded in a	No t the slope above for more create a tiered structure r than 3-4 feet. ore germination and rootin n attempt to provide
Have alterations in	n plan or implementation changed	:he proposed outcomes? Yes 📃 🛛	No 🖂
if yes, now?			
PROJECT ASSES	SSMENT		
PROJECT ASSES Site Assessment A Tracy (HDR) - Proj	S SMENT ttendees - Reviewers: Wade Johr ject managers: Sauk River WD - F	son (MNDNR), Dan Shaw (BWSR), Ca roperty owners: Eric Leither	arol Stojny (BWSR), Shawn

Clean Water Fund – Sauk River Runoff Reduction and Riparian Restoration – Lake Shore

ground cover approx. 60-70%. Toe is currently stable with a soil bag toe forming a bench that a second lift of soil bags rises from, tying into the upland slope. A rip-rap toe armors the bottom-most section of soil bags.

Soils: Sandy Loam

Topography: Lakeshore bluffland

Hydrology: Lake bounce and wave action with likely minimal piping from ground water through bank face Vegetation (structure, dominant species % cover, invasive species (MN DNR) % cover, other): 25% overstory native deciduous tree canopy, <15% native shrub canopy, 60-70% ground cover of predominantly native regeneration and planted species with approximately 15% non-native regeneration or volunteers. Surrounding conditions (adjacent land use / veg.): Native woodland bluff land with predominant Buckthorn inderstory and soils relatively bare and posibly poor in organic content. Medium density residential shoreline development with and agricultural matrix on the landscape scale.

6. Survey methods used (include deliverable format, # of pgs.): visual survey

7. Is the plan based on current science (best management practices, standards, and guidelines)? Yes ∑ No _ Describe for yes or no. Secured soil bag lifts and hydroseeding are consistent with accepted practices

8. List indicators of project outcomes at this project stage: Although it is early in the establishment phase, it appears the design is approporate for the site given the stability of the soil lifts and rock toe. Control of Buckthorn on the upland slope is extensive and obviously actively maintained. The overal vegetation re-establishment is still in early stages but appears to be on-track with expectations for this stage of work. No apparent sheet, rill, gully or toe undercuttign appears to be occuring as the design and implmentation of the plan appears to be effective.

9. Does the project plan / implementation of the project plan reasonably allow for achieving proposed project outcome(s)? Yes No Explain.

10. Are corrections or modifications needed to meet proposed outcomes? Yes No I If yes, explain. It would be advisable to re-plant either dormant live stakes into the bottom-most soil lifts in late winter following a fall with high lake levels. Similarly, it would be advisable to continue to encourage plant establishemnt within the transitional zone and upland with annual invasive species control and perhaps a dormant or early spring seeding with watering every 4 days throughout the growing season of 2013.

11. Has anything been done or planned that would detract from existing or potential habitat? Yes \square No \boxtimes If yes, explain.

12.	Are proposed future steps, including long-term management, practical and reasonable?	Yes 🖂	No
lf no	, explain. The O&M plan provided by the Sauk River WD does an excellent job of detailing	the considerat	tions for
both	plantings and soil bag work for years 1, 2 and 3-and-beyond.		

13. Are follow-up assessments needed? Yes \square No \square Explain. As with most restoration and stabilization projects, annual follow up for the first three years, or as needed, should be done. In this case, ensuring vegetative establishement in the transitional zone is paramount to the project's success. Upland vegetative re-establishment should come with time, but inspections will help guide the WD and homeowner on how and when to assist the process, thereby ensuring soil retention on the slope.

14. Additional comments on the restoration project. The project has currently, successfully stabilized the toe and slope with minimal armoring using vegetation and soft armoring techniques. The lake level is low for this first year of establishment and, as such, does not likely provide much in the form of wave energy against the toe in this crucial first year (an advantage). That being said, it didn't provide much in the way of soil moisture for the live plantings low on slope either, and little living vegetation was observed in the soil bag wall structure (a disadvantage). Similarly, given the droughty year 1, the slope's vegetation is somewhat sparse and growth is markedly inhibited. Given the indicators provided by the planted seed and root-stock, the integrity of the soil lifts and slope cover in regards to

Clean Water Fund – Sauk River Runoff Reduction and Riparian Restoration – Lake Shore

long-term stabilization of soils is not yet matured or self-sustaining. The system is designed and installed very well and it is expected that with minimal fine-tuning inputs on supplimental planting, watering and continued weeding, the site will accelerate its positive trajectory in a fashion designed for and meet its goals.

PROJECT EVALUATION

The	project will:		Confidence of outcome determination
a.	Likely not meet proposed outcomes	1.	Low
b.	Minimally meet proposed outcomes 🖂	2.	Medium
c.	Meet proposed outcomes	3.	High 🖂
d.	Likely exceed proposed outcomes		
e.	Greatly exceed proposed outcomes		

Provide an explanation of the reason(s) for the determination. As explained in 14, above, the design and implementation, teamed with the signed O&M plan, are solid. The 2012 growing season was particularly dry. This lack of water has slowed the designed and displayed trajectory of the restoration and, as such, has led to a lack of self-sustaining seed bank and root mass. It is recommended that the vegetative component of the design be re-assessed and supplemented to accelerate the designed functions of the native species specified for the site. It will imperative that a solid root mass and ground cover be established in 2013-2014 to ensure the designed system matures into a self-sustaining state before the degradation of temporary erosion control measures.

Site Assessment Lead Conducting Site Review (Signature Required): Shawn Tracy (HDR Inc); Dan Shaw, Carol Stojny (BWSR)

Clean Water Fund, Fiscal Year 2010 Enhanced Shoreline Restoration, Infiltration and Protection

Project Sponsor:	Stearns County Soil and Water Conservation District
Partners:	West Central Technical Service Area, private landowners, Stearns County Lake
	Associations
Grant Period:	January 2010 – December 2011
Contact:	Dennis Fuchs, (320) 251-7800, Dennis.fuchs@mn.nacdnet.net

Project Narrative:

The Stearns County SWCD Enhanced Shoreline Restoration, Infiltration and Protection Program has accelerated natural resource restoration projects in Stearns County. The project partners are assisting in recruiting landowners to implement shoreline restoration, erosion control and infiltration projects to protect and improve water quality as well as fish and wildlife habitat. We have prioritized projects based on location and impact. The site will be ranked as a higher priority if it is located near a body of water that has been listed as impaired or has an approved TMDL. Higher pollutant removals will also result in a higher priority ranking. All of the sites will be evaluated and documented by using eLINK and/or Hydrocad. The Stearns County SWCD Board also has established a policy that all shoreland restoration projects are required to have a native buffer in existence or planted. The native buffer shall cover at least 75% of the shoreline length and extend at least 25 feet landward of the Ordinary High Water Level of the lake or watercourse.

In January 2011, approximately 50 landowners have requested assistance from the SWCD. All of the sites have been evaluated thru the project development stage. Of those sites, three have been selected based

on priority ranking and have been designed and completed. All three of those sites completed involved shoreline restoration and one site included a raingarden. The balance of the sites that have been identified are currently being pursued in priority order.

As a part of the shoreland conservation projects, the Stearns County SWCD Shoreland Deed Restriction process is being used to ensure projects done today will be in place for future generations.



Evaluation Summary

Board of Water and Soil Resources

Stearns County Soil and Water Conservation District supported the implementation of eighteen water quality restoration projects utilizing this Clean Water Fund grant. Three of these project sites were assessed in September 2012. Evaluated projects included a riverbank and channel stabilization on the Crow River, a lakeshore slope stabilization on Long Lake and a runoff off reduction project adjacent to Big Fish Lake using grading/drainage manipulation combined with agricultural field conversion to grassland vegetation. All projects were well sited and installed for clear water quality benefits. The

West Central Technical Service Area Engineer provided current science based designs for all projects. All projects show clear direction towards achieving planned goals. Continued investment and maintenance from landowners, directed by well written maintenance agreements, will support the success of these projects.

Panel Comments / Recommendations:

- Standards for shoreland deed restrictions and minimum project specifications (ie 75% of shoreline at least 25 feet inland from water) provide strong support for overall effectiveness of the grant program; May serve as an exemplar for other grant programs.
- Big Fish Lake Ag. field conversion and drainage modification provides excellent water quality and habitat benefits at a low cost per estimated nutrient reduction.
- Should establish simple quantifiable milestones for vegetation establishment.

Three project site evaluation forms are included, pages. 35-42

Note: Evaluation Panel Member Greg Berg is directly associated with this Clean Water Grant to Stearns County Soil and Water. He was recused of comment regarding these projects.

DEPARTMENT OF NATURAL RESOURCES	RESTORATION EVAL Minnesota E Minnesota I	UATION PROGRAM for L Board of Water and Soil F Department of Natural R	EGACY PROJE Resources esources	CTS
	PRC	JECT EVALUATION FORM	Л	
PROJECT BACK	GROUND			
Project Name: Ne	ehring, Mike		Date of Review:	9-17-2012
Project Location:	County Stearns Townshi	p/Range/Section T122 R32 S1	.6	
Project Manager /	Affiliated organization, Con	tact: Greg Berg, Stearns SW(D	
Fund: OHF 🗌 C	WF 🔀 🛛 PTF 🗌	Proje	ct Start Date (Fisca	al Year): 20 <u>11</u>
Predominant Hab	itat Type: Prairie/Savanna	/Grassland 📃 Wetland 🗌] Forest 🖂 🖌	Aquatic 🖂
1. Goal(s) of the	e restoration Stabilization of	f a streambank and its woodla	and habitat	
Quantifiable objec P	ctives of the restoration Esti	imated reduction of 59.28 tor	s/yr-Soil, 0.42 ton	s/yr-TSS and 0.63 lbs/y
What plans / reco Streambank bioer results and an O&	rd of project decisions / pre ngineering, barb structure, w M plan were presented by t	scription worksheets are avail voodland restoration planning he Stearns SWCD as summary	able? Where are t along with eatima of work and are h	hey located? Ited water quality eld by Stearns SWCD.
2. Is habitat res	toration a primary or second	dary objective of the project?	Primary See	condary 🖂
3. What is the s	status of the project? Treat	ment / establishment phase [🛛 Post-establi	shment phase
4. Has the plan If yes, why and ho were made given	or project implementation b w? One additional stream the upstream influence on f	been modified from the origin barb was included along the r inal thalwag trejectory in rega	al plan? Yes 🖂 each, slight adjust Irds to the project	No ments in barb siting s bank.
Have alterations in If yes, how? It is no modeled estim	n plan or implementation ch possible that the performan nate has been made.	anged the proposed outcome ce of the adjustment is enhan	es? Yes ⊠ No [ced by the additio] n of the extra barb but
PROJECT ASSES	SSMENT			
Site Assessment A Tracy (HDR) - Pro	attendees - Reviewers: Waa ject managers: Greg Berg (S	de Johnson (MNDNR), Dan Sh SSWCD) - Property owners:	aw (BWSR), Carol S Mike Nehring	Stojny (BWSR), Shawn
5. Site descripti Stream barbs are revetmentsalso ar Vegetative re-esta expected for the o Soils: Sandy	ion (by reviewer): Control of desigded and constructed as opear to be sufficently sited ablishmnet of shrubs and tre conditions of the site. Loams	f invasive woody species in th s per industry standards and a and installed for the expected es appears to be taking as we	e woodland habita ppear stable and f l performance req ll as signs of seed ;	t is very apparent. functioning. Cedar Tree uirement of the projec germination to a point

Clean Water Fund – Stearns SWCD – Enhanced Shoreline Restoration – Crow River

Topography: Stream bank drops approx. 12-15 feet to the channel at approximately a 1.5:1 sl	ope; mild	
proevious toe undercutting apparent behind cedar tree revetments. Fluvial morphology. Hydrology: Stream channel flows with bank full approximately 3-4 feet above thalwag depth.	Floodplain	on
Vegetation (structure, dominant species % cover, invasive species (MN DNR) % cover, other): dominated by native hardwoods at 75% cover; subcanopy sparse with native species at <15% cover (forbs, grasses, sedges, ferns, vines) sparse at <25% cover, likley due to recent past dom Buckthorn and north facing, dry, steep and wooded slope. Surrounding conditions (adjacent land use / veg.): Low density residential within an agricultur	Supercano cover; grou inance of ral matrix	py ind
6. Survey methods used (include deliverable format, # of pgs.): visual		
 Is the plan based on current science (best management practices, standards, and guidelines)? Yes X No Describe for yes or no. 		
8. List indicators of project outcomes at this project stage: Stream barbs appear stable with evid endrunning or cutting behind keyed-in ends or below depth of scour; majority of cedar tree revetm and functioning; year 2 vegetation establishment is within expectations given the difficult growing drought (expected to improve in time).	lence of srt nents appea conditions	eam Ir stable and
9. Does the project plan / implementation of the project plan reasonably allow for achieving pro outcome(s)? Yes \square No \square Explain.	posed proje	ect
10. Are corrections or modifications needed to meet proposed outcomes? Yes No If yes, explain. If stream flow levels exceed cedar tree revetment's midline elevation (i.e., the midv treatment up the bank), some insecure cedars may be lost or provide little reduction in flow rate a sediment/water interface or allow for aggradation of bank toe. However, the majority of revetmen are expected to provide adequate funtions for the majority of expected stream flows. If treatment higher than bankfull are desired, the loose cedar revetmetns should be re-anchred.	vay point of t the nts are secu for flows 1-	f the ire and -3 feet
11. Has anything been done or planned that would detract from existing or potential habitat? If yes, explain.	Yes	No 🖂
12. Are proposed future steps, including long-term management, practical and reasonable? If no, explain.	Yes 🔀	No 🗌
13. Are follow-up assessments needed? Yes No Explain. If the SWCD and homeonwer effectively treat the bank with cedar tree revetments beyond the bankfull conditions. If so, an insp revetments are securing bound to the soil without significant movement is recommended. It woou inspect the stream barbs during and after peak spring flows to determine their integrity an need (o modification; this inspection should include their influence on thalwag location to the banks as welduring their installation.	desire to ection ensu I dbe advisa r lack there I,a s was do	ring the able to of) for one
14. Additional comments on the restoration project. The site appears to stabel and succesfull. Th soil loss reductions are likely attributable to the dsign and construction og the barbs with supportir benefits from the cedar tree revetments and, eventually, live plantings. The projects' trajectory appr and is within the expectations of the reviewers for long-term success for foreseable conditions.	e majority o ng stabilizat pears prom	of the ion ising
PROJECT EVALUATION		
The project will: Confidence of outcome determinatio	n	
		2

Clean Water Fund – Stearns SWCD – Enhanced Shoreline Restoration – Crow River

sedimentation and plant recolonization will continue to move in a restorative direction with the conintued management of non-native woody species and monitoring and management of revetments and barbs.

а. b. c. d. е.	Likely not meet proposed outcomes Minimally meet proposed outcomes Meet proposed outcomes Likely exceed proposed outcomes Greatly exceed proposed outcomes	1. 2. 3.	Low Medium X High	
Pro and any tho syst	vide an explanation of the reason(s) for the det in-stream flow alterations withn what appears thing beyond a Medium confidence rating. Tha se found within this project have been employe tems. Therefore, we feel the project is succesfu	erminat to be a t being s ed succe Il in mee	ion. Given that this project makes use of bioengineeri moderateyl flashy streaam system, it is difficult to ascri aid, it is the reviewer's experience that similar practice fully at several similar projects in similar watershed eting its proposed outcomes and believe the trajectory	ng ibe is as of

Site Assessment Lead(s) Conducting Site Review (Signature Required):

DEPARTMENT OF NATURAL RESOURCES	Minnesota Bo Minnesota D	epartment of Natural Resources	Minnesota Board of Water & Soil Resources
	PRO.	ECT EVALUATION FORM	
PROJECT BACI	KGROUND		
Project Name: A	ckert, David	Date of Review: 9-18-201	2
Project Location:	County Stearns Township,	(Range/Section T122 R31 S11	
Project Manager	/ Affiliated organization, Cont	act: Greg Berg, Stearns SWCD	
Fund: OHF	CWF 🛛 PTF 🗌	Project Start Date (Fiscal Year): 2	0 <u>11</u>
Predominant Hat	bitat Type: Prairie/Savanna/	Grassland 🗌 Wetland 🗌 Forest 🗌 Aquatic 🖂]
1. Goal(s) of th TSS and TP loadir	ne restoration Stabilize erodin ng	g (slumping) lakeshore bank to reduce sedimentation an	d its resultir
Quantifiable obje	ectives of the restoration Redu	ice soil less by 8.91 Tons/yr, P by 3.79 Lbs/yr, and TSS by	3.79 tons/y
What plans / reco Stabilization plan and are held by S	ord of project decisions / press is, water quality results and O& Stearns SWCD.	ription worksheets are available? Where are they locate M plans were presented by the Stearns SWCD as summ	ed? ary of work
2. Is habitat re	storation a primary or second	rry objective of the project? Primary \square Secondary \triangleright	3
3. What is the	status of the project? Treatr	nent / establishment phase 🖂 🛛 Post-establishment ph	nase
4. Has the plan If yes, why and he	n or project implementation be ow?	en modified from the original plan? Yes 🗌 No 🔀	
Have alterations i If yes, how?	in plan or implementation cha	nged the proposed outcomes? Yes 🗌 No 🔀	
PROJECT ASSE	ESSMENT		
Site Assessment / Tracy (HDR) - Pro	Attendees - Reviewers: Wad oject managers: Greg Berg (S:	e Johnson (MNDNR), Dan Shaw (BWSR), Carol Stojny (BW WCD) - Property owners: David Ackert	/SR), Shawn
5. Site descript sheet, rill, gulley, Soils: NA	tion (by reviewer): Project site slumping or toe undercuttign	shows compliance with proposed design. No apprent so apparent. Erosion control practices remain in tact	il eriosion
Topography Hydrology:	r: Lakeshore bank, approx.2:1 Lakeshore elevation bounce, b	slope and approx. 10-12 feet high wat traffic and groundwater influences on transitional zo	one surface

Clean Water Fund – Stearns SWCD – Enhanced Shoreline Restoration – Long Lake shoreline

Vegetation (structure, dominant species % cover, invasive species (MN DNR) % cover, other): 75% cover of
native seed mix species and 25% non-native species (predominantly Sweet Clover, Plantain, Kentucky Bluegrass
and Fescue spp.).

Surrounding conditions (adjacent land use / veg.): Developed shorelines with rip-rap and lawns

6. Survey methods used (include deliverable format, # of pgs.): visual inspection

7. Is the plan based on current science (best management practices, standards, and guidelines)? Yes No Describe for yes or no. Rock toe protection as per DNR rip-rap standards; erosion control materials and their application as per industry standards; bioengineering and native plant selection and implementation as per industry standards.

8. List indicators of project outcomes at this project stage: No apprent soil loss from the site indicates the desired outcomes of the project are being met as estimates on TSS and Tp were derived from the stimated soil loss prior to project implementation.

9. Does the project plan / implementation of the project plan reasonably allow for achieving proposed project outcome(s)? Yes No Explain.

10.	Are corrections or modifications needed to meet proposed outcomes?	Yes 📃	No 🔀	
lf ye	s, explain.			

11.	Has anything been done or planned that would detract from existing or potential habitat?	Yes 🗌	No 🖂
f ye	es, explain.		

12.	Are proposed future steps, including long-term management, practical and re	asonable?
lf no	o, explain.	

13. Are follow-up assessments needed? Yes 🗌 No 🔀 Explain.

14. Additional comments on the restoration project. continued control of weedy species, supplemental planting, seeding or transplanting and watering (for 2013) is recommended to enhance the native species diversity and density

PROJECT EVALUATION

me	project will:		Confidence of outcome determination
a.	Likely not meet proposed outcomes 🗌	1.	Low
b.	Minimally meet proposed outcomes 🗌	2.	Medium 🗌
c.	Meet proposed outcomes 🛛 🕅	3.	High 🛛
d.	Likely exceed proposed outcomes		
e.	Greatly exceed proposed outcomes		
mee	eting the proposed outcomes		
Site	Assessment Lead(s) Conducting Site Review (Si	ignature	Required):

Yes 🛛 No 🗌

DEPARTNENT OF INITURAL RESOURCES	ORATION EVALUATION PRO Minnesota Board of Wate Minnesota Department o	GRAM for LEGACY PR r and Soil Resources f Natural Resources	DJ ECTS
	PROJECT EVALUA	TION FORM	
PROJECT BACKGROUN	D		
Project Name: Hamann, A	mie	Date of Rev	riew: 9-17-2012
Project Location: County S	Stearns Township/Range/Section	T124 R30 S29	
Project Manager / Affiliate	d organization, Contact: Greg Berg	, Stearns SWCD	
Fund: OHF 🗌 CWF 🔀	PTF	Project Start Date	(Fiscal Year): 20 <u>11</u>
Predominant Habitat Type	Prairie/Savanna/Grassland 🔀	Wetland 🗌 Forest 🗌	Aquatic 🗌
1. Goal(s) of the restora	ion Reduce sediment and nutrient	inputs from the subwaters	hed to the lake
Quantifiable objectives of t	he restoration Estimated 15.47 tor	ns/Yr of sediment load redu	uction from the field
What plans / record of pro Water and sedimnet contr Stearns SWCD as summary	iect decisions / prescription worksh ol basin and structure plans, water o of work and are held by Stearns SV	eets are available? Where quality results and O&M pl: /CD.	are they located? ans were presented by the
2. Is habitat restoration	a primary or secondary objective of	the project? Primary 🗌	Secondary 🔀
3. What is the status of t	he project? Treatment / establish	ment phase 📃 🛛 Post-es	tablishment phase 🔀
4. Has the plan or project If yes, why and how?	t implementation been modified fro	om the original plan? Yes	🗌 No 🔀
Have alterations in plan or If yes, how?	implementation changed the propo	osed outcomes? Yes 🗌	Νο 🖂
PROJECT ASSESSMENT			
Site Assessment Attendees Tracy (HDR) - Project man	- Reviewers: Wade Johnson (MNI agers: Greg Berg (SSWCD) - Prope	DNR), Dan Shaw (BWSR), C rty owners: Arnie Hamma	arol Stojny (BWSR), Shawn n
 Site description (by rerestoration (Y2). The berm been installed and are fund Soils: Sandy Topography: Rolling f Hydrology: surface wand, possibly overflow southern portion of the second southern portion southe	viewer): The previous agricutural fi the basin it creates, its inlet/outelt tioning. ield with drainage to the new basin ater runoff from the field to the nor /s via a rate control standpipe leadin the field drains to this meadow and t	eld is in the establishment structure and the culvert of and outelt riser of the culv th of the basin drains via a ng to a sedge meadow (bro	phase of a prairie extension and riser all have vert. subtle waterway, infiltrate: pad swale) to the south. The id infiltrate below the stand

Clean Water Fund – Stearns SWCD – Enhanced Shoreline Restoration – Field conversion

Clean Water Fund – Stearns SWCD – Enhanced Shoreline Restoration – Field conversion

	Vegetation (structure, dominant species % cover, invasive species (MN DNR) % cover, other): Predominant native cover with 10% non-native species such as Horse Tail Surrounding conditions (adjacent land use / veg.): The site is encircled by roadway. Outside of this roadway low density residential development lakshore properties within an agricultural matrix.
6.	Survey methods used (include deliverable format, # of pgs.): Visual
7. Yes	Is the plan based on current science (best management practices, standards, and guidelines)?
8. con	List indicators of project outcomes at this project stage: Stable berm and sediment/WQ basin, functioning ra trol structure with the basin, stable outfall?daylighting of pipe and funstioning outlet riser.
9. out	Does the project plan / implementation of the project plan reasonably allow for achieving proposed project come(s)? Yes \square No \square Explain.
10. If ye	Are corrections or modifications needed to meet proposed outcomes? Yes \square No \boxtimes es, explain.
11. If у	Has anything been done or planned that would detract from existing or potential habitat? Yes 🗌 No es, explain.
12. If n	Are proposed future steps, including long-term management, practical and reasonable? Yes 🔀 No o, explain.
13.	Are follow-up assessments needed? Yes 🗌 No 🔀 Explain.
14. Leg infil ber infil lake	Additional comments on the restoration project. The converion of the field to a prairie, though not funded b acy Funds, is fundamental in maintaining the long-term performance of the sediment/WQ basin's ability to trate runoff and provide its targetted water quality benefits. Maintaining a dense prarire cover of the field and m will reduce flow volumes and rates as well sediment mobilization to the basin which would otherwise atten- tration capacity. As built, the area defined by the prairie restoration is expected to be "off-line" from the near a to once drained to.
PF	ROJECT EVALUATION
<u> </u>	project will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low Minimally meet proposed outcomes 2. Medium
The a. b. c. d. e.	Meet proposed outcomes 3. High Image: Composed outcomes Likely exceed proposed outcomes Image: Composed outcomes Image: Composed outcomes Greatly exceed proposed outcomes Image: Composed outcomes Image: Composed outcomes
The a. b. c. d. e. Pro exc fun esta the	Meet proposed outcomes 3. High S Likely exceed proposed outcomes Greatly exceed proposed outcomes vide an explanation of the reason(s) for the determination. The Legacy Funds used for this project were eeded due to the fact that the site incorporated a CRP project that improves not only its intended water qualit ctions over time, but succesfully adds on significant wildlife habitat. The trajectory of the plant community ablishment is expected to continue to be succesfull thereby increasing the likelihood of the long term stability the berm, basin and sedge meadow.

Clean Water Fund – Stearns SWCD – Enhanced Shoreline Restoration – Field conversion

Site Assessment Lead(s) Conducting Site Review (Signature Required):					
	_				
	3				

Outdoor Heritage Fund, Fiscal Year 2011 5 (c) Cold Water River and Stream Restoration, Protection and Enhancement Project: West Indian Creek Habitat Restoration

Project Sponsor:	Trout Unlimited	
Partners:	MN DNR	
Grant Period:	2010 – June 2013	
Contact:	John Lenczewski, (612) 670-1629,	jlenczewski@mntu.org

ML 2010 Appropriation Language

Laws of Minnesota 2010, Chapter 361, Article I, Section 2, Subd. 5(c): Cold Water River and Stream Restoration, Protection, and Enhancement. \$1,269,000 in fiscal year 2011 is to the commissioner of natural resources for an agreement with Trout Unlimited to restore, enhance, and protect cold water river and stream habitats in Minnesota. A list of proposed acquisitions and a list of proposed projects, describing the types and locations of restorations and enhancements, must be provided as part of the required accomplishment plan. The commissioner of natural resources must agree in writing to each proposed acquisition, restoration, and enhancement.



Program Narrative:

Our program will restore and enhance in-stream and riparian fish and wildlife habitat in six cold water streams in the State of Minnesota. The proposed projects will improve habitat for both game and non-game fish and wildlife species uniquely associated with cold water trout streams and provide expanded recreational opportunities for Minnesota anglers.

The specific fish habitat restoration or enhancement methods used on each stream will vary depending upon the distinct natural resource characteristics of each ecological region, as well as variations in the type and magnitude of poor land uses practices within each watersheds. MNTU will tailor each project accordingly in close consultation with resource professionals within the Minnesota DNR. The projects to be undertaken by MNTU as part of this program will be designed to accomplish a number of the following purposes: a) reduce stream bank erosion and associated sedimentation, b) reconnect streams to their flood plains to reduce negative impacts from severe flooding, c) increase natural reproduction of trout and other aquatic organisms, d) maintain or increase adult trout abundance, e) increase biodiversity for both instream and non-game species, f) be long lasting with minimal maintenance required, and g) improve angler access.

These brief project summaries outline the types of actions, participants and timetables for each individual project: Lost Creek (Fillmore); North Branch of Whitewater River (Wabasha); Pine Creek (Winona); West Indian Creek (Wabasha).

Habitat will be restored on a section of each of these four Southeast Minnesota streams. Specific project sites have been selected in coordination with the MNDNR. At least 3.0 miles of in-stream habitat and stream banks will be restored or enhanced between July 2010 and June 2012. These projects will be very similar to the cooperative projects done by Hiawatha Chapter TU and the MNDNR in the past several years. They will consist of sloping and stabilizing stream banks using rip-rapping and/or vegetation, installing overhead cover for trout and installing soil erosion blankets. Mulching and seeding of exposed stream banks with be performed, with native plant species used where appropriate. Improving and

maintaining stream access road(s) and stream crossing(s) will be necessary to complete these projects. Removal of undesirable woody vegetation (box elder, buckthorn, etc.) from riparian corridors of these streams will reduce competition with desirable plant and grass species and allow beneficial sunlight to reach the stream corridors. All these projects are designed for reducing bank erosion, increasing overhead bank cover, increasing large trout and trout wintering cover, improving habitat for invertebrate species and other non-game species, reconnecting streams to their flood plain, adding native plant species whenever appropriate and possible, improving/increasing sunlight to streams by removing nonnative and undesirable tree and shrub species, increasing trout angling opportunities and local economic impact by providing improved trout populations and habitat.

* Restoration and enhancement are used interchangeably throughout this document as the precise dividing line between them is not always clear.

Evaluation Summary

This project greatly improved the physical habitat of a highly degraded 4200 foot section of West Indian Creek. The pre-project conditions consisted of a wide shallow stream bed with steep eroding banks. This project re-graded, widened and re-vegetated the streambanks and utilized a combination of rip rap and large rock habitat structures to stabilize and define the stream bank and channel. Re-vegetation work utilized an appropriate diversity of native seed. Minnesota Trout Unlimited worked jointly with the Lanesboro and Lake City Fisheries offices in identifying project sites and planning for this site. Plans for site specific features and locations were developed by Trout Unlimited in consultation with Habitat Solutions LLC. Site installation was completed in the fall of 2011. An evaluation site visit was conducted in September 2012. This project achieved planed goals of restoring and enhancing cold water fish habitat in this section of West Indian Creek.

As indicated in the site evaluation additional habitat diversity could have benefited this project. Potential alterations include replacing some portion of the rip rap bank stabilization with root wads or toe-wood/sod mats, reducing artificial cover (skyhooks) and including submerged woody cover in some pool habitats. During an intense rainfall event in May of 2013 several of the installed streambank stabilizing rock habitat structures were compromised as above bankfull flows scoured around them and eroded beyond the channel defined in 2011. Intense "flashy" high stream flows are not uncommon or unexpected in Southeast Minnesota. As such, stream restoration planning and design should adequately anticipate and design flexibility into the system where possible, versus repairing around fixed rock structures to maintain the channel course.

Panel Comments / Recommendations:

 Encourage integration of new evolving techniques such as natural channel design analysis and implementation methods on future projects to provide 1) increased integrated planning based on watershed and stream dynamics 2) greater flexibility for natural stream channel movement and 3) improved long-term structure for aquatic habitat by increased emphasis on predominantly living vegetation and woody materials.

		a
Minnesota	RESTORATION EVALUATION PROGRAM for LEGACY PF	
DEPARTMENT OF NATURAL RESOURCES	Minnesota Board of Water and Soli Resources Minnesota Department of Natural Resources	Board of Water & Soil Resources
	PROJECT EVALUATION FORM	
PROJECT BAC	CKGROUND	
Project Name: V	West Indian Creek Habitat Improvement Date of Re	eview: 9/18/2012
Project Location:	1: County Wabasha Township/Range/Section	
Project Manager	r / Affiliated organization, Contact: John Lenczewski/Trout Unlimited	
Fund: OHF 🔀	CWF PTF Project Start Date	e (Fiscal Year): 20 <u>12</u>
Predominant Ha	abitat Type: Prairie/Savanna/Grassland 🗌 Wetland 🗌 Forest [🗌 Aquatic 🖂
trout winter streams to tl improving/ir increasing tr habitat.	ring cover, improving habitat for invertebrate species and other non-gar their flood plain, adding native plant species whenever appropriate and ncreasing sunlight to streams by removing non-native and undesirable t rout angling opportunities and local economic impact by providing impr	ne species, reconnecting possible, ree and shrub species, oved trout populations and
Quantifiable obj	jectives of the restoration	
What plans / rec MN TU worked ji the materials we	cord of project decisions / prescription worksheets are available? Wher jointly with the Lanesboro and Lake City Fisheries offices in the project preserved in the DOW permit application, which is available from the	e are they located? Danning for this site. Most Lake City DNR office.
2. Is habitat re	restoration a primary or secondary objective of the project? Primary $igsqcup$	Secondary 🗌
3. What is the	e status of the project? Treatment / establishment phase 🗌 Post-e	establishment phase 🔀
4. Has the plan If yes, why and h	an or project implementation been modified from the original plan? Ye how?	s 🗌 No 🔀
Have alterations If yes, how?	s in plan or implementation changed the proposed outcomes? Yes 🗌	Νο 🖂
PROJECT ASS	SESSMENT	
Site Assessment Lanesboro, Wad	- t Attendees - Reviewers: Kevin Stauffer MNDNR Fisheries Lake City, Ste de Johnson MNDNR - Project managers: John Lenczewski Trout Unlimi	eve Klotz MNDNR Fisheries ted - Property owners:
5. Site descrip Soils:	ption (by reviewer): Kevin stautter	

Hydrology:
Vegetation (structure, dominant species % cover, invasive species (MN DNR) % cover, other):
Surrounding conditions (adjacent land use / veg.):

6. Survey methods used (include deliverable format, # of pgs.): Visual assessment on September 19, 2012. DNR Fisheries has also collected pre-project data on fish population and stream geomorphology. Post-project surveys will be completed over the next few years. Reports on fish population assessments are available at the Lake City DNR Fisheries office.

7. Is the plan based on current science (best management practices, standards, and guidelines)? Yes No Describe for yes or no. The type of habitat work done on the West Indian site has a long history of use in the Driftless Area of SE MN. The treatments used rely on significant quantities of rock to form and stabilize a stream channel that has habitat features (pools, overhead cover, etc.) for adult trout. These treatments are proven to enhance trout populations and angler success in SE MN. Prior to the project, the stream channel was overly wide and very shallow with high, eroded banks. The recent project created a narrower and deeper channel that provides much improved habitat for brown trout. Extensive bank sloping in the project will allow flood flows to pass through this stream reach without damaging stream banks and will allow for the establishment of high quality riparian vegetation.

While the treatments used on the West Indian site are deemed appropriate and effective in meeting the stated objectives, there is a growing expectation that this type of habitat restoration move away from the "hard armoring" approach and toward a "natural channel design" that allows the stream to adjust to its hydrology over time. The reason I mention this is that several other LSOHC funded projects in the Driftless Area will be implemented using natural channel design concepts. This may be an opportunity to compare methods over time to evaluate which approach is most successful in achieving goals and objectives for these projects.

8. List indicators of project outcomes at this project stage: Physical habitat in the stream is much improved from original conditions, based on visual examination. Eroded banks have been sloped and stabilized, which will substantially reduce soil from entering the stream on this site. DNR Fisheries conducted a trout population assessment in September 2012. Those results will be compared to pre-project assessments, however it will likely take several years post-project to get an accurate assessment of population response to the habitat improvement work. Stream geomorpholgy data (longitudinal profiles, cross sections and pebble counts) were collected pre-project and will be repeated this fall. The geomorphological survey this fall will serve as the "as built" condition and allow monitoring for change in future years. While there has been no formal survey of anglers or property owner, it is very obvious that they are extremely pleased with the project and the stream reach has received considerably more angler activity that it would have without the project.

9.	Does the	project p	olan / im	plementation of	of the project plan	reasonably	allow for	achieving prop	osed project
outc	ome(s)?	Yes 🖂	No 🗌	Explain.					

10. Are corrections or modifications needed to meet proposed outcomes? Yes \boxtimes No \square		
If yes, explain. Establishment of riparian vegetation may need some additional attention in places. The	here has	only
been one growing season since this project was completed, so the seeding/establishment should be r	monitore	d next
season and addressed as needed. The campground operator will be notified about a mowing setback currently to close to the stream.	ς, which i	5
11. Has anything been done or planned that would detract from existing or potential habitat? If yes, explain.	Yes 🗌	No 🖂

12. Are proposed future steps, including long-term management, practical and reasonable? Yes No

If no, explain. I am not aware of any future steps that are proposed.

Outdoor Heritage Fund ML-10 5(c) – Trout U	nlimited, Cold Water Habitat – West Indian Creek
--	--

12.	Are proposed future steps, including long-term management, practical and reasonable? Yes 🗌 No [
lf no	explain. I am not aware of any future steps that are proposed.
13. agai com prog proj strea may	Are follow-up assessments needed? Yes \boxtimes No \square Explain. Ideally a project like this should be assessed in 3 to 5 years. The initial "as completed" assessment is a good opportunity to see the finished product and hare it to the original conditions. However, the ecological functions take time to develop and monitoring ess over time will provide a more accurate assessment project. Additionally, one of the stated goals of the ct is that it will be "long lasting and require minimal maintenance." I think this will likely be the case, but SE M ms typically have a very flashy hydrology and the potential for some project failure is always a possibility that require unforeseen maintenance and repair.
14. deal sellin Fishe proje toe- over	Additional comments on the restoration project. Overall the project is very well done and has generated a group of interest from anglers and local residents. Nearby landowners have indicated their interest in potentially g an angling easement to the DNR. The project was implemented as designed and agreed to with DNR ries, but in hindsight, there was probably some additional habitat diversity that could have been included in the transformation of the project is very well done and agreed to with DNR ries, but in hindsight, there was probably some additional habitat diversity that could have been included in the transformation of the project was improved by including submerged woody cover. Root wads or vood/sod mats could have been used in some bank stabilization areas instead of rip rap. The use of artificial nead cover (i.e. skyhooks) could have been reduced by 10-20% in several pools.
PR	DIECT EVALUATION
The a. b. c. d.	roject will: Confidence of outcome determination Likely not meet proposed outcomes 1. Low Minimally meet proposed outcomes 2. Medium Meet proposed outcomes 3. High Likely exceed proposed outcomes 2.
e.	Greatly exceed proposed outcomes
e. Prov and	Greatly exceed proposed outcomes de an explanation of the reason(s) for the determination. There is a long history of this type of project in SE based on prior projects success, this project will very likely meet the proposed outcomes.
e. Prov and Site	Greatly exceed proposed outcomes de an explanation of the reason(s) for the determination. There is a long history of this type of project in SE based on prior projects success, this project will very likely meet the proposed outcomes.
e. Prov and Site	Greatly exceed proposed outcomes de an explanation of the reason(s) for the determination. There is a long history of this type of project in SE hased on prior projects success, this project will very likely meet the proposed outcomes.
e. Prov and Site	Greatly exceed proposed outcomes de an explanation of the reason(s) for the determination. There is a long history of this type of project in SE based on prior projects success, this project will very likely meet the proposed outcomes.
e. Prov and Site	Greatly exceed proposed outcomes de an explanation of the reason(s) for the determination. There is a long history of this type of project in SE based on prior projects success, this project will very likely meet the proposed outcomes.
e. Prov and Site	Greatly exceed proposed outcomes de an explanation of the reason(s) for the determination. There is a long history of this type of project in SE based on prior projects success, this project will very likely meet the proposed outcomes.
e. Prov and Site	Greatly exceed proposed outcomes de an explanation of the reason(s) for the determination. There is a long history of this type of project in SE based on prior projects success, this project will very likely meet the proposed outcomes.
e. Prov and Site	Greatly exceed proposed outcomes

Outdoor Heritage Fund, Conservation Partners Grant, Fiscal Year 2010 Rollie Johnson Island Shoreland Restoration

Project Sponsor: Rollie Johnson Natural & Rec. Area Joint Powers Board

Grant Period:	2010 – June 2012
Contact:	James Brandt (218) 543-6483

Project Description

The Rollie Johnson Big Island is a rare surviving example of an undisturbed old-growth maple-basswood forest. A major threat to Big Island fish, plant and wildlife habitat is the loss of vegetative cover and shrubs and trees in the upland areas due to shoreline erosion. Because of the size of this area a multi-year restoration effort is in process. The outcome of this funding phase was to complete approximately 300 additional linear feet of shoreline restoration. Once completed, the area will have sufficient vegetative cover to prevent shoreline and upland erosion and allow for the area and adjacent littoral zone to support expanded plant and aquatic communities.



Evaluation Summary

The Rollie Johnson Island Shoreland Restoration is a volunteer lead effort that has successfully stabilized over three hundred linear feet of shoreline with slopes up to 30 feet high. A suite of appropriate structural (coconut-coir blankets, fascines, biologs) and vegetative bioengineering solutions were applied with good success. Native plant species selection, spacing and follow up watering were appropriate. Yearly monitoring of the effects of winter ice push on the toe of slope will be essential to ensuring the stability of vegetation on these sandy slopes. Despite difficult site conditions, ongoing efforts by volunteers supported by technical assistance from partner organizations (MN DNR, Crow Wing SWCD) indicate the likelihood of successful outcomes.

Panel Comments / Recommendations:

- Ambitious project implemented using best practices for bioengineered shoreline on a large sand-slope condition
- Good use of fascines; impressive on this scale
- Toe of slope stabilization should be closely monitored after melt out each spring; repaired as needed

DEPARTMENT OF NATURAL RESOURCES	RESTORATION EVALUAT Minnesota Boar Minnesota Dep;	ION PROGRAM for LEGACY PROJEC d of Water and Soil Resources artment of Natural Resources	TS
	PROJEC	FEVALUATION FORM	
PROJECT BAC	KGROUND		
Project Name: E	Sig Island, Whitefish Lake	Date of Review:	Aug. 28, 2012
Project Location	: County Crow Wing Township,	'Range/Section 137, 28, 17	
Project Manager	·/ Affiliated organization, Contact:	Jim Brandt, Ideal Township Supervisor	
Fund: OHF 🔀	CWF PTF	Project Start Date (Fisca	ll Year): 20 <u>13</u>
Predominant Ha	bitat Type: Prairie/Savanna/Gra	ssland 🗌 Wetland 🗌 Forest 🗌 A	quatic 🖂
 Goal(s) of t provide some sta placed on the W conducting the r 	he restoration to stabilize the toe ability and to stop the slumping on hitefish chain in the early 1900s. I restoration.	of the shoreline and restore native plants o these islands. Islands have been eroding si rosion is a natural process and is understoo	n the upland slope; to ince the dam was od by the group
Quantifiable obj	ectives of the restoration linear fe	et of shoreline stabilized/restored	
What plans / rec plans for spring	ord of project decisions / prescript restoration and stabilization are w	ion worksheets are available? Where are t th Judy Topinka (WAPOA) and Lindy Ekola (hey located? DNR, Glenwood)
2. Is habitat re	estoration a primary or secondary o) bjective of the project? Primary 🔀 Sec	condary 🗌
3. What is the	status of the project? Treatmen	: / establishment phase 🖂 🔹 Post-establis	shment phase 🗌
4. Has the pla If yes, why and h	n or project implementation been low?	modified from the original plan? Yes 🗌	Νο 🖂
Have alterations If yes, how?	in plan or implementation change	d the proposed outcomes? Yes 🗌 No 🖂	3
PROJECT ASS	ESSMENT		
Site Assessment	Attendees - Reviewers: Heather	Baird, Wade Johnson - Project managers:	Jim Brandt, Judy
Topinka, Dave Fi	sher - Property owners:		
5. Site descrip bundles and nat restoration. The time in the sprin the spring then n good and were s	tion (by reviewer): Shoreline, espe- ive sedges, transitional zone plant e driving force behind the success of g. If the biologs, brush bundles an nore plants can get established an itabilized by biodegradable erosior	cially toe looked to be pretty well stabilize species. All plant materials were suitable to f this restoration is in the winter with the id d plants hold up to the ice expansion and ic d it is less likely the bank will slump. The up control fabric and brush bundles to break especially the sumac that was trimmed to i	d with biologs, brush o this area for the ce push and at ice out ie sheet movement in oland slopes also looke up the contours on the nstall the erosion

control fabric.	The banks	should continue to g	get more plants and trees,	shrubs	as long at the toe protecion holds up
and there is lif	tle to no ere	osion at the toe.			

Soils: sand

Topography: steep

Hydrology:

Vegetation (structure, dominant species % cover, invasive species (MN DNR) % cover, other): early successional tree/shrub canopy followed with native grass and wildflowers just getting started. 40% sumac, 20% native grass and forbes, less than 1% invasive species, some barren areas.

Surrounding conditions (adjacent land use / veg.): maple basswood mature forests on top of the slope

6. Survey methods used (include deliverable format, # of pgs.): site, visual inspection

7. Is the plan based on current science (best management practices, standards, and guidelines)? Yes ∑ No _ Describe for yes or no.

8. List indicators of project outcomes at this project stage: percent slope vegetated, stabilized toe protection

9. Does the project plan / implementation of the project plan reasonably allow for achieving proposed project outcome(s)? Yes No Explain. issues may arise if ice push does not allow for stable toe protection

10. Are corrections or modifications needed to meet proposed outcomes? Yes \square No \boxtimes If yes, explain.

11. Has anything been done or planned that would detract from existing or potential habitat? Yes \Box No \boxtimes If yes, explain.

12. Are proposed future steps, including long-term management, practical and reasonable? Yes 🛛 No 🗌 If no, explain.

13. Are follow-up assessments needed? Yes \boxtimes No \square Explain. It would be good to do a follow up in the Spring 2013 and then again in the Fall of 2013 to see how the ice may have changed the restoration. Subsequent follow ups may be needed as ice can be hit or miss in the damage it causes to shorelines.

14. Additional comments on the restoration project. Overall a good proejct with great partners. Needs continual follow up due to the unknown of the ice push/winter conditions on the restoration.

1.

2.

3.

X

PROJECT EVALUATION

The project will:

- a. Likely not meet proposed outcomes
- b. Minimally meet proposed outcomes
- c. Meet proposed outcomes
- d. Likely exceed proposed outcomes
- e. Greatly exceed proposed outcomes

Provide an explanation of the reason(s) for the determination. I would have rated this higher if the islands were not effected by ice push and adverse winter conditions. The rating is no fault of the group or partners or their lack of effort in the restoration. It is simply a result of the effects of mother nature that may work to hinder some of thier work.

Low

High

Medium

Confidence of outcome determination

 \boxtimes

Site Assessment Lead(s) Conducting Site Review (Signature Required): Heather Baird

Outdoor Heritage	Fund CPI	Grant – Rollie	Iohnson Island	Shoreline	Restoration
Outdoor mentage	1 unu, CF L		Juliuson Island	JIOTEIIIIE	Restoration

CPL	Grant Prog	ram Ecologica	I Restoration and	Management Plan
-----	-------------------	---------------	--------------------------	-----------------

RESTORATION PROJECTS ONLY

Organization Name: Name of Project: FY of Grant Awarded:		B40651 Dellie Johnson Natural and Despectional Area Joint Devuers Desud			
		Rollie Johnson Natural and Recreational Area Joint Powers Board			
		rvanie Johnson Island Shoreland Restoration Project			
Contac	t Name:	James Brandt (Grantee) & Judith Topinka (Fiscal Contact)			
Lontac	t Phone:	218-543-6483 - 218-568-4356			
lease	choose the corre	ect response to the below statements as it relates to your above project.			
1)	To the extent p preferably of th the restoration native prairies	ossible, only vegetation or seed of ecotypes native to Minnesota, and ne local ecotype, using a high diversity of species originating from as close to site as possible have been or will be used in this project, protecting existing from genetic contamination.			
	Xes Yes	No, explain			
2)	MCC was given Conservation C restoration and	consideration to and timely written contact was made with the Minnesota orps for consideration of possible use of their services to contract for enhancement services.			
	🔀 Yes	No, explain			
3)	This project is o ownership.	n land permanently protected by conservation easement or public			
	🛛 Yes	🗌 No, explain			
4)	Is this project co	onsistent with the highest quality conservation and ecological goals for this site?			
	🛛 Yes	No, explain			
5)	Is the best avail	able science being used to achieve the best restoration?			
	X Yes	🗌 No, explain			
/i =	Contraction in the local division of the loc	الاستعمار والمحادث والمحادثة والتجرب والمحاد والمحادث والمحاد و			

CPL Grant Program Ecological Restoration and Management Plan

RESTORATION PROJECTS ONLY

6) Has consideration been given to soil, geology, topography and other relevant factors that would provide the best chance of long term success of this restoration?

🔀 Yes

🗌 No, explain

Restoration Implementation Timetable:

Activity	Timeline		Describe specific work activities		
Site Prep	May 2010		Install erosion control materials on +/- 300 feet of shoreline and upland		
			bluff area, install signage.		
Establish Vegetation	June	2010	Seed and plant native ground cover, native sod flats and shrubs/trees.		
Maintenance	June	2010	Jun to Sep - Maintain and water plantings as needed to ensure growth.		
Site Prep	May 2011		Install erosion control materials on +/- 300 feet of shoreline and upland		
			bluff area, install signage.		
Establish Vegetation	June	2011	Seed and plant native ground cover, native sod flats and shrubs/trees.		
Maintenance	June	2011	Jun to Sep - Maintain and water plantings as needed to ensure growth.		
Maintenance	May	2012	May - Jun - Maintain and water plantings as needed to ensure growth.		

Identify Long Term Maintenance and Management Needs, Source(s) of Funding:

Need	Timeframe	Financial source	
Provide maintenance as needed.	Ongoing	Volunteers	
			_
			-

I certify that the information provided above is accurate and that I am authorized by the above organization to submit this report. If this information should change at any time during the grant period, I will notify CPL grant staff immediately. Name: James Brandt, Judith Topinka,

amer B. Brandt Title: Grantee

udithe Un nenko Fiscal Contact

Please submit this form within 30 days of work beginning on the above project or with the first request for payment. You may email this form or print and mail to CPL grant staff.

CPL Grant Program Ecological Restoration and Management Plan (Restoration)

Page 2

Outdoor Heritage Fund, Fiscal Year 2011 5(a) Metro Big Rivers Habitat Program, Phase 1 Project: Cherokee Bluff Restoration

Project Sponsor:Minnesota Valley National Wildlife Refuge TrustImplementer:Great River GreeningGrant Period:July 2010 – June 2012Contact:MN Valley Nat Wildlife Refuge Trust: Deb Loon
Great River Greening: Wayne Ostlie 651 665.9500

ML 2010 Appropriation Language

\$2,397,000 in fiscal year 2011 is to the commissioner of natural resources for agreement s for projects to protect, restore, and enhance natural systems of the Minnesota River, St. Croix River, Mississippi River, and their major tributaries as follows: \$500,000 with Minnesota Valley National Wildlife Refuge Trust, Inc. for fee title land acquisition; \$1,500,000 with the Trust for Public Land for fee title land acquisition; \$227,300 with the Friends of the Mississippi River for restoration, enhancement , and conservation easement acquisition; and \$169,700 with Great River Greening for restoration and enhancement . The accomplishment plan must include an easement stewardship plan. All restorations must comply with subdivision 9, paragraph (b).



Evaluation Summary

Cherokee Bluff is one of many restoration projects undertaken through the Metro Big Rivers Habitat Program. The Cherokee Bluff site is within the City of St Paul Cherokee Park, above the Mississippi River across from downtown St Paul. The bluff is dominated by a dry oak forest plant community; a one acre remnant dry prairie/savanna is also located within the project area. Great River Greening implemented restoration activities on this site utilizing Outdoor Heritage Funding to leverage ongoing support from the City of St Paul Park's restoration efforts. The Outdoor Heritage funded projects supplement ongoing restoration activities at Cherokee Bluff directed by a 2002 restoration and management plan. A walk through assessment of restoration activities was conducted in August of 2012. Great River Greening utilized current science based practices in buckthorn removal/treatment and prescribed burning to achieve the stated goal of 80% dominance of native vegetation. Additional woody removal will be needed around the remnant prairie to control woody encroachment. Ongoing support from the City of St Paul will be essential to achieving and maintaining restoration outcomes.

Panel Comments / Recommendations:

- Good planning / implementation: Pre-existing management plan utilized and adapted to current conditions to direct restoration efforts
- Quantifiable objectives; "control Buckthorn over ½" diameter; & 80% dominance of native vegetation"; provided clear milestones for tracking phases of project progress
- Combined cutting/herbicide and burning of remnant high-diversity urban prairie produced excellent results towards preserving locally rare remnant plant community

Outdoor Heritage Fund ML10 5(a) – MN Valley National Wildlife Refuge Trust, Metro Big Rivers Habitat Program – Cherokee Park

PROJECT BACKGROUND	
Project Name: Cherokee Park Restoration	Date of Review: 17 August 2012
Project Location: County Ramsey Township/	Range/Section
Project Manager / Affiliated organization, Conta	ct: Todd Rexine
Fund: OHF 🗌 CWF 🔀 PTF 🗌	Project Start Date (Fiscal Year): 20 <u>11</u>
Predominant Habitat Type: Prairie/Savanna/G	irassland 🖂 🛛 Wetland 🗌 Forest 🖾 Aquatic 🗌
1. Goal(s) of the restoration Improve the hea	Ith and habitat value of oak forest and remnant prairie communit
diversity of dry prairie/savanna and dry oak fore invasive species dominance by removing large b outcome of 80% dominance of native vegetation What plans / record of project decisions / prescr The Cherokee Park Management Plan and Chen Plan developed by Great River Greening provide Cherokee Park Management plan is located on t http://www.greatrivergreening.org/publications the Great River Greening office. 2. Is habitat restoration a primary or secondar	st native vegetation through prescribed burning, and minimize uckthorn(greater than 1/2 inch) by cutting and stem treatment. A was set for the oak forest and prairie areas. iption worksheets are available? Where are they located? okee Park Prairie Ecological Inventory and Restoration Manageme d guidance for the management activities that were conducted. he Great River Greening Website at: asp#plans . A copy of the Cherokee Park Prairie Plan is available : ry objective of the project? Primary Secondary X
3. What is the status of the project? Treatm	ent / establishment phase 🗌 🛛 Post-establishment phase 🖂
4. Has the plan or project implementation been listed with the plan or project implementation been listed with the plan been set of	n modified from the original plan? Yes 🗌 No 🔀
Have alterations in plan or implementation chan If yes, how?	ged the proposed outcomes? Yes \square No $oxed{eq}$
PROJECT ASSESSMENT	
Site Assessment Attendees - Reviewers: Dan Sl Rexine, Steve Thomford - Property owners: Cit	1aw BWSR, Wade Johnson MNDNR - Project managers: Todd y of St.Paul (not present)

Outdoor Heritage Fund ML10 5(a) – MN Valley National Wildlife Refuge Trust, Metro Big Rivers Habitat Program – Cherokee Park

Soils: Loess Soils

Topography: Northwest facing bluff with steep slopes

Hydrology: Generally dry soils except for areas where seeps occur along the bluff and within ravines. Vegetation (structure, dominant species % cover, invasive species (MN DNR) % cover, other): Ironwood, quaking aspen, white oak, northern pin oak, and bur oak are dominant tree species in the oak forest. the prairie/savanna is dominated by big bluestem, little bluestem and a variety of prairie forbs. Common Buckthorn was the dominant invasive species in the oak forest, some Tartarian honeysucle was also present. Sweet clover was a dominant invasive in the prairie/savanna

Surrounding conditions (adjacent land use / veg.): The top of the bluff is residential housing. The base of the bluff consists of a road and then a floodplain area that runs paralell to the Mississippi River.

6. Survey methods used (include deliverable format, # of pgs.): Visual assessment by meandered search through the site and along the top of the bluff.

7. Is the plan based on current science (best management practices, standards, and guidelines)? Yes No Describe for yes or no. The plan was develped by Great River Greening ecologists and provides detailed information about the native plant communities, as well as detailed information about management recommendations. Work was conducted by experienced crews.

8. List indicators of project outcomes at this project stage: The primary outcomes set for the project involved effective control of buckthorn (greater than 1/2 inch in diameter) and effective execution of the prescribed burn in the remnant prairie and oak forest areas, resulting in 80% dominance of native vegetation. Buckthorn was effectively controlled in the removal area with little regrowth. The prescribed burns appeared to have carried effectively through the remnant prairie (on the bluff slope), ground layer vegetation appeared vigorous, though encroaching woody vegetation did not appear to be set-back substantially by the burn. A goal of the oak forest prescribed burn (a flat area at the top of the bluff) was to set back buckthorn and Tartarian honeysuckle seedligns. The burn of the oak forest area appeared to also carry effectively through the area and few invasive shrub seedlings were observed. The response of the ground layer vegetation was not as evident, it may be that the burn will benefit more spring ephemeral species that were not visible at the time of the site visit in August.

9. Does the project plan / implementation of the project plan reasonably allow for achieving proposed project outcome(s)? Yes No Explain. The methods used for prescribed burning and buckthorn removal were appropriate to accomplish the proposed outcomes of 80% dominance of native vegetaton. Additional woody control will be needed around the prairie remnant to control encroaching woody vegetation. Back when the goal of 80% native vegetation was set(2002), buckthorn was much more dominant at the site; removal efforts through cutting and stump treatment was also conducted about eight years ago. The combination of the more recent removal (and burning) and this pervious effort has attained effective control of the species. The project manager stated that the contractor that conducted the more recent removal will be coming back this fall (2012) to cut and treat any buckthorn that is re-sprouting.

10. Are corrections or modifications needed to meet proposed outcomes? Yes \Box No \boxtimes If yes, explain.		
11. Has anything been done or planned that would detract from existing or potential habitat? If yes, explain.	Yes 🗌	No 🖂
12. Are proposed future steps, including long-term management, practical and reasonable? If no, explain.	Yes 🔀	No 🗌

13. Are follow-up assessments needed? Yes \square No \boxtimes Explain. As the results of the buckthorn removal and prescribed burn were evident, additional follow-up assessments should not be needed.

Outdoor Heritage Fund ML10 5(a) – MN Valley National Wildlife Refuge Trust, Metro Big Rivers Habitat Program – Cherokee Park

14. Additional comments on the restoration project. The site will require additional management in the future to control woody vegetation encroaching on the prairie remnant as some woody plants remain following the prescribed burn. Buckthorn under 1/2 inch were not targeted as part of the removal effort; as buckthorn of this size is scattered in the forest, additional control efforts will be needed in the future. Tartarian Honeysuckle was also not targeted as part of the control efforts. There is not a high percentage of the species at the site, but its removal would prevent it from spreading in the future.

PROJECT EVALUATION

The project will:

- a. Likely not meet proposed outcomes
- b. Minimally meet proposed outcomes
- c. Meet proposed outcomes
- d. Likely exceed proposed outcomes
- e. Greatly exceed proposed outcomes

	Confiden	ce of outcome determination
1.	Low	
2.	Medium	
3.	High	\boxtimes

Provide an explanation of the reason(s) for the determination. A High confidence level is selected because the project met the outcomes of effectively controlling buckthorn greater than 1/2 inch, and resulting in effective prescribed burns of the remnant prairie and oak forest areas; as well as accomplishing an 80% dominance of native vegetation.

Site Assessment Lead(s) Conducting Site Review (Signature Required): Dan Shaw

Parks and Trails Fund, Fiscal Year 2010 Three Rivers Park District Project: Crow Hassan Park Reserve Hardwood Forest Restoration

Project Sponsor:Three Rivers Park DistrictGrant Period:July 2009 – June 2011Contact:John Barton, (763) 694-7841 jbarten@threeriversparkdistrict.org

Project Description

The goal of this project is to restore an invasive, exotic brome grass field in the Crow Hassan Park Reserve to a native northern hardwood forest. Beginning in 2008 Three Rivers Park District, with Clean Water Legacy funds, restored 4.3 acres of this parcel within Crow Hassan Park to native woody vegetation. Building on this initial work the current project initially began as the reforestation of 4.4 acres of an old agricultural field to native woody vegetation. The planting, which is immediately adjacent to the Crow River in Crow-Hassan Park Reserve, ultimately ended up covering 14.4 acres. Forests have been shown to reduce phosphorus runoff by approximately 50% compared to grasslands/ pastures. This re-established native hardwood forest will help reduce nutrient loading from the site into the Crow River.

Three Rivers Park District provided 7,530 native trees and shrubs grown at the nearby Park District nursery from locally collected seed. The Park District also supplied all the equipment, chemical, mulch, and additional personnel needed for the project. Site preparation activities included mowing and herbicide treatment of undesirable plant species. Follow-up maintenance activities included spot herbicide treatments, application of deer repellants, mulching, and watering. Monitoring of the planting will continue into the future and additional site maintenance will be performed on an as-needed basis. .



A project overview is available on the Legacy Fund website at: <u>http://www.legacy.leg.mn/projects/fy-2010-three-rivers-park-district-grant-project-4</u>

Evaluation Summary

The Crow Hassan hardwood forest restoration was implemented in part utilizing funds granted to Three Rivers Park District from Metropolitan Council's Parks and Trails Fund appropriation. The Crow Hassan Reserve project was one of several restoration projects in the Three Rivers Regional Park System that utilized Conservation Corps Minnesota crews supported by the Parks and Trails funding. A walkthrough site assessment was conducted in May of 2013. Site preparation, herbivory abatement and maintenance activities are consistent with current best practices for ecological restorations in these habitat types. Existing invasive grasses are being managed with herbicide and will continue to be suppressed by shading from relatively dense of tree stocking. The Crow Hassan hardwood forest restoration appears to be on a positive trajectory to achieve the broad planned goals and improve the habitat corridor along the Crow River. Long term commitment by the Three Rivers Park District to support monitoring and management indicate a high likelihood of successful outcomes.

Panel Comments / Recommendations:

- Significant benefit to habitat connectivity: Conversion from old field to floodplain and upland forest will benefit important habitat corridor adjacent to the Crow River
- Desired outcome of "northern hardwood forest" was ambiguous, utilizing specific native plant community types would help to direct species composition (e.g. DNR Native Plant Community Classifications: Southern Mesic Hardwood Forests MHs38, MHs39 and MHs49)
- Species selection and stocking densities could have been more strategic. Localized site conditions and competition through shade suppression will direct the suitable forest composition over time; benefits per investments would be greater if species and stocking were more strategic

DEPARTMENT OF NATURAL RESOURCES	RESTORATION EVALUATION PROGRAM for LEGACY PROJECTS Minnesota Board of Water and Soil Resources Minnesota Department of Natural Resources
	PROJECT EVALUATION FORM
PROJECT	BACKGROUND
Project Name:	Crow River Reforestation, Crow-Hassen Park Reserve Date of Review: 5/24/13
Project Locatio	n: County Hennepin Township/Range/Section T120N R23W Sec
Project Manage	r / Affiliated organization, Contact: John Barten 763-694-7841 jbarten@threeriversparkdistrict.org
Fund: OHF	CWF PTF Fiscal Year Funds FY Project Start Date 20 09
Predominant H	abitat Type: Prairie/Savanna/Grassland 🗌 Wetland 🗌 Forest 🔀 Aquatic 🗌
 Goal(s) of result in addition Landscape frag 	the restoration Re-creation of 14.4 acres of Mixed Oak Woodland and Maple Forest. The site goal word benefits including creation of a larger contiguous woodland adjacent to the Crow River. Mentation will be decreased.
Quantifiat	e objectives of the restoration NA
What plan "CCM 09-:	s / record of project decisions / prescription worksheets are available? Where are they located? LO Accomplishments'' # of large bareroot planted.
2. What is th	e status of the project? Treatment / establishment phase 🗌 🛛 Post-establishment phase 🔀
3. Has the pl	an or project implementation been modified from the original plan? If yes, why and how? NA
Have alter	ations in plan or implementation changed the proposed outcomes?
PROJECT	ASSESSMENT
Site Assessmen SNA Program - Rivers Parks Dis	t Attendees - Reviewers: Wade Johnson, Michelle Martin MNDNR Forestry, Mark Cleveland MN DN Project managers: John Barten, Jeff Warhol: Three Rivers Parks District - Property owners: Three strict
Soils: Pre	4. Site description (by reviewer): Old agricultural field turned to brome grass field 30 years ago that is now under forest restoration. The site is adjacent to the Crow River. dominantly sandy silt. Project manager indicated soils become heavier silty-clay at the south east
edge of the pro	ject area. 1y: level to gently sloping
ropograpi	upland, Restoration site is 50 meters fro the Crow River
Hydrology	T ISTITUTIONE, DUMINANT SPECIES 70 COVER, INVASIVE SPECIES (IVIN DINK) % COVER, OTNER); TORMER
Hydrology Vegetation agricultural fiel mostly decidion	d dominated by cool season grasses including smooth brome grass and Kentucky bluegrass. m a mix (is species (planted) and volunteer red cedar and box elder (hard to judge if the box elder were

Parks and Trails Fund FY10-FY11 – Three River Park District – Crow Hassan Forest Restoration

Surrounding conditions (adjacent land use / veg.): mesic woodland, to the west, south and north. East boundary is a county road. Adjacent land use along county road is a greenhouse facility and a mixture of small hobby farms and residential development. The forested buffer along the Crow River had

"weedy" but native vegetation (box elder, prickly-ash) with some invasive species invasion (buckthorn, garlic mustard noted)

- Survey methods used (include deliverable format, # of pgs.): meander; walked along established trails (hiking/horse trails and water line trails) and walked through the site to assess overall stand condition
- 6. Is the plan based on current science (best management practices, standards, and guidelines)? yes, the park staff clearly thought about what was the best management approach given their budget and site conditions (adjacent to river, lots of brome). They considered other practices that are cheaper and are more commonly employed through the park but decided that planting large trees via augering, close spacing (6 x 7 ft), watering, and herbiciding grass competition was the best method for protecting the river resource, high density of deer, and quickly shading out the ground layer. They also put some thought into where species should be planted on site given soil type (oaks and cherries on dryer areas and sugar maple and basswood in the loamy areas). Although, the tree and shrubs seemed randomly planted from the reviewer's point of view (or it wasn't very obvious that planting was done in this way). While not the least expensive method for establishing a mesic oak/maple forest, due to site conditions, high deer populations and access to water, the use of larger trees and shrubs appears to be a reasonable choice.
- 7. List indicators of project outcomes at this project stage: Succesful establishment of a wide variety of woodland tree and shrub species; growth of trees given browse pressure, degree of canopy closure; The site is strong on diversity of species that have been planted.

 Does the project plan / implementation of the project plan reasonably allow for achieving proposed project outcome(s)? Yes. With the planting density, species variety and site maintenance. the park seems committed to adapting their plan to ensure a positive outcome but given the results thus far, the project seems like its on track for achieving it's objectives.

9. Are corrections or modifications needed to meet proposed outcomes? Explain. It is too soon to tell. It is anticipated that some woody species will be more successful that others and are more likely to become the dominant canopy trees. Shade supression will help control the current site dominance of brome grass. It is anticipated that understory plant community will require reintroduction of natural herbaceous plant species.

- 10. Has anything been done or planned that would detract from existing or potential habitat? Explain. No, if anything, habitat has been improved over the brome field it once was. This site has greater diversity of plant species and vertical and horizontal structure than it once had.
- 11. Are proposed future steps, including long-term management, practical and reasonable? Explain. The benefits of this project could be better articulated. Current project conditions are favorable for long term success. Three Rivers staff did communicate that as trees and shrubs continue to be managed and mature on the site, staff will be used selective thinning to maintain tree health and form, especially for oak species. The park staff are allowing nature to sort the site out, but with help from some intensive management (watering, herbicide) and in the future, they may weed out disease prone trees (ash, butternut, elm) if they see that they're outcompeting another native tree without the same diseae potential.

12. Are follow-up assessments needed? Explain. Evaluation and control of invasive herbaceous species and evaluation of woody species distribution would be useful. Part of the evaluation process should include analysis of success for each species planted, to assist in planning for future restoration projects.

Parks and Trails Fund FY10-FY11 – Three River Park District – Crow Hassan Forest Restoration

13. Additional comments on the restoration project. Restoration of this site for the goal stated was appropriate. A more specific plan with detailed objectives, maps, and treatments implemented (and future treatments planned) would be helpful from a reviewers stand point and for the long term success of a forest restortation project (although, I don't think this was a requirement for the funds). It was hard to track what was done when and why and how much money was spent doing each treatment. Also, a list of the species planted and at what density (and what size they were when planted) would be helpful too. We were given a list of planted stock, but the details of the planting were not clear. Some of the species planted were odd choices given the big woods landscape (bog birch, alder, spirea as some examples) but it will be interesting to see how "nature" sorts itself. Ariel photograps of the site Pre project and current projects would be useful. The planting density was high, but the post planting management direction appears to address this as would be the case in a direct seeding project. All in all, the park staff are enthusiastic about the project and are happy with the results thus far. It's clear that they have put a lot of effort into it's success and more importantly, seem very committed to seeing the project through to a successful ending.

PROJECT EVALUATION

Гhе	project will:		Confidence of outcome determination
a.	Likely not meet proposed outcomes	1.	Low
ь.	Minimally meet proposed outcomes 🗌	2.	Medium 🔀
c.	Meet proposed outcomes 🛛 🛛	3.	High 🗌
d.	Likely exceed proposed outcomes		
e.	Greatly exceed proposed outcomes 🗌		
Pro	ide an explanation of the reason(s) for the dete	erminati	on. With noted maintenance attenition, there shou
a hir	gh survival rate of the tree and shrub species pla	anted. A	As a forest is a community which includes understor

uld be y as well as over story plants and their attendent faunal components, establishment of the tree and shrub species is the first step in a longer restoration process.

Site Assessment Lead(s) Conducting Site Review (Signature Required): Mark L. Cleveland 5/28/13