

Fiscal Year 2026 Report

Taxpayers' Transportation Accountability Act

September 2026

Prepared by:

The Minnesota Department of Transportation
395 John Ireland Boulevard
Saint Paul, Minnesota 55155-1899

Phone: 651-296-3000

Toll-Free: 1-800-657-3774

TTY, Voice or ASCII: 1-800-627-3529

To request this document in an alternative format, call
651-366-4718 or 1-800-657-3774 (Greater Minnesota).

You may also send an email to

ADArequest.dot@state.mn.us

Cover Letter

September 2, 2026

The Honorable Jon Koznick, Co-Chair
House Transportation Finance & Policy Committee
2nd Floor, Centennial Office Building
Saint Paul, MN 55155

The Honorable Brad Tabke, Co-Chair
House Transportation Finance & Policy Committee
5th Floor, Centennial Office Building
Saint Paul, MN 55155

The Honorable Scott Dibble, Chair
Senate Transportation Committee
3107 Minnesota Senate Building
Saint Paul, MN 55155

The Honorable John Jasinski
Ranking Minority Member
Senate Transportation Committee
2227 Minnesota Senate Building
Saint Paul, MN 55155

Re: 2026 Taxpayers' Transportation Accountability Act Report

Dear Legislators,

I am pleased to provide the report on the Taxpayers' Transportation Accountability Act. This report is required under [Minnesota Statute 161.3203, Subdivision 4.](#)

The report covers 90 contracts executed during Fiscal Year 2026 and provides status updates to contracts that remained active from previous reports.

Please contact me if you have questions about this report, or you may contact Danielle Plocher by email at danielle.plocher@state.mn.us, or by phone at 763-358-2169.

Thank you.

Sincerely,



Nancy Daubenberger, P.E. (MN)
Commissioner

Table of Contents

Cover Letter.....3

Legislative Request5

Summary7

 FY 2026 | Contracts Executed..... 7

 FY 2026 | Types of Projects..... 7

 FY 2026 | Reason for Outsourcing 7

 Recruitment and Retention of Staff, Geography and Demographics, Expertise Gaps and Access to Equipment..... 8

Quick Yearly Stats: 2020-202610

 FY 2026 | Contract Status Update 10

 FY 2025 | Contract Status Update 10

 FY 2024 | Contract Status Update 10

 FY 2023 | Contract Status Update 10

 FY 2022 | Contract Status Update 11

 FY 2021 | Contract Status Update 11

 FY 2020 | Contract Status Update 11

Appendix A: Contract Details.....12

Appendix B: Calculations Used25

Legislative Request

This report is issued to comply with [Minnesota Statutes 161.3203, subdivisions 3 and 4.](#)

161.3203 CONTRACTS FOR WORK FOR TRUNK HIGHWAY.

Subd. 3. **Review of contract costs.**

(a) Before entering into a privatization transportation contract, the commissioner of transportation shall prepare a comprehensive written estimate of the cost of having the same work provided in the most cost-effective manner by agency employees. The cost estimate must include all costs of having agency employees provide the work, including the cost of pension, insurance, and other employee benefits. The cost estimate is nonpublic data, as defined in section [13.02, subdivision 9](#), until the day after the deadline for receipt of responses under paragraph (b), when it becomes public data.

(b) After soliciting and receiving responses, the commissioner shall publicly designate the responder to which it proposes to award the privatization contract. The commissioner shall prepare a comprehensive written estimate of the cost of the proposal based on the designated responder's bid, including the cost of a transition from public to private provision of the work, any additional unemployment and retirement benefits resulting from the transfer, and costs associated with monitoring the proposed contract. If the designated responder proposes to perform any or all of the desired services outside the state, the commissioner of transportation shall include in the cost estimate, as nearly as possible, any loss of sales and income tax revenue to the state. The cost estimate must not include trade secret data which is classified as nonpublic data under section [13.37](#), subdivision 2.

(c) Before entering into a privatization transportation contract for \$250,000 or more, the commissioner shall determine that:

- (1) the cost estimated under paragraph (b) will be lower than the cost estimated under paragraph (a);
- (2) the quality of the work to be provided by the designated responder is likely to equal or exceed the quality of services that could be provided by Department of Transportation employees;
- (3) the contract, together with other privatization transportation contracts to which the department is or has been party, will not reduce full-time equivalent positions within the department or result in layoffs; and
- (4) the proposed privatization contract is in the public interest.

Subd. 4. **Reports.**

On May 23, 2024 the following went into effect for Subd. 4.:

(a) By September 1 of each year, the commissioner must submit a report to the chairs and ranking minority members of the legislative committees with jurisdiction over transportation policy and finance.

(b) The report must list all privatization transportation contracts that were executed or performed, whether wholly or in part, in the previous fiscal year. The report must identify, with respect to each contract:

- (1) the contractor;
- (2) contract amount;
- (3) duration;
- (4) work, provided or to be provided;
- (5) the comprehensive estimate derived under subdivision 3, paragraph (a);
- (6) the comprehensive estimate derived under subdivision 3, paragraph (b);
- (7) the actual cost to the agency of the contractor's performance of the contract; and

(8) for contracts of at least \$250,000, a statement containing the commissioner's determinations under subdivision 3, paragraph (c).

(c) The report must collect aggregate data on each of the commissioner's district offices and the bridge office on barriers and challenges to the reduction of transportation contract privatization. The aggregate data must identify areas of concern related to transportation contract privatization and include information on:

- (1) recruitment and retention of staff;
- (2) expertise gaps;
- (3) access to appropriate equipment; and
- (4) the effects of geography, demographics, and socioeconomic data on transportation contract privatization rates.

EFFECTIVE DATE.

This section is effective the day following final enactment.

The cost of preparing this report is less than \$5,000.

Summary

This report contains data about contracts that meet the definition of “Privatization Transportation Contracts” as described in [Minnesota Statutes 161.3203](#), which is also known as the “Taxpayers’ Transportation Accountability Act.” A total of 1,171 contracts were evaluated since the act took effect.

The Minnesota Department of Transportation executed 90 contracts meeting the statutory definition of a privatization transportation contract during state fiscal year (FY) 2026 (July 1, 2025 - June 30, 2026). This report provides information on the contracts executed in FY 2026 and the contracts from previous years that remained active or were in the close-out audit process at the end of the prior year. Appendix A provides a detailed breakdown for each active contract.

FY 2026 | Contracts Executed

During FY 2026, MnDOT executed 90 contracts with a total value of \$48,654,500.00.

- Contracts greater than \$250,000*: 54 contracts for a total amount of \$42,657,800.00
- Contracts between \$100,000 and \$250,000**: 36 contracts for a total amount of \$5,996,700.00

*MnDOT may only enter into contracts over \$250,000 if the TTAA analysis shows that outsourcing is the less expensive option.

**For contracts between \$100,000 and \$250,000, MnDOT may contract for the services even if the TTAA analysis shows that outsourcing is the more expensive option.

FY 2026 | Types of Projects

The 90 contracts executed in FY 2026 were for the following types of projects:

- | | | |
|----------------------------|--------------------------|------------------------------|
| • Bridge Design 9 | • Hydraulic Study 3 | • Land Survey 2 |
| • Construction Support 2 | • Inspection 7 | • Sewer Cleaning & Video 1 |
| • Design Build Support 2 | • Preliminary Design 2 | • Training 3 |
| • Detailed Design 46 | • Project Management 2 | • Roundabouts 1 |
| • Environmental 1 | • Sign Design 6 | |
| • Bridge Study 1 | • Signal Design 2 | |

FY 2026 | Reason for Outsourcing

The reasons for using outside assistance for the contracts evaluated were:

- (1) Staff unavailable in necessary timeframe | 80
- (2) Specialized expertise unavailable (often staffing limitations as well) | 5
- (3) Schedule – Needed earlier than planned | 2
- (4) Costing Savings | 2

MnDOT values the knowledge and experience its employees bring to projects; however, no potential contracts over \$250,000 in FY 2026 were re-evaluated and the work kept within the agency as a result of the TTAA estimate comparison. This is because the agency staffs to a “base” program and may need to use consultants when there is additional funding available for more projects, when there is staff turnover, or when specialized expertise is needed and not present in MnDOT’s workforce.

Recruitment and Retention of Staff, Geography and Demographics, Expertise Gaps and Access to Equipment

Minnesota Management and Budget (MMB) and MnDOT have not deemed the entire classifications identified in this report as hard to fill. Hard to fill positions are a “singular” determination. Generally, MMB approves a single position or a group of positions in the same classification for a set period under incentive pilot language in the contracts.

However, MnDOT may experience challenges in filling positions “singularly” or within a group of positions in a classification due to availability of the labor market, at a point in time, when the position is being filled. Multiple factors may require MnDOT to consult or contract out during various time frames. Factors may include multiple projects going on simultaneously, size of projects, etc.

The geography, demographics and socioeconomic impacts are difficult to quantify. Geography does have an impact in some unique situations. We examined DEED’s Labor Market Information for 2026. We have information relative to the family yearly cost of living for each county and corresponding district. All three of those items could have an impact but we are not able to point to any specific situations during this time.

Bridge Office

- Of the 4 contracts executed in FY2026 for the Bridge Office, 7 classifications were identified for the A estimates. None of these classifications have been identified as hard to recruit or retain.
- At contract initiation, MnDOT did not have staff available with the expertise needed for all 4 of the contracts.
- At contract initiation, MnDOT did not have the equipment (and/or staff available to run the equipment) for all 4 of the contracts.

District 1

- Of the 10 contracts executed in FY2026 for District 1, 24 classifications were identified for the A estimates. None of these classifications have been identified as hard to recruit or retain.
- At contract initiation, MnDOT did not have staff available with the expertise needed for all 10 contracts.
- At contract initiation, MnDOT did not have the equipment (and/or staff available to run the equipment) for all 10 contracts.

District 2

- Of the 5 contracts executed in FY2026 for District 2, 13 classifications were identified for the A estimate. None of these classification have been identified as hard to recruit or retain.

- At contract initiation, MnDOT did not have staff available with the expertise needed for all 5 contracts.
- At contract initiation, MnDOT did not have the equipment (and/or staff available to run the equipment) for 4 of the 5 contracts.

District 3

- Of the 9 contracts executed in FY2026 for District 3, 14 classifications were identified for the A estimates. None of these classifications have been identified as hard to recruit or retain.
- At contract initiation, MnDOT did not have staff available with the expertise needed for all 9 contracts.
- At contract initiation, MnDOT did not have the equipment (and/or staff available to run the equipment) for 8 of the 9 contracts.

District 4

- Of the 4 contracts executed in FY2026 for District 4, 14 classifications were identified for the A estimates. None of these classifications have been identified as hard to recruit or retain.
- At contract initiation, MnDOT did not have staff available with the expertise needed for all 4 contracts.
- At contract initiation, MnDOT did not have the equipment (and/or staff available to run the equipment) for all 4 contracts.

District 6

- Of the 12 contracts executed in FY2026 for District 6, 27 classifications were identified for the A estimates. None of these classifications have been identified as hard to recruit or retain.
- At contract initiation, MnDOT did not have staff available with the expertise needed for all 12 contracts.
- At contract initiation, MnDOT did not have the equipment (and/or staff available to run the equipment) for all 12 contracts.

District 7

- Of the 3 contracts executed in FY2026 for District 7, 10 classifications were identified for the A estimates. None of these classifications have been identified as hard to recruit or retain.
- At contract initiation, MnDOT did not have staff available with the expertise needed for all 3 contracts.
- At contract initiation, MnDOT did not have the equipment (and/or staff available to run the equipment) for all 3 contracts.

District 8

- Of the 7 contracts executed in FY2026 for District 8, 12 classifications were identified for the A estimates. None of these classifications have been identified as hard to recruit or retain.
- At contract initiation, MnDOT did not have staff available with the expertise needed for all 7 contracts.
- At contract initiation, MnDOT did not have the equipment (and/or staff available to run the equipment) for all 7 contracts.

Metro District

- Of the 28 contracts executed in FY2026 for Metro District, 28 classifications were identified for the A estimates. None of these classifications have been identified as hard to recruit or retain.

- At contract initiation, MnDOT did not have staff available with the expertise needed for all 28 contracts.
- At contract initiation, MnDOT did not have the equipment (and/or staff available to run the equipment) for 26 of the 28 contracts.

Quick Yearly Stats: 2020-2026

Below is a quick summary of the status of contracts from 2020-2026. Further details for 2026 can be found in Appendix A, which begins on page twelve.

FY 2026 | Contract Status Update

Of the 90 contracts executed in FY 2026:

- 90 remain active

FY 2025 | Contract Status Update

Of the 86 contracts executed in FY 2025:

- 16 are completed and closed
- 7 are completed and in audit
- 63 remain active

FY 2024 | Contract Status Update

Of the 113 contracts executed in FY 2024:

- 21 are reported closed or cancelled and in a prior report and is not in this year's report
- 20 are completed and closed
- 8 are completed and in audit
- 64 remain active

FY 2023 | Contract Status Update

Of the 71 contracts executed in FY 2023:

- 31 are reported closed or cancelled and in a prior report and is not in this year's report
- 13 are completed and closed
- 4 are completed and in audit
- 23 remain active

FY 2022 | Contract Status Update

Of the 83 contracts executed in FY 2022:

- 48 are reported closed or cancelled and in a prior report and is not in this year's report
- 6 are completed and closed
- 3 are completed and in audit
- 26 remain active

FY 2021 | Contract Status Update

Of the 68 contracts executed in FY 2021:

- 51 is reported closed or cancelled and in a prior report and is not in this year's report
- 9 are completed and closed
- 5 are completed and in audit
- 3 remain active

FY 2020 | Contract Status Update

Of the 58 contracts executed in FY 2020:

- 55 were reported closed or cancelled in a prior report and are not in this year's report
- 2 are completed and closed
- 1 is completed and in audit

Appendix A: Contract Details

Fiscal Year 2026 Analysis

Transportation Contracts executed between July 1, 2025 through June 30, 2026

														Dollars (\$) are rounded to thousands						
MnDOT Contract Number	District/ Office	Project Description	Trunk Highway	State Project Number	Project Type	Outsource Rationale	Contractor	Contract Status	Contract Execution Date	Current Contract Expiration Date	Current Duration	"A" Original Contract Value	Agency Comprehensive Estimate Difference Between "A" and Total without Additives	Agency Total without Additives	Inflation Delay Factor	"A" Contractor's Estimate Total	Contractor's Respond'er's Bid Amount	"B" Contractor's Contract Monitor-ing	Contractor's Comprehensive Estimate Total	Total of Amendm-ents
FY2026																				
CONTRACT AMOUNT GREATER THAN \$250,000																				
1052880W05	District 1	TH 169/CSAH 67 Roundabout in	US169	6935-101	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Sambatek, LLC	ACTIVE	08/11/2025	05/15/2028	2YEARS, 9 MONTHS	\$546.6	\$77.0	\$588.1		\$588.1	\$546.6	\$35.5	\$582.1	\$0
1052880W06	Metro District	TH 47 Roundabout Preliminary	MN47	0205-118	DD - DETAILED DESIGN	WORK LOAD - BEYON	Sambatek, LLC	ACTIVE	03/13/2026	01/31/2027	0YEARS, 10 MONTHS	\$444.1	\$7,488.1	\$363.6	\$7,560.0	\$7,923.6	\$444.1	\$8.6	\$452.6	\$0
1052880W07	District 1	Highway 61 Bridge Replacemer	MN61	1602-55	BD - BRIDGE DESIGN	WORK LOAD WITHIN P	Sambatek, LLC	ACTIVE	06/23/2026	05/14/2028	1YEARS, 10 MONTHS	\$676.2	\$31.6	\$527.0	\$175.0	\$702.0	\$676.2	\$5.8	\$682.0	\$0
1052881W05	District 1	MN TH 61 Corridor Study and Pr	MN61	1601-76	DD - DETAILED DESIGN	SCHEDULE NEEDED f	Alliant Engineering, Incor	ACTIVE	09/08/2025	02/28/2027	1YEARS, 5 MONTHS	\$753.3	\$109.1	\$844.8		\$844.8	\$753.3	\$17.7	\$771.0	\$0
1052881W06	Metro District	TH 61 Reconstruction CMGC in	US61	1913-107	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Alliant Engineering, Incor	ACTIVE	11/03/2025	01/31/2028	2YEARS, 2 MONTHS	\$1,265.5	\$297.2	\$1,435.3		\$1,435.3	\$1,265.5	\$127.4	\$1,392.8	\$0
1052882W03	Metro District	Osceola Bridge	MN243	1311-06	DD - DETAILED DESIGN	WORK LOAD - BEYON	Isthmus Engineering, Inc.	ACTIVE	08/18/2025	05/15/2028	2YEARS, 8 MONTHS	\$821.6	\$135.2	\$938.3		\$938.3	\$821.6	\$18.5	\$840.1	\$0
1052882W06	District 6	TH 14 & TH 35 Mill & Overlay at	US14 ; I35	7408-56; 7480-136	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Isthmus Engineering, Inc.	ACTIVE	10/20/2025	10/15/2027	1YEARS, 11 MONTHS	\$302.2	\$220.9	\$515.4		\$515.4	\$302.2	\$7.7	\$310.0	\$0
1052882W07	District 1	Mall Drive/Central Entrance Are	NA	8821-412	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Isthmus Engineering, Inc.	ACTIVE	06/26/2026	06/30/2027	1YEARS, 0 MONTHS	\$499.6	\$16.1	\$513.5		\$513.5	\$499.6	\$2.2	\$501.8	\$0
1052883W03	Metro District	TH 120 from 94 to 694 Environn	MN120	6227-75	EI - ENVIRONMENTAL INVESTIC	WORK LOAD WITHIN P	WSB LLC	ACTIVE	07/18/2025	08/30/2027	2YEARS, 1 MONTHS	\$1,116.0	\$371.9	\$1,480.4		\$1,480.4	\$1,116.0	\$7.5	\$1,123.4	\$0
1052883W04	Metro District	TH 77 Traffic Modeling, Traffic C	MN77	2758-75	DD - DETAILED DESIGN	WORK LOAD WITHIN P	WSB LLC	ACTIVE	09/17/2025	08/30/2026	0YEARS, 11 MONTHS	\$282.7	\$37.9	\$312.8		\$312.8	\$282.7	\$7.8	\$290.5	\$0
1052884W07	Metro District	Augsburg Pedestrian Bridge Fir	I94	2781-528	BS - BRIDGE STUDY	WORK LOAD WITHIN P	HNTB Corporation	ACTIVE	06/26/2026	05/15/2028	1YEARS, 10 MONTHS	\$773.7	\$385.1	\$711.5	\$435.2	\$1,146.7	\$773.7	\$12.2	\$785.9	\$0
1052885W03	District 3	Reconstruct MN 210 Crosby to	MN210	1807-33	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Rani Engineering, LLC	ACTIVE	04/28/2026	05/15/2028	2YEARS, 0 MONTHS	\$953.3	\$155.4	\$1,100.7		\$1,100.7	\$953.3	\$8.0	\$961.3	\$0
1052887W03	Metro District	70th Street Roundabout Project	US52	1928-88	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Bolton & Menk, Inc.	ACTIVE	07/18/2025	05/15/2028	2YEARS, 9 MONTHS	\$433.3	\$482.7	\$871.3		\$871.3	\$433.3	\$44.6	\$477.9	\$0
1052887W05	District 3	TH 65 Reconstruction in the City	MN65	3307-44	DD - DETAILED DESIGN	WORK LOAD - BEYON	Bolton & Menk, Inc.	ACTIVE	10/17/2025	04/30/2028	2YEARS, 6 MONTHS	\$1,113.9	\$243.9	\$1,272.8		\$1,272.8	\$1,113.9	\$84.9	\$1,198.8	\$0
1054039W02	District 3	Wadena Expansion Inspection			IN - INSPECTION	WORK LOAD - BEYON	Apex Engineering Group,	ACTIVE	03/13/2026	01/31/2028	1YEARS, 10 MONTHS	\$1,280.3	\$1,603.2	\$1,011.7	\$1,866.2	\$2,877.9	\$1,280.3	\$5.6	\$1,285.9	\$0
1054039W03	District 4	1401-177 Construction Inspecti	US10	1401-177	IN - INSPECTION	WORK LOAD WITHIN P	Apex Engineering Group,	ACTIVE	02/26/2026	01/31/2027	0YEARS, 11 MONTHS	\$269.1	\$2,234.3	\$207.6	\$2,295.1	\$2,502.7	\$269.1	\$7	\$269.7	\$0
1054042W02	District 6	Construction Inspection and Pla	US14 ; I90 ; I90	8501-75; 8580-175; 8580-178	IN - INSPECTION	WORK LOAD WITHIN P	Bolton & Menk, Inc.	ACTIVE	04/07/2026	06/30/2027	1YEARS, 2 MONTHS	\$450.2	\$377.8	\$307.4	\$514.0	\$821.4	\$450.2	\$6.6	\$456.9	\$0
1055062W03	District 6	Phase 2 Materials Testing, Con	I90	5080-170	CS - CONSTRUCTION SUPPORT	WORK LOAD WITHIN P	WSB LLC	ACTIVE	07/29/2025	07/20/2027	1YEARS, 11 MONTHS	\$1,300.0	\$1,451.9	\$2,744.4		\$2,744.4	\$1,300.0	\$7.5	\$1,307.5	\$0
1055062W04	District 7	Blatnik Bridge Contract Adminis	US169	5212-35	IN - INSPECTION	NO EXPERTISE ON ST.	WSB LLC	ACTIVE	12/18/2025	06/30/2027	1YEARS, 6 MONTHS	\$602.8	\$398.2	\$403.4	\$593.0	\$996.3	\$602.8	\$4.7	\$607.5	\$0
1058318	District 8	Environmental Documentation,	MN23	3405-96	DD - DETAILED DESIGN	WORK LOAD - BEYON	Alliant Engineering, Incor	ACTIVE	01/20/2026	06/30/2027	1YEARS, 5 MONTHS	\$467.7	\$362.2	\$826.1		\$826.1	\$467.7	\$3.9	\$471.6	\$0
1058938	District 8	Preliminary and Final Design fo	US75	5905-31	DD - DETAILED DESIGN	WORK LOAD WITHIN P	SRF Consulting Group, In	ACTIVE	11/21/2025	11/30/2029	4YEARS, 0 MONTHS	\$992.8	\$28.9	\$1,018.2		\$1,018.2	\$992.8	\$3.5	\$996.4	\$1,047.7
1059159	District 2	Walker Final Design	MN371	1119-42	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Stonebrooke Engineering	ACTIVE	09/10/2025	12/01/2029	4YEARS, 2 MONTHS	\$1,364.8	\$57.9	\$1,359.6		\$1,359.6	\$1,312.3	\$10.6	\$1,323.0	\$0
1059255	Metro District	TH 5 St Paul Video Project / TH	I MN5	6201-106	HY - HYDRAULIC STUDY	WORK LOAD WITHIN P	American Environmental	EXPIRED	07/11/2025	06/30/2026	0YEARS, 11 MONTHS	\$272.8	\$178.8	\$449.1		\$449.1	\$272.8	\$2.5	\$275.3	\$0
1059351	District 1	Warba Mill and Overlay w	US2	3104-63	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Kismet Consulting, Inc.	ACTIVE	08/06/2025	11/30/2027	2YEARS, 3 MONTHS	\$423.8	\$44.2	\$369.0	\$90.0	\$459.0	\$423.8	\$9.0	\$432.8	\$90.4
1059569	Metro District	Design Staff Augmentation FY2	NA	8825-1376	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Isthmus Engineering, Inc.	ACTIVE	08/13/2025	07/31/2030	4YEARS, 11 MONTHS	\$2,210.0	\$138.5	\$2,296.0		\$2,296.0	\$2,194.9	\$37.3	\$2,232.2	\$0
1059620	District 8	Complete Streets Assessment	MN68	4210-60	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Kismet Consulting, Inc.	ACTIVE	04/14/2026	06/30/2029	3YEARS, 2 MONTHS	\$713.2	\$8.1	\$717.8		\$717.8	\$713.2	\$3.5	\$716.7	\$0
1059766	Metro District	Design Staff Augmentation FY2	NA	8825-1376	DD - DETAILED DESIGN	WORK LOAD WITHIN P	WSB LLC	ACTIVE	07/18/2025	07/14/2030	4YEARS, 11 MONTHS	\$1,855.9	\$503.7	\$2,296.0		\$2,296.0	\$1,855.9	\$63.6	\$1,919.5	\$0
1060027	District 4	I-94 westbound concrete resurf	I94	5680-158	DD - DETAILED DESIGN	WORK LOAD - BEYON	Toltz, King, Duvall, Anders	ACTIVE	01/20/2026	08/31/2028	2YEARS, 7 MONTHS	\$438.7	\$1,772.9	\$375.7	\$1,834.4	\$2,210.2	\$438.7	\$1.5	\$440.2	\$0
1060072	District 6	Approach Roadway and Bridge	I90	2482-87	BD - BRIDGE DESIGN	WORK LOAD WITHIN P	HDR Engineering, Inc.	ACTIVE	12/03/2025	11/30/2029	3YEARS, 11 MONTHS	\$800.0	\$341.4	\$1,127.2		\$1,127.2	\$800.0	\$14.2	\$814.1	\$0
1060422	Metro District	TH47 Final Design and Commu	US952A	2726-78	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Short Elliott Hendrickson,	ACTIVE	10/28/2025	11/30/2028	3YEARS, 1 MONTHS	\$2,089.1	\$314.6	\$1,637.5	\$648.0	\$2,285.5	\$2,089.1	\$118.2	\$2,207.3	\$0
1060454	District 1	Final Design of TH 73 in Kettle	F MN73	0912-40	DD - DETAILED DESIGN	WORK LOAD WITHIN P	LHB, Inc.	ACTIVE	01/28/2026	01/31/2030	4YEARS, 0 MONTHS	\$753.1	\$200.9	\$949.7		\$949.7	\$753.1	\$4.4	\$757.5	\$0
1060595	OTSM	TH52 Crossing Feasibility Stud	US52	1906-80	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Bolton & Menk, Inc.	ACTIVE	01/20/2026	07/31/2027	1YEARS, 6 MONTHS	\$405.8	\$390.1	\$386.7	\$375.0	\$761.7	\$405.8	\$34.1	\$439.9	\$0
1060884	PMTS	Multi-award Sign Replacement	I I694	2787-31	SD - SIGN DESIGN	WORK LOAD - BEYON	Alliant Engineering, Incor	ACTIVE	11/13/2025	07/31/2027	1YEARS, 8 MONTHS	\$381.4	\$20.3	\$394.3		\$394.3	\$381.4	\$7.3	\$388.6	\$0
1060962	District 7	Preliminary Design for Roundat	US71	1707-118	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Isthmus Engineering, Inc.	ACTIVE	02/03/2026	09/30/2027	1YEARS, 7 MONTHS	\$400.0	\$253.0	\$635.5		\$635.5	\$400.0	\$17.4	\$417.3	\$0
1061014	Bridges	Bridge 18011 Preliminary and F	MN371	1809-98	BD - BRIDGE DESIGN	WORK LOAD WITHIN P	HDR Engineering, Inc.	ACTIVE	01/30/2026	11/30/2029	3YEARS, 10 MONTHS	\$487.0	\$2,085.4	\$319.3	\$2,252.5	\$2,571.8	\$487.0	\$5	\$487.5	\$0
1061015	Bridges	Bridges 18012 and 18X09 Preli	MN371	1809-98	BD - BRIDGE DESIGN	WORK LOAD WITHIN P	Kimley-Horn and Associa	ACTIVE	02/02/2026	11/30/2029	3YEARS, 9 MONTHS	\$565.0	\$2,046.1	\$353.4	\$2,252.5	\$2,605.9	\$565.0	\$5.2	\$570.1	\$0
1061208	District 2	Walker South	MN371	1119-43	DD - DETAILED DESIGN	WORK LOAD - BEYON	WSB LLC	ACTIVE	05/01/2026	02/28/2028	1YEARS, 9 MONTHS	\$535.5	\$271.9	\$800.3		\$800.3	\$539.2	\$10.8	\$550.0	\$0
1061223	District 7	District 7 Construction Support	NA	8827-456	IN - INSPECTION	WORK LOAD WITHIN P	Bolton & Menk, Inc.	ACTIVE	04/07/2026	01/31/2028	1YEARS, 9 MONTHS	\$315.6	\$419.1	\$254.6	\$421.6	\$676.2	\$283.1	\$26.0	\$309.1	\$0
1061342	Metro District	Metro District Water Resources	NA	8825-1414	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Rani Engineering, LLC	ACTIVE	03/30/20											

1062525	District 3	Preliminary and Final Geometric US10 ; US10	7102-146; 7102-148	DD - DETAILED DESIGN	WORK LOAD - BEYOND	Alliant Engineering, Incor	ACTIVE	06/10/2026	10/31/2030	4YEARS, 4 MONTHS	\$1,970.6	\$129.7	\$2,072.4		\$2,072.4	\$1,970.6	\$27.9	\$1,998.5	\$0
1052882W05	District 1	Two Harbors Final Design	MN61	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Isthmus Engineering, Inc.	ACTIVE	10/23/2025	10/31/2026	1 YEARS, 0 MONTHS	\$522.9	\$460.0	\$495.8	\$490.0	\$985.8	\$522.9	\$2.8	\$525.7	\$187.5
1060683	District 6	TH 44 Corridor Analysis and Design Cc	MN44	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Sambatek, LLC	ACTIVE	12/11/2025	11/30/2027	1 YEARS, 11 MONTHS	\$323.4	\$12.8	\$348.2		\$348.2	\$323.4	\$11.9	\$335.4	\$0
1061083	OPMTS	TH 35W Standalone Sign Replacement	I35W	SD - SIGN DESIGN	WORK LOAD - BEYOND	Isthmus Engineering, Inc.	ACTIVE	12/09/2025	12/30/2027	2 YEARS, 0 MONTHS	\$514.8	\$54.2	\$577.3		\$577.3	\$514.8	\$8.3	\$523.1	\$0
CONTRACT AMOUNT GREATER THAN \$100,000 AND UP TO \$250,000																			
1058756	ESD	Infrastructure Cloud Training an		TR - TRAINING	WORK LOAD WITHIN P	WSB LLC	ACTIVE	07/02/2025	03/31/2030	4YEARS, 8 MONTHS	\$173.4	\$21.9	\$160.1		\$160.1	\$173.4	\$35.2	\$208.5	\$0
1059286	District 2	Walker Land Surveys	MN371	SR - LAND SURVEY	COST SAVINGS	IMEG Consultants Corp.	ACTIVE	12/11/2025	10/31/2026	0YEARS, 10 MONTHS	\$106.1	(\$3.6)	\$101.1		\$101.1	\$106.1	\$1.4	\$107.5	\$45.0
1059818	Bridges	Osceola Bridge Estimating and	MN243	BD - BRIDGE DESIGN	WORK LOAD WITHIN P	KCI Technologies, Inc.	ACTIVE	09/24/2025	09/30/2026	1YEARS, 0 MONTHS	\$133.0	\$7.4	\$128.7		\$128.7	\$126.5	\$5.3	\$131.8	\$0
1060132	Metro District	TH 61 mill and overlay	US61	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Isthmus Engineering, Inc.	IN AUDIT	07/07/2025	01/31/2028	2YEARS, 6 MONTHS	\$174.8	\$49.6	\$215.5		\$215.5	\$174.8	\$8.9	\$183.8	\$0
1060179	Metro District	Metrowide Dynamic Message S	NA	SD - SIGN DESIGN	WORK LOAD - BEYOND	Kimley-Horn and Associa	ACTIVE	08/28/2025	05/30/2027	1YEARS, 9 MONTHS	\$163.5	(\$3.8)	\$128.7		\$128.7	\$163.5	\$31.1	\$194.6	\$6.8
1060274	District 2	Roseau Letting and Constructio	MN89	PD - PRELIMINARY DESIGN	COST SAVINGS	Houston Engineering, Inc	ACTIVE	10/31/2025	03/31/2028	2YEARS, 4 MONTHS	\$164.5	(\$26.3)	\$133.1		\$133.1	\$164.5	\$5.1	\$169.6	\$0
1060414	District 8	Final Design for State Project (S	MN22	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Kismet Consulting, Inc.	ACTIVE	10/17/2025	11/30/2028	3YEARS, 1 MONTHS	\$171.0	(\$32.3)	\$137.5		\$137.5	\$171.0	\$1.3	\$172.3	\$0
1060564	Metro District	TH62 Pilot Knob Video Project	MN62	SV - SEWER CLEANING AND VI	WORK LOAD WITHIN P	Visu-Sewer, Inc.	ACTIVE	10/21/2025	07/31/2026	0YEARS, 9 MONTHS	\$170.2	\$164.9	\$332.0		\$332.0	\$170.2	\$3.1	\$173.3	\$0
1060726	Metro District	Box Girder Internal Inspections	NA	BD - BRIDGE DESIGN	WORK LOAD - BEYOND	WSB LLC	EXPIRED	10/10/2025	06/30/2026	0YEARS, 8 MONTHS	\$172.0	\$26.6	\$183.1		\$183.1	\$172.0	\$15.6	\$187.6	\$0
1060727	Metro District	Enhanced Inspection of Pier Ca	NA	BD - BRIDGE DESIGN	WORK LOAD - BEYOND	Short Elliott Hendrickson,	EXPIRED	11/26/2025	06/30/2026	0YEARS, 7 MONTHS	\$173.2	\$56.6	\$214.2		\$214.2	\$173.2	\$15.6	\$188.8	\$0
1060869	District 8	Independent Technical Review	MN4	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Stonebrooke Engineering	ACTIVE	12/19/2025	11/30/2028	2YEARS, 11 MONTHS	\$173.2	(\$59.5)	\$112.4		\$112.4	\$173.2	\$1.3	\$174.4	\$0
1060886	OPMTS	Project B: Multi-award Sign Rep	MN62	SD - SIGN DESIGN	WORK LOAD WITHIN P	HDR Engineering, Inc.	ACTIVE	10/29/2025	07/31/2027	1YEARS, 9 MONTHS	\$208.8	\$56.3	\$257.9		\$257.9	\$208.9	\$7.3	\$216.1	\$0
1060887	OPMTS	Multi-award Sign Replacement	US10	SD - SIGN DESIGN	WORK LOAD WITHIN P	Toltz, King, Duvall, Anders	ACTIVE	10/31/2025	07/31/2027	1YEARS, 8 MONTHS	\$158.7	\$147.6	\$299.1		\$299.1	\$158.7	\$7.3	\$166.0	\$0
1061080	Metro District	SW Metro River Crossing Flood	NA	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Bolton & Menk, Inc.	EXPIRED	12/02/2025	06/30/2026	0YEARS, 6 MONTHS	\$149.9	\$30.2	\$173.9		\$173.9	\$149.9	\$6.2	\$156.2	\$0
1061091	District 6	Detail Design of Approach Road	MN74	DD - DETAILED DESIGN	WORK LOAD WITHIN P	LHB, Inc.	ACTIVE	10/16/2025	09/30/2027	1YEARS, 11 MONTHS	\$174.9	\$48.7	\$212.5		\$212.5	\$174.9	\$11.0	\$186.0	\$0
1061107	Metro District	Metro Flood Resilience Study	PI NA	DD - DETAILED DESIGN	SCHEDULE NEEDED	MSA Professional Service	EXPIRED	11/06/2025	06/30/2026	0YEARS, 7 MONTHS	\$150.0	\$106.4	\$229.5		\$229.5	\$150.0	\$26.9	\$176.9	\$0
1061109	District 3	TH 371 Reduced Conflict Interse	MN371	DD - DETAILED DESIGN	WORK LOAD - BEYOND	CBS Squared, Inc.	ACTIVE	12/03/2025	11/30/2027	1YEARS, 11 MONTHS	\$174.9	\$15.3	\$167.0		\$167.0	\$174.9	\$23.3	\$198.2	\$0
1061518	District 8	Preliminary Geometric Layout fo	US12	RB - ROUNDABOUTS	WORK LOAD WITHIN P	Short Elliott Hendrickson,	ACTIVE	02/25/2026	01/31/2027	0YEARS, 11 MONTHS	\$116.6	(\$18.2)	\$155.5		\$155.5	\$174.9	\$1.3	\$176.2	\$0
1061536	Metro District	3rd Avenue South Protected Biki	MN65	SG - SIGNAL DESIGN	NEUTRAL PART REQU	Kimley-Horn and Associa	ACTIVE	12/03/2025	07/31/2027	1YEARS, 7 MONTHS	\$117.5	\$36.9	\$151.8		\$151.8	\$117.5	\$2.7	\$120.2	\$0
1061579	Metro District	Pond Repair Group D	NA	DD - DETAILED DESIGN	WORK LOAD - BEYOND	WSB LLC	ACTIVE	02/26/2026	01/04/2030	3YEARS, 10 MONTHS	\$248.7	\$136.1	\$377.2		\$377.2	\$248.7	\$7.5	\$256.2	\$0
1061597	District 3	US 71 Mill and Overlay with ADA	US71	DD - DETAILED DESIGN	WORK LOAD WITHIN P	Short Elliott Hendrickson,	ACTIVE	02/24/2026	11/30/2029	3YEARS, 9 MONTHS	\$174.9	\$176.5	\$341.8		\$341.8	\$174.9	\$9.6	\$184.5	\$0
1061730	Metro District	Structural Analysis and Design		BD - BRIDGE DESIGN	WORK LOAD - BEYOND	Toltz, King, Duvall, Anders	ACTIVE	01/16/2026	08/21/2026	0YEARS, 7 MONTHS	\$150.0	(\$8.2)	\$110.7		\$110.7	\$150.0	\$31.1	\$181.1	\$0
1061846	District 8	Final Design Support for Multipl	MN40 ; MN40 ; US14	DD - DETAILED DESIGN	WORK LOAD WITHIN	HR Green, Inc.	ACTIVE	02/26/2026	01/31/2028	1YEARS, 11 MONTHS	\$174.6	(\$5.8)	\$167.6		\$167.6	\$174.6	\$1.3	\$175.9	\$0
					PROGRAM, NO STAFF AVAILABLE														
1062297	District 1	2026 D1 Plant Monitor		IN - INSPECTION	WORK LOAD WITHIN P	WSB LLC	ACTIVE	03/30/2026	02/28/2027	0YEARS, 11 MONTHS	\$135.6	(\$65.7)	\$101.0		\$101.0	\$176.1	\$9.3	\$185.5	\$0
1062299	District 6	Traffic Analysis and Project Sco	MN56	PD - PRELIMINARY DESIGN	WORK LOAD WITHIN P	Stonebrooke Engineering	ACTIVE	06/26/2026	01/31/2028	1YEARS, 7 MONTHS	\$173.2	\$76.7	\$239.8		\$239.8	\$173.2	\$10.1	\$183.4	\$0
1062303	District 6	Post Letting Design Support for	I90 ; I90	PM - PROJECT MANAGEMENT	WORK LOAD - BEYOND	SRF Consulting Group, In	ACTIVE	02/19/2026	01/31/2028	1YEARS, 11 MONTHS	\$172.0	\$27.0	\$189.2		\$189.2	\$172.0	\$9.8	\$181.9	\$0
1062322	Metro District	TH 13 Mendota Video Project	MN13	HY - HYDRAULIC STUDY	WORK LOAD WITHIN P	Hydro-Klean, LLC	ACTIVE	02/26/2026	02/28/2027	1YEARS, 0 MONTHS	\$173.8	\$163.4	\$334.1		\$334.1	\$173.8	\$3.1	\$176.9	\$0
1062325	Metro District	TH8 Chisago Lakes Video Proj	US8	HY - HYDRAULIC STUDY	WORK LOAD WITHIN P	American Environmental	ACTIVE	02/24/2026	01/31/2028	1YEARS, 11 MONTHS	\$174.9	\$172.6	\$345.0		\$345.0	\$174.9	\$2.5	\$177.4	\$0
1062388	District 4	Design Assistance	NA	DD - DETAILED DESIGN	WORK LOAD WITHIN P	SRF Consulting Group, In	ACTIVE	04/10/2026	03/31/2029	2YEARS, 11 MONTHS	\$174.9	(\$37.3)	\$136.4		\$136.4	\$174.9	\$1.2	\$176.1	\$0
1062462	Metro District	TH65 Blaine Interchanges Sign	MN65	SG - SIGNAL DESIGN	WORK LOAD WITHIN P	Alliant Engineering, Incor	ACTIVE	03/13/2026	01/31/2031	4YEARS, 10 MONTHS	\$175.0	\$110.8	\$262.5		\$262.5	\$175.0	\$23.2	\$198.2	\$0
1062632	District 6	Replace Lighting at US52/US14	US14	LD - LIGHTING DESIGN	NO EXPERTISE ON ST.	KLJ Engineering LLC	ACTIVE	06/26/2026	02/28/2028	1YEARS, 8 MONTHS	\$127.4	\$70.1	\$197.6		\$197.6	\$137.6	\$10.1	\$147.7	\$0
1062676	ESD	OpenRoads Designer Training		TR - TRAINING	WORK LOAD WITHIN P	Isthmus Engineering, Inc.	EXPIRED	04/28/2026	06/30/2026	0YEARS, 2 MONTHS	\$170.0	(\$12.1)	\$146.6		\$146.6	\$170.0	\$11.3	\$181.3	\$0
1062869	ESD	OpenRoads Designer Training		TR - TRAINING	WORK LOAD WITHIN P	Isthmus Engineering, Inc.	ACTIVE	06/01/2026	06/30/2027	1YEARS, 0 MONTHS	\$170.0	(\$3.9)	\$154.9		\$154.9	\$170.0	\$11.3	\$181.3	\$0
1062901	District 6	Investigate Design Alternatives	MN74	DD - DETAILED DESIGN	NO EXPERTISE ON ST.	LHB, Inc.	ACTIVE	06/04/2026	09/30/2027	1YEARS, 3 MONTHS	\$174.8	\$11.5	\$175.3		\$175.3	\$174.8	\$11.0	\$185.9	\$0
1063036	Operations	CO ADA Construction Support		CS - CONSTRUCTION SUPPO	WORK LOAD WITHIN P	WHKS & Co., Inc.	ACTIVE	06/10/2026	06/30/2027	1YEARS, 0 MONTHS	\$174.7	\$5.2	\$155.7		\$155.7	\$174.7	\$24.2	\$198.9	\$0
1061607	District 4	ON MN 7, TURNBACK STUDY FROM	MN7	DB - DESIGN BUILD SUPPORT	NO EXPERTISE ON ST.	HDR Engineering, Inc.	ACTIVE	05/28/2026	11/30/2027	1 YEARS, 6 MONTHS	\$225.7	\$47.6	\$274.4		\$274.4	\$225.7	\$1.1	\$226.8	\$0

The balance of this page has been intentionally left blank.

Fiscal Year 2025 Analysis

Transportation Contracts executed between July 1, 2024 through June 30, 2025

Dollars (\$) are rounded to thousands																		
MnDOT Contract Number	District/ Office	Project Description	Contractor	Contract Status	Contract Execution Date	Current Contract Expiration Date	Current Duration	"A" Agency Comprehensive Estimate Original Contract Value	"A" Agency Comprehensive Estimate Difference Between "A" and "B" Estimates	"A" Agency Comprehensive Estimate Agency Total without Additives	"A" Agency Comprehensive Estimate Inflation Delay Factor	"B" Contractor's Comprehensive Estimate "A" Estimate Total	"B" Contractor's Comprehensive Estimate Responder's Bid Amount	"B" Contractor's Comprehensive Estimate Contract Monitoring Cost	"B" Contractor's Comprehensive Estimate "B" Estimate Total	"B" Contractor's Comprehensive Estimate Total of Amendments	Actuals Final Amount Paid	Differences Note 2 Actual to Estimate A (Final \$ plus monitoring minus Est A) Note 2 Actual to Estimate B (Final \$ minus Responder's Bid)
FY2025																	Final Amount	Note 2 Actual
CONTRACT AMOUNT GREATER THAN \$250,000																	() indicates final amount paid < estimated	Note 2 Actual
1051452	Bridges	Veteran's Memorial Bridge 07042 Re-deck, Bridge 52009 Preservation Design	Short Elliott Hendrickson, Inc.	ACTIVE	07/22/2024	10/31/2027	3YEARS, 3 MONTHS	\$413.4	\$489.1	\$201.0	\$696.0	\$897.0	\$413.4	\$5.6	\$419.0	\$100.3		
1052880W01	District 6	TH 19 Reconstruction and Resurfacing from I-35 to TH 3 in Northfield, MN	Sambatek, LLC	EXPIRED	07/02/2024	06/30/2026	1YEARS, 11 MONTHS	\$744.4	\$431.9	\$1,165.0		\$1,165.0	\$744.4	\$11.3	\$755.6	\$790.1		
1052881W03	Metro District	8825-1249 & 8825-1334 Overhead Sign Structure Repair and Replacement	Alliant Engineering, Incorporated	IN AUDIT	07/22/2024	06/30/2026	1YEARS, 11 MONTHS	\$269.2	\$41.5	\$304.8		\$304.8	\$269.2	\$5.9	\$275.0	\$217.0		
1052881W04	District 3	US 10, Rehabilitation from Gregory to Benton County Road 40 (Halfway Crossing) EB & WB, Install J-turn at Halfway Crossing	Alliant Engineering, Incorporated	ACTIVE	11/26/2024	11/01/2028	3YEARS, 11 MONTHS	\$985.4	\$1,588.3	\$2,524.4		\$2,524.4	\$985.4	\$49.3	\$1,034.7	\$167.3		
1052882W02	Metro District	8825-1250 Overhead Sign Structure Replacement	Isthmus Engineering, Inc.	CLOSED	07/24/2024	07/31/2025	1YEARS, 0 MONTHS	\$437.8	\$12.5	\$444.5		\$444.5	\$437.8	\$5.9	\$443.7	\$0	\$ 417,612.51	\$ (20,981.49)
1052882W04	District 7	Final Design RAB Plan Set	Isthmus Engineering, Inc.	ACTIVE	02/20/2025	12/01/2027	2YEARS, 9 MONTHS	\$691.0	\$211.5	\$884.5		\$884.5	\$691.0	\$17.9	\$708.9	\$0		\$ (20,231.49)
1052884W04	Metro District	TH 100 from Cedar Lake Road to 694-- Preliminary Design	HNTB Corporation	ACTIVE	02/21/2025	08/30/2026	1YEARS, 6 MONTHS	\$1,297.3	\$1,440.9	\$1,226.5	\$1,509.0	\$2,735.5	\$1,297.3	\$2.7	\$1,300.0	\$0		
1052884W05	Bridges	Bridge 27W55 Final Design	HNTB Corporation	ACTIVE	06/02/2025	10/31/2026	1YEARS, 4 MONTHS	\$302.0	\$85.6	\$235.4	\$146.0	\$381.4	\$302.0	\$6.2	\$308.1	\$120.6		
1052885W02	District 8	Preliminary and Final Design for Various SPs in District 8	Rani Engineering, LLC	ACTIVE	07/05/2024	05/15/2028	3YEARS, 10 MONTHS	\$1,040.5	\$29.0	\$1,065.0		\$1,065.0	\$1,040.5	\$4.5	\$1,045.0	(\$6.4)		
1052886W03	Metro District	US 12 Preliminary Engineering and Environmental	KLJ Engineering LLC	ACTIVE	05/19/2025	12/31/2026	1YEARS, 7 MONTHS	\$1,140.3	\$170.3	\$1,007.0	\$260.0	\$1,267.0	\$1,140.3	\$43.6	\$1,183.8	\$0		
1052887W02	District 1	US 2/169 Grand Rapids Traffic Study	Bolton & Menk, Inc.	EXPIRED	07/03/2024	09/30/2025	1YEARS, 2 MONTHS	\$439.4	\$468.0	\$369.5	\$510.0	\$879.5	\$439.4	\$27.9	\$467.3	\$15.6		
1052887W04	District 1	Highway 2 in Proctor Final Design	Bolton & Menk, Inc.	ACTIVE	03/28/2025	06/01/2027	2YEARS, 2 MONTHS	\$1,221.3	\$332.7	\$1,551.0		\$1,551.0	\$1,221.3	\$2.9	\$1,224.2	\$0		
1055671	District 6	Preliminary and Final Design of Roundabout at TH 57 and CSAH 16 Intersection in Dodge County	Stantec Consulting Services Inc.	ACTIVE	08/02/2024	12/31/2027	3YEARS, 4 MONTHS	\$547.6	\$303.8	\$840.6		\$840.6	\$547.6	\$10.7	\$558.3	\$0		
1055682	Metro District	I494 Airport to 169 EA Re-evaluation & Preliminary Design for Phase 2	WSB LLC	ACTIVE	08/28/2024	01/15/2028	3YEARS, 4 MONTHS	\$4,455.4	\$332.7	\$4,762.6		\$4,762.6	\$4,455.4	\$25.6	\$4,481.0	\$3,826.0		

1055751	District 1	Trunk Highway 73 Corridor Study in Chisholm	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	08/16/2024	09/30/2025	1YEARS, 1 MONTHS	\$460.0	\$109.1	\$330.8	\$220.0	\$550.8	\$462.9	\$21.2	\$484.1	\$21.4			
1056024	Metro District	Metro District Water Resources Design and MS4 Assistance	Sambatek, LLC	ACTIVE	07/22/2024	02/28/2029	4YEARS, 7 MONTHS	\$800.0	\$1,145.6	\$689.2	\$1,177.1	\$1,866.3	\$799.5	\$78.8	\$878.3	\$0			
1056134	Metro District	TH 13 Corridor	Bolton & Menk, Inc.	ACTIVE	08/05/2024	02/28/2029	4YEARS, 6 MONTHS	\$7,201.1	\$2,198.1	\$8,922.7		\$8,922.7	\$7,201.1	\$476.5	\$7,677.6	\$3,313.4			
1056284	District 3	Roadway Design and Preparation of a Final Plan-Set for the Bridge Replacement and Bridge Overlay Project on TH 94	KLJ Engineering LLC	ACTIVE	08/20/2024	10/31/2028	4YEARS, 2 MONTHS	\$495.3	\$416.0	\$486.6	\$388.0	\$874.6	\$495.0	\$36.4	\$531.4	\$0			
1056652	District 3	TH 10 Corridor and Interchange Preliminary Design	KLJ Engineering LLC	ACTIVE	09/16/2024	01/31/2027	2YEARS, 4 MONTHS	\$1,884.9	\$1,076.6	\$2,945.1		\$2,945.1	\$1,884.9	\$16.4	\$1,901.3	\$30.4			
1056763	Bridges	Final Bridge Design: TH 65 Reconstruction (Bridges 02063 & 02064)	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	11/26/2024	11/30/2027	3YEARS, 0 MONTHS	\$362.9	\$1,399.3	\$246.3	\$1,513.2	\$1,759.5	\$362.9	\$2.7	\$365.5	\$0			
1056764	Bridges	Final Bridge Design: TH 65 Reconstruction (Bridges 02065, 02066, and 02072)	HNTB Corporation	ACTIVE	12/02/2024	11/30/2027	2YEARS, 11 MONTHS	\$800.0	\$7,388.6	\$619.9	\$7,566.1	\$8,185.9	\$800.0	\$2.7	\$802.6	\$0			
1056765	Bridges	Final Bridge Design: TH 65 Reconstruction (Bridges 02067 & 02068)	Parsons Transportation Group, Inc.	ACTIVE	12/23/2024	11/30/2027	2YEARS, 11 MONTHS	\$771.1	\$7,270.8	\$471.7	\$7,566.1	\$8,037.7	\$769.6	\$2.7	\$772.2	\$0			
1056766	Bridges	Final Bridge Design: TH 65 Reconstruction (Bridges 02069 & 02070)	HDR Engineering, Inc.	ACTIVE	12/19/2024	11/30/2027	2YEARS, 11 MONTHS	\$395.8	\$4,281.9	\$135.2	\$4,539.6	\$4,674.8	\$395.6	\$2.7	\$398.2	\$0			
1056767	Metro District	Beaver Pond Repair Design	HZ United, LLC	ACTIVE	08/07/2024	05/31/2027	2YEARS, 9 MONTHS	\$277.5	\$57.8	\$266.9	\$51.5	\$318.4	\$277.5	\$16.9	\$294.4	\$78.9			
1056960	Bridges	Bridges 69839 & 69840 Repair Design	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	07/22/2024	06/30/2026	1YEARS, 11 MONTHS	\$268.9	\$604.8	\$149.8	\$724.0	\$873.8	\$273.2	\$4.2	\$277.4	\$0			
1057023	Metro District	TH 55 Preferred Alternative selection and Complete Streets Preliminary Design	Short Elliott Hendrickson, Inc.	ACTIVE	03/20/2025	06/30/2027	2YEARS, 3 MONTHS	\$2,973.3	\$401.3	\$2,407.8	\$960.0	\$3,367.8	\$3,009.3	\$42.9	\$3,052.3	\$0			
1057116	District 4	Bridge replacement TH 10 over Otter Tail River	HNTB Corporation	ACTIVE	04/11/2025	11/30/2029	4YEARS, 7 MONTHS	\$1,116.1	\$88.2	\$1,004.6	\$192.0	\$1,196.6	\$1,113.0	\$4.7	\$1,117.7	\$0			
1057141	Sustainability &	NEPA for Nevi	WSP USA, Inc.	ACTIVE	09/18/2024	06/30/2027	2YEARS, 9 MONTHS	\$482.1	\$89.3	\$539.5		\$539.5	\$482.1	\$32.0	\$514.1	\$0			
1057177	District 4	Districtwide project consisting of structural and living snow fence	SRF Consulting Group, Inc.	ACTIVE	12/26/2024	09/25/2029	4YEARS, 9 MONTHS	\$702.1	\$138.6	\$448.0	\$390.0	\$838.0	\$702.1	\$2.7	\$704.8	\$0			
1057207	District 8	Preliminary and Final Design for State Project (SP) 4702-13	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	03/12/2025	11/30/2028	3YEARS, 8 MONTHS	\$765.5	\$110.6	\$559.8	\$312.0	\$871.8	\$765.5	\$4.3	\$769.9	\$0			
1057300	District 6	Preliminary and Final Design of Roundabout at TH 44/TH 76/Kingston Street Intersection Preliminary and Final Design for TH 76 Overlay from TH 44 to TH 16	Kimley-Horn and Associates, Inc.	ACTIVE	10/30/2024	12/31/2028	4YEARS, 2 MONTHS	\$948.0	\$315.5	\$1,251.9		\$1,251.9	\$948.0	\$11.6	\$959.6	\$0			
1057310	District 3	Final Design of 3 J-Turn Intersection	CBS Squared, Inc.	ACTIVE	10/31/2024	06/30/2028	3YEARS, 7 MONTHS	\$877.5	\$521.7	\$1,348.4		\$1,348.4	\$870.2	\$43.4	\$913.6	\$116.6			
1057640	District 1	TH 53 and 9th Street Intersection Reconstruction in Virginia	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	01/13/2025	11/01/2027	2YEARS, 9 MONTHS	\$467.0	\$81.4	\$461.8	\$60.0	\$521.8	\$467.0	\$26.6	\$493.5	\$82.6			
1057747	Metro District	TH 394 Standalone Sign Replacement Project	Isthmus Engineering, Inc.	ACTIVE	12/03/2024	10/31/2026	1YEARS, 10 MONTHS	\$250.9	\$50.2	\$293.9		\$293.9	\$250.9	\$7.3	\$258.2	\$0			
1057964	District 1	Twins Ports Interchange Contract Administration and Inspection Single Source	WSB LLC	ACTIVE	03/04/2025	06/30/2027	2YEARS, 3 MONTHS	\$3,205.0	\$4,246.9	\$3,093.4	\$4,350.0	\$7,443.4	\$3,205.0	\$8.4	\$3,213.4	\$0			
1058086	Bridges	Hwy 65 Final Design Consultant Contract	KLJ Engineering LLC	ACTIVE	04/29/2025	01/14/2030	4YEARS, 8 MONTHS	\$12,755.4	\$3,021.4	\$11,786.1	\$3,262.8	\$15,048.8	\$12,755.4	\$728.0	\$13,483.4	\$0			
1058220	District 3	State Project 0116-51, US 169 Shoulder Widening Final Design	Sambatek, LLC	ACTIVE	04/30/2025	11/30/2028	3YEARS, 7 MONTHS	\$973.0	\$178.7	\$1,098.8		\$1,098.8	\$964.8	\$44.7	\$1,009.6	\$0			
1058289	District 1	Cloquet Reconstruction	Alliant Engineering, Incorporated	ACTIVE	04/21/2025	11/30/2028	3YEARS, 7 MONTHS	\$932.4	\$306.9	\$1,231.1		\$1,231.1	\$931.7	\$7.5	\$939.2	\$197.4			
1058295	District 6	Design Services for Mill and Overlay and Geometric Improvements on TH 43 in Winona, MN	Alliant Engineering, Incorporated	ACTIVE	05/05/2025	12/31/2028	3YEARS, 7 MONTHS	\$799.8	\$310.5	\$1,096.2		\$1,096.2	\$799.8	\$14.2	\$813.9	\$0			
1058580	District 8	Preliminary and Final Design for State Project (SP) 4203-59	SRF Consulting Group, Inc.	ACTIVE	06/26/2025	11/30/2028	3YEARS, 5 MONTHS	\$613.8	\$7.8	\$618.3		\$618.3	\$613.8	\$3.2	\$617.0	\$0			
1058618	District 7	Professional Services – Construction Inspection	Bolton & Menk, Inc.	ACTIVE	04/04/2025	03/31/2028	2YEARS, 11 MONTHS	\$4,838.5	\$2,454.8	\$3,673.7	\$3,475.3	\$7,148.9	\$4,740.6	\$46.5	\$4,787.0	\$0			
1058682	District 3	Reconstruction Project in the City of Sauk Centre	SRF Consulting Group, Inc.	ACTIVE	05/20/2025	01/31/2030	4YEARS, 8 MONTHS	\$1,416.5	\$785.2	\$2,171.1		\$2,171.1	\$1,416.5	\$30.6	\$1,447.1	\$0			
1058727	District 3	Preliminary and Final Design: SP 8005-22 US 71 & MN 87 Reclamation and Urban Reconstruction in Menahga	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	06/25/2025	12/14/2028	3YEARS, 5 MONTHS	\$793.4	\$279.1	\$1,007.0		\$1,007.0	\$793.4	\$65.5	\$858.8	\$139.4			
1058868	District 1	2025 District One Plant Monitoring	WSB LLC	IN AUDIT	04/24/2025	02/28/2026	0YEARS, 10 MONTHS	\$285.9	\$1,127.6	\$200.8	\$1,209.5	\$1,410.3	\$285.7	\$3.1	\$288.9	\$243.7			

1058981	District 3	Construction and Environmental Inspection: I-94 Albertville to Monticello	Professional Engineering Services, Ltd.	ACTIVE	04/29/2025	06/30/2027	2YEARS, 2 MONTHS	\$1,141.0	\$73.8	\$1,193.6		\$1,193.6	\$1,141.0	\$21.2	\$1,162.3	\$0			
1059256	Metro District	TH610 West Mississippi Video Project	Hydro-Klean, LLC	EXPIRED	06/02/2025	06/30/2026	1YEARS, 0 MONTHS	\$398.4	\$238.4	\$634.3		\$634.3	\$398.4	\$2.5	\$400.9	\$0			
1059257	Metro District	TH100 Robbinsdale Video Project	American Environmental LLC	CLOSED	05/30/2025	04/30/2027	1YEARS, 11 MONTHS	\$797.0	\$457.6	\$1,249.6		\$1,249.6	\$797.0	\$5.0	\$802.0	\$0			
1059399	District 3	MN 23 Waite Park Final Design Mill and Overlay	CBS Squared, Inc.	ACTIVE	06/12/2025	10/31/2028	3YEARS, 4 MONTHS	\$750.6	\$308.2	\$972.9		\$972.9	\$750.3	\$85.6	\$835.9	\$0			
1059586	District 6	Districtwide Traffic Engineering Design Services for D6 Projects Group 2	Alliant Engineering, Incorporated	ACTIVE	06/27/2025	06/30/2028	3YEARS, 0 MONTHS	\$800.0	\$1,715.6	\$2,502.8		\$2,502.8	\$800.0	\$12.8	\$812.8	\$0			
CONTRACT AMOUNT GREATER THAN \$100,000 AND UP TO \$250,000							#REF!												
1054613	District 6	Design of Approach Roadways for Replacement of Bridges 5835 & 5836 on TH 74	LHB, Inc.	ACTIVE	09/30/2024	09/30/2026	2YEARS, 0 MONTHS	\$145.4	\$133.9	\$228.6		\$228.6	\$106.2	\$11.4	\$117.6	\$0			
1055429	District 3	Box Culvert Replacement and Storm Sewer Improvements	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	07/26/2024	11/30/2028	4YEARS, 4 MONTHS	\$174.8	\$70.5	\$241.7		\$241.7	\$174.8	\$3.7	\$178.5	\$0			
1055505	District 3	Engineering Services Related to the TH 55 Bridge Replacement	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	08/20/2024	11/30/2026	2YEARS, 3 MONTHS	\$160.1	\$320.8	\$456.9		\$456.9	\$160.9	\$24.8	\$185.6	\$21.1			
1056419	District 6	Dundas Signal Replacement Design	WSB LLC	IN AUDIT	10/03/2024	09/30/2026	1YEARS, 11 MONTHS	\$175.0	\$83.1	\$246.6		\$246.6	\$175.0	\$11.5	\$186.4	\$0			
1056538	District 8	Independent Technical Review (ITR) for State Project (SP) 3408-95	Alliant Engineering, Incorporated	ACTIVE	08/05/2024	06/30/2027	2YEARS, 10 MONTHS	\$244.9	(\$44.8)	\$198.3		\$198.3	\$244.9	\$1.8	\$246.7	\$0			
1057247	District 7	Final Design Plan	KLJ Engineering LLC	ACTIVE	07/22/2024	12/01/2028	4YEARS, 4 MONTHS	\$170.6	\$34.5	\$196.0		\$196.0	\$172.3	\$10.8	\$183.1	\$0			
1057267	Bridges	Preliminary Bridge Design: 4th St. and University Ave. over I35W	SRF Consulting Group, Inc.	EXPIRED	08/14/2024	02/28/2026	1YEARS, 6 MONTHS	\$149.2	(\$48.3)	\$90.3		\$90.3	\$149.2	\$10.7	\$159.9	\$0			
1057268	District 4	TH 10/East Shore Drive/McHugh Road Intersection evaluation and Geometric Layout	Bolton & Menk, Inc.	ACTIVE	10/11/2024	05/15/2026	1YEARS, 7 MONTHS	\$134.4	\$178.5	\$310.5		\$310.5	\$134.4	\$2.5	\$136.9	\$0			
1057308	Metro District	Priority Culvert Inspection Project	American Environmental LLC	CLOSED	08/14/2024	08/30/2025	1YEARS, 0 MONTHS	\$149.8	\$100.8	\$248.6		\$248.6	\$149.8	\$2.1	\$151.9	\$0			
1057336	Bridges	Bridge 07042 (Veterans) and 52009 Estimating and CPM Scheduling	KCI Technologies, Inc.	ACTIVE	10/29/2024	10/15/2026	1YEARS, 11 MONTHS	\$194.1	(\$53.5)	\$127.1		\$127.1	\$194.1	\$13.5	\$207.6	\$0			
1057375	District 6	Scoping and Intersection Control Evaluations (ICE) Reports for Three Roadway Intersections in District 6	KLJ Engineering LLC	IN AUDIT	09/30/2024	09/30/2026	2YEARS, 0 MONTHS	\$104.5	\$158.4	\$252.7		\$252.7	\$104.5	\$10.3	\$114.8	\$0			
1057376	Metro District	TH 62 SP 2775-41 Interchange Reconfiguration	Alliant Engineering, Incorporated	CLOSED	08/28/2024	07/31/2026	1YEARS, 11 MONTHS	\$171.8	(\$19.6)	\$147.1		\$147.1	\$171.8	\$5.2	\$177.0	\$0			
1057470	Metro District	TH41 Pioneer Video Project	Visu-Sewer, Inc.	CLOSED	08/23/2024	08/14/2026	1YEARS, 11 MONTHS	\$107.9	\$233.2	\$335.8		\$335.8	\$107.9	\$5.3	\$113.2	\$0			
1057615	Engineering Services	OpenRoads Designer (ORD) Workflow-Based Courseware Development and Pilot Training	Isthmus Engineering, Inc.	CLOSED	04/11/2025	09/30/2025	0YEARS, 5 MONTHS	\$169.1	(\$22.6)	\$135.3		\$135.3	\$169.1	\$11.3	\$180.4	\$0			
1057694	District 6	Design for Sidewalks and ADA Facilities Improvements in District 6 Rest Areas	Short Elliott Hendrickson, Inc.	ACTIVE	12/09/2024	12/10/2026	2YEARS, 0 MONTHS	\$174.4	\$49.5	\$215.0		\$215.0	\$174.4	\$8.9	\$183.3	\$0			
1057746	Metro District	TH 280 Multidiscipline Sign Replacement Project	Alliant Engineering, Incorporated	CLOSED	11/01/2024	10/31/2026	1YEARS, 11 MONTHS	\$201.5	\$104.8	\$299.1		\$299.1	\$201.5	\$7.3	\$208.8	\$0			
1057754	Metro District	MS4 Outfall Inspection Project	Rani Engineering, LLC	EXPIRED	10/11/2024	06/30/2026	1YEARS, 8 MONTHS	\$149.9	\$72.2	\$219.5		\$219.5	\$149.9	\$2.7	\$152.6	\$0			
1057902	Metro District	Stormwater Pond Preservation Group A Phase 2	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	09/30/2024	09/30/2026	2YEARS, 0 MONTHS	\$117.5	\$42.5	\$145.4		\$145.4	\$117.5	\$14.6	\$132.1	\$0			
1058049	District 7	Sign Replacement Plan Set	Kimley-Horn and Associates, Inc.	IN AUDIT	10/29/2024	01/31/2026	1YEARS, 3 MONTHS	\$136.8	\$70.5	\$204.3		\$204.3	\$136.8	\$3.0	\$139.9	\$0			
1058141	District 6	I-90 Austin Bridges Construction Surveying Part II	Bolton & Menk, Inc.	CLOSED	12/05/2024	12/05/2026	2YEARS, 0 MONTHS	\$174.2	\$65.2	\$227.9		\$227.9	\$174.2	\$11.6	\$185.8	\$0			
1058266	District 6	Scoping and Design Concept Development for Replacement of Bridges 6865 & 66001 on TH 3	Stantec Consulting Services Inc.	ACTIVE	03/03/2025	01/31/2027	1YEARS, 10 MONTHS	\$174.6	\$94.2	\$255.9		\$255.9	\$174.6	\$13.0	\$187.6	\$0			
1058293	District 6	I-90 Flood Mitigation Scoping Project in Austin, MN	Short Elliott Hendrickson, Inc.	ACTIVE	02/13/2025	01/31/2027	1YEARS, 11 MONTHS	\$154.8	\$62.4	\$205.0		\$205.0	\$154.3	\$11.7	\$166.0	\$0			
1058398	District 8	Public Land Corner Surveys for Multiple State Projects (SPs)	Bonnema Runke Stern, Inc.	CLOSED	01/23/2025	08/30/2025	0YEARS, 7 MONTHS	\$113.9	\$41.2	\$153.7		\$153.7	\$113.9	\$1.5	\$115.4	\$0			
1058399	District 8	Independent Technical Review (ITR) for State Projects (SPs) 1202-54 and 8828-253	Isthmus Engineering, Inc.	ACTIVE	01/17/2025	09/30/2027	2YEARS, 8 MONTHS	\$171.8	(\$92.2)	\$78.2		\$78.2	\$171.8	\$1.4	\$173.3	\$0			
1058423	Metro District	TH 65 RW Technical Products	Alliant Engineering, Incorporated	CLOSED	12/16/2024	11/30/2026	1YEARS, 11 MONTHS	\$134.1	\$131.0	\$251.7		\$251.7	\$134.1	\$13.4	\$147.5	(\$0)			
1058498	Metro District	Box Girder Internal Inspections	WSB LLC	CLOSED	03/13/2025	06/30/2025	0YEARS, 3 MONTHS	\$158.6	\$37.8	\$183.1		\$183.1	\$158.6	\$13.3	\$171.9	\$0			

1058607	Metro District	TH 5 Carver County Led Expansion Project, Environmental Review	KLJ Engineering LLC	CLOSED	12/19/2024	04/30/2026	1YEARS, 4 MONTHS	\$133.1	(\$40.3)	\$86.1		\$86.1	\$133.1	\$6.8	\$139.9	\$0			
																	\$ 68,220.06	\$ (11,066.94)	\$ (64,923.94)
1058755	Engineering Se	Advancing 3D Design with ORD for Letting Deliverables	Isthmus Engineering, Inc.	ACTIVE	03/05/2025	06/30/2029	4YEARS, 3 MONTHS	\$171.9	(\$46.6)	\$117.1		\$117.1	\$175.0	\$11.3	\$186.2	\$0			
1058861	Metro District	I-394 Ridgedale Video Inspection P2	Hydro-Klean, LLC	CLOSED	01/31/2025	02/14/2026	1YEARS, 0 MONTHS	\$174.6	\$195.9	\$368.0		\$368.0	\$174.6	\$2.5	\$177.1	\$0			
																	\$ 172,080.75	\$ (193,387.25)	\$ (2,479.25)
1058987	District 2	Hackensack Construction Inspection	Apex Engineering Group, Inc.	IN AUDIT	03/03/2025	12/01/2025	0YEARS, 8 MONTHS	\$174.8	(\$50.5)	\$121.2		\$121.2	\$174.8	\$3.1	\$177.9	\$69.6			
1059135	Metro District	Enhanced Inspections of Metro District Bridges	Collins Engineers, Inc.	CLOSED	04/11/2025	06/30/2025	0YEARS, 2 MONTHS	\$174.4	\$107.1	\$217.9		\$217.9	\$174.4	\$63.6	\$238.0	\$0			
																	\$ 137,898.05	\$ (16,465.95)	\$ (36,474.95)
1059147	Engineering Se	OpenRoads Designer (ORD) Training for Survey, Right of Way and Drainage Workflows	Isthmus Engineering, Inc.	CLOSED	04/03/2025	09/30/2025	0YEARS, 5 MONTHS	\$169.1	(\$16.7)	\$141.1		\$141.1	\$169.1	\$11.3	\$180.3	\$0			
																	\$ 170,173.13	\$ 40,358.13	\$ 1,109.13
1059301	District 8	Final Design for State Project (SP) 3403-84	Bolton & Menk, Inc.	ACTIVE	03/24/2025	09/30/2028	3YEARS, 6 MONTHS	\$172.5	\$1.7	\$171.7		\$171.7	\$172.5	\$2.5	\$175.0	\$0			
1059525	Metro District	General Approach Panel & Misc. Structural Design FY 26	Olson & Nesvold Engineers, P.S.C.	IN AUDIT	05/14/2025	04/30/2027	1YEARS, 11 MONTHS	\$173.6	(\$26.0)	\$132.0		\$132.0	\$173.6	\$15.6	\$189.1	\$0			
1059584	District 4	Districtwide Construction Inspection and Administration	Apex Engineering Group, Inc.	ACTIVE	05/15/2025	05/05/2027	1YEARS, 11 MONTHS	\$162.9	\$242.3	\$403.1		\$403.1	\$162.9	\$2.2	\$165.1	\$0			
1059721	District 3	TH 238 Mill and Overlay Construction Inspection	Short Elliott Hendrickson, Inc.	CLOSED	05/28/2025	06/30/2026	1YEARS, 1 MONTHS	\$109.1	\$11.4	\$115.0		\$115.0	\$109.1	\$5.5	\$114.6	\$0			
																	\$ 212,908.36	\$ 103,472.36	\$103,803.36
1059909	District 6	Design Services for TH 292 Reconstruction near MN Correctional Facility in Red Wing, MN	HDR Engineering, Inc.	ACTIVE	06/25/2025	06/30/2027	2YEARS, 0 MONTHS	\$174.8	\$105.2	\$267.4		\$267.4	\$174.8	\$12.6	\$187.4	\$100.0			

The balance of this page has been intentionally left blank.

Fiscal Year 2024 Analysis

Transportation Contracts executed between July 1, 2023 through June 30, 2024

								Dollars (\$) are rounded to thousands													
								"A" Agency Comprehensive Estimate Detail					"B" Contractor's Comprehensive Estimate Detail				Actuals		Differences		
MnDOT Contract Number	District/Office	Project Description	Contractor	Contract Status	Contract Execution Date	Current Contract Expiration Date	Current Duration	Original Contract Value	Difference Between "A" and "B" Estimates	Agency Total without Additives	Inflation Delay Factor	"A" Estimate Total	Responder's Bid Amount	Contract Monitoring Cost	"B" Estimate Total	Total of Amendments	Final Amount Paid	Note 2 Actual to Estimate A (Final \$ plus monitoring minus Est A)	Note 2 Actual to Estimate B (Final \$ minus Responder's Bid)		
FY2024																					
CONTRACT AMOUNT GREATER THAN \$250,000																	() indicates final amount paid < estimated				
1035059W08	Metro District	Highway 47 Concept Design	Alliant Engineering, Incorporated	CLOSED	03/08/2024	12/31/2024	0YEARS, 9 MONTHS	\$998.1		\$574.1	\$1,600.0		\$998.1	\$42.4		\$0					
									\$1,133.5			\$2,174.1			\$1,040.6		\$891.1	(\$1,240.5)	(\$107.0)		
1035063W10	Metro District	94 Pedestrian Bridge in Minneapolis near 22nd Ave S	Short Elliott Hendrickson, Inc.	IN AUDIT	12/12/2023	12/01/2024	0YEARS, 11 MONTHS	\$561.3	\$103.1	\$291.8	\$392.0	\$683.8	\$561.3	\$19.4	\$580.7	\$72.5					
1035065W07	Metro District	1981-140 Water Resources Engineering	Toltz, King, Duvall, Anderson and Associates, Inc.	CLOSED	07/07/2023	01/14/2025	1YEARS, 6 MONTHS	\$309.6	\$1,655.6	\$275.9	\$1,691.7	\$1,967.5	\$309.6	\$2.4	\$311.9	\$277.1	\$552.7	(\$1,412.5)	\$243.1		
1035065W10	Metro District	John Ireland Boulevard Bridge Replacement	Toltz, King, Duvall, Anderson and Associates, Inc.	CLOSED	06/06/2024	01/14/2025	0YEARS, 7 MONTHS	\$699.8		\$679.4	\$612.0	\$1,291.4	\$699.8	\$4.9	\$704.7	\$131.0	\$718.9	(\$567.6)	\$19.1		
									\$586.7												
1045291W08	Metro District	Rethinking I-94 Environmental Contract	WSB LLC fka WSB & Associates, Inc.	ACTIVE	10/25/2023	03/09/2026	2YEARS, 4 MONTHS	\$2,821.8	\$447.9	\$1,718.9	\$2,000.0	\$3,718.9	\$2,821.8	\$449.2	\$3,271.0	\$654.3					
1051542	District 8	Preliminary and Detail Design for State Project (SP) 3703-30	SRF Consulting Group, Inc.	ACTIVE	09/05/2023	08/31/2028	4YEARS, 11 MONTHS	\$709.8	\$177.5	\$437.4	\$456.0	\$893.4	\$709.8	\$6.1	\$715.9	\$0					
1052474	District 3	Final Design and Data Collection: TH 25 Monticello to Buffalo	Sambatek, LLC fka Sambatek, Inc.	ACTIVE	08/14/2023	10/31/2026	3YEARS, 2 MONTHS	\$1,270.7	\$559.8	\$1,226.1	\$556.0	\$1,782.1	\$1,207.9	\$14.4	\$1,222.2	\$172.7					
1052537	District 1	TH 61 Grand Marais Culverts and Bridges	LHB, Inc.	ACTIVE	07/13/2023	10/01/2026	3YEARS, 2 MONTHS	\$586.2	\$156.3	\$747.3		\$747.3	\$586.2	\$4.8	\$591.0	\$175.6					
1052872	District 7	Final Design Plan Set	KLJ Engineering LLC	ACTIVE	08/04/2023	11/30/2025	2YEARS, 3 MONTHS	\$429.0	\$10.6	\$411.3	\$39.0	\$450.3	\$427.7	\$12.0	\$439.7	\$182.3					
1052880W02	District 1	Northbound Hwy 53 Unbonded Overlay	Sambatek, LLC fka Sambatek, Inc.	ACTIVE	03/27/2024	01/31/2027	2YEARS, 10 MONTHS	\$951.5		\$559.4	\$624.0		\$950.8	\$24.3		\$0					
									\$208.4			\$1,183.4			\$975.0						
1052880W03	District 1	US 53 Transportation Improvements at Rock Ridge Public Schools	Sambatek, LLC fka Sambatek, Inc.	ACTIVE	04/24/2024	03/31/2026	1YEARS, 11 MONTHS	\$432.2		\$316.7	\$1,000.0		\$432.2	\$27.9		\$250.4					
									\$856.6			\$1,316.7			\$460.0						
1052881W02	District 7	Roundabout Design Plan Set	Alliant Engineering, Incorporated	ACTIVE	05/30/2024	12/01/2026	2YEARS, 6 MONTHS	\$877.0		\$689.4	\$240.4		\$877.0	\$12.3		\$0					
									\$40.5			\$929.8			\$889.2						
1052882W01	District 1	Two Harbors Reconstruction Final Design	Isthmus Engineering, Inc.	ACTIVE	09/07/2023	09/05/2028	5YEARS, 0 MONTHS	\$1,281.4	\$249.7	\$1,538.4		\$1,538.4	\$1,281.4	\$7.3	\$1,288.7	\$0					
1052883W01	Metro District	TH 97 Reconstruction Project	WSB LLC fka WSB & Associates, Inc.	ACTIVE	09/05/2023	08/31/2025	1YEARS, 11 MONTHS	\$949.0	\$167.1	\$678.4	\$468.0	\$1,146.4	\$949.0	\$30.3	\$979.2	\$0					
1052884W03	District 1	McGregor Roundabout	HNTB Corporation	ACTIVE	05/29/2024	11/01/2027	3YEARS, 5 MONTHS	\$583.4	\$480.0	\$1,065.6		\$1,065.6	\$583.4	\$2.2	\$585.6	\$55.6					
1052885W01	District 8	Preliminary and Detail Design for SP 5905-29	Rani Engineering, LLC	CLOSED	10/05/2023	11/30/2026	3YEARS, 1 MONTHS	\$793.6	\$579.8	\$748.8	\$628.0	\$1,376.8	\$793.6	\$3.4	\$797.0	\$0	\$1,084.8	(\$288.6)	\$291.2		
1052886W01	Metro District	Dunwoody Bridge Project Road Plans Delivery	KLJ Engineering LLC	ACTIVE	10/24/2023	01/31/2027	3YEARS, 3 MONTHS	\$767.9	\$1,865.1	\$509.3	\$2,160.0	\$2,669.3	\$767.9	\$36.4	\$804.2	\$749.3					
1052886W02	District 3	TH 65 Cold-In-Place Recycle	KLJ Engineering LLC	ACTIVE	01/25/2024	11/30/2026	2YEARS, 10 MONTHS	\$709.6	\$179.3	\$604.7	\$325.5	\$930.2	\$709.6	\$41.3	\$750.9	\$0					
1052887W01	District 8	Preliminary and Detail Design for Various State Bridge Projects	Bolton & Menk, Inc.	ACTIVE	09/19/2023	11/30/2027	4YEARS, 2 MONTHS	\$1,082.6	\$52.5	\$820.7	\$317.7	\$1,138.4	\$1,082.5	\$3.3	\$1,085.8	\$0					
1053010	Metro District	TH47 Complete Streets Community Engagement and Preliminary Design	Short Elliott Hendrickson, Inc.	ACTIVE	08/08/2023	07/31/2025	1YEARS, 11 MONTHS	\$1,148.4	\$478.7	\$578.1	\$1,100.0	\$1,678.1	\$1,127.0	\$72.4	\$1,199.4	\$372.2					
1053054	Metro District	Robert Street Resurfacing Project	KLJ Engineering LLC	ACTIVE	08/22/2023	05/31/2028	4YEARS, 9 MONTHS	\$3,225.5	\$2,337.5	\$734.6	\$2,640.0	\$3,374.6	\$1,013.6	\$23.5	\$1,037.1	\$0					
1053175	District 7	Preliminary and Final Design Plan Set	SRF Consulting Group, Inc.	ACTIVE	10/17/2023	08/30/2028	4YEARS, 10 MONTHS	\$1,820.9	\$483.1	\$2,324.9		\$2,324.9	\$1,820.8	\$20.9	\$1,841.8	\$933.4					
1053176	Bridges	Preliminary and Final Bridge Design: I35W Burnsville Coridor (Bridges 19097 & 19098)	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	10/18/2023	02/28/2026	2YEARS, 4 MONTHS	\$490.1	\$2,518.1	\$316.3	\$2,695.8	\$3,012.1	\$490.1	\$3.9	\$494.0	\$17.6					
1053177	Bridges	Preliminary and Final Bridge Design: I35W Burnsville Corridor (Bridge 19911)	SRF Consulting Group, Inc.	ACTIVE	10/30/2023	02/28/2026	2YEARS, 4 MONTHS	\$399.6	\$56.2	\$199.6	\$260.0	\$459.6	\$399.6	\$3.9	\$403.5	\$94.0					
1053178	Bridges	Preliminary and Final Bridge Design: I35W Burnsville Corridor (Bridge 19912)	Kimley-Horn and Associates, Inc.	ACTIVE	10/09/2023	02/28/2026	2YEARS, 4 MONTHS	\$369.9	\$1,634.9	\$211.6	\$1,797.2	\$2,008.8	\$370.0	\$3.9	\$373.9	\$25.7					
1053370	Metro District	Highway 7 Corridor Study	KLJ Engineering LLC	IN AUDIT	01/17/2024	01/03/2025	0YEARS, 11 MONTHS	\$996.3	\$1,227.3	\$705.8	\$1,550.0	\$2,255.8	\$996.2	\$32.3	\$1,028.5	\$0					
1053570	District 6	Scoping for Improvement of US14 & W. Circle Dr. and US14/52 & 2nd St. Interchanges in Rochester,	Kimley-Horn and Associates, Inc.	ACTIVE	12/14/2023	12/12/2025	1YEARS, 11 MONTHS	\$494.0	\$6.0	\$510.1		\$510.1	\$494.0	\$10.1	\$504.1	\$232.2					
1053708	Metro District	Metro Design Assistance FY 24 25	Isthmus Engineering, Inc.	ACTIVE	10/18/2023	07/14/2025	1YEARS, 8 MONTHS	\$799.9	\$1,879.7	\$728.0	\$2,000.0	\$2,728.0	\$799.9	\$48.4	\$848.3	\$741.2					
1053712	District 3	TH 15, Replace Bridge #05003 over US 10 in Sauk Rapids	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	08/18/2023	01/31/2028	4YEARS, 5 MONTHS	\$304.2	\$53.6	\$397.2		\$397.2	\$304.2	\$39.4	\$343.6	\$141.2					

1053712	District 3	TH 15, Replace Bridge #05003 over US 10 in Sauk Rapids	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	08/18/2023	01/31/2028	4YEARS, 5 MONTHS	\$304.2	\$53.6	\$397.2		\$397.2	\$304.2	\$39.4	\$343.6	\$141.2			
1053735	Metro District	Metro Design Assistance FY 24 25	HNTB Corporation	EXPIRED	10/24/2023	07/14/2025	1YEARS, 8 MONTHS	\$800.0	\$2,933.4	\$728.0	\$2,000.0	\$3,781.7	\$800.0	\$48.4	\$848.4	\$417.9			
1053763	District 6	Design Review of Highway Projects in District 6	Professional Engineering Services, Ltd.	ACTIVE	12/12/2023	12/15/2025	2YEARS, 0 MONTHS	\$533.5	\$99.9	\$643.9		\$643.9	\$533.5	\$10.5	\$544.0	\$0			
1053898	District 1	Repair Bridges 69839 and 69840	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	12/01/2023	01/31/2026	2YEARS, 2 MONTHS	\$344.0	\$99.7	\$214.8	\$232.0	\$446.8	\$344.0	\$3.1	\$347.1	\$47.1			
1053917	District 2	Crookston ADA Retrofit	SRF Consulting Group, Inc.	ACTIVE	10/19/2023	11/01/2027	4YEARS, 0 MONTHS	\$698.1	\$263.8	\$527.4	\$316.0	\$843.4	\$565.0	\$14.6	\$579.5	\$296.7			
1053930	District 3	US 169 Construct Roundabout at the TH 27 Intersection in South Harbor Township North of Onamia	KUJ Engineering LLC	ACTIVE	10/05/2023	11/30/2026	3YEARS, 1 MONTHS	\$674.1	\$96.1	\$552.3	\$256.0	\$808.3	\$673.6	\$38.5	\$712.1	\$88.1			
1053991	District 6	Design for Reconstruction of US 14 & Broadway Avenue Intersection in Rochester, MN	Alliant Engineering, Incorporated	ACTIVE	01/05/2024	12/31/2027	3YEARS, 11 MONTHS	\$758.5	\$35.6	\$805.8		\$805.8	\$758.5	\$11.7	\$770.3	\$408.7			
1054000	District 8	Feasibility Study and Preliminary Design for State Project	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	01/17/2024	08/31/2025	1YEARS, 7 MONTHS	\$684.3	\$127.5	\$657.1	\$159.0	\$816.1	\$686.8	\$1.8	\$688.6	\$872.8			
1054012	District 6	Interstate 90 and 35 Interchange Improvement Scoping and Preliminary Design	Alliant Engineering, Incorporated	ACTIVE	12/04/2023	12/15/2026	3YEARS, 0 MONTHS	\$1,190.1	\$360.7	\$1,588.3		\$1,588.3	\$1,190.1	\$37.5	\$1,227.6	\$0			
1054026	District 3	Consultant geometric layout and final design for SP 8611-29	Alliant Engineering, Incorporated	ACTIVE	11/28/2023	08/31/2027	3YEARS, 9 MONTHS	\$1,273.3	\$745.5	\$2,041.8		\$2,041.8	\$1,273.3	\$22.9	\$1,296.2	\$646.6			
1054039W01	District 6	Materials Testing, Construction Field Inspection and Plant Inspection Services for I-90/US52 Interchange	Apex Engineering Group, Inc.	ACTIVE	06/18/2024	11/30/2027	3YEARS, 5 MONTHS	\$1,097.3		\$1,133.4			\$1,097.3	\$9.1		\$0			
1054041W01	District 6	Materials and Construction Inspection Services	SRF Consulting Group, Inc.	CLOSED	03/08/2024	01/31/2028	3YEARS, 10 MONTHS	\$823.0		\$989.0		\$1,133.4	\$823.0	\$10.7		(\$142.7)			
								\$155.3				\$989.0			\$833.7		\$460.1	(\$518.2)	(\$362.9)
1054041W02	District 8	Construction Inspection for multiple State Projects in District 8	SRF Consulting Group, Inc.	ACTIVE	03/14/2024	11/30/2025	1YEARS, 8 MONTHS	\$842.7		\$384.9	\$861.1		\$842.7	\$3.0		\$322.2			
1054042W01	District 6	Construction Surveying Services for Reconstruction of I-90 and US52 Interchange	Bolton & Menk, Inc.	ACTIVE	06/13/2024	12/31/2026	2YEARS, 6 MONTHS	\$561.3		\$591.5			\$561.3	\$9.6		\$0			
								\$20.6				\$591.5			\$570.9				
1054109	Bridges	Dunwoody Bridge Project: Rehab and Preservation Design	SRF Consulting Group, Inc.	ACTIVE	09/07/2023	11/30/2027	4YEARS, 2 MONTHS	\$1,412.7	\$900.5	\$2,262.6		\$2,262.6	\$1,344.4	\$17.7	\$1,362.1	\$915.8			
1054221	District 1	Sturgeon Reclaim and Bridge Replacement Project	Stonebrooke Engineering, Inc.	ACTIVE	12/01/2023	11/30/2026	3YEARS, 0 MONTHS	\$397.8	\$169.4	\$569.3		\$569.3	\$390.5	\$9.4	\$399.9	\$162.8			
1054351	District 3	Construct Roundabout at the US 71 and TH 210 Intersection	Stonebrooke Engineering, Inc.	ACTIVE	11/22/2023	06/30/2028	4YEARS, 7 MONTHS	\$710.3	\$234.3	\$957.2		\$957.2	\$710.2	\$12.8	\$722.9	\$0			
1054464	District 8	Detail Design for State Project (SP) 3408-95	Isthmus Engineering, Inc.	ACTIVE	05/22/2024	04/30/2029	4YEARS, 11 MONTHS	\$1,293.6	\$272.4	\$1,570.9		\$1,570.9	\$1,293.6	\$4.9	\$1,298.5	\$225.3			
1054680	District 4	Concrete resurfacing on westbound I-94 near Alexandria from west of Lake Latoka bridge to west of MN 29	Alliant Engineering, Incorporated	ACTIVE	03/15/2024	03/01/2029	4YEARS, 11 MONTHS	\$491.1		\$395.2	\$222.3		\$491.1	\$43.1		\$69.5			
								\$83.3				\$617.5			\$534.1				
1054811	District 3	TH 210, Mill and Overlay, Roundabout, Replace Bridge 8809	Kismet Consulting, Inc.	ACTIVE	02/05/2024	01/31/2028	3YEARS, 11 MONTHS	\$671.0	\$152.8	\$851.1		\$851.1	\$661.1	\$37.1	\$698.2	\$84.1			
1054826	District 2	Fosston Final Design	Stonebrooke Engineering, Inc.	ACTIVE	01/03/2024	11/01/2027	3YEARS, 9 MONTHS	\$822.3	\$97.0	\$646.6	\$280.0	\$926.6	\$822.3	\$7.3	\$829.5	\$201.1			
1054972	District 8	Geometric Layout and Detail Design for State Project	Stonebrooke Engineering, Inc.	ACTIVE	01/25/2024	11/30/2027	3YEARS, 10 MONTHS	\$614.0	\$54.0	\$315.3	\$356.0	\$671.3	\$613.9	\$3.4	\$617.3	\$587.9			
1054980	District 4	TH 29 Reconstruction through the City of Alexandria	SRF Consulting Group, Inc.	ACTIVE	03/27/2024	01/31/2029	4YEARS, 10 MONTHS	\$1,223.2	\$263.4	\$1,492.0		\$1,492.0	\$1,222.6	\$6.1	\$1,228.6	\$207.2			
1055062W01	District 1	SP 5880-199 & SP 5809-16 Construction Inspection	WSB LLC fka WSB & Associates, Inc.	ACTIVE	01/25/2024	01/15/2026	1YEARS, 11 MONTHS	\$430.8		\$270.9	\$664.0		\$430.8	\$13.0		\$139.6			
								\$491.0				\$934.8			\$443.8				
1055062W02	District 6	Materials Testing, Construction Inspection, and Plant Inspection Services I-90	WSB LLC fka WSB & Associates, Inc.	EXPIRED	03/01/2024	02/15/2026	1YEARS, 11 MONTHS	\$1,228.5		\$1,293.5			\$1,228.5	\$9.8		\$298.7			
								\$55.3				\$1,293.5			\$1,238.2				
1055085	District 6	Preliminary and Final Design of Roundabout at TH 63/TH247/CSAH 12 Intersection	Alliant Engineering, Incorporated	ACTIVE	03/26/2024	12/31/2027	3YEARS, 9 MONTHS	\$557.8	\$44.8	\$508.2	\$105.0	\$613.2	\$557.8	\$10.5	\$568.3	\$66.2			
1055363	Metro District	Metro Construction Inspection	Professional Engineering Services, Ltd.	ACTIVE	03/20/2024	02/04/2029	4YEARS, 10 MONTHS	\$3,508.3	\$341.5	\$2,044.8	\$2,000.0	\$4,044.8	\$3,508.3	\$194.9	\$3,703.3	\$1,845.4			
1055418	District 4	SP 2680-50 Construction and Plant Inspection and Material Testing	WSB LLC fka WSB & Associates, Inc.	IN AUDIT	06/12/2024	01/05/2026	1YEARS, 6 MONTHS	\$702.2		\$475.2	\$268.0		\$702.2	\$15.9		\$0			
								\$25.1				\$743.2			\$718.1				
1055679	Operations Div	CO ADA Design Assistance	Alliant Engineering, Incorporated	ACTIVE	06/11/2024	04/30/2027	2YEARS, 10 MONTHS	\$606.6	\$89.4	\$572.0	\$144.0	\$716.0	\$606.6	\$20.0	\$626.6	\$0			
1055680	Operations Div	ADA Design Assistance	Isthmus Engineering, Inc.	ACTIVE	06/25/2024	04/30/2027	2YEARS, 10 MONTHS	\$596.0	\$100.0	\$572.0	\$144.0	\$716.0	\$596.0	\$20.0	\$616.0	\$0			
1055681	Operations Div	CO ADA Design Assistance	WSB LLC fka WSB & Associates, Inc.	ACTIVE	06/17/2024	04/30/2027	2YEARS, 10 MONTHS	\$600.0	\$103.6	\$572.0	\$144.0	\$716.0	\$592.4	\$20.0	\$612.4	\$800.0			
1055801	Metro District	TH65 Blaine Interchange Project	WSB LLC fka WSB & Associates, Inc.	ACTIVE	06/25/2024	05/30/2029	4YEARS, 11 MONTHS	\$3,547.2	\$4,772.9	\$3,577.4	\$4,995.0	\$8,572.4	\$3,547.2	\$252.2	\$3,799.4	\$2,470.2			
1056023	Metro District	Metro District Water Resources Design and MS4 Assistance	Toltz, King, Duvall, Anderson and Associates, Inc.	ACTIVE	06/12/2024	02/28/2029	4YEARS, 8 MONTHS	\$799.0		\$689.2	\$680.8		\$799.0	\$78.8		\$0			
								\$492.1				\$1,370.0			\$877.9				
1056104	District 7	Final Design Plan Set	KUJ Engineering LLC	ACTIVE	06/26/2024	12/01/2028	4YEARS, 5 MONTHS	\$1,148.3	\$571.1	\$1,733.2		\$1,733.2	\$1,148.3	\$13.9	\$1,162.1	\$0			
1056176	Metro District	I-35W Washington Video Project	Hydro-Klean, LLC	CLOSED	06/07/2024	05/18/2026	1YEARS, 11 MONTHS	\$362.9		\$448.4			\$362.9	\$4.0		\$0			
								\$81.4				\$448.4			\$367.0		\$358.5	(\$85.8)	(\$4.4)
1056177	Metro District	TH 169 Medicine Lake Video Project	American Environmental LLC	CLOSED	05/17/2024	05/08/2026	1YEARS, 11 MONTHS	\$434.7		\$584.4			\$434.7	\$4.0		\$0			
									\$145.8			\$584.4			\$438.7		\$361.8	(\$218.6)	(\$72.8)
1056182	Metro District	US 10 Newport Video Project	Hydro-Klean, LLC	CLOSED	05/21/2024	05/06/2026	1YEARS, 11 MONTHS	\$574.8		\$737.1			\$574.8	\$4.0		\$0			
									\$158.3			\$737.1			\$578.8		\$573.9	(\$159.1)	(\$8.1)

CONTRACT AMOUNT GREATER THAN \$100,000 AND UP TO \$250,000								\$59,876.3											
1035059W07	Metro District	Environmental Documentation Assistance	Alliant Engineering, Incorporated	IN AUDIT	08/16/2023	01/14/2025	1YEARS, 4 MONTHS	\$116.9	(\$43.2)	\$75.4		\$75.4	\$116.9	\$1.7	\$118.6	\$88.8			
1052493	District 1	TH 48 Planning Study	Alliant Engineering, Incorporated	EXPIRED	08/02/2023	09/01/2024	1YEARS, 1 MONTHS	\$230.6	\$111.0	\$343.0		\$343.0	\$230.6	\$1.4	\$232.0	\$60.5			
1053153	District 8	District 8 No Passing Zone Study	SRF Consulting Group, Inc.	CLOSED	01/25/2024	02/28/2025	1YEARS, 1 MONTHS	\$149.9	\$3.5	\$154.5		\$154.5	\$149.9	\$1.1	\$151.0	\$0	\$149.9	(\$3.5)	(\$0)
1054878	District 3	TH 287 Resurfacing and ADA Improvements in Long Prairie	Bolton & Menk, Inc.	CLOSED	11/22/2023	01/31/2026	2YEARS, 2 MONTHS	\$152.3	\$129.9	\$300.5		\$300.5	\$152.3	\$18.4	\$170.7	\$9.4	\$158.0	(\$124.1)	\$5.8
1054879	District 3	Detail Design, Provisions & Cost Estimate for Reconstruction and ADA Improvements on TH 27 in the City of Wahkon	Short Elliott Hendrickson, Inc.	ACTIVE	12/08/2023	01/31/2026	2YEARS, 1 MONTHS	\$175.0	\$246.7	\$451.0		\$451.0	\$175.0	\$29.3	\$204.2	\$0			
1054880	District 3	Resurfacing, Intersection Modification & Signals on TH 210 in Baxter, MN	WSB LLC fka WSB & Associates, Inc.	CLOSED	12/18/2023	11/30/2025	1YEARS, 11 MONTHS	\$160.6	\$78.7	\$268.6		\$268.6	\$160.6	\$29.3	\$189.9	\$0	\$144.4	(\$94.9)	(\$16.2)
1054912	Metro District	Signal Optimization Assistance_1	Alliant Engineering, Incorporated	ACTIVE	02/20/2024	10/30/2025	1YEARS, 8 MONTHS	\$218.7	\$51.6	\$275.2		\$275.2	\$218.7	\$4.9		\$534.2			
1054913	Metro District	Signal Optimization Assistance_2	SRF Consulting Group, Inc.	ACTIVE	02/29/2024	10/30/2025	1YEARS, 8 MONTHS	\$120.5	(\$19.2)	\$106.3		\$106.3	\$120.5	\$4.9	\$125.5	\$482.9			
1054932	District 4	2024 and 2025 D4 Plant Inspection	WSB LLC fka WSB & Associates, Inc.	IN AUDIT	03/19/2024	02/01/2026	1YEARS, 10 MONTHS	\$243.9	\$1,391.6	\$227.4	\$1,520.0	\$1,747.4	\$346.0	\$9.7	\$355.7	\$560.4			
1054960	District 3	Detail design for roadway work and the overlay of 8 bridges on TH 169	CBS Squared, Inc.	CLOSED	11/15/2023	01/31/2027	3YEARS, 2 MONTHS	\$174.6	\$82.1	\$286.0		\$286.0	\$174.6	\$29.3	\$203.9	\$0	\$174.6	(\$82.1)	\$0
1054977	District 2	Hackensack Letting and Construction Support	HDR Engineering, Inc.	IN AUDIT	03/15/2024	11/01/2025	1YEARS, 7 MONTHS	\$146.5	(\$72.5)	\$80.2		\$80.2	\$146.5	\$6.1	\$152.7	\$0			
1055051	Metro District	TH 394 Sign Replacement	HDR Engineering, Inc.	CLOSED	10/31/2023	11/14/2025	2YEARS, 0 MONTHS	\$142.1	\$23.5	\$168.7		\$168.7	\$142.1	\$3.2	\$145.2	\$0	\$135.5	(\$30.1)	(\$6.6)
1055057	District 3	TH 6 Mill and Overlay, Outing to Remer	Michael Baker International, Inc.	ACTIVE	02/14/2024	11/30/2026	2YEARS, 9 MONTHS	\$161.2	\$166.8	\$356.7		\$356.7	\$161.2	\$28.7	\$189.9	\$26.6			
1055263	Traffic Engineer	Leading Pedestrian Interval Controller Testing	SRF Consulting Group, Inc.	CLOSED	01/13/2024	01/31/2025	1YEARS, 0 MONTHS	\$139.2	(\$27.6)	\$116.4		\$116.4	\$139.2	\$4.9	\$144.0	\$0	\$138.7	\$27.1	(\$5)
1055502	Metro District	Stormwater Pond Maintenance Design Group A	Toltz, King, Duvall, Anderson and	IN AUDIT	01/17/2024	01/14/2026	1YEARS, 11 MONTHS	\$174.7	(\$38.6)	\$153.6		\$153.6	\$174.7	\$17.6	\$192.2	\$0			
1055644	Metro District	TH 94 New/Upgrade Traffic Management System	Kimley-Horn and Associates, Inc.	IN AUDIT	04/12/2024	12/01/2025	1YEARS, 7 MONTHS	\$157.4	(\$73.5)	\$86.4		\$86.4	\$157.4	\$2.4	\$159.9	\$17.6			
1055674	District 1	2024 District One Plant Monitoring	WSB LLC fka WSB & Associates, Inc.	CLOSED	05/17/2024	02/28/2025	0YEARS, 9 MONTHS	\$241.8	(\$96.9)	\$137.5		\$137.5	\$231.9	\$2.4	\$234.3	\$339.3	\$555.2	\$420.2	\$323.3
1055676	Operations Div	CO ADA Design Assistance	Toltz, King, Duvall, Anderson and	ACTIVE	05/22/2024	04/30/2027	2YEARS, 11 MONTHS	\$200.9	(\$19.4)	\$188.5		\$188.5	\$200.9	\$7.0	\$207.9	\$0			
1055677	Operations Div	CO ADA Design Assistance	Stonebrooke Engineering, Inc.	ACTIVE	06/07/2024	04/30/2027	2YEARS, 10 MONTHS	\$198.8	(\$17.4)	\$188.5		\$188.5	\$198.8	\$7.0	\$205.9	\$107.1			
1055678	Operations Div	CO ADA Design Assistance	WHKS & Co., Inc.	ACTIVE	06/12/2024	04/30/2027	2YEARS, 10 MONTHS	\$200.0	(\$18.6)	\$188.5		\$188.5	\$200.0	\$7.0	\$207.0	\$0			
1056183	Metro District	TH 55 Hastings Video Project	American Environmental LLC	CLOSED	05/22/2024	05/03/2026	1YEARS, 11 MONTHS	\$224.8	\$110.7	\$339.5		\$339.5	\$224.8	\$4.0	\$228.9	\$0	\$183.2	(\$152.3)	(\$41.6)
1056212	District 7	Sign Replacement Plan Set	Kimley-Horn and Associates, Inc.	CLOSED	03/19/2024	01/31/2025	0YEARS, 10 MONTHS	\$133.4	(\$45.8)	\$90.3		\$90.3	\$133.4	\$2.8	\$136.2	\$0	\$133.3	\$45.8	(\$1)
1056411	District 1	Field Inspection for 6981-26PLT	Short Elliott Hendrickson, Inc.	CLOSED	04/24/2024	08/31/2025	1YEARS, 4 MONTHS	\$175.0	(\$28.6)	\$150.9		\$150.9	\$175.0	\$4.6	\$179.5	\$0	\$144.6	(\$1.8)	(\$30.4)
1056440	Operations Div	CO ADA Design Assistance	Short Elliott Hendrickson, Inc.	ACTIVE	06/12/2024	04/30/2027	2YEARS, 10 MONTHS	\$102.0	\$3.6	\$109.1		\$109.1	\$102.0	\$3.5	\$105.5	\$0			
1056501	Metro District	Metrowide Dynamic Message Sign Replacement	Kimley-Horn and Associates, Inc.	CLOSED	05/24/2024	03/30/2026	1YEARS, 10 MONTHS	\$147.7	(\$70.4)	\$93.9		\$93.9	\$147.7	\$16.5	\$164.2	\$27.3	\$173.6	\$96.2	\$25.8
1056561	Metro District	TH 494 Sign Replacement Project	Alliant Engineering, Incorporated	CLOSED	05/07/2024	04/30/2026	1YEARS, 11 MONTHS	\$169.2	\$3.5	\$175.9		\$175.9	\$169.2	\$3.2	\$172.4	\$0	\$169.2	(\$3.5)	(\$0)
1056832	District 8	District 8 Hydraulics Engineering and Design Support	Kismet Consulting, Inc.	ACTIVE	05/22/2024	05/30/2026	2YEARS, 0 MONTHS	\$149.9	(\$47.3)	\$104.8		\$104.8	\$149.9	\$2.3	\$152.2	\$0			
Note 1 : Contracts under \$100,000 are exempt from this law and are therefore not included.																			

The balance of this page has been intentionally left blank.

Fiscal Year 2023 Analysis

Transportation Contracts executed between July 1, 2022 through June 30, 2023

									Dollars (\$) are rounded to thousands											
									"A" Agency Comprehensive Estimate Detail				"B" Contractor's Comprehensive Estimate Detail				Actuals	Differences		
Contract Number	District	Project Description	Contractor	Status	Current Contract Expiration Date	Contract Duration	Original Contract Value	Difference = "A" Estimate - "B" Estimate	Agency Total Without Additives	Inflation Delay Factor	Premium Overtime	"A" Estimate	Responder's Bid	Contract Monitoring Cost	"B" Estimate	Total of Amendments	Final Amount Paid	Note 2 Actual to Estimate A (Final \$ plus monitoring minus Est A)	Note 2 Actual to Estimate B (Final \$ minus Responder's Bid)	
FY 2023																				
CONTRACT AMOUNT GREATER THAN \$250,000																	() indicates final amount paid < estimated			
1035740	District 3	TH 12 Bituminous Resurfacing, ADA, and Left Turn Lane Construction - Howard Lake to Montrose	Alliant Engineering, Incorporated	Closed	06/30/2026	1 Yr 7 Mos	\$782.2	\$166.5	\$618.3	\$365.0	\$0	\$983.3	\$782.2	\$34.5	\$816.7		\$745.3	(\$203.4)	(\$36.9)	
1048907	District 6	Design and RW Acquisition for Intersection Reconstruction at TH19 and CSAH2	Alliant Engineering, Incorporated	Active	12/31/2025	1 Yr 6 Mos	\$711.2	\$11.7	\$731.8	\$0	\$0	\$731.8	\$711.2	\$8.9	\$720.1	\$82.3				
1048943	District 7	Preliminary and Final Design Plan Set	Bolton & Menk, Inc.	Active	10/01/2025	1 Yr 10 Mos	\$721.4	\$432.4	\$437.8	\$726.0	\$0	\$1,163.8	\$719.9	\$11.5	\$731.4	\$66.6				
1049138	District 7	Preliminary and Final Design Plan Set	SRF Consulting Group, Inc.	In Audit	12/01/2025	1 Yr 2 Mos	\$782.0	\$190.8	\$966.5	\$0	\$0	\$966.5	\$768.1	\$7.6	\$775.7	\$424.6				
1049257	Bridges	I-94 Albertville Gap Project Bridge Design Services	HDR Engineering, Inc.	Closed	03/31/2025	1 Yr 8 Mos	\$642.3	\$98.3	\$262.1	\$481.8	\$0	\$743.9	\$642.3	\$3.2	\$645.5	\$227.8	\$872.3	\$131.7	\$230.0	
1049371	District 8	Preliminary and Detail Design for State Project (SP) 4107-19	Alliant Engineering, Incorporated	Active	11/30/2027	1 Yr 10 Mos	\$639.5	\$93.1	\$734.7	\$0	\$0	\$734.7	\$639.4	\$2.1	\$641.6	\$58.4				
1049382	District 1	Central Entrance	SRF Consulting Group, Inc.	Active	11/15/2025	1 Yr 6 Mos	\$745.4	\$126.8	\$906.6	\$0	\$0	\$906.6	\$745.4	\$34.4	\$779.8	\$748.8				
1049494	Bridges	Final Design for I-90 Bridge Replacements and Preservation in Austin, MN	HDR Engineering, Inc.	Active	03/31/2025	1 Yr 8 Mos	\$419.6	\$98.7	\$221.4	\$300.0	\$0	\$521.4	\$419.5	\$3.2	\$422.7	\$29.9				
1049495	Bridges	Final Design for I-90 Bridge Replacements and Preservation in Austin, MN	Short Elliott Hendrickson, Inc.	In Audit	06/30/2025	1 Yr 11 Mos	\$340.7	\$150.5	\$194.2	\$300.0	\$0	\$494.2	\$340.7	\$3.0	\$343.7	\$18.6				
1049794	District 3	SP 8003-37, US 71 and MN 29: Urban Reconstruct, Resurfacing, and ADA Upgrades	Sambatek, LLC fka Sambatek, Inc.	Active	01/31/2026	1 Yr 6 Mos	\$736.9	\$354.6	\$769.0	\$365.0	\$0	\$1,134.0	\$737.4	\$42.1	\$779.5	\$112.7				
1049818	District 7	Preliminary and Final Design Plan Set	Alliant Engineering, Incorporated	Active	12/01/2025	1 Yr 11 Mos	\$756.7	\$631.2	\$666.9	\$729.0	\$0	\$1,395.9	\$756.7	\$8.0	\$764.7	\$165.1				
1049863	Proj. Mgmt and Tech Su	Vehicular Pavements, Truck Parking Expansion, ADA & Lighting for Big Spunk Lake Rest Area and Enfield Rest Area	Toltz, King, Duvall, Anderson and Assoc	Active	06/30/2025	1 yr 5 Mos	\$521.0	\$32.1	\$564.5	\$0	\$0	\$564.5	\$520.9	\$11.5	\$532.4	\$420.2				
1049869	District 8	Preliminary and Detail Design for State Projects (SP) 4206-23 and 4101-90	Alliant Engineering, Incorporated	Active	11/30/2025	1 Yr 3 Mos	\$399.3	\$118.0	\$364.9	\$155.0	\$0	\$519.9	\$399.3	\$2.6	\$401.9	\$819.6				
1049892	District 2	TH 197 Urban Reconstruct and Roundabout Design	Kimley-Horn and Associates, Inc.	Active	12/01/2026	1 Yr 1 Mos	\$858.8	\$764.3	\$802.4	\$865.0	\$0	\$1,667.4	\$857.6	\$45.5	\$903.2	\$486.2				
1050002	District 3	District 3 Right of Way Assistance	WSB & Associates, Inc.	Active	06/15/2025	1 Yr 8 Mos	\$965.1	\$53.4	\$790.3	\$260.0	\$0	\$1,050.3	\$965.1	\$31.8	\$997.0	\$1,442.9				
1050630	District 3	US 169 Mill and Overlay with Shoulder Widening and Box Culvert Replacement - Bridges 2295 and 8444	Toltz, King, Duvall, Anderson and Assoc	Active	06/30/2024	1 Yr 8 Mos	\$769.0	\$1,454.1	\$477.7	\$1,775.0	\$0	\$2,252.7	\$769.0	\$29.6	\$798.6	\$42.3				
1050718	Bridges	John Ireland Blvd. Bridge Superstructure Replacement and I-94 Corridor Bridge Painting and Preservation	Toltz, King, Duvall, Anderson and Assoc	Active	06/30/2026	1 Yr 9 Mos	\$482.5	\$112.7	\$601.9	\$0	\$0	\$601.9	\$481.3	\$7.9	\$489.2	\$637.9				
1050808	District 2	Final Design TH 87 SP 2909-20	Short Elliott Hendrickson, Inc.	Closed	12/01/2025	1 Yr 1 Mos	\$766.7	\$351.7	\$402.4	\$809.8	\$0	\$1,212.1	\$857.6	\$2.9	\$860.5	\$754.3	(\$455.0)	(\$103.3)		
1050854	Bridges	Final Design: I-94 Bridges West of Alexandria	SRF Consulting Group, Inc.	Closed	11/30/2024	1 Yr 8 Mos	\$418.3	\$1	\$347.8	\$73.4	\$0	\$421.2	\$418.3	\$2.8	\$421.1	\$2.8	\$399.8	(\$18.6)	(\$18.5)	
1050855	Bridges	Preliminary and Final Design, Bridges 21817 & 21818, and Preservation Repairs for Bridges 21819, 21820, and 21821	HDR Engineering, Inc.	Closed	11/30/2024	1 Yr 7 Mos	\$286.1	\$83.8	\$272.2	\$101.7	\$0	\$373.9	\$286.1	\$3.9	\$290.1	\$2.8	\$285.5	(\$84.4)	(\$6)	
1050868	District 3	Milaca TH 23 Reconstruct - Preliminary and Final Geometric Layout and Final Design	KLJ Engineering LLC	Active	03/30/2027	1 Yr 3 Mos	\$1,147.1	\$651.4	\$868.4	\$990.0	\$0	\$1,858.4	\$1,147.1	\$59.9	\$1,207.1	\$61.5				
1051019	Bridges	Cedar Avenue Bridges 9600N & 9600S: Cable Inspection, Load Ratings, and Service Life Analysis.	WSP USA, Inc.	Expired	06/30/2024	1 Yr 2 Mos	\$412.3	\$57.1	\$475.0	\$0	\$0	\$475.0	\$412.3	\$5.5	\$417.9	\$534.4				
1051079	District 1	Grand Rapids/LaPrairie Mill and Overlay	LHB, Inc.	Closed	01/31/2025	1 Yr 1 Mos	\$613.8	\$90.9	\$559.9	\$150.0	\$0	\$709.9	\$613.9	\$5.2	\$619.0	\$106.1	\$681.7	(\$23.1)	\$67.8	
1051151	Metro District	University Ave SE and 4th Street SE (Route 952A) Coridor Evaluation	SRF Consulting Group, Inc.	Closed	01/31/2025	1 Yr 10 Mos	\$595.2	\$196.1	\$515.3	\$288.0	\$0	\$803.3	\$595.2	\$12.0	\$607.2	\$643.7	\$1,205.3	\$414.0	\$610.1	
1051251	District 1	Carlton County TH 210 Reduced Conflict Intersection	Isthmus Engineering, Inc.	Closed	11/01/2024	1 Yr 7 Mos	\$321.0	\$2.7	\$316.8	\$15.0	\$0	\$331.8	\$321.0	\$8.1	\$329.1	\$135.0	\$378.2	\$54.5	\$57.2	
1051282	District 6	Preliminary and Final Design for TH 246 Mill and Overlay from CSAH 26 to TH 56	HDR Engineering, Inc.	In Audit	01/10/2025	1 Yr 0 Mos	\$480.3	\$10.9	\$501.7	\$0	\$0	\$501.7	\$480.3	\$10.5	\$490.8	\$32.0				
1051541	District 8	Preliminary and Detail Design for State Projects (SP) 8828-251 and 4310-96	KLJ Engineering LLC	Active	11/30/2026	1 yr 5 Mos	\$482.7	\$48.8	\$406.4	\$128.5	\$0	\$534.9	\$482.7	\$3.4	\$486.1	\$251.5				
1051544	District 8	Construction Inspection for State Project (SP) 3408-18	Short Elliott Hendrickson, Inc.	Closed	05/30/2025	1 Yr 2 Mos	\$749.4	\$169.3	\$576.5	\$344.7	\$0	\$921.2	\$749.0	\$2.9	\$751.9	\$663.2	(\$255.1)	(\$85.8)		
1051792	District 7	Final Design Plan Set	Isthmus Engineering, Inc.	Active	01/15/2027	1 Yr 9 Mos	\$919.6	\$414.0	\$817.8	\$532.0	\$0	\$1,349.8	\$919.6	\$16.2	\$935.9	\$369.9				
1051960	District 7	Preliminary Design, Intersection Control Evaluation and Public Relations	Alliant Engineering, Incorporated	In Audit	06/15/2025	1 Yr 0 Mos	\$370.1	\$28.5	\$403.7	\$0	\$0	\$403.7	\$370.1	\$5.0	\$375.2	\$19.1				
1052005	District 7	Professional Services - Construction Inspection	Bolton & Menk, Inc.	Active	03/30/2025	1 Yr 0 Mos	\$3,553.4	\$2,289.1	\$2,862.2	\$3,034.1	\$123.9	\$6,020.1	\$3,721.1	\$9.9	\$3,731.1	\$904.2				
1052373	District 3	TH 238 Mill and Overlay Design	Short Elliott Hendrickson, Inc.	Closed	01/31/2026	1 Yr 11 Mos	\$797.4	\$9.2	\$564.4	\$288.0	\$0	\$852.4	\$797.4	\$45.8	\$843.1	\$665.8	(\$140.8)	(\$131.6)		
1052668	District 3	TH 210/Washington Street Final Design	SRF Consulting Group, Inc.	Active	10/30/2027	1 Yr 4 Mos	\$1,653.6	\$62.0	\$491.8	\$1,239.0	\$0	\$1,730.8	\$1,654.4	\$14.4	\$1,668.8	\$438.1				
1053826	District 1	TPI Grade and Base Inspector	WSB & Associates, Inc.	Active	06/01/2027	1 Yr 11 Mos	\$1,148.0	\$4,103.4	\$928.3	\$4,350.0	\$0	\$5,278.3	\$1,146.0	\$29.0	\$1,175.0					
1035060W09	District 1	Hill City Roundabout	HDR Engineering, Inc.	Closed	01/14/2025	1 Yr 1 Mos	\$638.4	\$70.3	\$610.5	\$114.0	\$0	\$724.5	\$638.4	\$15.7	\$654.2	\$42.0	\$688.6	(\$20.2)	\$50.1	
1035061W09	District 2	TH 200 Final Design	Isthmus Engineering, Inc.	Closed	01/14/2025	1 Yr 9 Mos	\$443.3	\$6	\$285.9	\$160.0	\$0	\$445.9	\$443.3	\$2.1	\$445.4	\$418.2	(\$25.7)	(\$25.1)		
1035064W11	District 6	RIGHT OF WAY ACQUISITION FOR RECONSTRUCTION OF US 218 IN CITY OF BLOOMING PRAIRIE	SRF Consulting Group, Inc.	Active	06/30/2024	1 Yr 11 Mos	\$398.8	\$41.8	\$450.4	\$0	\$0	\$450.4	\$398.8	\$9.9	\$408.7	\$193.4				
1035066W11	Metro District	TH 169 Th 282 CR 9 Jordan Interchange	WSB & Associates, Inc.	Expired	12/31/2024	1 Yr 8 Mos	\$855.3	\$6.1	\$904.5	\$0	\$0	\$904.5	\$855.3	\$43.1	\$898.4	\$342.9				
CONTRACT AMOUNT GREATER THAN \$100,000 AND UP TO \$250,000																	() indicates final amount paid < estimated			
1049496	Bridges	Bridge Repair 9178 & 9179	SRF Consulting Group, Inc.	Closed	06/30/2025	1 Yr 9 Mos	\$199.8	(\$80.4)	\$122.4	\$0	\$0	\$122.4	\$199.8	\$3.0	\$202.7	\$186.6	\$67.1	(\$13.2)		
1053891	District 8	Engineering Services for State Project (SP) 8716-03	HDR Engineering, Inc.	Active	10/31/2026	1 Yr 4 Mos	\$148.3	\$15.7	\$129.3	\$39.0	\$0	\$168.3	\$148.3	\$4.4	\$152.7					
Note 1 : Contracts under \$100,000 are exempt from this law and are therefore not included.																				

The balance of this page has been intentionally left blank.

Fiscal Year 2022 Analysis

Transportation Contracts executed between July 1, 2021 through June 30, 2022

										Dollars (\$) are rounded to thousands										
Contract Number	District	Project Description	Contractor	Status	Contract Executed Date	Current Contract Expiration Date	Contract Duration	Original Contract Value	Difference = "A" Estimate - "B" Estimate	"A" Agency Comprehensive Estimate Detail				"B" Contractor's Comprehensive Estimate Detail			Total of Amendments	Actuals	Differences	
										Agency Total Without Additives	Inflation Delay Factor	Premium Overtime	"A" Estimate	Responder's Bid	Contract Monitoring Cost	"B" Estimate			Final Amount Paid	Note 2 Actual to Estimate A (Final \$ plus monitoring minus Est A)
FY 2022																				
CONTRACT AMOUNT GREATER THAN \$250,000																		() indicator final amount paid estimated		
1036880	D4	Design, Plans, etc for Moorhead US 10/75 Reconstruction	WSB & Assoc	Active	Oct-26	Oct-26	4 yrs 10 mos	\$1,024.2	\$171.2	\$1,223.1			\$1,223.1	\$1,024.2	\$27.7	\$1,051.9	\$11.5			
1044778	D1	Design Pigeon River Bridge Re-Deck-Ontario-MN border Note 2	Stantec Consulting Services	Active	Nov-24	Nov-24	3 yrs 2 mos	\$799.0	\$28.6	\$313.2	\$121.8		\$435.0	\$398.4	\$8.1	\$406.5	\$280.7			
1045178	Metro	Environmental Impact Study MN 252 - I-94	HDR Engineering	Active	Oct-24	Oct-24	2 yrs 10 mos	\$6,638.0	\$8,409.4	\$6,381.1	\$9,000.0		\$15,381.1	\$6,730.1	\$241.6	\$6,971.7	\$7,391.0			
1046245	D4	Total Plan Set Grade Separation US 10-TH 75 11th St - Moorhead	WSB & Assoc	Active	Aug-26	Dec-25	4 yrs 3 mos	\$3,572.7	\$3,938.4	\$2,704.1	\$4,845.0		\$7,549.1	\$3,572.7	\$38.0	\$3,610.7	\$2,683.5			
1046406	D6	Road and Bridge Design I-90-MN 52 Rochester Interchange Reconstruction	SRF Consulting Group	Active	Sep-26	Sep-26	1 yrs 11 mos	\$1,303.8	\$1,408.3	\$2,727.0			\$2,727.0	\$1,303.8	\$15.0	\$1,318.8	\$964.2			
1046413	D1	Two Harbors Corridor Study and Pre-Design	HR Green	Active	Jul-26	Jul-23	1 yrs 10 mos	\$798.2	\$160.0	\$606.4	\$384.0		\$990.4	\$798.2	\$32.2	\$830.4	\$1,363.5			
1046463	D2	Design Urban Reconstruct, Storm Sewer, ADA & Roundabout - MN 89 Roseau	Houston Engineering	Active	May-26	May-26	4 yrs 7 mos	\$546.4	\$21.3	\$559.5			\$559.5	\$530.9	\$7.2	\$538.1	\$86.8			
1046895	Metro	Prelimin & Final Design Railroad Bridge 9289 Replacement MN 494- I-35W	HDR Engineering	Active	Jun-26	Nov-24	3 yrs 3 mos	\$639.4	\$39.6	\$694.5			\$694.5	\$649.1	\$5.9	\$655.0	\$216.4			
1046968	D1	Design MN 23 -Duluth US Steel and Gogebic Creek Culvert Replacements	KLJ Engineering	Closed	Nov-24	Nov-23	1 yrs 10 mos	\$434.0	\$123.6	\$378.6	\$180.0		\$558.6	\$434.0	\$1.1	\$435.1	\$116.4	\$549.6	(\$8.0)	\$115.6
1047001	D8	Preliminary and Detail Design US 212 and MN 15 Roundabout - Brownton	Alliant Engineering	Active	Nov-26	Jan-26	4 yrs 0 mos	\$511.4	\$5.5	\$520.7			\$520.7	\$511.3	\$3.9	\$515.2	\$60.9			
1047003	D8	Preliminary Design Concrete Overlay US 71 - Willmar	Toltz, King, Duvall, Anderson	Active	Nov-26	Nov-26	1 yrs 9 mos	\$695.5	\$1,574.3	\$521.4	\$1,750.0		\$2,271.4	\$695.5	\$1.5	\$697.0	\$1,323.7			
1047022	D8	Detail Design Reconstruct MN 19 Marshall - 4th St to Bruce St	SRF Consulting Group	Active	Jan-27	Jan-27	4 yrs 9 mos	\$1,393.5	\$2	\$1,399.2			\$1,399.3	\$1,393.5	\$5.6	\$1,399.1	\$436.4			
1047655	D1	Final Design - Duluth London Road Resurfacing and Roundabouts	LBH Inc	Expired	Jul-25	Nov-24	2 yrs 11 mos	\$860.5	\$150.3	\$1,093.6			\$1,093.6	\$860.5	\$82.8	\$943.3	\$2,708.5			
1047771	D6	Preliminaryand Detail Design - Five Signal Projects District 6	Kimley-Horn & Assoc	Closed	Dec-25	Dec-25	2 yrs 0 mos	\$644.3	\$2.3	\$655.1			\$655.1	\$644.3	\$8.5	\$652.8	\$131.6	\$758.0	\$111.5	\$113.8
1047800	D8	Preliminary and Detail Design Culvert Replacement MN 22 - Hutchinson	Houston Engineering	Active	Nov-25	Nov-25	3 yrs 11 mos	\$457.5	\$81.4	\$457.2	\$85.0		\$542.2	\$457.5	\$3.3	\$460.8	\$226.7			
1047834	Metro	Pre-Design & Environmental Review - W. 7th Street Mill and Overlay St Paul	Sambatek	Expired	Dec-25	Dec-25	3 yrs 9 mos	\$2,442.4	\$864.0	\$1,953.7	\$1,680.0		\$3,633.7	\$2,442.4	\$327.2	\$2,769.7	\$590.3			
1047904	D8	Hydraulics and Detail Design - Districtwide Culvert Repairs - 6 Counties	Alliant Engineering	Closed	Nov-25	Nov-24	2 yrs 9 mos	\$429.2	\$25.1	\$312.1	\$144.0		\$456.1	\$429.2	\$1.8	\$431.0	\$472.9	\$896.9	\$442.6	\$467.7
1048014	D1	Final Design Silver Cliff and Lafayette Bluff MN 61 Tunnel Lighting	WSP USA, Inc	Active	Jan-27	Jan-25	3 yrs 0 mos	\$399.4	\$97.0	\$499.0			\$499.0	\$399.4	\$2.6	\$402.0	\$314.6			
1048022	D3	Design & Other Engineering Services - Resurface and Culverts US 169-Mille Lacs Lake	LBH Inc	Active	Jan-27	Jan-26	3 yrs 10 mos	\$1,036.0	\$353.4	\$1,026.5	\$425.0		\$1,451.5	\$1,036.0	\$62.2	\$1,098.1	\$1,375.6			
1048300	D3	Preliminary and Final Design I-94 Expansion Monticello to Albertville	WSB & Assoc	Active	Nov-26	Nov-25	3 yrs 9 mos	\$1,594.8	\$7,141.8	\$995.8	\$7,800.0		\$8,795.8	\$1,600.2	\$53.7	\$1,653.9	\$1,193.4			
1048411	D3	Prelimin and Final Design -Reconstruct and Expansion MN 95 Cambridge	Short Elliott Hendrickson	Active	Apr-27	Jan-26	3 yrs 9 mos	\$908.9	\$409.5	\$729.8	\$600.0		\$1,329.8	\$907.4	\$12.9	\$920.3	\$284.1			
1048666	D3	Detail Design US10 Four-Lane Expansion in Wadena	WSB & Assoc	Active	Nov-26	Nov-26	4 yrs 6 mos	\$1,930.1	\$691.2	\$1,193.5	\$1,500.0		\$2,693.5	\$1,939.1	\$63.1	\$2,002.3	\$291.7			
1048771	D7	Prelimin & Final Design Plan Set - MN 59 Resurface Worthington to Fulda	SRF Consulting Group	Active	Dec-26	Dec-26	4 yrs 5 mos	\$749.7	\$685.8	\$750.0	\$685.0		\$1,435.0	\$749.7	\$19.4	\$769.2	\$0			
1048870	D1	Design Mission Creek Bridge Replacement MN-23 in Duluth	Alliant Engineering	Active	Nov-25	Nov-24	2 yrs 7 mos	\$756.6	\$39.4	\$559.5	\$255.0		\$814.5	\$756.6	\$18.5	\$775.2	\$553.4			
1049314	D3	Construction Inspec & Materials Testing - Reconstruct MN 169- Elk River	Professional Engineering Services	In Audit	Jun-25	Jun-25	3 yrs 1 mos	\$1,629.2	\$3,567.1	\$1,244.3	\$3,900.0	\$64.9	\$5,209.2	\$1,629.2	\$12.9	\$1,642.1	\$1,710.7			
1049314	D3	Construction Inspec & Materials Testing - Reconstruct MN 169- Elk River	Professional Engineering Services	In Audit	Jun-25	Jun-25	3 yrs 1 mos	\$1,629.2	\$3,567.1	\$1,244.3	\$3,900.0	\$64.9	\$5,209.2	\$1,629.2	\$12.9	\$1,642.1	\$1,710.7			
1049554	Metro	Preliminary & Final Design for Multiple Projects in Metro in FY23 and FY24	HDR Engineering	Closed	Jan-25	Jun-24	2 yrs 0 mos	\$399.8	\$72.4	\$244.7	\$250.0		\$494.7	\$399.8	\$22.4	\$422.3	\$0	\$342.7	(\$129.6)	(\$57.1)
1035060W03	D6	Bridge and Approach Design for Bridge 6776 over Railroad, Redwing US 61	HDR Engineering	In Audit	Jan-25	Nov-24	3 yrs 4 mos	\$879.6	\$281.5	\$1,181.0			\$1,181.0	\$879.6	\$20.0	\$899.5	\$123.4			
1035060W06	Metro	Roadway Design - Replacement Rail Bridge 9289 over I494 - Mpls	HDR Engineering	In Audit	Jun-25	Jun-25	1 yrs 9 mos	\$379.8	\$477.2	\$245.5	\$625.0	\$8.4	\$879.0	\$379.8	\$22.0	\$401.8	\$210.6			
1035062W05	D4	Detail Design - Concrete Overlay I-94 WB Near Alexandria	Sambatek	Closed	Oct-25	Jan-25	2 yrs 11 mos	\$264.7	\$584.5	\$201.2	\$660.0		\$861.2	\$264.7	\$12.0	\$276.7	\$140.3	\$387.4	(\$461.8)	\$122.7
1035063W06	D1	Corridor Study - MN 169 from Hwy 7 to Pengilly	Short Elliott Hendrickson	Closed	Oct-24	Jul-23	1 yrs 2 mos	\$468.7	\$2,292.0	\$278.4	\$2,500.0		\$2,778.4	\$475.7	\$10.6	\$486.4	\$7.1	\$390.5	(\$2,377.3)	(\$85.3)
1035064W06	D6	Design Project Scoping and Environmental Work US 52 Concrete Overlay - Oronoco to Pine Island	SRF Consulting Group	Active	Dec-24	Jun-23	1 yrs 10 mos	\$659.4	\$6.1	\$675.4			\$675.4	\$659.4	\$9.8	\$669.2	\$390.5			
1035064W07	D4	Design MN 210 W I-94 Reconstruction Fergus Falls	SRF Consulting Group	Active	Sep-26	Jun-23	1 yrs 9 mos	\$317.0	\$1,007.0	\$258.2	\$1,092.0		\$1,350.2	\$317.0	\$26.2	\$343.2	\$748.9			
CONTRACT AMOUNT GREATER THAN \$100,000 AND UP TO \$250,000																		() indicator final amount paid estimated		
1046388	Metro	Preliminary and Final Design - Resurfacing MN 5 and MN 61 - St Paul	Stonebrooke Engineering	Active	Jun-25	Jun-25	3 yrs 10 mos	\$242.8	(\$8.6)	\$249.2			\$249.2	\$243.7	\$14.1	\$257.8	\$3,254.3			
1047821	D4	Districtwide I-94 Snow Fence Design	SRF Consulting Group	Active	Dec-26	Dec-26	0 yrs 6 mos	\$169.4	(\$38.8)	\$160.4			\$160.4	\$169.4	\$29.8	\$199.2	\$54.9			
1049368	D8	Independent Tech Review Design SP3412-76 and SP3403-78 - Willmar	SRF Consulting Group	Active	Oct-25	Oct-25	1 yrs 4 mos	\$187.2	\$4.6	\$193.3			\$193.3	\$187.2	\$1.5	\$188.6	\$271.7			
1049370	D8	Independent Technical Review - Urban Reconstruction - MN 19 Marshall	Toltz, King, Duvall, Anderson	Active	Jun-27	Jan-25	2 yrs 7 mos	\$216.1	(\$62.6)	\$155.7			\$155.7	\$216.1	\$2.2	\$218.3	\$634.7			
Note 1 : Contracts under \$100,000 are exempt from this law and are therefore not included.																				
Note 2 : The total original contract value is approximately double the Responder's bid as it is shared with Ontario Canada.																				

Fiscal Year 2021 Analysis

Transportation Contracts executed between July 1, 2020 through June 30, 2021

										Dollars (\$) are rounded to thousands										
										"A" Agency Comprehensive Estimate Detail				"B" Contractor's Comprehensive Estimate Detail				Actuals	Differences	
Contract Number	District	Project Description	Contractor	Status	Contract Executed Date	Current Contract Expiration Date	Contract Duration	Original Contract Value	Difference = "A" Estimate - "B" Estimate	Agency Total Without Additives	Inflation Delay Factor	Premium Overtime	"A" Estimate	Responder's Bid	Contract Monitoring Cost	"B" Estimate	Total of Amendments	Final Amount Paid	Note 2 Actual to Estimate A (Final \$ plus monitoring minus Est A)	Note 2 Actual to Estimate B (Final \$ minus Responder's Bid)
FY 2021																				
CONTRACT AMOUNT GREATER THAN \$250,000																	() indicates final amount paid < estimated			
1034810	D1	Preliminary Engineering Blatnik Bridge, Duluth	Parsons Transportation	Closed	Jul-20	Feb-25	4 yrs 7 mos	\$4,715.4	\$20,597.6	\$3,489.2	\$21,840.0		\$25,329.2	\$4,715.4	\$16.2	\$4,731.6	\$7,311.3	\$11,527.7	(\$13,785.3)	\$6,812.4
1036043	D3	Final Roadway and Bridge Design Plans - MN 169 Freeway Conversion - Elk River	WSB & Associates	Closed	Jul-20	Nov-24	4 yrs 4 mos	\$5,538.0	\$4,898.2	\$2,648.8	\$7,925.0		\$10,573.8	\$5,538.0	\$137.6	\$5,675.6	\$632.9	\$6,200.0	(\$4,236.2)	\$662.0
1036372	Metro	Bridge Study and Preliminary Design - MN 243 Osceola	SRF Consulting Group	In Audit	Sep-20	Aug-24	3 yrs 11 mos	\$2,528.7	\$472.3	\$2,532.6	\$540.0		\$3,072.6	\$2,528.7	\$71.6	\$2,600.3	\$1,286.4			
1036390	D6	D6 District-wide Traffic Engineering Design Assistance	Alliant Engineering	Closed	Aug-20	Aug-25	1 yrs 11 mos	\$800.0	\$125.2	\$925.6			\$925.6	\$791.0	\$9.4	\$800.4	\$189.0	\$1,003.3	\$87.2	\$212.3
1036505	D3	Final Design MN 55 Reconstruction Annandale	Alliant Engineering	Closed	Apr-21	Nov-25	2 yrs 7 mos	\$575.2	\$329.8	\$449.7	\$480.9		\$930.6	\$575.2	\$25.6	\$600.8	\$118.4	\$625.3	(\$279.6)	\$50.2
1036777	D6	Preliminary Design I-90 Bridge Improvements - Austin	SRF Consulting Group	In Audit	Feb-21	Feb-26	2 yrs 11 mos	\$1,951.1	\$733.3	\$2,701.0			\$2,701.0	\$1,951.1	\$16.5	\$1,967.6	\$2,688.6			
1036841	D8	Detailed Design Pavement Repairs - Litchfield Area	Toltz, King, Duvall, Anderson	Closed	Aug-20	Nov-24	4 yrs 3 mos	\$436.5	\$453.8	\$437.7	\$456.0		\$893.7	\$436.5	\$3.3	\$439.8	\$613.3	\$1,038.0	\$147.7	\$601.5
1044157	D8	Engineering Services - Two McLeod County Roundabouts MN 7 and MN 212	Stonebrooke Engineering	Closed	Oct-20	Dec-24	4 yrs 2 mos	\$562.4	\$339.3	\$503.1	\$402.0		\$905.1	\$562.4	\$3.3	\$565.7	\$689.7	\$1,293.4	\$391.6	\$731.0
1044220	D7	Preliminary and Final Design Plan Set - Reconstruction MN 169 St Peter	Bolton & Menk	Expired	May-21	Nov-24	3 yrs 6 mos	\$1,903.9	\$257.5	\$2,148.8		\$38.8	\$2,187.6	\$1,903.8	\$26.4	\$1,930.1	\$1,570.7			
1045206	D7	Final Design Plan Set - Reconstruct MN 169 St Peter	Bolton & Menk	In Audit	Jan-21	Jan-25	3 yrs 11 mos	\$290.6	\$109.9	\$262.1	\$144.0		\$406.1	\$290.6	\$5.6	\$296.2	(\$115.2)			
1046120	Bridge Ofc	Structural Analysis, Repair Design and Plans US 952A Mpls Br 27816N and S, 27781	Michael Baker International	Expired	Jun-21	Dec-24	1 yrs 9 mos	\$305.9	\$116.9	\$434.2			\$434.2	\$305.9	\$11.4	\$317.3	\$804.7			
1046209	D7	Final Design Plan Set - MN 93 Henderson and MN 19 Reconstruction	Bolton & Menk	Expired	Jun-21	Jan-26	4 yrs 7 mos	\$894.6	\$248.0	\$1,152.9			\$1,152.9	\$894.5	\$10.3	\$904.9	\$290.6			
1035061W03	D3	Design MN 25 Pierz Pavement Preservation and Replace Box Bridges 6321 and 88062	Isthmus Engineering	Closed	Jun-21	Nov-25	4 yrs 5 mos	\$573.4	\$383.6	\$461.9	\$534.0		\$995.9	\$573.4	\$38.9	\$612.3	\$29.8	\$593.7	(\$363.3)	\$20.3
1035066W03	D6	Scoping and Design Concept Development - Pavement Overlay MN 19 Northfield	WSB & Assoc.	Closed	May-21	Sep-24	2 yrs 2 mos	\$489.3	\$12.1	\$510.3			\$510.3	\$489.3	\$8.9	\$498.2	\$126.3	\$458.6	(\$42.9)	(\$30.7)
CONTRACT AMOUNT GREATER THAN \$100,000 AND UP TO \$250,000				() indicates final amount paid < estimated																
1044165	D8	Detailed Design Plan Review-Three Reduced Conflict Intersections - MN 212-CSAH 1, MN 212-Chandler Ave,	Alliant Engineering	Closed	Aug-20	Aug-25	4 yrs 11 mos	\$223.4	(\$70.3)	\$154.6			\$154.6	\$223.4	\$1.5	\$224.9	\$194.7	\$258.2	\$105.1	\$34.8
1044617	Bridge Ofc	Rehabilitation Feasibility Study - Bridge 5932 MN 74 St Charles and Whitewater River	LHB Inc	In Audit	Jan-21	Nov-25	1 yrs 8 mos	\$117.0	(\$20.2)	\$100.0			\$100.0	\$117.0	\$3.2	\$120.2	\$262.9			
1044747	D8	Detailed Design Review Roundabouts Glencoe and MN 7 - CSAH 1	Kimley-Horn	In Audit	Dec-20	Nov-25	4 yrs 11 mos	\$240.6	(\$24.7)	\$218.3			\$218.3	\$240.6	\$2.4	\$243.0	\$133.1			
Note 1 : Contracts under \$100,000 are exempt from this law and are therefore not included.																				

The balance of this page has been intentionally left blank.

Fiscal Year 2020 Analysis

Transportation Contracts executed between July 1, 2019 through June 30, 2020

Contract Number	District	Project Description	Contractor	Status	Current Contract Expiration Date	Contract Duration	Original Contract Value	Difference = "A" Estimate - "B" Estimate	"A" Agency Comprehensive Estimate Detail				"B" Contractor's Comprehensive Estimate Detail			Total of Amendments	Actuals	Differences	
									Agency Total Without Additives	Inflation Delay Factor	Premium Overtime	"A" Estimate	Responder's Bid	Contract Monitoring Cost	"B" Estimate		Final Amount Paid	Note 2 Actual to Estimate A (Final \$ plus monitoring minus Est A)	Note 2 Actual to Estimate B (Final \$ minus Responder's Bid)
FY 2020																			
CONTRACT AMOUNT GREATER THAN \$250,000																	() indicates final amount paid < estimated		
1031996	Metro	Stone Arch Bridge Preservation Design	LBH Inc	Closed	Jun-24	4 yrs 0 mos	\$1,466.3	\$1,146.9	\$1,189.1	\$1,430.0		\$2,619.1	\$1,466.3	\$5.9	\$1,472.2	\$580.4	\$2,014.6	(\$598.7)	\$548.2
1035317	D1	Twin Ports Interchange Inspection and Contract Administration - Work Package #1	WSB & Assoc.	In Audit	Apr-25	3 yrs 7 mos	\$10,912.1	\$861.9	\$11,685.7		\$494.2	\$12,179.9	\$11,299.1	\$18.9	\$11,318.0	\$5,228.5			
1035997	D4	Complete Streets Planning and Design - US 59 Pelican Rapids	Kadrmass Lee & Jackson	Closed	Oct-24	4 yrs 5 mos	\$1,085.5	\$541.5	\$1,605.8		\$68.9	\$1,674.7	\$1,074.9	\$58.3	\$1,133.3	\$1,602.3	\$2,678.1	\$1,061.7	\$1,603.2

Note 1 : Contracts under \$100,000 are exempt from this law and are therefore not included.

The balance of this page has been intentionally left blank.

Appendix B: Calculations Used

Taxpayers' Transportation Accountability Act Calculation of MnDOT Labor and Overhead Cost - FY 2026

Labor Cost Group	Calculation or Percentage Used	Types of Costs Included
Salaries	Estimated hours by employee job class and work activity per project manager, multiplied by salary rate.	Average salary rate per hour for all MnDOT employees at each employee job class.
Payroll Taxes and Benefits	Average of all MnDOT employees at each job class – ranges from 25 percent to 45 percent of salaries – average about 35 percent.	FICA – Employer portion of social security taxes. Insurance – Employer portion of group health insurance. Retirement – Employer portion of retirement benefit costs.
Indirect Labor Additive	22.72 percent - Audited labor additive rate	Vacation – Absences due to vacation time taken, donated or transferred to deferred compensation. Holiday – Absences due to designated holidays and use of floating holiday. Sick leave – Absences due to employee sickness, dependent illness or medical/dental appointments. Premium time – Cost of overtime premium (the half-time portion of time-and-a-half). Workers Comp Leave Time – absences due to work-related injury or illness. Miscellaneous benefits and leaves – Cost of retroactive salary adjustments, achievement awards, grievance awards, first day of injury, death benefit, absences due to voting, jury duty, military leave, snow days, etc.
Indirect Overhead Additive	17.77 percent - Overhead additive rate calculated to include expenses from MnDOT offices providing services throughout the department such as: • Finance and Accounting • Legal Services • Information Technology (IT) • Government Relations • Human Resources and Workforce Relations • Building and Facilities Operations	Full-time and part-time salaries and benefits, including overtime and premium pay for people in the offices and: • Space rental, maintenance and utilities • Repairs, alterations and maintenance • Printing and advertising • Professional and technical services • Computer and systems services • Communications • Travel • Employee development • Supplies and Equipment • Attorney general and other statewide indirect costs • Other operating costs
Specific Overhead Additive	31.04 percent - Audited billing overhead additive rate. Primarily Operations Division supervisory, administrative and miscellaneous costs.	Full-time and part-time salaries and benefits, including overtime and premium pay for these people and: • Space rental, maintenance and utilities • Repairs, alterations and maintenance • Printing and advertising • Professional and technical services • Computer and systems services • Communications • Travel • Employee development • Supplies • Equipment

		• Other operating costs
Premium Overtime	One half of the average salary rate per hour for employees eligible for premium, or time and a half, overtime.	Overtime and FICA
Construction Delay Inflation Factor	Construction Delay Inflation Factor- the potential estimated additional cost of materials for a construction contract due to inflation if construction is delayed. Factor equals: Estimated construction cost X Length of Delay X Inflation Rate = Factor	Most recent estimated cost of project construction, per project manager. Inflation factor per the Office of Capital Programs and Performance Measures annual construction inflation rates. This factor ranges from 1 to 8 percent per year.

The balance of this page has been intentionally left blank.