



# Trunk Highway Bridge Statewide Transportation Planning Report

June 2014



*Prepared by*

Minnesota Department of Transportation  
395 John Ireland Boulevard  
Saint Paul, Minnesota 55155-1899

Phone: 651-296-3000

Toll-Free: 1-800-657-3774

TTY, Voice or ASCII: 1-800-627-3529

To request this document in an alternative format

Please call 651-366-4718 or 1-800-657-3774 (Greater Minnesota). You may also send an email to [ADArequest.dot@state.mn.us](mailto:ADArequest.dot@state.mn.us).

# Contents

---

Contents .....	3
Legislative request.....	4
Introduction.....	8
Criteria and Decision-making Process.....	9
Planning for Bridge Improvement and Replacement .....	9
Chapter 152 Bridge Program .....	12
Bridge Planning and MnSHIP .....	12
Bridge Performance Targets.....	14
Current Condition .....	14
Projected Condition .....	14
Projection of Annual Needs over the Next 20 Years.....	16
Funding to Complete the Chapter 152 Bridge Program.....	17
Bridge Project Information .....	18
Replacement of Tier 1 Fracture Critical Bridges.....	19
Appendix A: Summary of Bridge Projects Completed and in Progress.....	20
Appendix B: Summary of Bridge Projects Programmed in the STIP.....	22

# Legislative request

---

This report is issued to comply with Minn. Stat. 165.14, subd. 5.

Subdivision 1. **Definition.** For purposes of this section, "program" means the trunk highway bridge improvement program established under this section.

Subd. 2. **Program created.** The commissioner shall develop a trunk highway bridge improvement program for accelerating repair and replacement of trunk highway bridges throughout the state. The program receives funding for bridge projects as specified by law.

Subd. 3. **Program requirements.**

(a) The commissioner shall develop an inventory of bridges included in the program. The inventory must include all bridges on the trunk highway system in Minnesota that are classified as fracture-critical or structurally deficient, or constitute a priority project, as identified by the commissioner. In determining whether a bridge is a priority project, the commissioner may consider national bridge inventory (NBI) condition codes, bridge classification as functionally obsolete, the year in which the bridge was built, the history of bridge maintenance and inspection report findings, the average daily traffic count, engineering judgments with respect to the safety or condition of the bridge, and any other factors specifically identified by the commissioner.

(b) For each bridge included in the inventory, the commissioner must provide the following information: a summary of the bridge, including but not limited to, county and department district, route number, feature crossed, the year in which the bridge was built, average daily traffic count, load rating, bridge length and deck area, and main span type; the condition ratings for the deck, superstructure, and substructure; identification of whether the bridge is structurally deficient, functionally obsolete, or fracture-critical; the sufficiency rating; a brief description of the work planned for the bridge, including work type needed; an estimate of total costs related to the bridge, which may include general and planning cost estimates; and, the year or range of years in which the work is planned.

Subd. 4. **Prioritization of bridge projects.**

(a) The commissioner shall classify all bridges in the program into tier 1, 2, or 3 bridges, where tier 1 is the highest tier. Unless the commissioner identifies a reason for proceeding otherwise, before commencing bridge projects in a lower tier, all bridge projects within a higher tier must to the extent feasible be selected and funded in the approved state transportation improvement program, at any stage in

the project development process, solicited for bids, in contract negotiation, under construction, or completed.

(b) The classification of each tier is as follows:

(1) tier 1 consists of any bridge in the program that (i) has an average daily traffic count that is above 1,000 and has a sufficiency rating that is at or below 50, or (ii) is identified by the commissioner as a priority project;

(2) tier 2 consists of any bridge that is not a tier 1 bridge, and (i) is classified as fracture-critical, or (ii) has a sufficiency rating that is at or below 80; and

(3) tier 3 consists of any other bridge in the program that is not a tier 1 or tier 2 bridge.

(c) By June 30, 2018, all tier 1 and tier 2 bridges originally included in the program must be under contract for repair or replacement with a new bridge that contains a load-path-redundant design, except that a specific bridge may remain in continued service if the reasons are documented in the report required under subdivision 5. Bridges that are not originally included in the program and additional bridges identified for contract after the trunk highway bridge improvement program concludes on June 30, 2018, must be prioritized according to subdivision 7.

(d) All bridge projects funded under this section in fiscal year 2012 or later must include bicycle and pedestrian accommodations if both sides of the bridge are located in a city or the bridge links a pedestrian way, shared-use path, trail, or scenic bikeway.

Bicycle and pedestrian accommodations would not be required if:

(1) a comprehensive assessment demonstrates that there is an absence of need for bicycle and pedestrian accommodations for the life of the bridge;  
or

(2) there is a reasonable alternative bicycle and pedestrian crossing within one-quarter mile of the bridge project.

All bicycle and pedestrian accommodations should enable a connection to any existing bicycle and pedestrian infrastructure in close proximity to the bridge. All pedestrian facilities must meet or exceed federal accessibility requirements as outlined in Title II of the Americans with Disabilities Act, codified in United States Code, title 42, chapter 126, subchapter II, and Section 504 of the Rehabilitation Act of 1973, codified in United States Code, title 29, section 794.

(e) The commissioner shall establish criteria for determining the priority of bridge projects within each tier, and must include safety considerations as a criterion.

Subd. 5. **Statewide transportation planning report.** In conjunction with each update to the Minnesota statewide transportation plan, or at least every six years, the commissioner shall submit a report to the chairs and ranking minority members of the House of Representatives and senate committees with jurisdiction over transportation finance. The report must include:

- (1) an explanation of the criteria and decision-making processes used to prioritize bridge projects;
- (2) a historical and projected analysis of the extent to which all trunk highway bridges meet bridge performance targets;
- (3) a summary of bridge projects (i) completed in the previous six years or since the last update to the Minnesota statewide transportation plan, and (ii) currently in progress under the program;
- (4) a summary of bridge projects scheduled in the next four fiscal years and included in the state transportation improvement program;
- (5) a projection of annual needs over the next 20 years;
- (6) a calculation funding necessary to meet the completion date under subdivision 4, paragraph (c), compared to the total amount of bridge-related funding available; and
- (7) for any tier 1 fracture-critical bridge that is repaired but not replaced, an explanation of the reasons for repair instead of replacement.

Subd. 6. **Annual report.** Annually by January 15, the commissioner shall submit a report on the program to the chairs and ranking minority members of the House of Representatives and senate committees with jurisdiction over transportation finance. The report must include the inventory information required under subdivision 3, and an analysis, including any recommendations for changes, of the adequacy and efficacy of

- (1) the program requirements under subdivision 3, and
- (2) the prioritization requirements under subdivision 4.

Subd. 7. **Prioritization of subsequent trunk highway bridge projects.** The trunk highway bridge improvement program described in subdivisions 1 through 6 concludes on June 30, 2018, and applies to bridge projects identified at the inception of the program. Additional bridges that did not qualify for the initial trunk highway bridge improvement program under the tiered classification system that may subsequently need repair or replacement must be prioritized as follows:

- (1) the commissioner shall develop a prioritization method for scheduling bridge repairs and replacements that will include consideration of the risk of service interruption resulting in temporary road closures or restrictions of existing bridges;
- (2) the prioritization system must consider factors including but not limited to bridge condition, age, load capacity, type of bridge, susceptibility to flood damage, fracture-critical design features, traffic volume, detour length, and functional classification of highway route;
- (3) the prioritization system must be utilized in conjunction with department knowledge of the bridge infrastructure to establish the repair and replacement program; and
- (4) the commissioner shall establish a risk-based prioritization system no later than February 1, 2011.

The cost of preparing this report is under \$5,000.

# Introduction

---

This Trunk Highway Bridge Statewide Transportation Planning Report, the second since 2009, is submitted in accordance with the requirements of Minn. Stat. 165.14, subd. 5. The information in this report is current as of October 2013. The report includes:

- an explanation of the criteria and decision-making processes used to prioritize bridge projects
- a historical and projected analysis of the extent to which all trunk highway bridges meet bridge performance targets
- a summary of bridges completed in the previous six years, or since the last update to the Minnesota statewide transportation plan, and currently in progress under the program
- a summary of bridge projects scheduled in the next four fiscal years and included in the state transportation improvement program
- a projection of annual needs over the next 20 years
- a calculation of funding necessary to meet the June 30, 2018 completion date for all tier 1 and tier 2 bridges originally included in the Chapter 152 bridge program compared to the total amount of bridge-related funding available
- for any tier 1 fracture critical bridge that is repaired but not replaced, an explanation of the reasons for repair instead of replacement

Since the legislation requiring this report was approved, MnDOT expanded the transportation planning process to include a fiscally constrained 20-year investment plan. This plan, [MnSHIP](#), was completed in late 2013. It addresses projects in 10 investment categories, including bridges, and identifies planned projects for three years beyond the commitments in the four-year State Transportation Improvement Program. Bridge planning was integral to the development of MnSHIP. The full plan should be consulted for a complete picture of MnDOT planning process.



# Criteria and Decision-making Process

---

The MnDOT Bridge Office works collaboratively with MnDOT Districts to identify both near-term and long-range bridge repair and replacement needs to preserve all the bridges on the state trunk highway system.

Every four to six years, MnDOT updates long-range bridge plans as part of the statewide long-range transportation plan update, projecting projects for the next 25 years. Bridge needs are identified for three planning periods: years five through 10, also referred to as the Highway Improvement Plan, years 11-20, and years 21-25. Repair and replacement projects are identified for each planning period.

The State Highway Improvement Program describes projects programmed for the upcoming four years. As the STIP is updated each year, bridge projects identified in the previous Highway Improvement Plan are moved into the STIP.

As described in this document, MnDOT periodically reviews and revises the bridge construction program. The goal is to schedule projects in the appropriate time frame to maximize the service life of bridges, but also to replace or repair them in time to minimize the risk of interruptions in service. An aging bridge kept in service too long may require traffic detours or lane restrictions in order to make repairs. Repairs related to concrete or bridge joint deterioration can develop in aging bridges with little warning and are costly to perform.

## **Planning for Bridge Improvement and Replacement**

Good planning for bridge improvement and replacement involves evaluating current bridge conditions and applying deterioration rates to understand when repair or replacement is necessary. This helps prevent an interruption of service due to a reduction in bridge weight limit, traffic restrictions for increased maintenance and monitoring schedules, reactive maintenance or re-construction, or in the extreme instance, unplanned bridge closure. The anticipated deterioration of the bridge deck, substructure and superstructure due to age and weathering can be predicted by analyzing information on current conditions provided by routine bridge inspection data and applying deterioration rates. Good planning minimizes disruptions by properly selecting and timing bridge improvement and replacement work.


Better planning for bridge improvement and replacement includes consideration of extreme events that could cause a premature interruption of service. Extreme events, such as collisions by over-height trucks, foundations undermined by scour, fatigue and fracture concerns, and overweight trucks can cause unexpected changes in bridge conditions that may result in an interruption in service. Enhanced evaluation of the

potential for interruption includes an in-depth examination of the most critical bridges. This review may result in a change in the ranking of a bridge based on additional factors, such as documented mitigation strategies, that have been or will be implemented to manage an individual bridge.

The best planning for bridge improvement and replacement also considers the consequences of interrupted service to motorists and commerce in terms of traffic volume, roadway network, detour length and bridge length. MnDOT developed a Bridge Planning Index that includes these factors. This assessment considers the probability of a service interruption and its consequences for users.

### Using BRIM for the Best Bridge Planning

MnDOT developed the Bridge Replacement and Improvement Management process in order to provide the best bridge planning. The process consists of identifying improvement needs, ranking each bridge based on the Bridge Planning Index and conducting an expert review.



BRIM uses risk assessment methods to determine the probability and consequences of a service interruption based on the number of users, length of detour and potential time to mitigate the service interruption. BRIM assigns a score (the Bridge Planning Index) to

represent the relative priority of each bridge for replacement or improvement. BPI ranges from 0 (highest priority) to 100 (lowest priority).

BRIM also analyzes bridge inspection and inventory data to predict the replacement or improvement needs for each individual bridge and on a statewide basis. It is based on expected deterioration for each bridge as represented on a decision matrix. The Decision Matrix for Bridge Replacement and Repair shown below is a conceptual matrix, a simplified version of a more complex matrix used by the MnDOT Bridge Office. The matrix considers both the risks and consequences of service interruptions to prioritize projects. The matrix groups bridges into three time frames, with the highest priority projects in the earlier years. This analysis results in a draft list of needed bridge projects, including anticipated costs and schedules.

### 2008 Decision Matrix for Bridge Replacement and Repair (Simplified Version of the Actual Decision Matrix - 03/25/08)

		CONDITION						
		WORSE	←	→	BETTER			
		Bridge is Structurally Deficient	Deck Cond ≤ 5	Deck Cond = 6	Deck Cond = 7	Deck Cond ≥ 8		
PROBABILITY OF SERVICE INTERRUPTION	LOW	Bridge Built 1995 or after	Any Deck Type	Not Applicable	Overlay within 20 years	Overlay within 25 years	Only Preventative Maintenance Planned	Only Preventative Maintenance Planned
	↓	Bridge Built 1977 through 1994	Has Conc Overlay	Replace within 10 years	Rehab within 20 years	Overlay within 10 years	Only Preventative Maintenance Planned	Only Preventative Maintenance Planned
			No Conc Overlay	Replace within 10 years	Rehab within 20 years	Overlay within 10 years	Only Preventative Maintenance Planned	Only Preventative Maintenance Planned
	↓	Bridge Built 1960-1976	Deck has Epoxy Bars	Replace within 10 years	Rehab within 10 years	Only Preventative Maintenance Planned	Only Preventative Maintenance Planned	Only Preventative Maintenance Planned
			Orig Deck - with Conc Overlay (no epoxy bars)	Replace within 10 years	Rehab within 10 years	Rehab within 20 years	Rehab within 25 years	Only Preventative Maintenance Planned
			Orig Deck - No Conc Overlay	Replace within 10 years	Rehab within 10 years	Rehab within 10 years	Rehab within 25 years	Overlay within 20 years
	↓	Bridge Built Before 1960	Remodeled 1977 or after	Replace within 10 years	Rehab within 10 years	Replace within 20 years	Only Preventative Maintenance Planned	Only Preventative Maintenance Planned
			Deck Built Prior to 1977 regardless of overlay	Replace within 10 years	Replace within 10 years	Replace within 10 years	Replace within 25 years	Only Preventative Maintenance Planned
			CONSEQUENCE					
			HIGH	←	→	LOW		
		Traffic Volume is Considered For Each Condition						

04/14/09

The last step in the BRIM process is the expert review with MnDOT district offices. This provides an opportunity for local experts with more intimate knowledge of their bridges to add to the information provided by inspections, repair history, load posting,

maintenance issues, and local transportation needs to adjust the a project's priority or modify the scope or schedule. These updated bridge improvement needs will be used as a basis for planning investments in state trunk highway bridges.

## **Chapter 152 Bridge Program**

Laws of Minnesota 2008, Chapter 152 established a program to accelerate the repair and replacement of fracture-critical or structurally deficient state trunk highway bridges. Under the law, a tier system was used to prioritize 172 bridges for repair or replacement. Implementation of this program is under way. More details regarding this program is provided in a separate report to the legislature under the title [Chapter 152 Trunk Highway Bridge Improvement Program](#).

## **Bridge Planning and MnSHIP**

This report is updated in conjunction with the update to the Minnesota State Highway Investment Plan, MnDOT's statewide long-range transportation plan. . Bridge investments are planned in conjunction with this overall transportation investment plan. MnDOT will face many difficult decisions to implement MnSHIP, given available funding and the investment priorities. MnDOT will pursue targeted actions and strategies in a cost effective manner and will seek to leverage available revenues to achieve multiple purposes. These strategies will help MnDOT manage investment risks and ensure projects provide a high return on investment. A few examples of these strategies are described below.

### **Statewide Performance and District Risk Management Programs**

For many years, MnDOT has allocated most revenue to its eight districts to make progress towards performance targets and key objectives, and to address district-specific risks. With the passage of MAP-21, federal policy and performance requirements direct the majority of federal funds to the National Highway System. Continuing to allocate all revenue to the districts might make it difficult to meet NHS targets. Further, MnDOT must carefully manage the risk that the condition of state highways might negatively affect Minnesota's bond rating. MnDOT developed the Statewide Performance Program and District Risk Management Program to respond to these challenges.

Project selection in both the Statewide Performance Program and District Risk Management Program will continue to require coordination with local and regional units of government, the eight Area Transportation Partnerships, and other stakeholders and the general public.

The Statewide Performance Program will focus on federal performance requirements identified in MAP-21. These require MnDOT to make progress towards pavement, bridge, safety and congestion performance targets. Failure to do so results in the loss of some federal funding flexibility. MnDOT's functional and district offices will work

collaboratively to select projects that meet these criteria. Selected projects will focus on existing pavement, bridges and roadside infrastructure rehabilitation and replacement, and include some lower cost, high-benefit projects that improve safety and mobility.

The District Risk Management Program will focus on non-National Highway System highways and address unique conditions at the district level. Revenue will be allocated to the districts to identify and prioritize projects in this program; however, project selections will be evaluated across districts in a collaborative process to ensure each district is balancing district-level risks while also making progress towards statewide goals. Projects will focus on pavement, bridge, roadside infrastructure, safety, and mobility

### **Bridge Condition, Project Selection and Optimization Strategies**

Bridge condition investments include replacement, rehabilitation and preservation investments such as painting.

#### *Project Selection*

As is the case with investments in pavement condition, MnDOT's 10-year planned bridge condition investments are prioritized to provide greater attention to bridges on high-volume NHS roads. MnDOT's Bridge Office uses the Bridge Replacement and Improvement Management process and statewide goals to recommend future bridge improvements based on condition and risk factors, including length of detour and traffic volume. The Bridge Office and district offices generated a list of bridge projects for both NHS and non-NHS bridges based on the results of the BRIM process. In modifying the BRIM results, districts considered stakeholder input and the timing of other planned projects in the region. Districts primarily chose projects with long-term fixes for NHS bridges and focused its investment in non-NHS bridges on those in the greatest need of repair.

#### *Optimization strategies*

MnDOT will apply the following strategies to ensure its bridges are structurally sound and safe for the traveling public:

- Conduct frequent and regular inspections
- Invest in preventive maintenance
- Invest in rehabilitation projects at appropriate times of a bridge's lifecycle
- Refine BRIM to help identify improvements that minimize life-cycle costs, meet performance targets and address the highest-risk bridges
- Defer some long-term fixes and impose occasional weight restrictions to avoid hazardous conditions in Years 11-20, as needed

# Bridge Performance Targets

---

## Current Condition

Minnesota has 3,626 trunk highway bridges, defined as bridges and culverts more than 20 feet in length.

The physical condition of Minnesota's bridges is determined through inspection. Most bridges are inspected on a two-year cycle, with the remaining bridges inspected annually due to their condition. The National Bridge Inventory condition rating codes are used for rating the physical condition of Minnesota's bridges. The codes measure the integrity or structural sufficiency of major bridge components on a scale of 0-9. Based on a combination of condition ratings, each bridge is placed in one of the following categories: good (scores of 7 to 9), satisfactory (6), fair (5) or poor (4 or lower).

While not meeting targets, the structural condition of trunk highway principal arterial bridges has steadily improved in recent years: 48.6 percent of bridges are in good condition (below the target of 55 percent) and 3.3 percent are classified as poor (above the target of 2 percent).

The structural condition of trunk highway non-principal arterial bridges has also improved, with 58.3 percent of these bridges in good condition (above the target of 50 percent), 3.1 percent in poor condition (below the target 8 percent).

## Projected Condition

Due to recent investments in bridges through the Chapter 152 bridge program and MnDOT's regular construction program, MnDOT is expected to meet or exceed many of its statewide bridge condition targets over the near term. However, MnSHIP is a fiscally constrained plan, meaning it must set investment priorities for \$18 billion in projected funding when transportation needs total \$30 billion. MnDOT must consider many factors when setting priorities, including federal and state law, technical analysis of system condition and public input.

The result is investment priorities that vary over the next 20 years. For the first 10 years, the plan balances preservation of existing infrastructure with investments in safety, new connections for multiple modes, and some projects that advance economic development and quality of life objectives. However, investments in the second 10 years focus almost exclusively on preserving existing infrastructure.

Despite this focus, the number of roads and bridges in poor condition will more than double, and perhaps even triple, within 20 years. Given the projected \$12 billion funding

gap, there will be many unfunded priorities within the 20-year horizon. MnDOT will need to reduce investment in bridge condition as the Chapter 152 bridge program ends, but continue to invest at a level sufficient to meet MAP 21 and GASB 34 requirements.


If MnDOT could invest in all state highway bridges at the optimal point to meet performance targets, the 20-year need would be \$5.11 billion.

MnSHIP plans for the following investments over the 20-year planning period:

- Years 1-10 (2014-2023 Investment) = \$1.8-2.0 billion
- Years 11-20 (2024-2033 Investment) = \$1.8-2.0 billion.

At the end of the 20-year planning period, the condition of all bridges is likely to be 6-12 percent poor, three to four times worse than today, although bridges will remain safe. Some weight restrictions will impact freight and more frequent short-term repairs will impact the traveling public.

### STATEWIDE BRIDGE CONDITION HISTORY TRUNK HIGHWAY PRINCIPAL ARTERIALS ALL STRUCTURES OVER 20 FT 2013



# Projection of Annual Needs over the Next 20 Years

---

Information contained in this section of the report is taken directly from Chapter 3 of the [Minnesota 20-Year State Highway Investment Plan 2014-2033](#).

## Bridge Condition Needs

MnDOT measures its bridge performance based on structural condition, and has established aspirational targets for bridges on NHS and non-NHS highways:

- NHS bridges: 2 percent (or less) in Poor condition, 84 percent (or more) in Good or Satisfactory condition
- Non-NHS bridges: 8 percent (or less) in Poor condition; 80 percent (or more) in Good or Satisfactory condition

MnDOT uses the Bridge Replacement and Improvement Management prioritization tool to identify its bridge investments. The total need for bridge condition is based on investing in all state highway bridges at optimal points in their life-cycles over the next 20 years. BRIM also accounts for other factors in ranking priority for bridge projects, such as traffic volume, highway classification and special vulnerabilities. If MnDOT were to invest in the fixes suggested by BRIM, it would meet its aspirational targets in all years of the plan.

Transportation needs over the next 20 years by investment category (excerpted from MnSHIP)

Investment Category	Years 1-10 (2014-2023)	Years 11-20 (2024-2033)	20-year Outcomes Based on Aspirational Performance Targets
Bridge Condition	\$2.22 billion	\$2.89 billion	Invest in state highway bridges at optimal points in their life cycles; meet performance targets of ≤2% Poor condition and ≥84% Good or Satisfactory condition on NHS bridges, ≤8% Poor and ≥80% in Good or Satisfactory condition on non-NHS bridges.

The \$5.11 billion bridge condition need corresponds with performance level 4. At this level of investment in bridge condition, MnDOT would be able to:

- Invest at optimal points in bridges' life-cycles
- Meet 100 percent of performance-based bridge needs



# Funding to Complete the Chapter 152 Bridge Program

Of the 172 bridges identified in the Chapter 152 program, 160 require work during the 10 year period (2009-2018), for a total of approximately \$2.3 billion in funding. These include projects programmed in the FY 2010 -2013 STIP, as well as projects planned for construction beyond FY 2013. Cost estimates for all projects are subject to change and are estimated in the mid-year of construction. Projects beyond FY 2013 are planning estimates; most of these projects have not been fully scoped and therefore costs will vary - in some case by a significant amount.

## CHAPTER 152 BRIDGE FUNDING SUMMARY (by state fiscal year)<sup>F1</sup> (in millions)

Fiscal Year	Programmed 2009-				Planned <sup>F2</sup>					
	2010	2011	2012	2013	2014	2015	2016	2017	2018	TOTAL
CHAPTER 152 BONDS <sup>(F3)</sup>	352	51	28	78	198	119	60	21	78	985
SBPF <sup>(F4)</sup>	37	134	0	79	176	87	0	0	123	636
DISTRICT FUNDS <sup>(F5)</sup>	<u>140.4</u>	<u>30</u>	<u>21.6</u>	<u>33.6</u>	<u>20.4</u>	<u>135.6</u>	<u>148.8</u>	<u>33.6</u>	<u>111.6</u>	<u>675.6</u>
GRAND TOTAL (Chapter 152)	529.4	215	49.6	190.6	394.4	341.6	208.8	54.6	312.6	2296.6

### NOTES:

F1 Bridge program based on current bridge conditions as of 4/23/08 and estimates are based on current inflation rate table. Program is subject to change.

F2 Estimates are planning level estimates and are subject to change based on completion of scoping documents and scoping level cost estimates.

F3 Program Delivery is included in the estimate.

F4 "SBPF" is the Statewide Bridge Preservation Fund. The SBPF is Federal Funds that are centrally programmed.

F5 District cost for work on Chapter 152 bridges including approaches, program delivery and Right of Way.

Of the total \$2.3 billion needed to fund the program, approximately \$985 million is funded by Chapter 152 bonds, approximately \$636 million by federal statewide bridge preservation funds, and approximately \$675 million through district construction funds. An additional \$725 million is estimated to be funded through district construction funds to repair and replace bridges not included as a part of the Chapter 152 program. The total amount of funding currently estimated to be spent during this 10-year period on trunk highway bridges is slightly more than \$3 billion.

Costs associated with project risks have been limited on a project by project basis; therefore an uncommitted \$250 million in bonds has been set aside for the program. This uncommitted amount will first be made available for major bridges, where project costs exceed the current budget levels. A major bridge is defined as a bridge project for which the total project cost estimated exceeds 50 percent of a district's annual federal funding target. If the \$250 million is not required, MnDOT will use this money for other trunk highway projects.

## Bridge Project Information

---

Appendix A and Appendix B summarize bridge projects by grouping them in two ways: Appendix A includes all bridge projects completed or in progress during the previous six years, while Appendix B includes those projects currently in progress and/or included in the STIP. These are capital improvement projects that typically address bridges in fair and poor condition or reaching poor condition. These projects help MnDOT achieve condition targets.

Appendix A and Appendix B summarize bridge projects by grouping them in two ways: Appendix A includes all bridge projects completed or in progress during the previous six years. Appendix B includes those projects currently in the STIP, some of which may be in progress. These are capital improvement projects that typically address bridges in fair and poor condition or reaching poor condition. These projects help MnDOT achieve condition targets.

# Replacement of Tier 1 Fracture Critical Bridges

---

At this time, the only Tier 1 fracture critical bridge that will be repaired rather than replaced as part of the Chapter 152 bridge program is the TH 43 Mississippi River Bridge in Winona. This is a historic bridge and will be rehabilitated after a new parallel bridge is built alongside it. All other Tier 1 fracture critical bridges are planned for replacement.

The table below lists the Tier 1 fracture critical bridges and their replacement status.

<b>Bridge No.</b>	<b>County</b>	<b>District</b>	<b>Facility/Feature</b>	<b>Repl. Status*</b>
5721	Koochiching	1	TH 65 over the Little Fork River (Silverdale)	Replaced
6690	Kittson	2	TH 11 over RED River of the North (Robbin-Drayton)	Replaced
9412	Lake of the Woods	2	TH 72 over the Rainy River (Baudette)	Replacement Planned for FY 2018
6748	Stearns	3	TH 23 over the Mississippi River & Riverside Dr. (DeSoto, in St. Cloud)	Replaced
5900	Winona	6	TH 43 over the Mississippi River, RR, Streets (Winona)	New Bridge and Rehab Planned for FY 2015
9040	Goodhue	6	US 63 over the Mississippi River & CP Rail (Red Wing)	Replacement Planned for FY 2018
5388	Meeker	8	TH 24 over the N Fork of the Crow River	Replaced
4654	Washington	Metro	TH 36 over the St. Croix River (St. Croix River Crossing in Stillwater)	Replacement Underway
9800	Ramsey	Metro	U.S. 52 over the Mississippi River, RR & Streets (Lafayette)	Replacement Under way
5895	Dakota	Metro	US 61 Over the Mississippi River, RR, Streets (Hastings)	Replaced

\*Replacement status as of October 2013.

# Appendix A: Summary of Bridge Projects Completed or in Progress

---

See attached spreadsheet for Appendix A.

## Definitions and Abbreviations for Appendix A

Column Heading	Definition
District	MnDOT Construction District
County (CO)	County
Route	Trunk Highway, U.S. Highway or Interstate on which the project is located
Low SP Number	Lowest state project number assigned to a specific bridge project
Bridge Let Date	Date on which project was let for construction (contractors' bids were opened)
Current Bridge Number	Unique bridge number assigned to a specific bridge
Old Bridge Number	Unique bridge number previously assigned to a specific bridge replaced or in the process of being replaced by the "Current Bridge Number" if in reference to a bridge replacement project
Work Type	Type of work performed on or planned for bridge

Frequently  
abbreviated  
descriptors

Describes the location of the project and type of work planned for  
bridges

AC = Advanced Construction

\*BAP\* = Bond Accelerated Project

\*BP08\* = Chapter 152 Bond Project, from 2008 Legislation

BR(S) = Bridge(s)

\*BSAPP\* = Bond Accelerated Project, Safety Advanced  
CR = County Road

CSAH = County State Aid Highway

\$\$ES\$\$ = Economic Stimulus (American Recovery and  
Reinvestment Act)

\*\*ELLA\*\* = Early Let, Late Award

NB = Northbound

SB = Southbound

EB = Eastbound

WB = Westbound

N = North

S = South

E = East

W = West

NE = Northeast

NW = Northwest

SE = Southeast

SW = Southwest

I = Interstate

JCT = Junction

Km = Kilometer(s)

LRT = Light Rail Transit

Mi = Mile(s)

MSAS = Municipal State Aid Street

MAP-21= Moving Ahead for Progress in the 21st Century Act,  
from 2013 Federal Legislation

Ped = Pedestrian

RR = Railroad

SBPF = Statewide Bridge Preservation Funds

TH = (State) Trunk Highway

# Appendix B: Summary of Bridge Projects Programmed in the STIP

---

See attached spreadsheet for Appendix B.

## Definitions and Abbreviations

<b>Column Heading</b>	<b>Definition</b>
District	MnDOT Construction District, District "C" notes a centrally-funded project
Route System	Trunk Highway, U.S. Highway or Interstate on which project is located
Project Number	Lowest State Project (SP) number or other project number assigned to a specific bridge project
State Fiscal Year Funded	State Fiscal year in which project has funding programmed

DISTRICT FY 2008	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT E	STATUS	OLD BRIDG	WORK TYPE	DESCRIPTION
01	St. Louis	53	6915-129	06/27/2008	69X06	Completed	CULVERT		TH 53 OVER GRIT CHAMBER AT MAPLE GROVE ROAD
01	St. Louis	535	6981-9030	06/15/2008	9030	Completed	MISCELLANEOUS		TH 535 OVER ST. LOUIS RIVER, RR'S & ST., 1.3 MI SE OF JCT OF TH 35
01	St. Louis	53	6915-129	06/27/2008	8204	Completed	CULVERT		TH 53 OVER MILLER CREEK, 0.7 MI NW OF JCT OF TH 194
01	St. Louis	53	6915-129	06/27/2008	69656	Completed	NEW BRIDGE		MAPLE GROVE ROAD OVER MILLER CREEK, 0.1 MI NE OF JCT WITH TH 53, IN DULUTH
01	St. Louis	53	6916-99	05/16/2008	69061	Completed	DECK OVERLAY & REPLAC	**ELLA**	TH 53 SB OVER DW & P RY, 4.2 MI NW OF JCT OF TH 194
01	St. Louis	53	6915-129	06/27/2008	91293	Completed	CULVERT EXTENSION		MAPLE GROVE ROAD (CSAH 6) OVER MILLER CREEK, 0.1 MI W OF JCT OF TH 53
01	District Wic	999	8821-167	06/06/2008	9232	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 73 OVER BNSF RR, 2.5 MI S OF S JCT OF TH 169
01	District Wic	999	8821-167	06/06/2008	69005	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 53 SB OVER 2ND AVE. SB, 1.8 MI SE OF JCT OF TH 169
01	District Wic	999	8821-167	06/06/2008	09835	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 35 SB OVER TH 27 & TRAIL, 1.4 MI N OF JCT OF TH 73
01	District Wic	999	8821-167	06/06/2008	09825	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 35 SB OVER KORBY ROAD, 9.7 MI SW OF W JCT OF TH 2
01	District Wic	999	8821-167	06/06/2008	09818	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 35 NB OVER MOOSE HORN RIVER, 3.5 MI N OF JCT OF TH 27
01	District Wic	999	8821-167	06/06/2008	09817	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 35 SB OVER MOOSE HORN RIVER, 3.5 MI N OF JCT OF TH 27
01	District Wic	999	8821-167	06/06/2008	09816	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 35 NB OVER MOOSE HORN RIVER, 1.8 MI N OF JCT OF TH 27
01	District Wic	999	8821-167	06/06/2008	09815	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 35 SB OVER MOOSE HORN RIVER, 1.8 MI N OF JCT OF TH 27
01	District Wic	999	8821-167	06/06/2008	09804	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 35 NB OVER BNSF RR, 0.1 MI W OF JCT OF TH 45
01	District Wic	999	8821-167	06/06/2008	09803	Completed	REPLACE RAILNG OR MEI	**ELLA**	TH 35 SB OVER BNSF RR, 0.1 MI W OF JCT OF TH 45
02	Marshall	220	4511-16	02/22/2008	45003	Completed	DECK OVERLAY & REPLAC		TH 220 OVER SNAKE RIVER, 1.5 MI S OF JCT OF TH 1
03	Wright	12	8602-40	01/25/2008	86012	Complete	3622 NEW BRIDGE	**BP08**	TH 12 OVER SOUTH FORK CROW RIVER, 0.1 MI E OF JCT OF CSAH 30
03	Kanabec	27	3309-13	10/26/2007	33X01	Complete	9048 CULVERT		TH 27 OVER HAY CREEK, 9.0 MI E OF ISLE
04	Pope	114	6112-10	05/16/2008	8X5CUL	Completed	CULVERT		TH 114 AT CHIPPEWA RIVER, 4500 FEET N OF JCT OF TH 55
06	Rice	3	6612-95	04/25/2008	66003	Complete	6842 NEW BRIDGE	**BP08**	TH 3 OVER CANNON RIVER, 3.4 MI SW OF S JCT T.H. 19
06	Rice	3	6612-95	04/25/2008	66002	Complete	5337 NEW BRIDGE	**BP08**	TH 3 OVER ICE RR, 2.7 MI NE OF JCT OF TH 21, (IN FARIBAULT)
06	Winona	61	8506-71	04/25/2008	85009	Complete	5797 NEW BRIDGE		TH 61 (OLD ALIGN) OVER GARVIN BROOK, 0.2 MI N OF JCT OF TH 61
06	Winona	76	8509-15	09/05/2007	85007	Complete	6895 NEW BRIDGE		TH 76 OVER MONEY CREEK, 5.8 MI S OF JCT OF TH 90
07	Waseca	14	8103-49	05/02/2008	81010	Completed	NEW BRIDGE	**ELLA**	TH 14 EB over CSAH 4, 0.81 Mi W of Jct of TH 14 & TH 13
07	Waseca	14	8103-49	05/02/2008	81009	Completed	NEW BRIDGE	**ELLA**	TH 14 WB Over CSAH 4, 0.81 Mi W of Jct of TH 14 & TH 13
07	Waseca	14	8103-49	05/02/2008	81008	Completed	NEW BRIDGE	**ELLA**	TH 14 Under CSAH 5 (150th St), 1.6 Mi E of Jct of TH 13 & TH 14
07	Waseca	14	8103-49	05/02/2008	81007	Completed	NEW BRIDGE	**ELLA**	CSAH 27 Over TH 14, 2.57 Mi W of Jct of TH 14 & TH 13
07	Waseca	14	8103-49	05/02/2008	81006	Completed	NEW BRIDGE	**ELLA**	TH 14 Under CSAH 2, 4.95 Mi W of Jct of TH 14 & TH 13
07	Watonwan	60	8308-42	05/16/2008	83037	Completed	REPLACE JOINTS		TH 60 OVER C & NW TRAN CO, 0.6 MI E OF JCT OF CSAH 5
07	Waseca	14	8103-49	05/02/2008	81011	Completed	NEW BRIDGE	**ELLA**	TH 14 WB Over DM & E RR, 0.66 Mi W of Jct of TH 13 & TH 14
07	Waseca	14	8103-49	05/02/2008	81012	Completed	NEW BRIDGE	**ELLA**	TH 14 EB Over DM & E RR, 0.66 Mi W of Jct of TH 13 & TH 14
07	Waseca	14	8103-49	05/02/2008	81013	Completed	NEW BRIDGE	**ELLA**	TH 14 WB Over TH 13, At the Jct of TH 13 & TH 14
07	Waseca	14	8103-49	05/02/2008	81014	Completed	NEW BRIDGE	**ELLA**	TH 14 EB Over TH 13, At the Jct of TH 13 & TH 14
07	Waseca	14	8103-49	05/02/2008	81X04	Completed	CULVERT	**ELLA**	TH 14 OVER COUNTY DITCH 45 AT PROPOSED TH 14, IN WASECA COUNTY
07	Waseca	14	8103-49	05/02/2008	81016	Completed	NEW BRIDGE	**ELLA**	TH 14 UNDER TWP RD 64 (175TH ST), 4.2 MI E OF JCT OF TH 14 & TH 13
07	Brown	14	0804-9200	04/25/2008	9200	Completed	SUBSTRUCTURE REPAIR		TH 14 OVER MINNESOTA RIVER, 0.8 MI E OF S JCT OF TH 15
08	Yellow Mer	23	8701-8701	02/22/2008	87010	Completed	DECK OVERLAY		TH 23 OVER YELLOW MEDICINE RIVER, 0.6 MI N OF THE JCT OF CSAH 18
08	Yellow Mer	23	8701-8700	02/22/2008	87009	Completed	DECK OVERLAY		TH 23 OVER MNCR RR, 0.2 MI N OF THE JCT OF CSAH 18
M	Hennepin	169	2750-57	06/06/2008	27X08	Complete	95773 CULVERT	**BP08** **ELLA**	TH 169 (MAINLINE & RAMPS) OVER DITCH, 1.7 MI N OF JCT OF TH 94
M	Hennepin	169	2750-57	06/06/2008	27R24	In Progress	NEW BRIDGE	**BP08** **ELLA**	RAMP TO TH 169 SB OVER CSAH 81 & BNSF RR, 1.7 MI S OF JCT OF TH 169 & TH 610, (IN BROOKLYN PARK)
M	Hennepin	169	2750-57	06/06/2008	27R23	In Progress	NEW BRIDGE	**BP08** **ELLA**	TH 169 NB RAMP TO CSAH 190 OVER CSAH 81, RAMP & BNSF RR, 1.7 MI S OF JCT OF TH 169 & TH 610, (IN BROOKLYN PARK)
M	Hennepin	169	2750-57	06/06/2008	27R22	In Progress	NEW BRIDGE	**BP08** **ELLA**	TH 169 SB RAMP TO CSAH 81 SB OVER CSAH 109 (85TH AVE) & CSAH 81, 1.55 MI S OF JCT OF TH 169 & TH 610, (IN BROOKLYN PARK)

DISTRICT	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT E	STATUS	OLD BRIDG	WORK TYPE	DESCRIPTION
M	Hennepin	169	2750-57	06/06/2008	27R21	In Progress		NEW BRIDGE	**BP08** **ELLA** TH 169 NB OVER CSAH 109 (85TH AVE), 1.5 MI S OF JCT OF TH 169 & TH 610, (IN BROOKLYN PARK)
M	Hennepin	169	2750-57	06/06/2008	27R20	In Progress		NEW BRIDGE	**BP08** **ELLA** TH 169 SB OVER CSAH 109 (85TH AVE), 1.5 MI S OF JCT OF TH 169 & TH 610, (IN BROOKLYN PARK)
M	Hennepin	169	2750-57	06/06/2008	27R19	In Progress		NEW BRIDGE	**BP08** **ELLA** TH 169 NB OVER CSAH 81 & BNSF RR, 1.7 MI S OF JCT OF TH 169 & TH 610, (IN BROOKLYN PARK)
M	Hennepin	169	2750-57	06/06/2008	27R18	In Progress		NEW BRIDGE	**BP08** **ELLA** TH 169 SB OVER CSAH 81 & BNSF RR, 1.7 MI S OF JCT OF TH 169 & TH 610, (IN BROOKLYN PARK)
M	Dakota	35	1980-68	04/03/2008	6X6CUL	Completed		CULVERT EXTENSION	TH 35
M	Dakota	35	1980-68	04/03/2008	19850	In Progress	19842	NEW BRIDGE	TH 35 UNDER CSAH 70, 6.5 MI S OF JCT OF TH 35E
M	Hennepin	35W	2782-288	02/22/2008	27V98	Complete	9796	NEW BRIDGE	TH 35 W UNDER 76TH ST, IN RICHFIELD
M	Dakota	61	1913-61	04/25/2008	01RET	In Progress		RETAINING WALL	TH 61 IN HASTINGS, RETAINING WALL
M	Dakota	61	8205-126	02/22/2008	5895	Completed		PAINT & OTHER MINOR	TH 61 OVER MISSISSIPPI RIVER, RR, STREET, 0.9 MI N OF JCT OF TH 55
M	Washington	61	8205-126	02/22/2008	5895	Completed		PAINT & OTHER MINOR	TH 61 OVER MISSISSIPPI RIVER, RR, STREET, 0.9 MI N OF JCT OF TH 55
M	Hennepin	12	2714-139	05/16/2008	27009	In Progress		REPLACE RAILING OR ME	TH 12 OVER CSAH 15 & RAMP, 1.6 MI W OF JCT OF TH 494
M	Hennepin	36	2783-126	04/25/2008	5427	Completed		SUBSTRUCTURE REPAIR	RICE ST. (CSAH 49) OVER TH 36, 0.8 MI W OF JCT OF TH 35E
M	Hennepin	36	2783-126	04/25/2008	9354	Completed		DECK REPAIR & REPLACE	I 35W NB OVER CO RD C (CSAH 23), 0.8 MI N OF JCT OF TH 36
M	Hennepin	36	2783-126	04/25/2008	9353	Completed		DECK REPAIR & REPLACE	I 35W SB OVER CO RD C (CSAH 23), 0.8 MI N OF JCT OF TH 36
M	Hennepin	36	2783-126	04/25/2008	9352	Completed		DECK REPAIR & REPLACE	I 35W NB OVER BNSF RR & W FR RD, 0.7 MI N OF JCT OF TH 36
M	Hennepin	36	2783-126	04/25/2008	9351	Completed		DECK REPAIR & REPLACE	I 35W SB OVER BNSF RR & W FR RD, 0.7 MI N OF JCT OF TH 36
M	Hennepin	36	2783-126	04/25/2008	9588	Completed		DECK OVERLAY & REPLAC	I 35W NB / I 35W SB OFF RAMP, 0.1 MI NE OF JCT OF TH 36
M	Hennepin	36	2783-126	04/25/2008	62030	Completed		DECK REPAIR & REPLACE	TH 36 EB OVER FAIRVIEW AVE (CSAH 48), 0.5 MI W OF JCT OF TH 51 EB
M	Hennepin	36	2783-126	04/25/2008	62029	Completed		DECK OVERLAY & REPLAC	TH 36 WB OVER FAIRVIEW AVE (CSAH 48), 0.5 MI W OF JCT OF TH 51 WB
M	Hennepin	36	2783-126	04/25/2008	9277	Completed		MISCELLANEOUS	TH 36 EB OVER CLEVELAND CONNECTION EB, 0.2 MI E OF JCT OF TH 35W
M	Hennepin	36	2783-126	04/25/2008	9276	Completed		DECK OVERLAY & REPLAC	TH 36 WB OVER CLEVELAND CONNECTION WB, 0.2 MI E OF JCT OF TH 35W
M	Hennepin	36	2783-126	04/25/2008	9569	Completed		DECK OVERLAY & REPLAC	TH 36 WB / TH 35W AT THE JCT OF TH 36 & 35W
M	Ramsey	36	2783-126	04/25/2008	5427	Completed		SUBSTRUCTURE REPAIR	RICE ST. (CSAH 49) OVER TH 36, 0.8 MI W OF JCT OF TH 35E
M	Ramsey	36	2783-126	04/25/2008	9354	Completed		DECK REPAIR & REPLACE	I 35W NB OVER CO RD C (CSAH 23), 0.8 MI N OF JCT OF TH 36
M	Ramsey	36	2783-126	04/25/2008	9353	Completed		DECK REPAIR & REPLACE	I 35W SB OVER CO RD C (CSAH 23), 0.8 MI N OF JCT OF TH 36
M	Ramsey	36	2783-126	04/25/2008	9352	Completed		DECK REPAIR & REPLACE	I 35W NB OVER BNSF RR & W FR RD, 0.7 MI N OF JCT OF TH 36
M	Ramsey	36	2783-126	04/25/2008	9351	Completed		DECK REPAIR & REPLACE	I 35W SB OVER BNSF RR & W FR RD, 0.7 MI N OF JCT OF TH 36
M	Ramsey	36	2783-126	04/25/2008	9588	Completed		DECK OVERLAY & REPLAC	I 35W NB / I 35W SB OFF RAMP, 0.1 MI NE OF JCT OF TH 36
M	Ramsey	36	2783-126	04/25/2008	62030	Completed		DECK REPAIR & REPLACE	TH 36 EB OVER FAIRVIEW AVE (CSAH 48), 0.5 MI W OF JCT OF TH 51 EB
M	Ramsey	36	2783-126	04/25/2008	62029	Completed		DECK OVERLAY & REPLAC	TH 36 WB OVER FAIRVIEW AVE (CSAH 48), 0.5 MI W OF JCT OF TH 51 WB
M	Ramsey	36	2783-126	04/25/2008	9277	Completed		MISCELLANEOUS	TH 36 EB OVER CLEVELAND CONNECTION EB, 0.2 MI E OF JCT OF TH 35W
M	Ramsey	36	2783-126	04/25/2008	9276	Completed		DECK OVERLAY & REPLAC	TH 36 WB OVER CLEVELAND CONNECTION WB, 0.2 MI E OF JCT OF TH 35W
M	Ramsey	36	2783-126	04/25/2008	9569	Completed		DECK OVERLAY & REPLAC	TH 36 WB / TH 35W AT THE JCT OF TH 36 & 35W
M	Dakota	52	1905-32	02/22/2008	9488	In Progress		BRIDGE PAINTING	TH 52 OVER CSAH 88, 6.6 MI SE OF JCT OF TH 50
M	Dakota	52	1905-32	02/22/2008	19033	In Progress		DECK OVERLAY & REPLAC	TH 52 SB OVER VERMILLION RIVER, 4.2 MI N OF JCT OF TH 50
M	Dakota	52	1905-32	02/22/2008	9426	Completed		REPLACE DECK	TH 52 SB OVER CANNON RIVER, 0.7 MI NW OF JCT OF TH 19
M	Dakota	52	1905-32	02/22/2008	9425	Completed		REPLACE DECK	TH 52 NB OVER CANNON RIVER, 0.7 MI NW OF JCT OF TH 19
M	Washington	94	8282-102	08/02/2007	82844	In Progress		REPAIR RAILING OR MED	CSAH 19 OVER TH 94, 2.7 MI E OF JCT OF TH 494
M	Washington	94	8282-105	04/14/2008	82852	In Progress		REPAIR RAILING OR MED	CSAH 13 NB OVER TH 94, 1.2 MI E OF JCT OF TH 494
M	Dakota	494	1985-132	01/25/2008	82855	Completed		NEW BRIDGE	TH 494 EB OVER MISSISSIPPI RIVER & CRI & P RR, AT DAKOTA-WASHINGTON CO. LINE
M	Washington	494	1985-132	01/25/2008	82855	Completed		NEW BRIDGE	TH 494 EB OVER MISSISSIPPI RIVER & CRI & P RR, AT DAKOTA-WASHINGTON CO. LINE
M	Ramsey	999	147-591-01	07/01/2007	9869	In Progress		REPAIR RAILING OR MED	SILVER LAKE ROAD OVER TH 694, 1.7 MI W OF JCT OF TH 35W
M	Hennepin	35W	2783-120	09/19/2007	27X10	In Progress		CULVERT EXTENSION	TH 35W OVER PED. TRAIL, 0.3 MI N OF JCT OF WASHINGTON AVE.
M	Hennepin	35W	2783-120	09/19/2007	27414	Completed		NEW BRIDGE	TH 35W EXIT RAMP TO UNIVERSITY AVE. OVER 2ND ST. SE



DISTRICT	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT E	STATUS	OLD BRIDG	WORK TYPE	DESCRIPTION
M	Hennepin	35W	2783-120	09/19/2007	27412	Completed		NEW BRIDGE	NB TH 35W AND RAMP OVER 2ND STREET
M	Hennepin	35W	2783-120	09/19/2007	27411	Completed		NEW BRIDGE	SB TH 35W OVER 2ND STREET
M	Hennepin	35W	2783-120	09/19/2007	27410	In Progres	9340	NEW BRIDGE	NB TH 35 W OVER RR, BLUFF, MISSISSIPPI RIVER & 2ND AVE., 1.0 MI NE OF JCT OF TH 94
M	Hennepin	35W	2783-120	09/19/2007	27409	In Progres	9340	NEW BRIDGE	SB TH 35W OVER RR, BLUFF STREET, MISSISSIPPI RIVER & 2ND AVE, 1.0 MI NE OF JCT OF TH 94
M	Hennepin	7	2706-219	10/19/2007	5462	In Progress		MISCELLANEOUS	MAJOR TH 7 (CSAH 25) OVER TH 100, AT THE JCT OF TH 100 & 7

DISTRICT	COUNTY	ROUTE	LOW SP NUMBE	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
01	Cook	61	1601-48	02/27/2009	16X01	Completed		CULVERT	TH 61 OVER PED/BIKE TRAIL, 9.8 MI NE OF SCHROEDER
01	Cook	61	1601-48	02/27/2009	16X04	Completed	8289	CULVERT	TH 61 OVER ROLLINS CREEK, 8.7 MI NE OF SCHROEDER
01	Cook	61	1601-48	02/27/2009	16007	Completed	8288	NEW BRIDGE	TH 61 OVER UNION RIVER, 7.6 MI NE OF SCHROEDER
01	Itasca	65	3110-12	11/21/2008	31002	Completed	6736	NEW BRIDGE	**BP08** TH 65 OVER SWAN RIVER, 3.6 MI N OF N JCT OF TH 200
01	St. Louis	1	6901-27	06/05/2009	69043	Completed	6496	NEW BRIDGE	**ELLA** **BP08** TH 1 OVER FLINT CREEK, 5.3 I MI W OF COOK
01	Cook	61	1601-62	02/27/2009	16006	In Progress		PEDESTRIAN BRIDGE	DNR TRAIL OVER POPLAR RIVER, S OF LUTSEN
01	St. Louis	35	6982-285	04/10/2009	69887B	Completed		MISCELLANEOUS	TH 35 SB ON RAMP OVER UNSTABLE MATERIAL, 0.3 MI N OF GARFIELD AVE.
01	St. Louis	35	6982-285	04/10/2009	69887A	Completed		MISCELLANEOUS	TH 35 NB OFF RAMP OVER UNSTABLE MATERIAL, 0.3 MI N OF GARFIELD AVE.
01	St. Louis	35	6982-285	04/10/2009	69887	Completed		DECK REPAIR & REPLA	TH 35 OVER UNSTABLE MATERIAL, 0.3 MI N OF GARFIELD AVE.
01	St. Louis	35	6982-285	04/10/2009	69861	Completed	69847	NEW BRIDGE	**BP08** TH 35 SB OVER TH 2 EB, AT THE JCT OF TH 35 & TH 2
01	Aitkin	65	0112-47	04/24/2009	01X04	Completed	6339	NEW BRIDGE	\$\$\$ **ELLA** TH 65 OVER MINNEWAWA CREEK, 4.7 MI N OF W JCT OF TH 210
01	St. Louis	169	6934-113	05/15/2009	69002	In Progress		DECK OVERLAY & REPL	**BP08** TH 169 OVER DM & IR RR, 3.7 MI S OF N JCT OF TH 73
01	St. Louis	53	6916-102	05/01/2009	69062	Completed		DECK OVERLAY & REPL	\$\$\$ TH 53 NB OVER DW & P RAILROAD, 4.2 MI NW OF JCT OF TH 194
02	Lake of the	11	3902-21	05/15/2009	39008	Completed	5557	NEW BRIDGE	**BP08** TH 11 OVER RAPID RIVER, IN CLEMENTSON
02	Beltrami	1	0401-11	05/01/2009	04X02	Completed	4561	CULVERT	**BP08** TH 1 OVER DITCH, 10.9 MI W OF N OF JCT OF TH 89
02	Penningtor	1	0401-11	05/01/2009	04X02	Completed	4561	CULVERT	**BP08** TH 1 OVER DITCH, 10.9 MI W OF N OF JCT OF TH 89
02	Kittson	11	3501-13	10/16/2008	35011	Completed	6690	NEW BRIDGE	**BP08** TH 11 OVER RED RIVER OF THE NORTH, AT NORTH DAKOTA STATE LINE
02	Beltrami	2	0406-53	06/05/2009	04X04	Completed	04003	CULVERT	\$\$\$ TH 2 EB/WB OVER CP RAIL (ABANDONED), 0.5 MI W OF JCT OF TH 89
02	Roseau	89	6806-26	02/27/2009	68003	Completed	6601	NEW BRIDGE	TH 89 OVER S FK ROSEAU RIVER, AT WANNASKA
02	Marshall	89	4508-25	02/27/2009	45X07	Completed	9245	CULVERT	TH 89 OVER MOOSE RIVER, 14.3 MI S OF WANNASKA
02	Marshall	89	4508-25	02/27/2009	45X06	Completed	9348	CULVERT	TH 89 OVER MUD RIVER, 8.0 MI NW OF GRYGLA
02	Kittson	175	3515-14	01/23/2009	35X05	Completed	92031	CULVERT	TH 171 OVER DITCH, 3.4 MI W OF JCT OF TH 75
02	Kittson	175	3515-14	01/23/2009	35X03	Completed	89449	CULVERT	TH 175 OVER STREAM, 5.6 MI W OF JCT OF TH 75
02	Kittson	175	3515-14	01/23/2009	35X04	Completed	35X01	CULVERT	TH 175 OVER CO DITCH #21, 6.6 MI W OF JCT OF TH 75
02	Marshall	89	4508-27	02/27/2009	57X03	Completed	6815	CULVERT	TH 1 OVER JUD DITCH #13, 2.0 MI E OF JCT OF TH 219
02	Penningtor	89	4508-27	02/27/2009	57X03	Completed	6815	CULVERT	TH 1 OVER JUD DITCH #13, 2.0 MI E OF JCT OF TH 219
02	Kittson	171	3512-35007B	07/25/2008	35007	Completed		SUBSTRUCTURE REPA	**BP08** TH 171 OVER THE RED RIVER OF THE NORTH, AT N. DAKOTA STATE LINE
03	Wright	94	8680-142	05/15/2009	86820	Completed	86814	NEW BRIDGE	**BP08** **ELLA** TH 94 EB OVER BNSF RR, 1.5 MI E OF JCT OF TH 25 AND TH 94
03	Wright	94	8680-142	05/15/2009	86819	Completed	86813	NEW BRIDGE	**BP08** **ELLA** TH 94 WB OVER BNSF RR, 1.5 MI E OF JCT OF TH 25 AND TH 94
03	Mille Lacs	23	4801-20	05/15/2009	48030	Completed	6673	NEW BRIDGE	\$\$\$ TH 23 OVER RUM RIVER, 0.7 MI W OF MILACA
03	Stearns	71	7318-36	05/01/2009	73045	Completed	5790	NEW BRIDGE	**BP08** TH 71 OVER N FORK CROW RIVER, 4.1 MI N OF BELGRADE
03	Stearns	23	7306-93	01/23/2009	73011	Completed	9086	NEW BRIDGE	**BP08** TH 23 OVER 10TH AVE , 1.3 MI W OF JCT OF TH 10
03	Chisago	95	3007-32	03/27/2009	30X03	Completed	92099	CULVERT	\$\$\$ TH 95 OVER STREAM, 3.0 MI SE OF CAMBRIDGE
03	Isanti	95	3007-32	03/27/2009	30X03	Completed	92099	CULVERT	\$\$\$ TH 95 OVER STREAM, 3.0 MI SE OF CAMBRIDGE
03	Morrison	238	4913-21	03/27/2009	49007	Completed	9047	NEW BRIDGE	TH 238 OVER SWAN RIVER, 3.0 MI S OF LITTLE FALLS
03	Morrison	238	4913-21	03/27/2009	49036	Completed	4221	NEW BRIDGE	TH 238 OVER PIKE CREEK, 0.3 MI S OF LITTLE FALLS
03	Wright	12	8602-44	05/15/2009	86021	Completed	4868	SUBSTRUCTURE REPA	BNSF RR OVER TH 12, 0.5 MI N OF JCT OF CSAH 30
03	Benton	23	0503-78	07/25/2008	6748	Completed		REMOVE BRIDGE	**BP08** TH 23 OVER MISSISSIPPR IVER & RIVERSIDE DR., 0.7 MI W OF JCT OF TH 10
03	Benton	23	0503-78	07/25/2008	73014	Completed	6748	NEW BRIDGE (PHASE 2	**BP08** TH 23 OVER MISS. RIVER, 0.7 MI W OF JCT OF TH 10
03	Stearns	23	0503-78	07/25/2008	6748	Completed		REMOVE BRIDGE	**BP08** TH 23 OVER MISSISSIPPR IVER & RIVERSIDE DR., 0.7 MI W OF JCT OF TH 10

DISTRICT	COUNTY	ROUTE	LOW SP NUMBE	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
03	Stearns	23	0503-78	07/25/2008	73014	Completed	6748	NEW BRIDGE (PHASE 2	**BP08** TH 23 OVER MISS. RIVER, 0.7 MI W OF JCT OF TH 10
03	Isanti	95	3006-35	05/15/2009	30010	Completed	9075	NEW BRIDGE	\$\$\$ TH 95 OVER RUM RIVER, 4.8 MI W OF CAMBRIDGE
03	Kanabec	107	3311-10	05/15/2009	33002	Completed	6419	NEW BRIDGE	\$\$\$ TH 107 OVER SNAKE RIVER, IN GRASSTON
03	Stearns	94	7380-233	04/10/2009	73842	Completed		REPLACE DECK & PAIN	\$\$\$ CR 143 OVER TH 94, 0.6 MI SE OF JCT OF CR 145
03	Stearns	94	7380-232	04/10/2009	73806	Completed		REPLACE DECK & PAIN	\$\$\$ CR 186 OVER TH 94, 1.4 MI SE OF JCT OF TH 71
04	Clay	94	1480-149	07/24/2008	14J52	Completed		CULVERT	30TH AVE S OVER CO. DITCH 47
04	Clay	94	1480-149	07/24/2008	14X07	Completed		CULVERT	RAMP TH 94 (S. SIDE) OVER CO. DITCH 47
04	Clay	94	1480-149	07/24/2008	14X06	Completed		CULVERT	RAMP TH 94 (N.SIDE) OVER CO. DITCH 47
04	Clay	94	1480-149	07/24/2008	14J86	Completed		CULVERT	TH 94 AT 24TH AVENUE
04	Clay	94	1480-149	07/24/2008	14K08	Completed		CULVERT	TH 94 AT 34TH STREET
04	Clay	94	1480-149	07/24/2008	14816	Completed		NEW BRIDGE	34TH ST. OVER TH 94, 2.2 MI E OF JCT OF TH 75 IN MOORHEAD
06	Steele	14	7401-34	01/23/2009	74X01	Completed		CULVERT	*ELLA* TH 14 OVER JUDICIAL DITCH 1
06	Steele	14	7401-34	01/23/2009	74812	Completed	74810	NEW BRIDGE	*ELLA* NB I 35 OVER STRAIGHT RIVER, 0.33 MI S OF JCT I 35 & TH 14
06	Steele	14	7401-34	01/23/2009	74811	Completed	74809	NEW BRIDGE	*ELLA* SB I 35 OVER STRAIGHT RIVER, 0.33 MI S OF JCT OF I 35 & TH 14
06	Steele	14	7401-34	01/23/2009	74020	Completed		NEW BRIDGE	*ELLA* TH 14 UNDER CSAH 18, 6.8 MI W OF JCT TH 35 & TH 14
06	Steele	14	7401-34	01/23/2009	74019	Completed		NEW BRIDGE	*ELLA* TH 14 UNDER CSAH 17, 2.8 MI W OF JCT OF TH 35 & TH 14
06	Steele	14	7401-34	01/23/2009	74832	Completed	74820	NEW BRIDGE	**BP08** *ELLA* TH 14 EB OVER I35, S OF OWATONNA
06	Steele	14	7401-34	01/23/2009	74831	Completed	74819	NEW BRIDGE	*ELLA* TH 14 WB OVER I35, S OF OWATONNA
06	Steele	14	7401-34	01/23/2009	74017	Completed		NEW BRIDGE	*ELLA* CSAH 7 OVER TH 14, 1.3 MI W OF JCT OF TH 14 & I35
06	Steele	14	7401-34	01/23/2009	74015	Completed		NEW BRIDGE	*ELLA* TWP RD 39 OVER TH 14, 4.8 MI W OF JCT OF TH 14 & I35
06	Rice	60	6607-42	11/21/2008	5370	Completed		RENOVATION	**BP08** TH 60 OVER STRAIGHT RIVER & ST, 0.4 MI W OF JCT OF TH 299
06	Rice	60	6606-34	01/23/2009	66005	Completed	6771	NEW BRIDGE	**BP08**TH 60 OVER CANNON RIVER, 6.5 MI SW OF JCT OF TH 35
06	Rice	60	6606-34	01/23/2009	66004	Completed	6770	NEW BRIDGE	**BP08** TH 60 OVER CANNON RIVER, 5.4 MI E OF JCT OF TH 13
06	Steele	35	7480-115	02/27/2009	74804	Completed		REPLACE JOINTS	**BP08** TH 35 NB OVER STRAIGHT RIVER, 5.3 MI S OF S JCT OF TH 14
06	Winona	90	8580-157	03/27/2009	85838	Completed	85810	NEW BRIDGE	**BP08** TH 90 EB OVER TWP 312, 2.6 MI NW OF S JCT OF TH 61
06	Winona	90	8580-157	03/27/2009	85836	Completed	85808	NEW BRIDGE	**BP08** TH 90 EB OVER TWP 323, 2.1 MI SE OF N JCT OF TH 61
06	Winona	90	8580-157	03/27/2009	85837	Completed	85809	NEW BRIDGE	**BP08** TH 90 WB OVER TWP 312, 2.6 MI NW OF S JCT OF TH 61
06	Winona	90	8580-157	03/27/2009	85835	Completed	85807	NEW BRIDGE	**BP08** TH 90 WB UNDER TWP 323, 2.1 MI SE OF N JCT OF TH 61
06	Mower	90	5080-150	06/17/2009	50X03	Completed	8929	CULVERT	**BP08** **DESIGN BUILD** TH 90 OVER DOBBINS CREEK, 0.5 MI W OF E JCT OF TH 218
06	Rice	35	6680-105	03/27/2009	66818	Completed		DECK OVERLAY & OTHI	TH 35 NB OVER TH 21, 2.1 MI N OF JCT OF TH 60
06	Rice	35	6680-105	03/27/2009	66817	Completed		DECK OVERLAY & REPI	TH 35 SB OVER TH 21, 2.1 MI N OF JCT OF TH 60
06	Rice	35	6680-105	03/27/2009	66815	Completed		REPLACE RAILING OR M	TH 35 SB OVER CSAH 11, 0.5 MI N OF JCT OF TH 60
06	Rice	35	6680-105	03/27/2009	66814	Completed		DECK OVERLAY & REPI	TH 35 NB OVER CANNON RIVER, 0.2 MI N OF JCT OF TH 60
06	Rice	35	6680-105	03/27/2009	66813	Completed		REPLACE JOINTS	TH 35 SB OVER CANNON RIVER, 0.2 MI N OF JCT OF TH 60
06	Rice	35	6680-105	03/27/2009	66812	Completed		DECK OVERLAY & REPI	TH 35 NB OVER TH 60, AT THE JCT OF TH 60
06	Rice	35	6680-105	03/27/2009	66811	Completed		DECK OVERLAY & REPI	TH 35 SB OVER TH 60, AT THE JCT OF TH 60
06	Winona	43	8503-5900C	08/04/2008	5900	Completed		DECK REPAIR & RAIL R	TH 43 OVER MISSISSIPPI RIVER, RR, STREET, 2.8 MI N OF JCT OF TH 61
06	Mower	90	5080-153	06/17/2009	50805	Completed	6807	NEW BRIDGE	**BP08** **DESIGN BUILD** TH 90 WB OVER TWP. RD. & TURTLE CREEK, 0.9 MI W OF W JCT OF TH 218
06	Mower	90	5080-153	06/17/2009	50806	Completed	6808	NEW BRIDGE	**BP08** **DESIGN BUILD** TH 90 EB OVER TWP. RD. & TURTLE CREEK, 0.9 MI W OF W JCT OF TH 218
06	Winona	43	8503-45	07/01/2008	5900	Completed		MISCELLANEOUS	TH 43 OVER MISSISSIPPI RIVER, RR & STREETS, 2.8 MN N OF JCT OF TH 61

DISTRICT	COUNTY	ROUTE	LOW SP NUMBE	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
06	Steele	35	7480-74826B	09/29/2008	74826	Completed		MISCELLANEOUS	TH 35 NB OVER CSAH 34, 0.9 MI N OF N JCT OF TH 14
06	Goodhue	19	2502-23	06/26/2009	25022	Completed	9487	NEW BRIDGE	TH 52 UNDER TH 19, AT THE JCT OF TH 19, IN CANNON FALLS
06	Dodge	57	2007-6861	06/26/2009	55515	Completed		BRIDGE PAINTING	CSAH 3 OVER SALEM CREEK, 0.5 MI S OF JCT OF CSAH 25
06	Dodge	57	2007-6861	06/26/2009	55506	Completed		BRIDGE PAINTING	CSAH 14 OVER S BR MID FK ZUMBRO RIVER, 1.3 MI E OF JCT OF CR 105
06	Dodge	57	2007-6861	06/26/2009	9009	Completed		BRIDGE PAINTING	TH 30 OVER N BR ROOT RIVER, 4.0 MI W OF N JCT OF TH 52
06	Dodge	57	2007-6861	06/26/2009	9008	Completed		BRIDGE PAINTING	TH 30 OVER MILL CREEK, 0.1 MI W OF N JCT OF TH 52
06	Dodge	57	2007-6861	06/26/2009	6867	Completed		BRIDGE PAINTING	TH 57 OVER MID FK ZUMBRO RIVER, 1.8 MI N OF JCT OF CSAH 22
06	Dodge	57	2007-6861	06/26/2009	6861	Completed		BRIDGE PAINTING	TH 57 OVER MILLIKEN CREEK, 0.5 MI S OF JCT OF CSAH 22
06	Dodge	57	2007-6861	06/26/2009	5848	Completed		BRIDGE PAINTING	TH 16 OVER CRYSTAL CREEK, 5.1 MI E OF E JCT OF TH 76
06	Houston	57	2007-6861	06/26/2009	55515	Completed		BRIDGE PAINTING	CSAH 3 OVER SALEM CREEK, 0.5 MI S OF JCT OF CSAH 25
06	Houston	57	2007-6861	06/26/2009	55506	Completed		BRIDGE PAINTING	CSAH 14 OVER S BR MID FK ZUMBRO RIVER, 1.3 MI E OF JCT OF CR 105
06	Houston	57	2007-6861	06/26/2009	9009	Completed		BRIDGE PAINTING	TH 30 OVER N BR ROOT RIVER, 4.0 MI W OF N JCT OF TH 52
06	Houston	57	2007-6861	06/26/2009	9008	Completed		BRIDGE PAINTING	TH 30 OVER MILL CREEK, 0.1 MI W OF N JCT OF TH 52
06	Houston	57	2007-6861	06/26/2009	6867	Completed		BRIDGE PAINTING	TH 57 OVER MID FK ZUMBRO RIVER, 1.8 MI N OF JCT OF CSAH 22
06	Houston	57	2007-6861	06/26/2009	6861	Completed		BRIDGE PAINTING	TH 57 OVER MILLIKEN CREEK, 0.5 MI S OF JCT OF CSAH 22
06	Houston	57	2007-6861	06/26/2009	5848	Completed		BRIDGE PAINTING	TH 16 OVER CRYSTAL CREEK, 5.1 MI E OF E JCT OF TH 76
06	Olmsted	57	2007-6861	06/26/2009	55515	Completed		BRIDGE PAINTING	CSAH 3 OVER SALEM CREEK, 0.5 MI S OF JCT OF CSAH 25
06	Olmsted	57	2007-6861	06/26/2009	55506	Completed		BRIDGE PAINTING	CSAH 14 OVER S BR MID FK ZUMBRO RIVER, 1.3 MI E OF JCT OF CR 105
06	Olmsted	57	2007-6861	06/26/2009	9009	Completed		BRIDGE PAINTING	TH 30 OVER N BR ROOT RIVER, 4.0 MI W OF N JCT OF TH 52
06	Olmsted	57	2007-6861	06/26/2009	9008	Completed		BRIDGE PAINTING	TH 30 OVER MILL CREEK, 0.1 MI W OF N JCT OF TH 52
06	Olmsted	57	2007-6861	06/26/2009	6867	Completed		BRIDGE PAINTING	TH 57 OVER MID FK ZUMBRO RIVER, 1.8 MI N OF JCT OF CSAH 22
06	Olmsted	57	2007-6861	06/26/2009	6861	Completed		BRIDGE PAINTING	TH 57 OVER MILLIKEN CREEK, 0.5 MI S OF JCT OF CSAH 22
06	Olmsted	57	2007-6861	06/26/2009	5848	Completed		BRIDGE PAINTING	TH 16 OVER CRYSTAL CREEK, 5.1 MI E OF E JCT OF TH 76
06	Rice	35	6680-66823B	05/26/2009	66823	Completed		MISCELLANEOUS MAJ	CSAH 39 OVER TH 35, 2.9 MI S OF JCT OF TH 60
06	Rice	35	6680-66823A	05/14/2009	66823	Completed		NEW BRIDGE (PHASE 1	CSAH 39 OVER TH 35, 2.9 MI S OF JCT OF TH 60
07	Nobles	90	5380-115	05/15/2009	53814	Completed		REPLACE RAILING OR	MEDIAN BARRIER & REPLACE JOINTS
07	Nobles	90	5380-115	05/15/2009	53813	Completed		REPLACE RAILING OR	MEDIAN BARRIER & REPLACE JOINTS
07	Nobles	90	5380-115	05/15/2009	53820	Completed		DECK OVERLAY & PAINT	
07	Nobles	90	5380-115	05/15/2009	53819	Completed		DECK OVERLAY & PAINT	
07	Cottonwoo	60	1703-67	05/01/2009	17001	Completed		REPLACE JOINTS	
07	Watonwan	60	1703-67	05/01/2009	17001	Completed		REPLACE JOINTS	
07	Sibley	93	7213-11	03/13/2009	72007	Completed		REPLACE JOINTS	
07	Le Sueur	99	4008-4930A	04/24/2009	4930	Completed		BRIDGE PAINTING	
08	Redwood	68	6407-28	03/13/2009	64X09	Completed	6962	CULVERT	**BP08** TH 68 OVER DITCH, 3.0 MI E OF WABASSO
08	Meeker	24	4711-20	12/19/2008	5388	Completed		REMOVE BRIDGE	
08	Swift	12	7605-39	01/23/2009	76005	Completed		DECK OVERLAY	
08	Meeker	24	4711-20	12/19/2008	47006	Completed	5388	NEW BRIDGE	TH 24 OVER N FK CROW RIVER, 4.0 MI E OF FOREST CITY
08	Meeker	24	4711-20	12/19/2008	6X5CUL	Completed		CULVERT	
M	Ramsey	94	6282-62809	02/27/2009	62809	Completed	9382	PEDESTRIAN BRIDGE	TH 94 UNDER PED. AT GRIGGS, 0.8 MI E OF JCT OF TH 51
M	Washingto	494	8285-9775A	03/27/2009	9775	Completed		WIDEN W/SUBSTR WORK	(PHASE 1)

DISTRICT	COUNTY	ROUTE	LOW SP NUMBE	BRIDGE LET	CURRENT E	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
M	Hennepin	12	2713-85	06/05/2009	9X7CUL	Completed		CULVERT	
M	Hennepin	12	2713-85	06/05/2009	27R14	Completed	4859	NEW BRIDGE	TH 12 UNDER BN RR, 5.1 MI SE OF W CO LINE
M	Hennepin	494	2785-342A	09/09/2008	27V63	Completed	9076	NEW BRIDGE	TH 494 UNDER LYNDAL AVE, 0.5 MI E OF JCT OF TH 35W & TH 494
M	Dakota	52	1907-68	02/27/2009	19035	Completed		NEW BRIDGE	
M	Anoka	47	0205-84	12/19/2008	9726	Completed		REPLACE DECK	
M	Anoka	47	0205-84	12/19/2008	9725	Completed		REPLACE DECK	
M	Hennepin	35W	2782-287	11/21/2008	9213	In Progress		MISCELLANEOUS	
M	Hennepin	35W	2782-287	11/21/2008	9039	In Progress		MISCELLANEOUS	
M	Hennepin	35W	2782-287	11/21/2008	6851	In Progress		MISCELLANEOUS	
M	Hennepin	35W	2782-287	11/21/2008	6850	In Progress		MISCELLANEOUS	
M	Ramsey	280	6241-51	03/13/2009	9050	Completed		REPLACE RAILING OR MEDIAN BARRIER & REPLACE JOINTS	
M	Ramsey	280	6241-51	03/13/2009	62049	Completed	6630	NEW BRIDGE	**BP08** TH 280 OVER MC RR, JUST WEST OF TH 280
M	Ramsey	280	6241-51	03/13/2009	62048	Completed	6738	NEW BRIDGE	**BP08** TH 280 UNDER LARPENTEUR AVE, 1.2 MI S OF JCT OF TH 36
M	Washingto	XX	92-090-29	05/14/2009	82524	Completed	5721	REMOVE BRIDGE	RELOCATE HISTORIC BR. 5721 TO GATEWAY TRAIL, CSAH 15 2 MI N OF TH 36
M	Hennepin	94	2781-9420A	02/27/2009	9892	In Progress		PAINT & OTHER MINOR WORK	
M	Hennepin	94	2781-9420A	02/27/2009	9421	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-9420A	02/27/2009	9420	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-9420A	02/27/2009	27863	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27715	02/27/2009	27796	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27715	02/27/2009	27782	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27715	02/27/2009	27781	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27715	02/27/2009	27715	In Progress		BRIDGE PAINTING	
M	Ramsey	952A	6217-90381	03/27/2009	90381	In Progress		DECK OVERLAY	
M	Anoka	10	0202-92	04/24/2009	02010	In Progress		DECK OVERLAY & REPLACE JOINTS	
M	Hennepin	94	2781-27549A	03/13/2009	27818	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27549A	03/13/2009	27817	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27549A	03/13/2009	27815	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27549A	03/13/2009	27814	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27549A	03/13/2009	27819	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27549A	03/13/2009	27549A	In Progress		BRIDGE PAINTING	
M	Hennepin	94	2781-27549A	03/13/2009	27821	In Progress		BRIDGE PAINTING	
M	Anoka	10	0215-67	03/27/2009	02004	Completed	9722	NEW BRIDGE	TH 10 EB OVER BNSF RR, 3.0 MI SE OF JCT OF TH 242
M	Anoka	10	0215-67	03/27/2009	02003	Completed	9721	NEW BRIDGE	TH 10 WB OVER BNSF RR, 3.0 MI SE OF JCT OF TH 242
M	Hennepin	35W	2782-296	01/30/2009	27X12	Completed		CULVERT	
M	Hennepin	35W	2782-296	01/30/2009	27X11	Completed		CULVERT	
M	Dakota	35W	1981-114	12/19/2008	5983	Completed		MISCELLANEOUS	
M	Hennepin	35W	1981-114	12/19/2008	5983	Completed		MISCELLANEOUS	
M	Hennepin	77	2716-67	08/22/2008	27022	In Progress		MISCELLANEOUS	
M	Hennepin	77	2716-67	08/22/2008	27021	In Progress		MISCELLANEOUS	
M	Hennepin	35W	2782-306	01/23/2009	27870	Completed		MISCELLANEOUS	

DISTRICT	COUNTY	ROUTE	LOW SP NUMBE	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
M	Hennepin	35W	2782-306	01/23/2009	27869	Completed		MISCELLANEOUS	
M	Hennepin	35W	2782-306	01/23/2009	9621	Completed		MISCELLANEOUS	
M	Hennepin	35W	2782-306	01/23/2009	9620	Completed		MISCELLANEOUS	
M	Hennepin	35W	2782-306	01/23/2009	9619	Completed		MISCELLANEOUS	
M	Hennepin	35W	2782-306	01/23/2009	9618	Completed		MISCELLANEOUS	
M	Hennepin	35W	2782-306	01/23/2009	9616	Completed		MISCELLANEOUS	
M	Hennepin	35W	2782-306	01/23/2009	9731	Completed		DECK OVERLAY	
M	Hennepin	35W	2782-306	01/23/2009	9733	Completed		DECK OVERLAY	
M	Hennepin	35W	2782-306	01/23/2009	27867	Completed		DECK OVERLAY	
M	Dakota	35W	1981-117	11/21/2008	27735	Completed		MISCELLANEOUS	
M	Dakota	35W	1981-117	11/21/2008	6652	Completed		MISCELLANEOUS	
M	Dakota	35W	1981-117	11/21/2008	9041	Completed		MISCELLANEOUS	
M	Dakota	35W	1981-117	11/21/2008	9053	Completed		MISCELLANEOUS	
M	Hennepin	35W	1981-117	11/21/2008	27735	Completed		MISCELLANEOUS	
M	Hennepin	35W	1981-117	11/21/2008	6652	Completed		MISCELLANEOUS	
M	Hennepin	35W	1981-117	11/21/2008	9041	Completed		MISCELLANEOUS	
M	Hennepin	35W	1981-117	11/21/2008	9053	Completed		MISCELLANEOUS	
M	Scott	169	7005-86	06/15/2009	70012	In Progress		REPLACE RAILING OR MEDIAN BARRIER & OTHER MINOR WORK	
M	Washingto	494	8285-93	04/24/2009	82016	In Progress		MISCELLANEOUS	
M	Washingto	494	8285-93	04/24/2009	9775	Completed		WIDEN W/SUBSTR WORK (PHASE 2)	
M	Anoka	35W	0280-64	08/22/2008	9831	In Progress		MISCELLANEOUS	
M	Ramsey	35W	6284-154	04/24/2009	9575	In Progress		REMOVE BRIDGE	
M	Dakota	55	1910-9110	04/24/2009	9110	In Progress		DECK OVERLAY & REPLACE RAILING OR MEDIAN BARRIER	
M	Ramsey	94	6282-9382A	12/01/2008	9382	Completed		REMOVE BRIDGE	

DISTRICT	COUNTY	ROUTE	LOW SP NUMBER	BRIDGE LET D	CURRENT BRIDGE NUMBER	STATUS	OLD BRIDGE NUMBER	WORK TYPE	DESCRIPTION
01	Koochichir	999	8821-151	04/23/2010	36012	In Progress		MISCELLANEOUS	TH 71 OVER BIG FORK RIVER (S CHAN), 0.3 MI N OF JCT OF TH 6
01	Koochichir	999	8821-151	04/23/2010	36011	In Progress		MISCELLANEOUS	TH 71 OVER BIG FORK RIVER (N CHAN), 0.4 MI N OF JCT OF TH 6
01	St. Louis	169, 135	069-596-005	06/14/2010	69682	Completed	6352	NEW BRIDGE	TH 169 OVER EAST TWO RIVERS, 0.2 MI W OF TOWER
01	St. Louis	535	6981-9030F	05/07/2010	9030	In Progress		MISCELLANEOUS	**BP08* TH 535 OVER ST. LOUIS RIVER & RR & ST., 1.3 MI SE OF JCT OF TH 35 (BLATNIK)
01	Pine	35	5880-179	03/12/2010	588REPLACE J	Completed	9782	NEW BRIDGE	**BP08** TH 23 OVER TH 35, AT THE S JCT OF TH 23 & TH 35
01	St. Louis	35	6982-290	04/02/2010	69811	Completed		RAISE BRIDGE	TH 35 PEDESTRAIN/ PED WALK WAY AT ORE DOCKS
01	St. Louis	35	6982-290	04/02/2010	69887B	Completed		MISCELLANEOUS	TH 35 SB ON RAMP OVER UNSTABLE MATERIAL, 0.3 MI N OF GARFIELD AVE.
01	St. Louis	35	6982-290	04/02/2010	69887A	Completed		MISCELLANEOUS	TH 35 NB OFF RAMP OVER UNSTABLE MATERIAL, 0.2 MI N OF GARFIELD AVE.
01	St. Louis	35	6982-290	04/02/2010	69887	Completed		DECK REPAIR & REPLACE	TH 35 OVER UNSTABLE MATERIAL, 0.3 MI N OF GARFIELD AVE.
01	St. Louis	35	6982-290	04/02/2010	69861	Completed		DECK OVERLAY	TH 35 NB & SB OVER TH 2 EB, AT THE JCT OF TH 35 & 2
01	St. Louis	35	6982-290	04/02/2010	69100	Completed		BRIDGE PAINTING	TH 2 OVER ST. LOUIS RIVER, TH 35 & RR, AT WISC. STATE LINE
01	St. Louis	35	6982-290	04/02/2010	69X09	Completed		CULVERT	RECYCLE WAY OVER UNNAMED STREAM
01	St. Louis	35	6982-290	04/02/2010	69879B	Completed		MINOR WORK	TH 35 SB OFF RAMP OVER FILL, 3.5 MI SW OF JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69879	Completed		MINOR WORK	TH 35 NB OVER CP RAIL, RAMPS, & STRS, 3.5 MI SW OF JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69835	Completed		REMOVE BRIDGE	TH 35 OVER CP RAIL, 0.1 MI SW OF JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69844	Completed	69880	NEW BRIDGE	**BP08** TH 35 OVER 50TH AVE & ONETA ST. CONN.(RECYCLE WAY), 3.7 MI SW OF JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69879E	Completed		MINOR WORK	TH 35 NB OFF RAMP OVER 57TH AVE. W., 3.5 MI SW OF JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69879D	Completed		MINOR WORK	TH 35 SB ON RAMP OVER 57TH AVE. W., 3.5 MI SW OF JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69879C	Completed		MINOR WORK	TH 35 NB ON RAMP OVER 58TH AVE W & 59TH AVE W, 3.5 MI SW OF JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69879A	Completed		MINOR WORK	TH 35 SB OVER CP RAIL & STREETS, 3.5 MI SW OF JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69852	Completed		MINOR WORK	TH 35 OVER ABANDONED CITY ST., 1.2 MI N OF W JCT OF TH 2
01	St. Louis	35	6982-290	04/02/2010	69851	Completed		MINOR WORK	TH 35 OVER TH 35 NB OFF RAMP, 1.0 MI N OF W JECT OF TH 2
01	St. Louis	35	6982-290	04/02/2010	69828	Completed		REMOVE BRIDGE	CP-ABAN, MP DUCT OVER TH 35, AT ORE DOCKS
01	St. Louis	35	6982-290	04/02/2010	69866	Completed	69832	NEW BRIDGE	**BP08** TH 35 NB OVER CN RR, 0.9 MI SW OF JCT OF TH 535 (ORE DOCKS)
01	St. Louis	35	6982-290	04/02/2010	69865	Completed	69831	NEW BRIDGE	**BP08** TH 35 SB OVER CN RR, 0.9 MI SW OF JCT OF TH 535 (ORE DOCKS)
01	St. Louis	35	6982-290	04/02/2010	69882N	Completed		DECK OVERLAY & PAINT	TH 35 NB OVER UNSTABLE MAT'L, AT THE JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69882	Completed		DECK OVERLAY & PAINT	TH 35 NB OVER UNSTABLE MATERIAL, AT THE JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69882B	Completed		BRIDGE PAINTING	TH 35 NB ON RAMP FROM 53, AT THE JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69882A	Completed		DECK OVERLAY & PAINT	TH 35 NB ON RAMP FROM 53, AT THE JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69881N	Completed		DECK OVERLAY & PAINT	TH 35 SB OVER UNSTABLE MATER, AT THE JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69881	Completed		DECK OVERLAY & PAINT	TH 35 SB OVER UNSTABLE MATER, AT THE JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69881B	Completed		DECK OVERLAY & PAINT	TH 35 SB OFF RAMP TO 53, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69881A	Completed		DECK OVERLAY & PAINT	TH 35 SB OFF RAMP TO 53, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69824	Completed		DECK OVERLAY & PAINT	TH 35 NB UNDER TH 535 SB RAMP, AT THE JCT OF TH 535
01	St. Louis	35	6982-290	04/02/2010	69801L	Completed		DECK OVERLAY & PAINT	TH 535 NB SEG 2 OVER TH 35 SB, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69801K	Completed		DECK OVERLAY & PAINT	TH 535 NB OFF RAMP TO TH 35 SB, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69801J	Completed		DECK OVERLAY & PAINT	TH 535 NB SEG 1 OVER TH 35 NEAR NB & R, AT TE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69825	Completed		DECK OVERLAY & PAINT	TH 535 RAMP TO TH 35 NB OVER R, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69801M	Completed		DECK OVERLAY & PAINT	TH 535 NB ON RAMP OVER FILL, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69801I	Completed		DECK OVERLAY & PAINT	TH 535 NB ON RAMP FROM TH 35 N, AT THE JCT OF TH 35

DISTRICT	COUNTY	ROUTE	LOW SP NUMBER	BRIDGE LET D	CURRENT BRIDGE NUMBER	STATUS	OLD BRIDGE NUMBER	WORK TYPE	DESCRIPTION
01	St. Louis	35	6982-290	04/02/2010	69801E	Completed		DECK OVERLAY & PAINT	TH 535 SB OFF RAMP TO TH 35 NB, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69801D	Completed		DECK OVERLAY & PAINT	TH 535 SB SEG 2 OVER BNSF RR, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69801C	Completed		DECK OVERLAY & PAINT	TH 535 SB ON RAMP FROM TH 35, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69801B	Completed		DECK OVERLAY & PAINT	TH 535 SB SEG 3 OVER FILL, AT THE JCT OF TH 35
01	St. Louis	35	6982-290	04/02/2010	69801A	Completed		DECK OVERLAY & PAINT	TH 535 SB OFF RAMP TO TH 35 SB, AT THE JCT OF THE 35
01	St. Louis	35	6982-290	04/02/2010	69801H	Completed		DECK OVERLAY & PAINT	I 535 NB ON RAMP OVER I 35 SB, NB OFF RAMP & RR, AT THE JCT OF TH 35 & 535
01	St. Louis	35	6982-290	04/02/2010	69801F	Completed		DECK OVERLAY & PAINT	I 535 SB SEG 1 OVER I 35 & RAMP TO I 35 SB, AT THE JCT OF TH 35 & 535
01	St. Louis	35	6982-290	04/02/2010	69801N	Completed		REPLACE DECK	I 535 NB SEG 3 OVER CP RAIL, AT THE JCT OF TH 35 & 535
01	District Wir	999	8821-178	05/21/2010	69X08	Completed		CULVERT	TH 135 AT R.P. 6.85, IN THE CITY OF GILBERT
01	St. Louis	2	6937-69100C	05/07/2010	69100	Completed		MISCELLANEOUS	**BP08** TH 2 OVER ST. LOUIS RIVER, TH 35 & RR, AT WISCONSIN STATE LINE (BONG)
01	Lake	61	3805-97	07/24/2009	38005	Completed		MISCELLANEOUS	TUNNEL WALL, SILVER CLIFF TUNNEL, 4.5 MI NE OF JCT OF CSAH 2
01	Koochichir	65	3609-39C	07/24/2009	5721	Completed		REMOVE BRIDGE	TH 65 OVER LITTLE FORK RIVER, 6.8 MI N OF COUNTY LINE
01	Pine	RR	91-596-05	10/02/2009	6278	In Progress		RENOVATION	ST. CROIX VALLEY RAILROAD OVER SNAKE RIVER
01	Lake	61	3806-60	02/12/2010	38X06	Completed	8286	CULVERT	TH 61 OVER UNNAMED STREAM
01	Lake	61	3806-60	02/12/2010	38X05	Completed		CULVERT	**MN136** TH 61 OVER PED. TRAIL, 4.5 MI NE OF JCT OF CSAH 1
01	Lake	61	3806-60	02/12/2010	9405	Completed		MISCELLANEOUS	TH 61 OVER SPLIT ROCK RIVER, 4.5 MI NE OF JCT OF CSAH 1
01	Lake	61	3806-60	02/12/2010	38015	Completed	8286	NEW BRIDGE	TH 61 OVER STREAM, 6.4 MI NE OF JCT OF CSAH 1
01	Lake	61	3806-60	02/12/2010	8285	Completed		CULVERT EXTENSION	TH 61 OVER STREAM, 5.5 MI NE OF JCT OF CSAH 1
01	St. Louis	37	6947-49	12/18/2009	69X07	Completed	8904	CULVERT	TH 37 OVER STREAM, 1.8 MI E OF JCT OF TH 169
01	Cook	61	1603-45	04/23/2010	8301	Completed		CULVERT	TH 61 OVER CARLSON CREEK, 2.6 MI NE OF HOVLAND
01	Cook	61	1603-45	04/23/2010	8298	Completed		CULVERT	TH 61 OVER STREAM, 15.5 MI NE OF HOVLAND
01	Cook	61	1603-45	04/23/2010	16X05	Completed	8297	CULVERT	TH 61 OVER STREAM, 13.3 MI NE OF GUNFLINT TR
01	St. Louis	61	6925-129	03/26/2010	5772	Completed		REPLACE RAILING OR MED	TH 61 OVER LESTER RIVER, 0.1 MI E OF 60TH AVE. E.
01	Itasca	169	3116-132	05/21/2010	31X03	Completed	88155	CULVERT	**BP08** TH 169/SNOWBALL CREEK, 1.6 MI SW OF JCT OF TH 65
01	Itasca	999	8821-151	04/23/2010	36006	In Progress		MISCELLANEOUS	TH 217 OVER BEAVER BROOK, 2.4 MI E OF JCT OF TH 65
01	Itasca	999	8821-151	04/23/2010	36012	In Progress		MISCELLANEOUS	TH 71 OVER BIG FORK RIVER (S CHAN), 0.3 MI N OF JCT OF TH 6
01	Itasca	999	8821-151	04/23/2010	36011	In Progress		MISCELLANEOUS	TH 71 OVER BIG FORK RIVER (N CHAN), 0.4 MI N OF JCT OF TH 6
01	Koochichir	999	8821-151	04/23/2010	36006	In Progress		MISCELLANEOUS	TH 217 OVER BEAVER BROOK, 2.4 MI E OF JCT OF TH 65
02	Roseau	11	6803-41	06/04/2010	68X07	Completed		CULVERT	TH 11 OVER DITCH, AT THE INTERSECTION WITH CO. RD. 137
02	Clearwater	1	1501-12	01/22/2010	15007	Completed	5581	NEW BRIDGE	**BP08** TH 1 OVER SANDY RIVER, 2.2 MI W OF E CO LINE
02	Beltrami	71	0409-12	05/07/2010	04016	Completed		NEW BRIDGE	TH 71 NB OVER TH 2, AT THE S JCT OF TH 2
02	Hubbard	71	0409-12	05/07/2010	04016	Completed		NEW BRIDGE	TH 71 NB OVER TH 2, AT THE S JCT OF TH 2
02	Koochichir	11	3604-69	02/26/2010	36X08	Completed	6316	CULVERT	**BP08** TH 11 OVER STREAM, 1.6 MI W OF INDUS
02	Koochichir	11	3604-69	02/26/2010	36X07	Completed	88836	CULVERT	**BP08** TH 11 OVER STREAM, 6.8 MI W OF INDUS
02	Koochichir	11	3604-69	02/26/2010	36X06	Completed	8020	CULVERT	**BP08** TH 11 OVER MC CLOUD CREEK, 4.5 MI W OF BIRCHDALE
02	Norman	75	5409-26	11/20/2009	54X07	Completed	6731	CULVERT	**BP08** TH 75 OVER DITCH, 1.8 MI N OF SHELLY
02	Norman	75	5409-26	11/20/2009	54X06	Completed	6730	CULVERT	**BP08** TH 75 OVER DITCH, 0.8 MI N OF SHELLY
02	Norman	75	5409-28	03/26/2010	54010	Completed	6734	NEW BRIDGE	**BP08** TH 75 OVER MARSH RIVER, 1.2 MI S OF SHELLY
02	Roseau	11	6803-39	07/15/2009	68008	Completed		NEW BRIDGE	TH 11 OVER ROSEAU RIVER DIVERSION CHANNEL, 0.3 MI E OF JCT OF CSAH 24
03	Aitkin	169	0115-41	07/24/2009	01X06	Completed	91050	CULVERT	**BP08** TH 169 OVER RIPPLE RIVER, 2.2 MI S OF AITKIN



DISTRICT	COUNTY	ROUTE	LOW SP NUMBER	BRIDGE LET D	CURRENT BRIDGE NUMBER	STATUS	OLD BRIDGE NUMBER	WORK TYPE	DESCRIPTION
03	Aitkin	169	0115-41	07/24/2009	01X05	Completed	91049	CULVERT	**BP08** TH 169 OVER RIPPLE RIVER, 2.7 MI S OF AITKIN
03	Morrison	27	4905-34	10/23/2009	49033	Completed	5878	NEW BRIDGE	TH 27/PLATTE RIVER, 8.2 MI E OF JCT OF TH 10
03	Mille Lacs	95	4810-17	04/23/2010	48028	Completed	5822	NEW BRIDGE	TH 95 OVER RUM RIVER, 0.1 MI E OF PRINCETON
03	Mille Lacs	95	4810-17	04/23/2010	48001	Completed		MISCELLANEOUS	TH 95 OVER W BR RUM RIVER, 0.9 MI E OF JCT OF TH 169
03	Morrison	10	4902-61	05/11/2010	49042	Completed	49020	NEW BRIDGE	TH 10 OVER MISSISSIPPI RIVER BACK CHANNEL, 0.8 MI W OF JCT OF TH 371
04	Douglas	55	2107-09	10/23/2009	26002	Completed	5481	NEW BRIDGE	**BP08** TH 55 OVER CHIPPEWA RIVER, 2.0 MI SE OF HOFFMAN
06	Houston	16	2304-6662A	06/04/2010	6662	Completed		BRIDGE PAINTING	TH 16 OVER STREAM, 1.0 MI SW OF JCT OF CSAH 25
06	Houston	16	2304-6662A	06/04/2010	6679	Completed		BRIDGE PAINTING	TH 76 OVER S FK ROOT RIVER, 2.8 MI S OF W JCT OF TH 16
06	Steele	35	7480-114	01/22/2010	74803	Completed		MISCELLANEOUS	TH 35 SB OVER STRAIGHT RIVER, 5.3 MI S OF S JCT OF TH 14
06	Houston	16	2304-6662A	06/04/2010	5807	Completed		BRIDGE PAINTING	TH 26 OVER CROOKED CREEK, 6.3 MI N OF IOWA STATE LINE
06	Houston	16	2304-6662A	06/04/2010	5706	Completed		BRIDGE PAINTING	TH 26 OVER WINNEBAGO CREEK, 0.3 MI N OF IOWA STATE LINE
06	Fillmore	16	2304-6662A	06/04/2010	5807	Completed		BRIDGE PAINTING	TH 26 OVER CROOKED CREEK, 6.3 MI N OF IOWA STATE LINE
06	Fillmore	16	2304-6662A	06/04/2010	5706	Completed		BRIDGE PAINTING	TH 26 OVER WINNEBAGO CREEK, 0.3 MI N OF IOWA STATE LINE
06	Fillmore	16	2304-6662A	06/04/2010	6662	Completed		BRIDGE PAINTING	TH 16 OVER STREAM, 1.0 MI SW OF JCT OF CSAH 25
06	Fillmore	16	2304-6662A	06/04/2010	6679	Completed		BRIDGE PAINTING	TH 76 OVER S FK ROOT RIVER, 2.8 MI S OF W JCT OF TH 16
06	Waseca	13	2401-38	03/26/2010	24X01	Completed	3843	CULVERT	**ELLA** TH 13 OVER DITCH, 1.7 MI N OF JCT OF TH 90
06	Freeborn	13	2401-38	03/26/2010	24X01	Completed	3843	CULVERT	**ELLA** TH 13 OVER DITCH, 1.7 MI N OF JCT OF TH 90
06	Olmsted	52	5507-58	05/21/2010	55005	Completed		DECK OVERLAY	TH 52 NB OVER CSAH 1, 1.0 MI SE OF JCT OF TH 63
06	Olmsted	52	5507-58	05/21/2010	55006	Completed		DECK OVERLAY	TH 52 SB OVER CSAH 1, 1.0 MI SE OF JCT OF T 63
06	Olmsted	52	5507-58	05/21/2010	55021	Completed		SUBSTRUCTURE REPAIR	TH 52 NB OVER WILLOW CREEK, 0.3 MI SE OF JCT OF TH 63
06	Olmsted	52	5507-58	05/21/2010	55022	Completed		SUBSTRUCTURE REPAIR	TH 52 SB OVER WILLOW CREEK, 0.3 MI SE OF JCT OF TH 63
06	Winona	90	8580-156	02/12/2010	85820	Completed		REPLACE JOINTS	TH 90 EB OVER CSAH 33, 5.8 MI SE OF JCT OF TH 74
06	Winona	90	8580-156	02/12/2010	85824	Completed		REPAIR RAILING OR MEDIA	TH 90 EB OVER RUSH CREEK, 6.2 MI W OF W JCT OF TH 43
06	Goodhue	58	2510-37	03/26/2010	25025	Completed	5188	NEW BRIDGE	**BP08** TH 58 OVER N FK ZUMBRO RIVER, 1.0 MI N OF JCT T.H. 52
06	Mower	105	5007-25	02/26/2010	50010	Completed	4867	NEW BRIDGE	**BP08** TH 105 OVER WOODBURY CREEK, 0.7 MI N OF IOWA STATE LINE
07	Cottonwoo	71	1705-11	01/22/2010	17008	Completed	6889	NEW BRIDGE	**ELLA** **BP08** TH 71 OVER DES MOINES RIVER, 1.0 MI SE OF JCT OF TH 60
08	Lyon	23	4203-46	10/23/2009	42X06	Completed		CULVERT	TH 23 NEAR MARSHALL
08	Stearns	23	3408-15	01/29/2010	73042	Completed		NEW BRIDGE	TH 23 NB OVER CP RR, 0.2 MI N OF JCT OF TH 23 AND TH 55
08	Stearns	23	3408-15	01/29/2010	73041	Completed		NEW BRIDGE	TH 23 SB OVER CP RR, 0.2 MI N OF JCT OF TH 23 AND TH 55
08	Stearns	23	3408-15	01/29/2010	73040	Completed		NEW BRIDGE	NB TH 23 OVER TH 55
08	Kandiyohi	23	3408-15	01/29/2010	73036	Completed		NEW BRIDGE	WEST MAIN ST. (CEMETARY RD.) OVER TH 23, 0.6 MI S OF JCT OF TH 23 AND TH 55
08	Kandiyohi	23	3408-15	01/29/2010	73037	Completed		NEW BRIDGE	SB TH 23 OVER NO. FORK CROW RIVER, 0.3 MI S OF JCT OF TH 23 AND TH 55
08	Kandiyohi	23	3408-15	01/29/2010	73038	Completed		NEW BRIDGE	NB TH 23 OVER NO FORK CROW RIVER, 0.3 MI S OF JCT OF TH 23 AND TH 55
08	Kandiyohi	23	3408-15	01/29/2010	73039	Completed		NEW BRIDGE	SB TH 23 OVER TH 55
08	Kandiyohi	23	3408-15	01/29/2010	73040	Completed		NEW BRIDGE	NB TH 23 OVER TH 55
08	Kandiyohi	23	3408-15	01/29/2010	73041	Completed		NEW BRIDGE	TH 23 SB OVER CP RR, 0.2 MI N OF JCT OF TH 23 AND TH 55
08	Kandiyohi	23	3408-15	01/29/2010	73042	Completed		NEW BRIDGE	TH 23 NB OVER CP RR, 0.2 MI N OF JCT OF TH 23 AND TH 55
08	Kandiyohi	23	3408-15	01/29/2010	73044	Completed		NEW BRIDGE	RAMP FROM TH 23 WB TO OLD TH 23 OVER TH 23, 3.0 MI E OF JCT OF TH 23 AND TH 55
08	Kandiyohi	23	3408-15	01/29/2010	73X04	Completed		CULVERT	TH 23 OVER UNNAMED STREAM
08	Stearns	23	3408-15	01/29/2010	73036	Completed		NEW BRIDGE	WEST MAIN ST. (CEMETARY RD.) OVER TH 23, 0.6 MI S OF JCT OF TH 23 AND TH 55

DISTRICT	COUNTY	ROUTE	LOW SP NUMBER	BRIDGE LET D	CURRENT BRIDGE NUMBER	STATUS	OLD BRIDGE NUMBER	WORK TYPE	DESCRIPTION
08	Stearns	23	3408-15	01/29/2010	73037	Completed		NEW BRIDGE	SB TH 23 OVER NO. FORK CROW RIVER, 0.3 MI S OF JCT OF TH 23 AND TH 55
08	Stearns	23	3408-15	01/29/2010	73038	Completed		NEW BRIDGE	NB TH 23 OVER NO FORK CROW RIVER, 0.3 MI S OF JCT OF TH 23 AND TH 55
08	Stearns	23	3408-15	01/29/2010	73039	Completed		NEW BRIDGE	SB TH 23 OVER TH 55
08	Stearns	23	3408-15	01/29/2010	73X04	Completed		CULVERT	TH 23 OVER UNNAMED STREAM
08	Stearns	23	3408-15	01/29/2010	73044	Completed		NEW BRIDGE	RAMP FROM TH 23 WB TO OLD TH 23 OVER TH 23, 3.0 MI E OF JCT OF TH 23 AND TH 55
M	Washingto	94	8281-02A	02/09/2010	82800	In Progress		BRIDGE PAINTING	TH 94 EB OVER ST. CROIX RIVER & ST., AT WISC. STATE LINE
M	Washingto	94	8281-02A	02/09/2010	9400	In Progress		BRIDGE PAINTING	TH 94 WB OVER ST CROIX RIVER, ST & RR, 0.2 MI E OF JCT OF TH 95
M	Dakota	61	REPLACE JOINT 06/04/2010		82022	In Progress		REPLACE RAILING OR MED	TH 61 OVER BNSF RR, 0.6 MI S OF JCT OF TH 10
M	Dakota	61	REPLACE JOINT 06/04/2010		82049	Completed	82021	NEW BRIDGE	TH 61 OVER CP RAILROAD, 0.8 MI S OF JCT OF TH 10
M	Dakota	61	REPLACE JOINT 06/04/2010		REPLACE JOIN	In Progress	5895	NEW BRIDGE	**BP08** TH 61 OVER MISSISSIPPI RIVER, RR & STREET, 0.9 MI N OF JCT OF TH 55
M	Washingto	61	REPLACE JOINT 06/04/2010		82022	In Progress		REPLACE RAILING OR MED	TH 61 OVER BNSF RR, 0.6 MI S OF JCT OF TH 10
M	Washingto	61	REPLACE JOINT 06/04/2010		82049	Completed	82021	NEW BRIDGE	TH 61 OVER CP RAILROAD, 0.8 MI S OF JCT OF TH 10
M	Washingto	61	REPLACE JOINT 06/04/2010		REPLACE JOIN	In Progress	5895	NEW BRIDGE	**BP08** TH 61 OVER MISSISSIPPI RIVER, RR & STREET, 0.9 MI N OF JCT OF TH 55
M	Hennepin	610	2771-38	08/14/2009	27234	Completed		WIDEN W/SUBSTR WORK	\$\$\$\$ TH 610 EB OVER TH 169, AT THE JCT OF TH 610 & 169
M	Hennepin	610	2771-38	08/14/2009	27233	Completed		WIDEN W/SUBSTR WORK	\$\$\$\$ TH 610 WB OVER TH 169, AT THE JCT OF TH 610 & 169
M	Hennepin	610	2771-38	08/14/2009	27250	Completed		NEW BRIDGE	\$\$\$\$ JEFFERSON HIGHWAY OVER TH 610, 0.5 MI W OF JCT OF TH 169 & TH 610 (IN MAPLE GROVE)
M	Hennepin	610	2771-38	08/14/2009	27249	Completed		PEDESTRIAN BRIDGE	\$\$\$\$ PEDESTRIAN BR OVER TH 610 (BY NATHAN LANE), 0.8 MI W OF JCT OF TH 169 & TH 610 (IN MAPLE GROVE)
M	Hennepin	610	2771-38	08/14/2009	27248	Completed		NEW BRIDGE	\$\$\$\$ REVERE LANE OVER TH 610, 1.0 MI W OF JCT OF TH 169 & TH 610 (IN MAPLE GROVE)
M	Hennepin	610	2771-38	08/14/2009	27247	Completed		NEW BRIDGE	\$\$\$\$ ZACHARY LANE (CO RD 202) OVER TH 610, 2.2 MI W OF JCT OF TH 169 & TH 610 (IN MAPLE GROVE)
M	Hennepin	610	2771-38	08/14/2009	27240	Completed		NEW BRIDGE	\$\$\$\$ HEMLOCK LANE OVER TH 610, 2.2 MI W OF JCT OF TH 169 & TH 610 (IN MAPLE GROVE)
M	Ramsey	94	6282-187	02/12/2010	62846	In Progress		MISCELLANEOUS	CP RAILROAD OVER TH 94, 0.4 MI W OF JCT OF TH 51
M	Ramsey	94	6282-187	02/12/2010	62845	In Progress		MISCELLANEOUS	PRIOR AVE. OVER TH 94, 1.1 MI SE OF JCT OF TH 280
M	Ramsey	94	6282-187	02/12/2010	62813	In Progress		MISCELLANEOUS	PELHAM BLVD. OVER TH 94, 0.1 MI E OF JCT OF TH 280
M	Ramsey	94	6282-187	02/12/2010	9736	Completed		MISCELLANEOUS	PED AT CHATSWORTH OVER TH 94, 1.2 MI E OF JCT OF TH 51
M	Ramsey	94	6282-187	02/12/2010	9663	In Progress		MISCELLANEOUS	VICTORIA ST. OVER TH 94, 1.5 MI E OF JCT OF TH 51
M	Ramsey	94	6282-187	02/12/2010	9452	In Progress		MISCELLANEOUS	CRETIN AVE. OVER TH 94, 0.5 MI SE OF JCT OF TH 280
M	Ramsey	94	6282-187	02/12/2010	9387	In Progress		MISCELLANEOUS	DALE ST. (CSAH 53) OVER TH 94, 2.0 MI E OF JCT OF TH 51
M	Ramsey	94	6282-187	02/12/2010	9383	In Progress		MISCELLANEOUS	LEXINGTON AVE. (CSAH 51) OVER TH 94, 1.0 MI E OF JCT OF TH 51
M	Ramsey	94	6282-187	02/12/2010	9381	In Progress		MISCELLANEOUS	HAMLIN AVE. OVER TH 94, 0.5 MI E OF JCT OF TH 51
M	Chisago	95	1307-REPLACE	10/REPLACE	13809	Completed	13804	NEW BRIDGE	\$\$\$\$ TH 35 UNDER TH 95, AT JCT OF TH 95
M	Washingto	694	8286-64	01/22/2010	82818	Completed		MISCELLANEOUS	\$\$\$\$ CSAH 10 OVER TH 694, 1.0 MI N OF JCT OF TH 94
M	Washingto	694	8286-64	01/22/2010	82817	Completed		MISCELLANEOUS	\$\$\$\$ 4TH ST. NORTH OVER TH 694, 0.3 MI N OF JCT OF TH 94
M	Washingto	694	8286-64	01/22/2010	82808	Completed		REPLACE DECK	\$\$\$\$ TH 694 NB OVER TH 5, AT THE JCT OF TH 5
M	Washingto	694	8286-64	01/22/2010	82807	Completed		REPLACE DECK	\$\$\$\$ TH 694 SB OVER TH 5, AT THE JCT OF TH 5
M	Washingto	694	8286-64	01/22/2010	82806	Completed		REPLACE DECK	\$\$\$\$ **BP08** TH 694 NB OVER UP RR, 3.0 MI N OF JCT OF TH 94
M	Washingto	694	8286-64	01/22/2010	82805	Completed		REPLACE DECK	\$\$\$\$ **BP08** TH 694 SB OVER UP RR, 3.0 MI N OF JCT OF TH 94
M	Hennepin	94	2781-414	03/26/2010	27836	In Progress		REPLACE DECK	TH 94 UNDER LASALLE AVE., 0.5 MI W OF W JCT OF TH 35W
M	Hennepin	94	2781-27549AA	01/15/2010	27549A	Completed		REPLACE DECK	TH 94 UNDER 42ND AVE N (CAMDEN), 2.8 MI S OF THE JCT OF TH 694
M	Ramsey	61	6222-160	03/26/2010	62092	Completed	6688	NEW BRIDGE	**BP08** TH 61 OVER BNSF RR, 0.5 MI NE OF JCT OF TH 244
M	Dakota	52	REPLACE JOINT 08/28/2009		REPLACE JOIN	In Progress		DECK OVERLAY, REPLACE	\$\$\$\$ TH 52 SB OVER UP RR, 5.4 MI S OF JCT OF TH 494

DISTRICT	COUNTY	ROUTE	LOW SP NUMBER	BRIDGE LET D	CURRENT BRIDGE NUMBER	STATUS	OLD BRIDGE NUMBER	WORK TYPE	DESCRIPTION
M	Dakota	52	REPLACE JOINT 08/28/2009		REPLACE JOINT	In Progress		DECK OVERLAY, REPLACE	\$\$\$ TH 52 SB OVER UP RR, 5.8 MI S OF JCT OF TH 494
M	Dakota	52	REPLACE JOINT 08/28/2009		9108	In Progress		DECK OVERLAY & REPLAC	\$\$\$ TH 52 NB OVER UP RR, 5.4 MI S OF JCT OF TH 494
M	Dakota	52	REPLACE JOINT 08/28/2009		9109	In Progress		DECK OVERLAY, REPLACE	\$\$\$ TH 52 NB OVER UP RR, 5.8 MI S OF JCT OF TH 494
M	Hennepin	94	2781-441	01/22/2010	27877	In Progress		REPLACE DECK	\$\$\$ 5TH ST. OFF TH 94 WB OVER TH 35W, 0.3 MI N OF E JCT OF TH 94
M	Hennepin	94	2781-441	01/22/2010	27861	Completed		REPLACE DECK	\$\$\$ **BP08** TH 94 WB OFF RAMP OVER CP RAIL & CITY ST., 0.1 MI E OF JCT OF TH 55
M	Anoka	14	02-614-28	11/16/2009	02X05	In Progress		CULVERT	TH 35E NEAR CO. RD. 14, OVER UNNAMED STREAM
M	Anoka	14	02-614-28	11/16/2009	02812	Completed	02803	NEW BRIDGE	\$\$\$ TH 35E UNDER CSAH 14, 3.6 MI S OF THE JCT OF TH 35W IN LINO LAKES
M	Hennepin	94	2780-80	12/18/2009	27945	Completed		MISCELLANEOUS	TH 101 OVER TH 94, AT THE W JCT OF TH 101 & 94
M	Anoka	35W	0280-61	12/18/2009	9603	In Progress		DECK REPAIR & REPLACE	\$\$\$ TH 35W OVER CO. RD. I (CSAH 3), 1.3 MI N OF JCT OF TH 10
M	Ramsey	35W	0280-61	12/18/2009	9603	In Progress		DECK REPAIR & REPLACE	\$\$\$ TH 35W OVER CO. RD. I (CSAH 3), 1.3 MI N OF JCT OF TH 10
M	Chisago	243	1311-04	02/26/2010	6347	Completed		MISCELLANEOUS	**BP08** TH 243 OVER ST. CROIX RIVER, AT WISC. STATE LINE
M	Hennepin	62	2775-18	06/04/2010	7269	In Progress		REPLACE SUPERSTRUCTU	**ELLA** PORTLAND AVE. OVER TH 62, 0.4 MI E OF JCT OF TH 35W
M	Hennepin	94	2781-27003A	09/25/2009	27003	In Progress		REPLACE DECK	PED AT WHITNEY OVER TH 94, 0.3 MI S OF JCT OF TH 394
M	Hennepin	999	7000-07	12/18/2009	4175	In Progress		RENOVATION	\$\$\$ PED. BR., 0.25 MI W OF CSAH 101 IN DOWNTOWN SHAKOPEE
M	Hennepin	7	2706-222	08/13/2009	27B65	Completed		NEW BRIDGE	\$\$\$ TH 7 OVER WOODDALE AVENUE IN ST. LOUIS PARK
M	Ramsey	36	6212-165	06/21/2010	62633	Completed		NEW BRIDGE	TH 36 EB ON RAMP FROM CSAH 49 (RICE ST.) OVER TH 36, 0.7 MI W OF JCT OF TH 35E
M	Ramsey	36	6212-165	06/21/2010	62632	Completed		NEW BRIDGE	TH 36 EB OFF RAMP TO CSAH 49 (RICE ST.) OVER TH 36, 0.9 MI W OF JCT OF TH 35E
M	Ramsey	36	6212-165	06/21/2010	62631	Completed	5427	NEW BRIDGE	RICE STREET (CSAH 49) OVER TH 36, 0.8 MI W OF JCT OF TH 35E
M	Washingto	35	8280-42	02/11/2010	82528	Completed		NEW BRIDGE	CR 83 OVER TH 35, NEAR FOREST LAKE
M	Washingto	494	8285-94	02/12/2010	9775	Completed		PAINT & OTHER MINOR WC	**BP08** TH 494 WB OVER CSAH 25 (CENTURY AVE.), 2.0 MI NE OF JCT OF TH 61
M	Washingto	494	8285-94	02/12/2010	9776	In Progress		PAINT & OTHER MINOR WC	**BP08** TH 494 EB OVER CSAH 25 (CENTURY AVE.), 2.0 MI NE OF JCT OF TH 61
M	Ramsey	35E	6280-357	09/15/2009	62896	In Progress		REPLACE RAILING OR MED	TH 35E UNDER LITTLE CANADA ROAD, 0.9 MI N OF JCT OF TH 36
M	Hennepin	94	2780-75	12/18/2009	27302	Completed		NEW BRIDGE	\$\$\$ NB TH 101 RAMP FROM WB TH 94 OVER DIAMOND LAKE ROAD, CITY OF ROGERS
M	Ramsey	120	6227-70	01/22/2010	62009	Completed		PEDESTRIAN BRIDGE	GATEWAY TRAIL OVER TH 120
M	Washingto	999	8200-15	05/21/2010	82524	Completed	5721	PEDESTRIAN BRIDGE	CSAH 15 (MANNING AVE) IN GRANT TWP., PLACE HISTORIC BR. ON GATEWAY TRAIL \$1,006,941 remaining in District "C "budget
M	Ramsey	694	6285-142	12/18/2009	9601	In Progress		PAINT & REPLACE JOINTS	\$\$\$ TH 694 WB OVER TH 35W, AT THE JCT OF TH 694 & 35W
M	Ramsey	694	6285-142	12/18/2009	9602	In Progress		WIDEN W/SUBSTR WORK &	\$\$\$ TH 694 AT W JCT TH 35W
M	Ramsey	35	6280-62912A	12/18/2009	62912	In Progress		MISCELLANEOUS	TH 35E OVER MISSISSIPPI RIVER & UP RR, 0.9 MI S OF JCT OF TH 5
M	Hennepin	94	2781-442	06/04/2010	27853	Completed		REPLACE DECK & OTHER M	194/135W UNDER CHICAGO AVE, 0.4 MI W OF JCT OF TH 55
M	Ramsey	35E	6281-24	06/25/2010	9568	In Progress		REPLACE RAILING OR MED	TH 35E NB OVER GOOSE LAKE ROAD & BNSF RR, 1.4 MI N OF E JCT OF TH 694
M	Ramsey	35E	6281-24	06/25/2010	9567	In Progress		REPLACE RAILING OR MED	TH 35E SB OVER GOOSE LAKE ROAD & BNSF RR, 1.4 MI N OF E JCT OF TH 694

DISTRICT FY 2011	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
01	St. Louis	35	6982-6546	01/28/2011	6546	In Progress		DECK REPAIR & REPLA	TH 35 SB OVER DW & P RY (ABAN), 4.9 MI SW OF W JCT OF TH 2
01	Pine	35	5880-5881	04/22/2011	58811	Completed		REPAIR RAILING OR ME I	35 SB OVER WILLOW RIVER, 1.0 MI N OF JCT OF CSAH 43
01	Pine	35	5880-5881	04/22/2011	58812	Completed		REPAIR RAILING OR ME I	35 NB OVER WILLOW RIVER, 1.0 MI N OF JCT OF CSAH 43
01	St. Louis	73	6928-6901	02/25/2011	69011	In Progress		REPLACE DECK & PAIN	TH 73 OVER FLOODWOOD RIVER, 0.3 MI N OF N JCT OF TH 2
01	Pine	35	0980-0980	02/25/2011	9792	Completed		REPLACE DECK	TH 35 UNDER TH 23,4.2 MI N OF SANDSTONE
01	Pine	35	0980-0980	02/25/2011	09801	Completed		REPLACE DECK	TH 35 UNDER TH 33 NB, AT THE JCT OF TH 33 & 35
01	Carlton	35	0980-0980	02/25/2011	9792	Completed		REPLACE DECK	TH 35 UNDER TH 23,4.2 MI N OF SANDSTONE
01	Carlton	35	0980-0980	02/25/2011	09801	Completed		REPLACE DECK	TH 35 UNDER TH 33 NB, AT THE JCT OF TH 33 & 35
01	St. Louis	35	6982-6546	01/28/2011	69894	In Progress		DECK REPAIR & REPLA	TH 35 NB OVER DW&P RY (ABAN), 4.9 MI SW OF W JCT OF TH 2
01	St. Louis	35	6982-6546	01/28/2011	69891	In Progress		DECK REPAIR & REPLA	TH 35 SB OVER MIDWAY RD, 4.4 MI SW OF W JCT OF TH 2
01	St. Louis	35	6982-6546	01/28/2011	69892	In Progress		DECK REPAIR & REPLA	TH 35 NB OVER MIDWAY RD, 4.4 MI SW OF W JCT OF TH 2
01	Pine	35	0980-138	01/28/2011	09816	In Progress		REPLACE JOINTS	TH 35 NB over Moose Horn River, 1.8 Mi N of Jct of TH 27
01	St. Louis	53	6917-133	01/28/2011	69071	Completed	6603	NEW BRIDGE	TH 53 SB OVER PALEFACE RIVER, 14.3 MI S OF THE JCT OF TH 37
01	Carlton	35	0980-138	01/28/2011	09836	In Progress		REPLACE JOINTS	I 35 NB OVER TH 27 & TRAIL, 1.4 MI N OF JCT OF TH 73
01	Carlton	35	0980-138	01/28/2011	09835	In Progress		REPLACE JOINTS	I 35 SB OVER TH 27 & TRAIL, 1.4 MI N OF JCT OF TH 73
01	Carlton	35	0980-138	01/28/2011	09815	In Progress		REPLACE JOINTS	TH 35 SB OVER MOOSE HORN RIVER, 1.8 MI N OF JCT OF TH 27
01	Carlton	35	0980-138	01/28/2011	09818	In Progress		REPLACE JOINTS	TH 35 NB over Moose Lake, 3.5 Mi N of Jct of TH 27
01	Carlton	35	0980-138	01/28/2011	09817	In Progress		REPLACE JOINTS	TH 35 SB over Moose Horn Lake, 3.5 Mi N of Jct of TH 27
01	Carlton	35	0980-138	01/28/2011	09816	In Progress		REPLACE JOINTS	TH 35 NB over Moose Horn River, 1.8 Mi N of Jct of TH 27
01	Pine	35	0980-138	01/28/2011	09836	In Progress		REPLACE JOINTS	I 35 NB OVER TH 27 & TRAIL, 1.4 MI N OF JCT OF TH 73
01	Pine	35	0980-138	01/28/2011	09835	In Progress		REPLACE JOINTS	I 35 SB OVER TH 27 & TRAIL, 1.4 MI N OF JCT OF TH 73
01	Pine	35	0980-138	01/28/2011	09815	In Progress		REPLACE JOINTS	TH 35 SB OVER MOOSE HORN RIVER, 1.8 MI N OF JCT OF TH 27
01	Pine	35	0980-138	01/28/2011	09818	In Progress		REPLACE JOINTS	TH 35 NB over Moose Lake, 3.5 Mi N of Jct of TH 27
01	Pine	35	0980-138	01/28/2011	09817	In Progress		REPLACE JOINTS	TH 35 SB over Moose Horn Lake, 3.5 Mi N of Jct of TH 27
02	Kittson	220	3513-11	04/22/2011	45X08	Completed	9626	CULVERT	TH 220 OVER CO. DITCH #7 AT CO. RD. 5, 3.0 MI N OF JCT OF TH 317
02	Beltrami	71	0409-16	03/25/2011	04012	Completed		MINOR WORK	TH 71 SB OVER TH 2, AT THE S JCT OF TH 2
02	Norman	9	5410-19	11/19/2010	54X08	Completed	8413	CULVERT	TH 9 OVER DITCH, 0.6 MI S OF BORUP
02	Marshall	220	3513-11	04/22/2011	45X08	Completed	9626	CULVERT	TH 220 OVER CO. DITCH #7 AT CO. RD. 5, 3.0 MI N OF JCT OF TH 317
03	Benton	23	0503-0500	02/25/2011	05008	Completed		PEDESTRIAN BRIDGE	PEDSTRIAN BR. OVER TH 23, 0.6 MI W OF JCT OF TH 10
03	Wadena	227	8007-11	02/25/2011	80X01	Completed	3038	CULVERT	TH 227 OVER CAT RIVER, 7.9 MI E OF SEBEKA
03	Benton	23	0503-82	05/20/2011	05008	Completed	6847	PEDESTRIAN BRIDGE	PEDSTRIAN BR. OVER TH 23, 0.6 MI W OF JCT OF TH 10
03	Benton	23	0503-75	04/22/2011	05017	Completed		NEW BRIDGE	TH 23 WB OVER ELK RIVER, 1.5 MI E OF JCT OF TH 95, E OF ST CLOUD
03	Morrison	28	4907-05	02/25/2011	49003	Completed	4715	NEW BRIDGE	TH 28 OVER SWAN RIVER, 1.8 MI N OF SWANVILLE
04	Clay	9	1410-15	11/19/2010	14X09	Completed	6415	CULVERT	TH 9 OVER CO. DITCH #26, 6.0 MI N OF JCT OF TH 10
04	Clay	9	1410-15	11/19/2010	14X10	Completed	6416	CULVERT	TH 9 OVER CO. DITCH #3, 5.0 MI N OF JCT OF TH 10
04	Clay	9	1410-15	11/19/2010	14X08	Completed	6417	CULVERT	TH 9 OVER CO. DITCH #2, 3.0 MI N OF JCT OF TH 10
06	Wabasha	60	7903-41	02/25/2011	79014	Completed	9798	NEW BRIDGE	**BP08** TH 60 OVER UNNAMED CREEK, 2.5 MI W OF JCT OF CSAH 30
06	Goodhue	61	2513-70	02/11/2011	25024	Completed	6773	NEW BRIDGE	**BP08** TH 61 OVER GILBERT CREEK, 1.6 MI NW OF S JCT OF TH 63

DISTRICT	COUNTY	ROUTE	LOW SP	NI BRIDGE	LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
06	Houston	44	2803-29	01/28/2011	28X08	Completed	8399	CULVERT		TH 44 OVER STREAM, 2.2 MI S OF N JCT OF TH 76
06	Goodhue	52	2505-48	09/02/2010	6812	Completed		CULVERT EXTENSION		TH 52 NB OVER STREAM, 7.6 MI SE OF S JCT OF TH 60
06	Goodhue	52	2505-48	09/02/2010	25X06	Completed		CULVERT		TH 52 EAST FRONTAGE ROAD
06	Goodhue	52	2505-48	09/02/2010	55X20	Completed		CULVERT		TH 52 OVER CSAH 12
06	Goodhue	52	2505-48	09/02/2010	55X19	Completed		CULVERT		NW FRONTAGE RD., ON TH 52
06	Goodhue	52	2505-48	09/02/2010	25X05	Completed		CULVERT		E FRONTAGE RD. OVER DRY RUN
06	Goodhue	52	2505-48	09/02/2010	55X18	Completed		CULVERT		SW FRONTAGE RD. OVER DRY RUN
06	Goodhue	52	2505-48	09/02/2010	25X04	Completed		CULVERT		EAST FRONTAGE ROAD OVER STREAM, 1.8 MI S OF PINE ISLAND
06	Goodhue	52	2505-48	09/02/2010	55J86	Completed	3505	CULVERT		EAST FRONTAGE ROAD (TWP 369) OVER DRY RUN, 1.6 MI NW OF JCT OF TH 52
06	Goodhue	52	2505-48	09/02/2010	55J87	Completed	3432	CULVERT		EAST FRONTAGE ROAD (TWP 369) OVER DRY RUN, 0.2 MI N OF JCT OF TH 52□
06	Goodhue	52	2505-48	09/02/2010	55034	Completed		NEW BRIDGE		\$\$\$ TH 52 UNDER OLMSTED CO. RD. 12, 3.4 MI S OF PINE ISLAND
06	Goodhue	52	2505-48	09/02/2010	25X03	Completed	97287	CULVERT		\$\$\$ **TIER 2** TH 52 OVER STREAM, 1.8 MI S OF PINE ISLAND
06	Olmsted	52	2505-48	09/02/2010	6812	Completed		CULVERT EXTENSION		TH 52 NB OVER STREAM, 7.6 MI SE OF S JCT OF TH 60
06	Olmsted	52	2505-48	09/02/2010	25X06	Completed		CULVERT		TH 52 EAST FRONTAGE ROAD
06	Olmsted	52	2505-48	09/02/2010	55X20	Completed		CULVERT		TH 52 OVER CSAH 12
06	Olmsted	52	2505-48	09/02/2010	55X19	Completed		CULVERT		NW FRONTAGE RD., ON TH 52
06	Olmsted	52	2505-48	09/02/2010	25X05	Completed		CULVERT		E FRONTAGE RD. OVER DRY RUN
06	Olmsted	52	2505-48	09/02/2010	55X18	Completed		CULVERT		SW FRONTAGE RD. OVER DRY RUN
06	Olmsted	52	2505-48	09/02/2010	25X04	Completed		CULVERT		EAST FRONTAGE ROAD OVER STREAM, 1.8 MI S OF PINE ISLAND
06	Olmsted	52	2505-48	09/02/2010	55J86	Completed	3505	CULVERT		EAST FRONTAGE ROAD (TWP 369) OVER DRY RUN, 1.6 MI NW OF JCT OF TH 52
06	Olmsted	52	2505-48	09/02/2010	55J87	Completed	3432	CULVERT		EAST FRONTAGE ROAD (TWP 369) OVER DRY RUN, 0.2 MI N OF JCT OF TH 52□
06	Olmsted	52	2505-48	09/02/2010	55034	Completed		NEW BRIDGE		\$\$\$ TH 52 UNDER OLMSTED CO. RD. 12, 3.4 MI S OF PINE ISLAND
06	Olmsted	52	2505-48	09/02/2010	25X03	Completed	97287	CULVERT		\$\$\$ **TIER 2** TH 52 OVER STREAM, 1.8 MI S OF PINE ISLAND
06	Winona	61	8504-9045	06/10/2011	7232	Completed		BRIDGE PAINTING		CSAH 28 OVER CEDAR RIVER IN AUSTIN TWP.
06	Winona	61	8504-9045	06/10/2011	7148	Completed		BRIDGE PAINTING		CSAH 14 OVER UPPER IOWA RIVER IN LEROY TWP.
06	Winona	61	8504-9045	06/10/2011	7091	Completed		BRIDGE PAINTING		CSAH 6 OVER CEDAR RIVER IN LYLE TWP.
06	Winona	61	8504-9045	06/10/2011	25508	Completed		BRIDGE PAINTING		CSAH 14 OVER LITTLE CANNON RIVER, IN HOLDEN TWP.
06	Winona	61	8504-9045	06/10/2011	25504	Completed		BRIDGE PAINTING		CSAH 2 OVER WELLS CREEK, IN HAY CREEK TWP.□
06	Winona	61	8504-9045	06/10/2011	85806	Completed		BRIDGE PAINTING		CSAH 12 OVER TH 90, 0.2 MI SE OF N JCT OF TH 61
06	Winona	61	8504-9045	06/10/2011	85803	Completed		BRIDGE PAINTING		TH 90 WB OVER US 61 SB, AT N JCT OF TH 61
06	Winona	61	8504-9045	06/10/2011	9093	Completed		BRIDGE PAINTING		US 61 SB OVER PLEASANT VALLEY CREEK, 1.7 MI SE OF JCT OF TH 43
06	Winona	61	8504-9045	06/10/2011	9092	Completed		BRIDGE PAINTING		US 61 NB OVER PLEASANT VALLEY CREEK, 1.7 MI SE OF JCT OF TH 43
06	Winona	61	8504-9045	06/10/2011	9046	Completed		BRIDGE PAINTING		US 61 SB OVER BURNS CREEK, 0.3 MI SE OF JCT OF TH 43
06	Winona	61	8504-9045	06/10/2011	9045	Completed		BRIDGE PAINTING		US 61 NB OVER BURNS CREEK, 0.3 MI SE OF JCT OF TH 43
07	Cottonwoo	30	1702-10	03/25/2011	17X01	Completed	5834	CULVERT		**ELLA** **BP08** TH 30 OVER BRANCH OF WATONWAN RIVER, 8.7 MI E OF JCT OF TH 71
07	Rock	270	6706-13	04/22/2011	67X02	Completed	6821	CULVERT		**ELLA** **BP08** TH 270 OVER MUD CREEK, 1.2 MI E OF HILLS
07	Blue Earth	83	0711-26	12/17/2010	9205	Completed		CULVERT EXTENSION		**ELLA** TH 83 OVER STREAM, 1.0 MI NW OF WALDORF
07	Blue Earth	83	0711-26	12/17/2010	9204	Completed		CULVERT EXTENSION		**ELLA** TH 83 OVER LITTLE COBB RIVER, 1.0 MI S OF WALDORF
07	Blue Earth	83	0711-26	12/17/2010	9203	Completed		CULVERT EXTENSION		**ELLA** TH 83 OVER LITTLE COBB RIVER, 1.2 MI S OF WALDORF

DISTRICT	COUNTY	ROUTE	LOW SP	NUM	BRIDGE LET	CURRENT	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
07	Blue Earth	83	0711-26	12/17/2010	9202	Completed			CULVERT EXTENSION	**ELLA** TH 83 OVER LITTLE COBB RIVER, 1.4 MI S OF WALDORF
07	Nobles	60	5305-5300	05/06/2011	53008	Completed	5466		NEW BRIDGE (PHASE 1)	**BP08** TH 60 UNDER UP RAILROAD
07	Waseca	83	0711-26	12/17/2010	9204	Completed			CULVERT EXTENSION	**ELLA** TH 83 OVER LITTLE COBB RIVER, 1.0 MI S OF WALDORF
07	Waseca	83	0711-26	12/17/2010	9203	Completed			CULVERT EXTENSION	**ELLA** TH 83 OVER LITTLE COBB RIVER, 1.2 MI S OF WALDORF
07	Waseca	83	0711-26	12/17/2010	9202	Completed			CULVERT EXTENSION	**ELLA** TH 83 OVER LITTLE COBB RIVER, 1.4 MI S OF WALDORF
07	Brown	4	0801-31	03/25/2011	08006	Completed	6749		NEW BRIDGE	**BP08** TH 4 OVER LITTLE COTTONWOOD RIVER, 7.2 MI S OF SLEEPY EYE
07	Nobles	60	5305-58	05/06/2011	53X06	Completed	6368		CULVERT	TH 60 OVER STREAM, 0.5 MI SW OF WORTHINGTON
07	Nobles	60	5305-5300	02/25/2011	53008	Completed			NEW BRIDGE (PHASE 1)	**BP08** TH 60 UNDER UP RAILROAD
07	Waseca	83	0711-26	12/17/2010	9205	Completed			CULVERT EXTENSION	**ELLA** TH 83 OVER STREAM, 1.0 MI NW OF WALDORF
M	Ramsey	52	6244-36	11/19/2010	19025	Completed			BRIDGE PAINTING	PED AT LEWIS ST. OVER TH 52, 3.0 MI N OF JCT OF TH 494
M	Hennepin	94	2781-419	01/28/2011	27982	Completed			BRIDGE PAINTING	TH 100 NB OVER TH 94 EB, AT THE JCT OF TH 100 & 94
M	Hennepin	94	2781-419	01/28/2011	27962	Completed			BRIDGE PAINTING	TH 100 SB OVER TH 94, AT THE JCT OF TH 100 & TH 94
M	Hennepin	94	2781-419	01/28/2011	27960	Completed			BRIDGE PAINTING	TH 694 EB ON RAMP OVER TH 94 EB, 0.2 MI W OF JCT OF TH 100
M	Hennepin	94	2781-419	01/28/2011	27929	Completed			BRIDGE PAINTING	DUPONT AVE OVER TH 94, 0.3 MI E OF JCT OF TH 100
M	Hennepin	94	2781-419	01/28/2011	27914	Completed			BRIDGE PAINTING	TH 100 NB OFF RAMP OVER TH 94, 0.1 MI W OF JCT OF TH 100
M	Hennepin	94	2781-419	01/28/2011	27913	Completed			BRIDGE PAINTING	TH 100 SB ON RAMP OVER TH 94, 0.1 MI W OF JCT OF TH 100
M	Hennepin	94	2781-419	01/28/2011	27910	Completed			BRIDGE PAINTING	SHINGLE CREEK PKWY OVER TH 94, 0.4 MI W OF JCT OF TH 100
M	Hennepin	94	2781-419	01/28/2011	27864	Completed			BRIDGE PAINTING	PED BR @ SHINGLE CRK OVER TH 94, 0.5 MI W OF JCT OF TH 100
M	Hennepin	94	2781-419	01/28/2011	27808	Completed			BRIDGE PAINTING	49TH AVE N OVER TH 94, 2.0 MI S OF JCT OF TH 694
M	Hennepin	94	2781-419	01/28/2011	27807	Completed			BRIDGE PAINTING	53RD AVE. OVER TH 94, 1.3 MI S OF JCT OF TH 694
M	Hennepin	94	2781-419	01/28/2011	27806	Completed			BRIDGE PAINTING	57TH AVE. OVER TH 94, 0.8 MI S OF JCT OF TH 694
M	Hennepin	94	2781-419	01/28/2011	27805	Completed			BRIDGE PAINTING	TH 94 WB OVER TH 252 SB, 0.3 MI S OF JCT OF TH 694
M	Hennepin	94	2781-419	01/28/2011	27734	Completed			BRIDGE PAINTING	TH 94 WB UNDER TH 694, AT THE JCT OF TH 694 & TH 94
M	Dakota	52	1928-55	01/28/2011	19856	Completed			MINOR WORK	TH 52 NB OVER TH 494, COLL. RD., AT THE JCT OF TH 52 & 494
M	Dakota	52	1928-55	01/28/2011	19855	Completed			MINOR WORK	TH 52 SB OVER TH 494, COLL. RD., AT THE JCT OF TH 52 & 494
M	Dakota	52	1928-55	01/28/2011	19016	Completed			DECK OVERLAY & REPA	TH 52 NB OVER SOUTHVIEW BLVD., 0.7 MI N OF JCT OF TH 494
M	Dakota	52	1928-55	01/28/2011	19015	Completed			DECK OVERLAY & REPA	TH 52 SB OVER SOUTHVIEW BLVD., 0.7 MI N OF JCT OF TH 494
M	Dakota	52	1928-55	01/28/2011	19021	Completed			DECK OVERLAY & REPA	BUTLER AVE. (CR 4) OVER TH 52, 2.7 MI N OF JCT OF TH 494
M	Dakota	52	1928-55	01/28/2011	19020	Completed			DECK REPAIR & RAIL R	TH 52 NB UNDER WENTWORTH AVE., 1.7 MI N OF JCT OF TH 494
M	Dakota	52	1928-55	01/28/2011	19019	Completed			DECK REPAIR & RAIL R	TH 52 SB UNDER WENTWORTH AVE., 1.7 MI N OF JCT OF TH 494
M	Dakota	52	1928-55	01/28/2011	19018	Completed			DECK REPAIR & REPLA	THOMPSON AVE. (CR 6) OVER TH 52, 1.9 MI N OF JCT OF TH 494
M	Dakota	52	1928-55	01/28/2011	62044	Completed			DECK OVERLAY & REPA	TH 52 UNDER BELVEDERE ST., 0.3 MI S OF JCT OF TH 56
M	Hennepin	494	2785-362	05/20/2011	9078	Completed			MISCELLANEOUS	PED AT 2ND AVE. S. OVER TH 494, 1.4 MI E OF JCT OF TH 35W
M	Hennepin	494	2785-362	05/20/2011	9077	Completed			REPLACE DECK	NICOLLET AVE. OVER TH 494, 1.0 MI E OF JCT OF TH 35W
M	Hennepin	77	2758-69	05/20/2011	27062	Completed			DECK OVERLAY	OLD SHAKOPEE RD OVER TH 77, 1.7 MI S OF JCT OF TH 494
M	Hennepin	999	2700-54	11/19/2010	5891	In Progress			MISCELLANEOUS	TH 55 OVER CP RAIL, 0.6 MI E OF JCT OF TH 100
M	Hennepin	999	2700-54	11/19/2010	27076	In Progress			MISCELLANEOUS	TH 55 EB OVER CP RAIL, 0.3 MI W OF JCT OF TH 100
M	Hennepin	999	2700-54	11/19/2010	27256	In Progress			MISCELLANEOUS	TH 55 EB OVER UP RR, 1.4 MI SE OF JCT OF TH 494
M	Scott	13	7001-103	01/21/2011	70X02	Completed	5830		CULVERT	TH 801B EB OVER COUNTY 101 EAGEL CREEK, 0.2 MI W OF JCT OF TH 13

DISTRICT	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
M	Scott	13	7001-103	01/21/2011	70003	Completed		NEW BRIDGE	\$\$\$ TH 13 AT THE INTERSECTION WITH TH 101, IN SAVAGE
M	Hennepin	169	2772-93	02/15/2011	27B69	Completed	27566	NEW BRIDGE	LONDONDERRY RD. OVER TH 169, 0.7 MI N OF JCT OF TH 62
M	Washington	35	8280-44	03/15/2011	82527	Completed	82801	NEW BRIDGE	CSAH 2 OVER TH 35, 0.5 MI S OF JCT TH 8
M	Dakota	35E	1982-163	03/31/2011	19810	Completed		NEW BRIDGE	DUCKWOOD DRIVE OVER TH 35E, 0.25 MI S OF PILOT KNOB RD.
M	Anoka	35E	0282-34	04/22/2011	62836	Completed		MISCELLANEOUS	CO. RD. J (CSAH 60) OVER I 35E, 6.6 MI S OF JCT OF I 35W
M	Anoka	35E	0282-34	04/22/2011	62834	Completed		MISCELLANEOUS	CSAH 96 OVER I 35E, 2.8 MI N OF E JCT OF TH 694
M	Anoka	35E	0282-34	04/22/2011	8X6CUL2	Completed		CULVERT	TH 35E OVER CLEARWATER CREEK
M	Ramsey	35E	0282-34	04/22/2011	62836	Completed		MISCELLANEOUS	CO. RD. J (CSAH 60) OVER I 35E, 6.6 MI S OF JCT OF I 35W
M	Ramsey	35E	0282-34	04/22/2011	62834	Completed		MISCELLANEOUS	CSAH 96 OVER I 35E, 2.8 MI N OF E JCT OF TH 694
M	Ramsey	35E	0282-34	04/22/2011	8X6CUL2	Completed		CULVERT	TH 35E OVER CLEARWATER CREEK
M	Ramsey	52	6244-30	11/19/2010	62876	Completed		MISCELLANEOUS	I 94 EB OVER BNSF RR & 5TH & 6TH ST. CONN., 0.2 MI E OF JCT OF TH 52
M	Ramsey	52	6244-30	11/19/2010	62875	Completed		SUBSTRUCTURE REPAI	TH 94 WB OVER BNSF RR & 5TH & 6TH CONN, 0.2 MI E OF JCT OF TH 52
M	Ramsey	52	6244-30	11/19/2010	9800	Completed		MISCELLANEOUS	TH 52 (LAFAYETTE) OVER MISSISSIPPI RIVER, RR & STS., 0.2 MI SE OF JCT OF TH 94
M	Ramsey	52	6244-30	11/19/2010	62018A	In Progress		NEW BRIDGE	**BP08** TH 52 NB OVER MISSISSIPPI RIVER, 0.2 MI SE OF JCT OF TH 94
M	Ramsey	52	6244-30	11/19/2010	62017A	In Progress	9800	NEW BRIDGE	**BP08** TH 52 SB OVER MISSISSIPPI RIVER & RR & STREETS, 0.2 MI SE OF JCT OF TH 94
M	Ramsey	52	6244-30	11/19/2010	62881	Completed		REPLACE DECK & OTHE	TH 52 OVER TH 94 & EB & WB OFF RAMP, AT THE JCT OF TH 52 & 94
M	Ramsey	52	6244-30	11/19/2010	62027	Completed		REPLACE DECK	TH 52 (LAFAYETTE) OVER PLATO BLVD (CSAH 40), 1.0 MI SE OF JCT OF TH 94
M	Ramsey	52	6244-30	11/19/2010	62018	Completed		NEW BRIDGE	**BP08** TH 52 NB OVER MISSISSIPPI RIVER, 0.2 MI SE OF JCT OF TH 94
M	Ramsey	52	6244-30	11/19/2010	62017	Completed	9800	NEW BRIDGE	**BP08** *LAFAYETTE* TH 52 SB OVER MISSISSIPPI RIVER & RR & STREETS, 0.2 MI SE OF JCT OF TH 94
M	Hennepin	169	2776-03	09/30/2010	27X13	Completed		CULVERT	*DESIGN BUILD* TH 169 OVER NINE MILE CREEK
M	Hennepin	169	2776-03	09/30/2010	27A18	Completed		WIDEN W/SUBSTR WOF	*DESIGN BUILD* TH 169 SB OVER N ANDERSON LAKES, 0.5 MI S OF JCT OF TH 494
M	Hennepin	169	2776-03	09/30/2010	27A17	Completed		WIDEN W/SUBSTR WOF	*DESIGN BUILD* TH 169 NB OVER N ANDERSON LAKES, 0.5 MI S OF JCT OF TH 494
M	Hennepin	169	2776-03	09/30/2010	27A16	Completed		WIDEN W/SUBSTR WOF	*DESIGN BUILD* TH 169 SB OVER S ANDERSON LAKES, 1.0 MI S OF JCT OF TH 494
M	Hennepin	169	2776-03	09/30/2010	27R29	Completed		NEW BRIDGE	*DESIGN BUILD* WASHINGTON AVE OVER I 494, IN EDEN PRAIRIE
M	Hennepin	169	2776-03	09/30/2010	27R28	Completed		NEW BRIDGE	*DESIGN BUILD* NB TH 169 OVER W 78TH ST, IN EDINA
M	Hennepin	169	2776-03	09/30/2010	27R27	Completed		NEW BRIDGE	*DESIGN BUILD* SB TH 169 OVER W 78TH ST, IN EDEN PRAIRIE
M	Hennepin	169	2776-03	09/30/2010	27R26	Completed		NEW BRIDGE	*DESIGN BUILD* NB TH 169 OVER MARTH RD, IN EDEN PRAIRIE
M	Hennepin	169	2776-03	09/30/2010	27R25	Completed		NEW BRIDGE	*DESIGN BUILD* SB TH 169 OVER MARTH RD, IN EDEN PRAIRIE
M	Hennepin	169	2776-03	09/30/2010	27V97	Completed		NEW BRIDGE	*DESIGN BUILD* RAMP "D" NB TH 169 TO EB I 494 OVER RAMP C & MARTH RD.
M	Hennepin	169	2776-03	09/30/2010	27V96	Completed		NEW BRIDGE	*DESIGN BUILD* RAMP "G" EB I 494 TO SB TH 169 OVER SW LOOP RAMP & MARTH RD.
M	Hennepin	169	2776-03	09/30/2010	27V95	Completed		NEW BRIDGE	*DESIGN BUILD* RAMP "B" WB I 494 TO SB TH 169 OVER TH 169
M	Hennepin	169	2776-03	09/30/2010	27V93	Not built		NEW BRIDGE	*DESIGN BUILD* RAMP "H" EB I 494 TO NB TH 169
M	Hennepin	169	2776-03	09/30/2010	27V92	Completed		NEW BRIDGE	*DESIGN BUILD* RAMP "K" WB TO NB 169 OVER NE LOOP RAMP & 78TH ST
M	Hennepin	169	2776-03	09/30/2010	27V90	Not built		NEW BRIDGE	*DESIGN BUILD* RAMP "J" SB TH 169 TO WB I 494 OVER W 78TH ST, IN EDEN PRAIRIE
M	Hennepin	94	2781-415	02/25/2011	9893	Completed		REPLACE RAILING OR M	I 94 OVER FRANKLIN TERRACE, 1.2 MI SE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27854	Completed		MISCELLANEOUS	11TH AVE OVER I 94 EB & WB, 0.3 MI W OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27860	Completed		MISCELLANEOUS	I 94 EB ON RAMP OVER I 94, 1.5 MI E OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27981	Completed		MISCELLANEOUS	E RIVER ROAD OVER I 94, 1.4 MI SE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27865	Completed		MISCELLANEOUS	20TH AVE S OVER I 94, 0.4 MI SE OF JCT OF TH 55

DISTRICT	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
M	Hennepin	94	2781-415	02/25/2011	9421	Completed		MISCELLANEOUS	RIVERSIDE AVE OVER I 94, 0.8 MI SE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	9420	Completed		MISCELLANEOUS	25TH AVE S OVER I 94, 0.8 MI SE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	9892	Completed		MISCELLANEOUS	PED AT 22ND AVE. OVER I 94, 0.6 MI SE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27958	Completed		MISCELLANEOUS	PED AT SEYMOUR OVER I 94, 2.2 MI NE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27957	Completed		MISCELLANEOUS	FRANKLIN AVE. OVER I 94, 1.8 MI NE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27956	Completed		MISCELLANEOUS	CP RAIL OVER I 94, 1.7 MI NE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27856	Completed		MISCELLANEOUS	27TH AVE. SE OVER I 94, 1.6 MI NE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27998	Completed		MISCELLANEOUS	I 94 EB OFF RAMP OVER I 94, 1.6 MI SE OF JCT OF TH 55
M	Hennepin	94	2781-415	02/25/2011	27852	Completed		MISCELLANEOUS	TH 94 EB & WB OVER PARK AVE, 0.5 MI W OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	9893	Completed		REPLACE RAILING OR M	I 94 OVER FRANKLIN TERRACE, 1.2 MI SE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27854	Completed		MISCELLANEOUS	11TH AVE OVER I 94 EB & WB, 0.3 MI W OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27860	Completed		MISCELLANEOUS	I 94 EB ON RAMP OVER I 94, 1.5 MI E OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27981	Completed		MISCELLANEOUS	E RIVER ROAD OVER I 94, 1.4 MI SE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27865	Completed		MISCELLANEOUS	20TH AVE S OVER I 94, 0.4 MI SE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	9421	Completed		MISCELLANEOUS	RIVERSIDE AVE OVER I 94, 0.8 MI SE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	9420	Completed		MISCELLANEOUS	25TH AVE S OVER I 94, 0.8 MI SE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	9892	Completed		MISCELLANEOUS	PED AT 22ND AVE. OVER I 94, 0.6 MI SE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27958	Completed		MISCELLANEOUS	PED AT SEYMOUR OVER I 94, 2.2 MI NE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27957	Completed		MISCELLANEOUS	FRANKLIN AVE. OVER I 94, 1.8 MI NE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27956	Completed		MISCELLANEOUS	CP RAIL OVER I 94, 1.7 MI NE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27856	Completed		MISCELLANEOUS	27TH AVE. SE OVER I 94, 1.6 MI NE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27998	Completed		MISCELLANEOUS	I 94 EB OFF RAMP OVER I 94, 1.6 MI SE OF JCT OF TH 55
M	Ramsey	94	2781-415	02/25/2011	27852	Completed		MISCELLANEOUS	TH 94 EB & WB OVER PARK AVE, 0.5 MI W OF JCT OF TH 55
M	Ramsey	694	6285-135	06/24/2011	62824	Completed		MISCELLANEOUS	LEXINGTON AVE (CSAH 51) OVER I 694, 0.5 MI E OF JCT OF TH 51
M	Ramsey	694	6285-135	06/24/2011	62724	Completed	9209	NEW BRIDGE	TH 694 EB OVER ISLAND LAKE CHANNEL, 1.2 MI E OF JCT OF TH 694 & TH 51
M	Ramsey	694	6285-135	06/24/2011	62723	Completed	9210	NEW BRIDGE	TH 694 WB OVER ISLAND LAKE CHANNEL, 1.2 MI E OF JCT OF TH 694 & TH 51
M	Ramsey	694	6285-135	06/24/2011	62052	Completed	9301	NEW BRIDGE	TH 51 (HAMLINE AVE.) OVER TH 694 EB & RAMPS, 0.47 MI E OF JCT OF TH 694 & TH 10 IN ARDEN HILLS
M	Ramsey	694	6285-135	06/24/2011	62720	Completed		NEW BRIDGE	TH 694 EB OVER TH 10 SB, 1.0 MI E OF THE JCT OF TH 35W AND TH 694 IN ARDEN HILLS
M	Ramsey	694	6285-135	06/24/2011	62719	Completed	9310	NEW BRIDGE	TH 694 WB & RAMP OVER TH 10 SB, 1.0 MI E OF THE JCT OF TH 35W & TH 694 IN ARDEN HILLS
M	Ramsey	694	6285-135	06/24/2011	62051	Completed	9447	NEW BRIDGE	TH 51 (HAMLINE AVE) OVER TH 694 WB TO TH 10 NB & RAMP, 0.47 MI E OF JCT OF TH 694 & TH 10 IN ARDEN HILLS
M	Ramsey	694	6285-135	06/24/2011	62717	Completed	9312	NEW BRIDGE	TH 694 EB OVER OLD TH 10, 0.2 MI W OF JCT OF TH 694 & TH 10, IN ARDEN HILLS
M	Ramsey	694	6285-135	06/24/2011	62716	Completed	9311	NEW BRIDGE	TH 694 WB OVER OLD TH 10, 0.2 MI W OF JCT OF TH 694 & TH 10, IN ARDEN HILLS
M	Ramsey	52	6244-36	11/19/2010	62026	Completed		REPLACE DECK & PAIN	**BP08** TH 52 OVER UP RR & EATON ST., 0.2 MI N OF JCT OF TH 56
M	Ramsey	52	6244-36	11/19/2010	62045	Completed		DECK OVERLAY & PAIN	TH 52 OVER CONCORD ST (TH 156), AT THE JCT OF TH 156
M	Ramsey	52	6244-36	11/19/2010	62023	Completed		BRIDGE PAINTING	PED AT WINIFRED ST. UNDER TH 52, 0.2 MI N OF JCT OF TH 56



DISTRICT FY 2012	COUNTY	ROUTE	LOW SP N	BRIDGE LET	CURRENT E	STATUS	OLD BRIDG	WORK TYPE	DESCRIPTION
01	Carlton	210	0916-0900	03/23/2012	09001	Completed		RENOVATION	**BP08** TH 210 OVER ST. LOUIS RIVER, 1.0 MI E OF JCT OF TH 45
01	Koochichin	11	3606-54	05/18/2012	36014	In Progress	6727	NEW BRIDGE	TH 11 OVER TILSON CREEK, 5.5 MI E OF RAINER
01	Koochichin	217	3614-21	03/23/2012	36001	In Progress		RIPRAP	TH 217 OVER LITTLE FORK RIVER, 0.1 MI E OF JCT OF TH 65
01	St Louis	23	6910-90	06/08/2012	6313	Completed		RIPRAP	TH 23 OVER ST. LOUIS RIVER, AT WIS. STATE LINE
01	St Louis	53	6916-103	12/16/2011	69065	Completed	69029	NEW BRIDGE	**BP08** TH 33 NB OVER TH 53 SB, AT THE JCT OF TH 33 & 53
01	St Louis	53	6916-103	12/16/2011	69030	Completed		DECK OVERLAY & REPLACE J	TH 53 NB OVER CLOQUET RIVER, 0.2 MI N OF JCT OF TH 33
01	Carlton	35	0980-139	03/23/2012	09822	In Progress		REPLACE RAILING OR MEDIAN	CSAH 1 OVER I 35, 8.6 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09826	In Progress		REPLACE RAILING OR MEDIAN	I 35 NB OVER KORBY ROAD, 9.7 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09827	In Progress		REPLACE RAILING OR MEDIAN	I 35 SB OVER MIDWAY RIVER, 9.3 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09828	In Progress		REPLACE RAILING OR MEDIAN	I 35 NB OVER MIDWAY RIVER, 9.3 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09829	In Progress		REPLACE RAILING OR MEDIAN	CR 151 OVER I 35, 7.6 MI SW OF W JCT OF TH 2
01	St Louis	35	0980-139	03/23/2012	69889	In Progress		REPLACE RAILING OR MEDIAN	I 35 SB OVER CSAH 61 AT COUNTY LINE, 5.6 MI SW OF W JCT OF TH 2
01	St Louis	35	0980-139	03/23/2012	69890	In Progress		REPLACE RAILING OR MEDIAN	I 35 NB OVER CSAH 61 AT COUNTY LINE, 5.6 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09830	In Progress		REPLACE RAILING OR MEDIAN	TR 389 OVER TH 35E, 6.6 ME SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09825	In Progress		REPLACE RAILING OR MEDIAN	TH 35 SB OVER KORBY ROAD, 9.7 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09807	In Progress		REPLACE RAILING OR MEDIAN	TH 35 SB OVER ST. LOUIS RIVER, 0.3 MI N OF JCT OF TH 45
01	Carlton	35	0980-139	03/23/2012	09808	In Progress		REPLACE RAILING OR MEDIAN	TH 35 NB OVER ST. LOUIS RIVER, 0.3 MI N OF JCT OF TH 45
01	St Louis	35	0980-139	03/23/2012	69814	In Progress		REPLACE RAILING OR MEDIAN	TH 35 OVER S UGSTAD ROAD (CSAH 45), 2.3 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09822	In Progress		REPLACE RAILING OR MEDIAN	CSAH 1 OVER I 35, 8.6 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09826	In Progress		REPLACE RAILING OR MEDIAN	I 35 NB OVER KORBY ROAD, 9.7 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09827	In Progress		REPLACE RAILING OR MEDIAN	I 35 SB OVER MIDWAY RIVER, 9.3 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09828	In Progress		REPLACE RAILING OR MEDIAN	I 35 NB OVER MIDWAY RIVER, 9.3 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09829	In Progress		REPLACE RAILING OR MEDIAN	CR 151 OVER I 35, 7.6 MI SW OF W JCT OF TH 2
01	St Louis	35	0980-139	03/23/2012	69889	In Progress		REPLACE RAILING OR MEDIAN	I 35 SB OVER CSAH 61 AT COUNTY LINE, 5.6 MI SW OF W JCT OF TH 2
01	St Louis	35	0980-139	03/23/2012	69890	In Progress		REPLACE RAILING OR MEDIAN	I 35 NB OVER CSAH 61 AT COUNTY LINE, 5.6 MI SW OF W JCT OF TH 2
01	Koochichin	11	3606-54	05/18/2012	36008	In Progress	6726	NEW BRIDGE	TH 11 OVER JACK FISH BAY, 4.0 MI E OF RAINER
01	Pine	35	5880-173	12/16/2011	58808	In Progress		REPLACE JOINTS	TH 35 NB OVER KETTLE RIVER, 3.0 MI N OF JCT JCT OF TH 23
01	Pine	35	5880-173	12/16/2011	58807	In Progress		REPLACE JOINTS	TH 35 SB OVER KETTLE RIVER, 3.0 MI N OF N JCT OF TH 23
01	Pine	35	5880-173	12/16/2011	91099	In Progress		CULVERT	I 35 SB OVER CANE CREEK, 4.3 MI N OF N JCT OF TH 23
01	Carlton	210	0121-28	08/19/2011	09X02	Completed	4651	CULVERT	TH 210 OVER KETTLE RIVER, 4.7 MI E OF JCT OF TH 73
01	Carlton	210	0121-28	08/19/2011	09X02	Completed	4651	CULVERT	TH 210 OVER KETTLE RIVER, 4.7 MI E OF JCT OF TH 73
01	St Louis	535	6981-9030	03/23/2012	9030	In Progress		PAINT & OTHER MINOR WORK	**BP08** TH 535 OVER ST. LOUIS RIVER, RR, ST., 1.3 SE OF JCT OF TH 35 (BLATNIK)
01	St Louis	35	0980-139	03/23/2012	69814	In Progress		REPLACE RAILING OR MEDIAN	TH 35 OVER S UGSTAD ROAD (CSAH 45), 2.3 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09808	In Progress		REPLACE RAILING OR MEDIAN	TH 35 NB OVER ST. LOUIS RIVER, 0.3 MI N OF JCT OF TH 45
01	Carlton	35	0980-139	03/23/2012	09807	In Progress		REPLACE RAILING OR MEDIAN	TH 35 SB OVER ST. LOUIS RIVER, 0.3 MI N OF JCT OF TH 45
01	Carlton	35	0980-139	03/23/2012	09825	In Progress		REPLACE RAILING OR MEDIAN	TH 35 SB OVER KORBY ROAD, 9.7 MI SW OF W JCT OF TH 2
01	Carlton	35	0980-139	03/23/2012	09830	In Progress		REPLACE RAILING OR MEDIAN	TR 389 OVER TH 35E, 6.6 ME SW OF W JCT OF TH 2

DISTRICT	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT E	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
02	Roseau	310	6809-17	01/27/2012	68002	Completed		DECK OVERLAY & PAINT	TH 310 OVER ROSEAU RIVER, 5.2 MI N OF JCT OF TH 11
02	Lake Of The	11	3902-25	12/16/2011	39X03	Completed		CULVERT	TH 11 OVER UNNAMED STREAM, 0.5 MI W OF CITY OF CLEMENTSON
02	Kittson	75	3509-23	06/08/2012	35007	Completed		MISCELLANEOUS	**BP08** **ELLA** TH 171 OVER RED RIVER OF THE NORTH AT NORTH DAKOTA STATE LINE
02	Kittson	75	3509-23	06/08/2012	35013	Completed	6873	NEW BRIDGE	**ELLA** TH 75 OVER MID BR TWO RIVERS, 1.0 MI N OF HALLOCK
02	Beltrami	2	0406-58	03/23/2012	04018	Completed		DECK OVERLAY	US 2 EB OVER BNSF RR & CSAH 50, 1.6 MI E OF S JCT OF TH 71
02	Beltrami	2	0406-58	03/23/2012	04017	Completed		DECK OVERLAY	US 2 WB OVER BNSF RR & CSAH 50, 1.6 MI E OF S JCT OF TH 71
02	Beltrami	2	0406-58	03/23/2012	04019	Completed		DECK OVERLAY	CSAH 11 OVER US 2, 0.8 MI NW OF S JCT OF TH 71
02	Beltrami	2	0406-58	03/23/2012	04014	Completed		DECK OVERLAY	US 2 EB OVER MISSISSIPPI RIVER, 1.5 MI NW OF S JCT OF TH 71
02	Beltrami	2	0406-58	03/23/2012	04013	Completed		DECK OVERLAY	US 2 WB OVER MISSISSIPPI RIVER, 1.5 MI NW OF S JCT OF TH 71
02	Beltrami	2	0406-58	03/23/2012	04011	Completed		DECK OVERLAY	CSAH 11 OVER US 2, 2.6 MI NW OF S JCT OF TH 71
02	Kittson	75	3508-26	05/18/2012	35X06	Completed	4104	CULVERT	TH 75 OVER CO. DITCH #27, 7.2 MI N OF CO. LINE
02	Polk	220	6016-6051	01/27/2012	60518	Completed		DECK OVERLAY	TH 220 OVER RED LAKE RIVER, 0.5 MI SW OF JCT OF TH 2
03	Stearns	15	7321-47	05/18/2012	73017	Completed		NEW BRIDGE	TH 15 AT THE JCT OF CSAH 120 & TH 15, IN SARTELL/ST. CLOUD
03	Aitkin	18	0102-23	06/22/2012	01X07	Completed	762	CULVERT	TH 18 OVER SEASTADE CREEK, 5.4 MI N OF MALMO
03	Stearns	71	7318-37	06/08/2012	73804	Completed		DECK OVERLAY & REPAIR	TH 71 OVER TH 94, AT JCT OF TH 71
03	Crow Wing	371	1810-98	06/08/2012	18X04	In Progress		CULVERT	TH 371 AT CSAH 18 IN NISSWA
04	Ottertail	59	5618-26	03/23/2012	56027	Completed	56005	NEW BRIDGE	US 59 OVER PELICAN RIVER, 3.7 MI SW OF S JCT OF TH 34
04	Ottertail	59	5618-26	03/23/2012	56023	Completed	56004	NEW BRIDGE	US 59 OVER PELICAN RIVER, 5.6 MI SW OF S JCT OF TH 34
04	Pope	29	6105-25	01/27/2012	61004	Completed	3067	NEW BRIDGE	**BP08** TH 29 OVER OUTLET CREEK, 0.4 MI S OF STARBUCK
04	Clay	32	1403-24	12/16/2011	6502	Completed		REPLACE RAILING OR MEDIATE	TH 32 OVER S. BR. WILD RICE RIVER, 0.5 MI N OF ULEN
04	Clay	32	1403-24	12/16/2011	14006	Completed		REPLACE JOINTS	TH 32 OVER BNSF RR, 2.0 MI N OF JCT OF TH 10
04	Clay	94	1480-157	03/23/2012	14803	Completed		REPLACE DECK & PAINT	TH 94 WB OVER S BR BUFFALO R, 1.8 MI E OF JCT OF TH 336
04	Clay	94	1480-157	03/23/2012	14804	Completed		REPLACE DECK & PAINT	TH 94 EB OVER S BR BUFFALO RIVER, 1.8 MI E OF JCT OF TH 336
04	Clay	32	1403-24	12/16/2011	6656	Completed		REPLACE RAILING OR MEDIATE	TH 32 OVER BUFFALO RIVER, 0.9 MI N OF JCT OF TH 10
06	Houston	44	2804-33	03/23/2012	28X07	Completed	8158	CULVERT	**ELLA** TH 44 OVER STREAM, 2.8 MI NE OF N JCT OF TH 76
06	Wabasha	61	7904-40	03/23/2012	79008	Completed	6461	NEW BRIDGE	TH 61 NB OVER EAST INDIAN CREEK, 1.3 MI NW OF JCT OF TH 74
06	Wabasha	42	7901-43	03/23/2012	79007	Completed	5968	NEW BRIDGE	**BP08** TH 42 OVER N FK WHITEWATER RIVER, 0.6 MI S OF JCT OF CSAH 25
06	Fillmore	43	2306-22	01/27/2012	23025	Completed	23004	NEW BRIDGE	TH 43 OVER S FK ROOT RIVER, 10.8 MI N OF JCT OF TH 44
06	Dodge	56	2006-27	10/28/2011	20003	Completed	5713	NEW BRIDGE	**BP08** TH 56 OVER MIDDLE FORK ZUMBRO RIVER, 1.8 MI N OF JCT OF CSAH 24, (IN W CONCORD)
06	Dodge	56	2006-27	10/28/2011	20003	Completed	5713	NEW BRIDGE	**BP08** TH 56 OVER MIDDLE FORK ZUMBRO RIVER, 1.8 MI N OF JCT OF CSAH 24, (IN W CONCORD)
06	Dodge	14	2001-34	04/27/2012	20X02	Completed	6036	CULVERT	**BP08** TH 14 OVER STREAM, 1.2 MI W OF W JCT OF TH 56
06	Olmsted	999	8826-83	08/19/2011	55028	Completed		MISCELLANEOUS	US 52 OVER MILL CREEK, 3.0 MI NW OF N JCT OF TH 30
06	Houston	76	2807-21	06/08/2012	6679	Completed		REPLACE DECK	TH 76 OVER S FK ROOT RIVER, 2.8 MI S OF W JCT OF TH 16
07	Watonwan	4	8302-33	12/16/2011	8832	Completed		CULVERT EXTENSION	TH 4 over Stream, 5.8 Mi N of St James
07	Blue Earth	30	0705-21	03/23/2012	07038	In Progress		MISCELLANEOUS	TH 30 OVER BLUE EARTH RIVER, 1.4 MI W OF N JCT OF TH 169
07	Blue Earth	30	0705-21	03/23/2012	07038	In Progress		MISCELLANEOUS	TH 30 OVER BLUE EARTH RIVER, 1.4 MI W OF N JCT OF TH 169
07	Faribault	109	2212-28	05/18/2012	22X05	Completed	89014	CULVERT	TH 109 OVER STREAM, 3.1 MI E OF JCT OF TH 169

DISTRICT	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT E	STATUS	OLD BRIDG	WORK TYPE	DESCRIPTION
07	Faribault	109	2212-28	05/18/2012	22X06	Completed	8962	CULVERT	TH 109 OVER RICE CREEK, 0.7 MI W OF DELAVAN
07	Watonwan	4	8302-33	12/16/2011	83039	Completed	6762	NEW BRIDGE	**BP08** TH 4 OVER WANTONWAN RIVER, 7.2 MI N OF ST JAMES, IN WATONWAN CO.
07	Watonwan	4	8302-33	12/16/2011	83X01	Completed	6786	CULVERT	TH 4 OVER DITCH, 5.9 MI N OF ST JAMES
07	Brown	258	0809-12	02/24/2012	08007	Completed	6535	NEW BRIDGE	**BP08** TH 258 OVER LITTLE COTTONWOOD RIVER, 3.2 MI N OF COMFREY
M	Hennepin	494	2785-367	06/08/2012	9081A	In Progress		MISCELLANEOUS	**ELLA** TH 77 SB COLL. RD., OVER TH 494, AT THE JCT OF TH 77 & 494
M	Hennepin	494	2785-367	06/08/2012	9080	In Progress		MISCELLANEOUS	**ELLA** 12TH AVE. S. OVER TH 494, 0.5 MI W OF JCT OF TH 77
M	Hennepin	494	2785-367	06/08/2012	9079	In Progress		MISCELLANEOUS	**ELLA** PORTLAND AVE., OVER TH 494, 1.0 MI W OF JCT OF TH 77
M	Hennepin	494	2785-367	06/08/2012	9289	In Progress		MISCELLANEOUS	*ELLA** CP RAIL OVER TH 494, 0.8 MI E OF JCT OF TH 35W
M	Hennepin	494	2785-367	06/08/2012	27892	In Progress		MISCELLANEOUS	**ELLA** FRANCE AVE. S. OVER TH 494, 1.5 MI W OF JCT OF TH 35W
M	Hennepin	494	2785-367	06/08/2012	9082	In Progress		MISCELLANEOUS	*ELLA* TH 77 NB OVER TH 494, AT THE JCT OF TH 77 & TH 494
M	Hennepin	494	2785-367	06/08/2012	27820	In Progress		MISCELLANEOUS	**ELLA** 24TH AVENUE UNDER TH 494, 0.4 MI E OF JCT OF TH 77
M	Carver	5	1002-89	01/27/2012	10X16	Completed		CULVERT	TH 5 OVER PEDESTRIAN TUNNEL, 0.6 MI E OF CSAH 13
M	Carver	5	1002-89	01/27/2012	10003	Completed	6654	NEW BRIDGE	**BP08** TH 5 OVER RECREATION TRAIL, 4.0 MI W OF JCT OF TH 41
M	Ramsey	35E	6280-353	02/01/2012	62X03	Completed		CULVERT	TH 35E, GATEWAY TRAIL UNDER MARYLAND AVE.
M	Ramsey	35E	6280-353	02/01/2012	62626	Completed	6513	NEW BRIDGE	**BP08** MARYLAND AVE. (CSAH 31) OVER I 35E, 2.3 MI S OF JCT OF TH 36
M	Ramsey	35E	6280-359	05/18/2012	9531	In Progress		MISCELLANEOUS	W. 7TH ST. (TH 5) OVER TH 35E, AT JCT OF TH 5
M	Washingto	36	8217-4654	05/18/2012	4654	Completed		RENOVATION	**ELLA** **BP08** TH 36 OVER ST CROIX RIVER, AT WISC STATE LINE
M	Ramsey	35W	6284-159	04/13/2012	62058	Completed	9586	NEW BRIDGE	TH 810A EB OVER I 35W, AT THE S JCT OF TH 10 & 35W
M	Ramsey	35W	6284-159	04/13/2012	62057	Completed	9585	NEW BRIDGE	TH 810A WB OVER I 35W ,AT THE S JCT OF TH 10 & 35W
M	Ramsey	94	6282-202	06/08/2012	62867	Completed	9736	PEDESTRIAN BRIDGE	PED AT CHATSWORTH OVER TH 94, 1.2 MI E OF JCT OF TH 51
M	Washingto	694	6286-56	04/13/2012	82816	In Progress		REPLACE DECK	40TH ST. NO. OVER I-694, 1.8 MI S OF JCT OF TH 36
M	Ramsey	694	6286-56	04/13/2012	62827	In Progress		REPLACE DECK	TH 120 OVER I-694, AT THE JCT OF TH 120 & I-694
M	Ramsey	694	6286-56	04/13/2012	62837	In Progress		REPLACE DECK	McKNIGHT RD OVER I-694, 1.8 MI E OF JCT OF TH 61
M	Washingto	694	6286-56	04/13/2012	82810	In Progress		REPLACE DECK	I 694 NB OVER 50TH ST. N., 0.8 MI S OF JCT OF TH 36
M	Washingto	694	6286-56	04/13/2012	82809	In Progress		REPLACE DECK	I 694 SB OVER 50TH ST. N., 0.8 MI S OF JCT OF TH 36
M	Washingto	694	6286-56	04/13/2012	82811	In Progress		REPLACE DECK	I 694 SB OVER DNR TRAIL, 0.4 MI S OF JCT OF TH 36
M	Washingto	694	6286-56	04/13/2012	82812	In Progress		REPLACE DECK	I 694 NB OVER DNR TRAIL, 0.4 MI S OF JCT OF TH 36
M	Washingto	694	6286-56	04/13/2012	82814	In Progress		REPLACE DECK	I 694 NB OVER TH 36, AT THE JCT OF TH 36
M	Washingto	694	6286-56	04/13/2012	82813	In Progress		REPLACE DECK	I 694 SB OVER TH 36, AT JCT OF TH 36
M	Ramsey	694	6286-56	04/13/2012	62826	In Progress		REPLACE DECK	I 694 EB OVER WHITE BEAR AVE. (CSAH 65), 1.2 MI E OF JCT OF TH 61
M	Ramsey	694	6286-56	04/13/2012	62825	In Progress		REPLACE DECK	I 694 WB OVER WHITE BEAR AVE. (CSAH 65), 1.2 MI E OF JCT OF TH 61
M	Ramsey	694	6286-56	04/13/2012	62852	In Progress		REPLACE DECK	I 694 EB OVER TH 61, AT JCT OF I 694 & TH 61
M	Ramsey	694	6286-56	04/13/2012	62851	In Progress		REPLACE DECK	I 694 WB OVER TH 61, AT JCT OF I 694 & TH 61
M	Washingto	694	6286-56	04/13/2012	82816	In Progress		REPLACE DECK	40TH ST. NO. OVER I-694, 1.8 MI S OF JCT OF TH 36
M	Ramsey	694	6286-56	04/13/2012	62827	In Progress		REPLACE DECK	TH 120 OVER I-694, AT THE JCT OF TH 120 & I-694
M	Ramsey	694	6286-56	04/13/2012	62837	In Progress		REPLACE DECK	McKNIGHT RD OVER I-694, 1.8 MI E OF JCT OF TH 61
M	Washingto	694	6286-56	04/13/2012	82810	In Progress		REPLACE DECK	I 694 NB OVER 50TH ST. N., 0.8 MI S OF JCT OF TH 36

DISTRICT	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT E	STATUS	OLD BRIDG	WORK TYPE	DESCRIPTION
M	Washingto	694	6286-56	04/13/2012	82809	In Progress		REPLACE DECK	I 694 SB OVER 50TH ST. N., 0.8 MI S OF JCT OF TH 36
M	Washingto	694	6286-56	04/13/2012	82811	In Progress		REPLACE DECK	I 694 SB OVER DNR TRAIL, 0.4 MI S OF JCT OF TH 36
M	Washingto	694	6286-56	04/13/2012	82812	In Progress		REPLACE DECK	I 694 NB OVER DNR TRAIL, 0.4 MI S OF JCT OF TH 36
M	Washingto	694	6286-56	04/13/2012	82814	In Progress		REPLACE DECK	I 694 NB OVER TH 36, AT THE JCT OF TH 36
M	Washingto	694	6286-56	04/13/2012	82813	In Progress		REPLACE DECK	I 694 SB OVER TH 36, AT JCT OF TH 36
M	Ramsey	694	6286-56	04/13/2012	62826	In Progress		REPLACE DECK	I 694 EB OVER WHITE BEAR AVE. (CSAH 65), 1.2 MI E OF JCT OF TH 61
M	Ramsey	694	6286-56	04/13/2012	62825	In Progress		REPLACE DECK	I 694 WB OVER WHITE BEAR AVE. (CSAH 65), 1.2 MI E OF JCT OF TH 61
M	Ramsey	694	6286-56	04/13/2012	62852	In Progress		REPLACE DECK	I 694 EB OVER TH 61, AT JCT OF I 694 & TH 61
M	Ramsey	694	6286-56	04/13/2012	62851	In Progress		REPLACE DECK	I 694 WB OVER TH 61, AT JCT OF I 694 & TH 61
M	Ramsey	694	6285-150	02/24/2012	62824	In Progress		DECK OVERLAY & REPAIR RAI	LEXINGTON AVE (CSAH 51) OVER TH 694, 0.5 MI E OF JCT OF TH 51
M	Anoka	65	0208-146	04/27/2012	6752	In Progress		CULVERT EXTENSION	TH 65 OVER CEDAR CREEK, 12.5 MI N OF JCT OF TH 242
M	Hennepin	494	2785-367	06/08/2012	9081	In Progress		MISCELLANEOUS	**ELLA** TH 77 SB OVER TH 494, AT THE JCT OF TH 77 & 494
M	Hennepin	494	2785-367	06/08/2012	27052B	In Progress		MISCELLANEOUS	**ELLA** TH 77 NB ON RAMP OVER TH 494, AT THE JCT OF TH 77 & 494
M	Hennepin	494	2785-367	06/08/2012	27052D	In Progress		MISCELLANEOUS	**ELLA** TH 77 NB ON RAMP OVER TH 494, AT THE JCT OF TH 77 & 494
M	Hennepin	494	2785-367	06/08/2012	9078	In Progress		MISCELLANEOUS	**ELLA** PED AT 2ND AVE. S., OVER TH 494, 1.4 MI E OF JCT OF TH 35W
M	Hennepin	494	2785-364	06/08/2012	27408	Completed	9126	NEW BRIDGE	XERXES AVENUE OVER I 494, 1.0 MI W OF JCT OF TH 35W
M	Dakota	110	1918-102	10/28/2011	9537	In Progress		DECK OVERLAY	TH 110 WB OVER TH 35E, AT THE JCT OF TH 110
M	Dakota	110	1918-102	10/28/2011	9538	In Progress		DECK OVERLAY	TH 110 EB OVER TH 35E, AT THE JCT OF TH 110 & 35E
M	Chisago	8	1301-98	02/24/2012	13001	Completed	570	NEW BRIDGE	TH 8 OVER CHANNEL
M	Chisago	8	1309-01	01/10/2012	6566	In Progress		DECK OVERLAY	US 8 OVER ST. CROIX RIVER AT TAYLORS FALLS

DISTRICT	COUNTY	ROUTE	LOW SP N	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
01	St. Louis	53	6920-48	10/26/2012	69044	Completed		NEW BRIDGE	TH 53 OVER RICE RIVER, 3.5 MI S OF COOK
01	St. Louis	53	6920-48	10/26/2012	69045	Completed		NEW BRIDGE	TH 53 OVER RICE RIVER, 6.0 MI S OF COOK
01	Carlton	35	0980-148	06/28/2013	09832	In Progress		DECK OVERLAY	CR 138 OVER TH 35, 3.0 MI N OF JCT OF TH 27
01	Carlton	35	0980-148	06/28/2013	09819	In Progress		DECK OVERLAY	CSAH 13 OVER TH 35, 3.6 MI N OF JCT OF TH 27
01	Carlton	35	0980-148	06/28/2013	09838	In Progress		BRIDGE PAINTING	TH 35 UNDER NB ON RAMP, 0.3 MI N OF JCT OF TH 33
01	Carlton	35	0980-148	06/28/2013	09837	In Progress		BRIDGE PAINTING	TH 35 UNDER CSAH 3, 0.5 MI N OF JCT OF TH 33
01	Carlton	35	0980-148	06/28/2013	09808	In Progress		BRIDGE PAINTING	TH 35 NB OVER ST LOUIS RIVER, 0.3 MI N OF JCT OF TH 45
01	Carlton	35	0980-148	06/28/2013	09807	In Progress		BRIDGE PAINTING	TH 35 SB OVER ST LOUIS RIVER, 0.3 MI N OF JCT OF TH 45
01	District Wic	61	8821-140	06/07/2013	9341	In Progress		BRIDGE PAINTING	TH 61 NB OVER KNIFE RIVER AT E CO LINE
01	District Wic	61	8821-140	06/07/2013	9339	In Progress		BRIDGE PAINTING	TH 61 SB OVER KNIFE RIVER AT E CO LINE
01	District Wic	61	8821-140	06/07/2013	38008	In Progress		BRIDGE PAINTING	TH 61 OVER CROW CREEK, 8.3 MI NE OF JCT OF CSAH 2
01	District Wic	61	8821-140	06/07/2013	38007	In Progress		BRIDGE PAINTING	TH 61 OVER BAPTISM RIVER & PARK RD, 1.1 MI SW OF JCT OF TH 1
01	Pine	123	5802-23	05/03/2013	5718	In Progress		PAINT & OTHER MINOR V	**BP08** TH 123 OVER KETTLE RIVER & ST., 1.5 MI NE OF S JCT OF 23
01	St. Louis	1	6904-49	06/07/2013	69X14	Completed	9682	CULVERT	**ELLA** TH 1 OVER DM & IR RAILROAD (ABAN), 5.9 MI W OF ELY
01	Lake	61	3808-35	06/07/2013	38016	In Progress		NEW BRIDGE	TH 61 OVER LITTLE MARAIS RIVER, 0.4 MI N OF JCT OF CSAH 6
01	Lake	1	6904-49	06/07/2013	69X14	Completed	9682	CULVERT	**ELLA** TH 1 OVER DM & IR RAILROAD (ABAN), 5.9 MI W OF ELY
02	Red Lake	59	6303-36	02/22/2013	63001	Completed	5817	NEW BRIDGE	TH 59 OVER CLEARWATER RIVER, 0.9 MI N OF PLUMMER
02	Roseau	89	6806-29	01/25/2013	68009	Completed	6780	NEW BRIDGE	TH 89 OVER S FK ROSEAU RIVER, 4.3 MI S OF WANNASKA
02	Polk	59	6009-14	03/22/2013	60004	Completed	6449	NEW BRIDGE	US 59 OVER POPLAR RIVER, 4.9 MI N OF ERSKINE
02	Beltrami	1	0404-28	12/14/2012	04015	Completed	6841	NEW BRIDGE	TH 1 OVER BLACKDUCK RIVER, 10.4 MI E OF REDBY
02	Hubbard	200	2908-27	03/08/2013	29X01	Completed		CULVERT	TH 200 OVER KABEKONA RIVER
03	Benton	10	0502-96	05/17/2013	05009	In Progress		NEW BRIDGE	TH 10 SB OVER CSAH 2 IN RICE
03	Benton	10	0502-96	05/17/2013	05012	In Progress		NEW BRIDGE	TH 10 NB OVER CSAH 2 IN RICE
03	Mille Lacs	23	4802-22	06/07/2013	48X02	Completed	8613	CULVERT	**ELLA** TH 23 OVER BOGUS BROOK, 0.3 MI E OF BOCK
04	Grant	78	2614-07	03/22/2013	26802	In Progress		REPLACE DECK	TH 78 OVER TH 94, AT JCT OF TH 78
04	Grant	94	2680-42	02/22/2013	26X01	Completed		CULVERT	TH 94 OVER PELICAN CREEK
04	Otter Tail	78	5621-23	05/03/2013	56007	Completed		MISCELLANEOUS	TH 78/TH 10 AT THE JCT OF TH 78
04	Otter Tail	94	5680-129	06/07/2013	56812	Completed		REPLACE DECK	TH 94 EB OVER CSAH 21, 9.0 MI NW OF JCT OF TH 210
04	Otter Tail	78	5621-23	05/03/2013	9406	Completed		MISCELLANEOUS	TH 78 OVER OTTER TAIL RIVER, 4.9 MI S OF JCT OF TH 108
04	Otter Tail	94	5680-129	06/07/2013	56814	Completed		MISCELLANEOUS	TH 94 EB OVER CSAH 10, 7.6 MI NW OF JCT OF TH 210
04	Swift	9	7606-26	05/17/2013	76014	Completed	9347	NEW BRIDGE	TH 9 OVER MUD CREEK, 2.0 MI E OF BENSON
04	Otter Tail	94	5680-129	06/07/2013	56811	In Progress		REPLACE DECK	TH 94 WB OVER CSAH 21, 9.0 MI NW OF JCT OF TH 210
04	Otter Tail	94	5680-129	06/07/2013	56813	In Progress		MISCELLANEOUS	TH 94 WB OVER CSAH 10, 7.6 MI NW OF JCT OF TH 210
06	Winona	90	8580-149	10/19/2012	85801	In Progress	9320	NEW BRIDGE	**BP08** *DRESBACH* WB TH 90 OVER MISSISSIPPI RIVER, AT MN/WISC STATE LINE
06	Fillmore	44	2308-26	04/05/2013	23X09	Completed	8163	CULVERT	TH 44 OVER STREAM, 2.7 MI W OF JCT OF TH 43
06	Fillmore	44	2308-26	04/05/2013	23X10	Completed	4148	CULVERT	TH 44 OVER STREAM, 3.3 MI W OF JCT OF TH 43
06	Fillmore	44	2308-26	04/05/2013	23X11	Completed	4149	CULVERT	TH 44 OVER RICEFORD CREEK, 1.7 MI E OF E JCT OF TH 52

DISTRICT	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
06	Fillmore	44	2308-26	04/05/2013	23X12	Completed	4150	CULVERT	TH 44 OVER STREAM, 0.5 MI E OF JCT OF TH 52
06	Fillmore	44	2308-26	04/05/2013	23X13	Completed	4151	CULVERT	**BP08** TH 44 OVER STREAM, 0.4 MI E OF JCT OF TH 52
06	Houston	44	2308-26	04/05/2013	23X09	Completed	8163	CULVERT	TH 44 OVER STREAM, 2.7 MI W OF JCT OF TH 43
06	Houston	44	2308-26	04/05/2013	23X10	Completed	4148	CULVERT	TH 44 OVER STREAM, 3.3 MI W OF JCT OF TH 43
06	Houston	44	2308-26	04/05/2013	23X11	Completed	4149	CULVERT	TH 44 OVER RICEFORD CREEK, 1.7 MI E OF E JCT OF TH 52
06	Houston	44	2308-26	04/05/2013	23X12	Completed	4150	CULVERT	TH 44 OVER STREAM, 0.5 MI E OF JCT OF TH 52
06	Houston	44	2308-26	04/05/2013	23X13	Completed	4151	CULVERT	**BP08** TH 44 OVER STREAM, 0.4 MI E OF JCT OF TH 52
06	Winona	90	8580-149	10/19/2012	85802	In Progress	9320	NEW BRIDGE	**BP08** *DRESBACH* EB TH 90 OVER MISSISSIPPI RIVER, AT MN/WISC STATE LINE
06	Winona	90	8580-149	10/19/2012	85001	In Progress		NEW BRIDGE	PED TRAIL OVER RAMPS TO SB TH 61
06	Winona	90	8580-149	10/19/2012	85013	In Progress		NEW BRIDGE	ACCESS ROAD OVER TH 61 NB
06	Winona	90	8580-149	10/19/2012	85014	In Progress	85813	NEW BRIDGE	TH 61 NB TO TH 90 EB
06	Winona	90	8580-149	10/19/2012	85027	In Progress	85811	NEW BRIDGE	ACCESS ROAD OVER CPRR
06	Winona	90	8580-149	10/19/2012	85805	In Progress		NEW BRIDGE	TH 90 WB TO TH 61 SB RAMP OVER CPRR & TH 61 NB
06	Winona	90	8580-149	10/19/2012	85849	In Progress	85811	NEW BRIDGE	TH 90 WB OVER CONN. RAMPS, CPRR & TH 61 NB
06	Winona	90	8580-149	10/19/2012	85850	In Progress	85812	NEW BRIDGE	TH 90 EB OVER CONN. RAMPS, CPRR & TH 61 NB
06	Rice	60	6606-33	04/05/2013	66X04	Completed	6639	CULVERT	TH 60 OVER CROCKERS CREEK, 0.9 MI E OF JCT OF TH 35
06	Goodhue	52	2506-52	02/22/2013	25029	In Progress		NEW BRIDGE	TH 52 UNDER 321ST STREET, NEAR CANNON FALLS
06	Wabasha	63	7907-13	05/15/2013	79X04	Completed		CULVERT	TH 63 OVER STREAM, 0.1 MI S OF JCT OF TH 60 (ZUMBRO)
06	Goodhue	61	2513-86	06/07/2013	25028	In Progress	9450	NEW BRIDGE	**BP08** TH 61 OVER NYMPHARA LANE, 1.4 MI SE OF JCT OF TH 58
06	Olmsted	14	5502-101	05/17/2013	55011	Completed		REPLACE DECK	US 14 OVER TH 52 AT S JCT OF TH 52
07	Nobles	59	5304-37	09/24/2012	53X07	Completed	8234	CULVERT	TH 59 OVER OKABENA CREEK, 1.1 MI N OF WORTHINGTON
07	Nicollet	14	5203-103	02/22/2013	52003	Completed		NEW BRIDGE	TH 14 UNDER CSAH 41, 0.8 MI W OF JCT OF LOR RAY DR. & TH 14
07	Sibley	5	7201-44	03/22/2013	9246	Completed		DECK REPAIR & REPLAC	TH 5 OVER N BR RUSH RIVER, 2.7 MI NE OF GAYLORD
07	Rock	90	6780-101	05/03/2013	67808	Completed		DECK OVERLAY & REPAIR	90 EB OVER CSAH 9, 2.0 MI E OF JCT TH 75
07	Rock	90	6780-101	05/03/2013	67806	Completed		REPLACE JOINTS	I 90 EB OVER ROCK RIVER, 0.8 MI E OF JCT TH 75
07	Sibley	5	7201-112	06/07/2013	72X04	Completed	8045	CULVERT	TH T OVER DITCH, 0.3 MI S OF GREEN ISLE
07	Watonwan	60	8309-47	06/28/2013	83030	In Progress		DECK REPAIR & REPLAC	TH 60 EB OVER S. FORK WATONWAN RIVER, 4.8 MI S OF JCT OF TH 15
07	Watonwan	60	8309-47	06/28/2013	83029	In Progress		DECK REPAIR & REPLAC	TH 60 WB OVER S. FORK WATONWAN RIVER, 4.8 MI S OF JCT OF TH 15
07	Pipestone	75	5905-23	05/03/2013	59X08	Completed	8363	CULVERT	TH 75 OVER STREAM, 0.9 MI S OF TROSKY
07	Nicollet	22	5205-31	05/17/2013	4014	Completed		CULVERT	**BP08** TH 22 OVER ROBARTS CREEK, 4.4 MI NW OF ST. PETER (CULVERT LINING)
07	Watonwan	60	8308-44	05/17/2013	83037	Completed		MISCELLANEOUS	TH 60 WB OVER UP RAILROAD, 6.1 MI W OF JCT OF TH 4
07	Watonwan	60	8308-44	05/17/2013	83040	In Progress		NEW BRIDGE	TH 60 EB OVER UP RAILROAD, 6.1 MI W OF W JCT OF TH 4
07	Watonwan	60	8308-44	05/17/2013	93716	Completed		CULVERT EXTENSION	**BP08** TH 60 OVER STREAM, 3.7 MI W OF W JCT OF TH 4
08	Lyon	19	4204-37	03/22/2013	42001	Completed		DECK OVERLAY & REPLA	TH 19 OVER REDWOOD RIVER DIVERSION CHANNEL, 1.3 MI SW OF THE JCT OF TH 59
08	Lyon	19	4204-37	03/22/2013	5151	Completed		DECK OVERLAY	TH 19 OVER REDWOOD RIVER, 0.7 MI SW OF MARSHALL
08	Kandiyohi	71	3411-74	05/03/2013	34008	Completed		DECK OVERLAY	US 71 NB OVER TH 23 AT THE JCT OF TH 23 & US 71
08	Kandiyohi	71	3411-74	05/03/2013	34007	Completed		DECK OVERLAY	US 71 SB OVER TH 23 AT THE JCT OF TH 23 & US 71

DISTRICT	COUNTY	ROUTE	LOW SP N	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
08	McLeod	212	1012-23	05/03/2013	43005	Completed		MISCELLANEOUS	US 212 WB OVER BUFFALO CREEK, 1.5 MI E OF JCT OF CSAH 1
08	Carver	212	1012-23	05/03/2013	43005	Completed		MISCELLANEOUS	US 212 WB OVER BUFFALO CREEK, 1.5 MI E OF JCT OF CSAH 1
M	Washingto	36	8214-114	02/15/2013	82043	In Progress	9116	NEW BRIDGE	**BP08** REPL BR FOR BEACH RD (CSAH 23) OVER TH 36,
M	Washingto	36	8221-8204	03/01/2013	82045	In Progress		NEW BRIDGE (PHASE 1)	TH 36/TH 95, CNW RR & ST CROIX RIVER, AT WISCONSIN STATE LINE (OAK PARK HEIGHTS)
M	Ramsey	35E	6280-308	11/16/2012	62610	In Progress		NEW BRIDGE	FRONTAGE ROAD OVER MINNEHAHA AVE. & BNSF RR, 0.2 MI S OF PROPOSED CAYUGA ST., & I-35E, IN ST PAUL
M	Ramsey	35E	6280-308	11/16/2012	62609	In Progress		NEW BRIDGE	CAYUGA ST OVER TERRANCE COURT, 0.1 MI E OF PROPOSED CAYUGA ST., IN ST PAUL
M	Ramsey	35E	6280-308	11/16/2012	62608	In Progress		NEW BRIDGE	CAYUGA ST OVER BNSF RR, 0.05 MI E OF PROPOSED CAYUGA ST. & TH 35E, IN ST PAUL
M	Ramsey	35E	6280-308	11/16/2012	62926	In Progress	62576	NEW BRIDGE	RAMP (RMPCNW) I-35E SB TO CAYUGA ST. OVER BNSF RR, 0.1 MI N OF PROPOSED CAYUGA ST.
M	Ramsey	35E	6280-308	11/16/2012	62925	In Progress		NEW BRIDGE	I 35E SB OVER CAYUGA ST. & BNSF RR, AT PROPOSED CAYUGA ST & I-35E, IN ST PAUL
M	Ramsey	35E	6280-308	11/16/2012	62924	In Progress	6515	NEW BRIDGE	**BP08** I 35E NB OVER CAYUGA ST & BNSF RR., AT PROPOSED CAYUGA ST. & I-35E, IN ST PAUL
M	Ramsey	35E	6280-308	11/16/2012	62921	In Progress	6517	NEW BRIDGE	**BP08** I 35E SB OVER MINNEHAHA AVE. & BNSF RR, 0.2 MI S OF PROPOSED CAYUGA ST. & I-35E, IN ST PAUL
M	Ramsey	35E	6280-308	11/16/2012	62920	In Progress		NEW BRIDGE	I 35E NB OVER MINNEHAHA AVE. & BNSF RR, 0.2 MI S OF PROPOSED CAYUGA ST. & I-35E, IN ST PAUL
M	Ramsey	35E	6280-308	11/16/2012	62919	In Progress	9265	NEW BRIDGE	**BP08** I 35 E SB OVER PENNSYLVANIA AVE., 0.5 MI S OF PROPOSED CAYUGA ST. & I-35E, IN ST PAUL
M	Ramsey	35E	6280-308	11/16/2012	62918	In Progress		NEW BRIDGE	I35 E NB OVER PENNSYLVANIA AVE., 0.5 MI S OF PROPOSED CAYUGA ST. & I-35E, IN ST PAUL
M	Ramsey	35E	6280-308	11/16/2012	62856	In Progress		NEW BRIDGE	RAMP (LOPCNW) CAYUGA ST. TO SB I-35E, 0.1 MI N OF PROPOSED CAYUGA ST.
M	Dakota	13	1901-148	10/15/2012	19036	In Progress		NEW BRIDGE	TH 13 AT THE INTERSECTION OF CSAH 5 IN BURNSVILLE
M	Washingto	36	8204-55	02/08/2013	82046	Completed		NEW BRIDGE	FRONTAGE ROAD (60TH ST. N.) OVER GATEWAY TRAIL
M	Washingto	36	8204-55	02/08/2013	82024	In Progress		NEW BRIDGE	MN 36 EB OVER HILTON TRAIL
M	Washingto	36	8204-55	02/08/2013	82023	In Progress		NEW BRIDGE	MN 36 WB OVER HILTON TRAIL
M	Hennepin	35W	2782-321	03/08/2013	9213	In Progress		DECK OVERLAY	W. 82ND ST. OVER TH 35W, 0.5 MI S OF JCT OF TH 494
M	Hennepin	35W	2782-321	03/08/2013	9039	In Progress		DECK OVERLAY	W. 86TH ST. OVER TH 35W, 1.0 MI S OF JCT OF TH 494
M	Hennepin	35W	2782-321	03/08/2013	9041	In Progress		DECK OVERLAY	W. 90TH ST. OVER TH 35W, 1.5 MI S OF JCT OF TH 494
M	Hennepin	100	2755-90	03/22/2013	27041	In Progress		DECK OVERLAY	BASS LAKE RD. OVER TH 100, 0.9 MI SW OF JCT OF TH 694
M	Anoka	65	0207-98	03/22/2013	02022	Completed		REPLACE DECK	PED. BR. AT 80TH AVE. NE OVER TH 65, 3.1 MI N OF JCT OF TH 694
M	Ramsey	10	6205-38	02/08/2013	62072	In Progress		NEW BRIDGE	TH 10 WB OVER CSAH 96, AT THE JCT OF TH 10 AND CSAH 96, IN ARDEN HILLS
M	Ramsey	10	6205-38	02/08/2013	62071	In Progress		NEW BRIDGE	TH 10 EB OVER CSAH 96, AT THE JCT OF TH 10 AND CSAH 96, IN ARDEN HILLS
M	Dakota	35E	1982-161	03/08/2013	19527	In Progress		BRIDGE PAINTING	CSAH 42 OVER I 35W, 0.4 MI N OF JCT OF TH 35E
M	Dakota	35E	1982-161	03/08/2013	19893	In Progress		DECK OVERLAY	TH 35E SB OVER SOUTHCROSS DR., AT THE JCT OF TH 35W
M	Dakota	35E	1982-161	03/08/2013	19889	In Progress		DECK OVERLAY	PORTLAND AVE. UNDER TH 35E, 1.0 MI NE OF JCT OF TH 35W
M	Dakota	35E	1982-161	03/08/2013	19866	In Progress		DECK OVERLAY	CSAH 38 OVER I 35E, 1.6 MI NE OF JCT OF TH 35W
M	Dakota	35E	1982-161	03/08/2013	19814	In Progress		DECK OVERLAY	TH 35E NB OVER CSAH 11, 2.3 MI NE OF JCT OF TH 35W140000
M	Dakota	35E	1982-161	03/08/2013	19813	In Progress		DECK OVERLAY	TH 35E SB OVER CSAH 11, 2.3 MI NE OF JCT OF TH 35W
M	Dakota	35E	1982-161	03/08/2013	19812	In Progress		DECK OVERLAY	TH 35E NB OVER CSAH 42, 0.4 MI NE OF JCT OF TH 35W
M	Dakota	35E	1982-161	03/08/2013	19811	In Progress		DECK OVERLAY	TH 35E SB OVER CSAH 42, 0.4 MI NE OF JCT OF TH 35W
M	Dakota	35E	1982-161	03/08/2013	19809	In Progress		REPLACE DECK	TH 35E SB OVER TH 35W, AT THE JCT OF TH 35W & 35E
M	Dakota	13	1901-162	03/08/2013	19863	In Progress		BRIDGE PAINTING	BURNSVILLE PKWY OVER I 35W, 2.2 MI N OF JCT OF TH 35E
M	Dakota	13	1901-162	03/08/2013	9780	In Progress		BRIDGE PAINTING	TH 13 EB OVER TH 35W, AT THE JCT OF TH 13 & 35W

DISTRICT	COUNTY	ROUTE	LOW SP NU	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
M	Dakota	13	1901-162	03/08/2013	9779	In Progress		BRIDGE PAINTING	TH 13 WB OVER TH 35W, AT THE JCT OF TH 13 & 35W
M	Ramsey	36	6212-167	03/08/2013	62037	Completed	5715	NEW BRIDGE	TH 36 OVER KELLER LAKE, 0.4 MI W OF JCT OF TH 61
M	Hennepin	169	2750-75	10/26/2012	95897	Completed		CULVERT EXTENSION	TH 169 OVER STREAM, 1.0 MI N OF JCT OF TH 152
M	Hennepin	169	2750-75	10/26/2012	27298	Completed		NEW BRIDGE	TH 169 UNDER 93RD AVENUE
M	Ramsey	36	6211-90	12/15/2012	62067	Completed		NEW BRIDGE	TH 36 UNDER ENGLISH STREET, E OF JCT OF TH 61
M	Ramsey	36	6211-90	12/15/2012	62004	Completed	6402	PEDESTRIAN BRIDGE	BN REGIONAL TRAIL OVER TH 36, 0.6 MI E OF JCT OF TH 61
M	Hennepin	94	2781-439	03/22/2013	27852	In Progress		REPLACE DECK	PARK AVE. OVER I 94 EB, 0.5 MI W OF JCT OF TH 55
M	Hennepin	94	2781-439	03/22/2013	27851	In Progress		DECK OVERLAY	I 94/I35W UNDER PORTLAND AVE., 0.1 MI E OF W JCT OF TH 35W
M	Ramsey	35E	6280-308	11/16/2012	62810	In Progress		REPLACE RAILING OR M	I35E NB OVER UNIVERSITY AVE, 0.2 MI N OF JCT OF TH 94
M	Dakota	35	7080-51	05/17/2013	19848	In Progress		DECK OVERLAY & OTHEI	TH 35 NB OVER LAKE MARION, 1.7 MI S OF JCT OF TH 50
M	Dakota	35	7080-51	05/17/2013	19847	In Progress		DECK OVERLAY & OTHEI	TH 35 SB OVER LAKE MARION, 1.7 MI S OF JCT OF TH 50
M	Dakota	35	7080-51	05/17/2013	19844	In Progress		DECK OVERLAY & OTHEI	TH 35 NB OVER 205TH ST W, 6.0 MI S OF JCT OF TH 35E
M	Anoka	35W	0280-71	06/14/2013	02006	In Progress		PEDESTRIAN BRIDGE	PED/BIKE OVERPASS, I35W & CSAH 14 IN LINO LAKES
M	Scott	35	7080-51	05/17/2013	19843	In Progress		DECK OVERLAY & OTHEI	TH 35 SB OVER 205TH ST W, 6.0 MI S OF JCT OF TH 35E
M	Scott	35	7080-51	05/17/2013	19844	In Progress		DECK OVERLAY & OTHEI	TH 35 NB OVER 205TH ST W, 6.0 MI S OF JCT OF TH 35E
M	Scott	35	7080-51	05/17/2013	19847	In Progress		DECK OVERLAY & OTHEI	TH 35 SB OVER LAKE MARION, 1.7 MI S OF JCT OF TH 50
M	Scott	35	7080-51	05/17/2013	19848	In Progress		DECK OVERLAY & OTHEI	TH 35 NB OVER LAKE MARION, 1.7 MI S OF JCT OF TH 50
M	Scott	169	2776-103	05/03/2013	27624A	Completed		REPLACE JOINTS	TH 169 NB OV MINNESOTA RIVER, 5.0 MI S OF JCT OF TH 494
M	Scott	169	2776-103	05/03/2013	27624B	Completed		REPLACE JOINTS	TH 169 SB OVER MINNESOTA RIVER, 5.0 MI S OF JCT OF TH 494
M	Scott	169	2776-103	05/03/2013	27624C	Completed		REPLACE JOINTS	TH 169 NB ON RAMP OVER WB COUNTY 101, 5.5 MI S OF JCT OF TH 494
M	Scott	169	2776-103	05/03/2013	27624D	Completed		REPLACE JOINTS	TH 169 SB ON RAMP OVER RAMP TO 108TH ST., 4.5 MI S OF JCT OF TH 494
M	Scott	169	2776-103	05/03/2013	27624E	Completed		REPLACE JOINTS	TH 169 SB OFF RAMP OVER COUNTY 101 EB, 5.5 MI S OF JCT OF TH 494
M	Scott	169	2776-103	05/03/2013	27624F	Completed		REPLACE JOINTS	TH 169 SB OFF RAMP OVER SB 169 TO EB TH 13, 5.5 MI S OF JCT OF TH 494
M	Scott	169	2776-103	05/03/2013	27624G	Completed		REPLACE JOINTS	TH 169 SB OFF RAMP OVER COUNTY 101 WB, 5.5 MI S OF JCT OF TH 494
M	Hennepin	169	2776-103	05/03/2013	27624A	Completed		REPLACE JOINTS	TH 169 NB OV MINNESOTA RIVER, 5.0 MI S OF JCT OF TH 494
M	Hennepin	169	2776-103	05/03/2013	27624B	Completed		REPLACE JOINTS	TH 169 SB OVER MINNESOTA RIVER, 5.0 MI S OF JCT OF TH 494
M	Hennepin	169	2776-103	05/03/2013	27624C	Completed		REPLACE JOINTS	TH 169 NB ON RAMP OVER WB COUNTY 101, 5.5 MI S OF JCT OF TH 494
M	Hennepin	169	2776-103	05/03/2013	27624D	Completed		REPLACE JOINTS	TH 169 SB ON RAMP OVER RAMP TO 108TH ST., 4.5 MI S OF JCT OF TH 494
M	Hennepin	169	2776-103	05/03/2013	27624E	Completed		REPLACE JOINTS	TH 169 SB OFF RAMP OVER COUNTY 101 EB, 5.5 MI S OF JCT OF TH 494
M	Hennepin	169	2776-103	05/03/2013	27624F	Completed		REPLACE JOINTS	TH 169 SB OFF RAMP OVER SB 169 TO EB TH 13, 5.5 MI S OF JCT OF TH 494
M	Dakota	35	7080-51	05/17/2013	19843	In Progress		DECK OVERLAY & OTHEI	TH 35 SB OVER 205TH ST W, 6.0 MI S OF JCT OF TH 35E
M	Hennepin	7	2704-34	06/15/2013	27X14	Completed		CULVERT	TH 7 AT CSAH 11 IN MINNETRISTA
M	Hennepin	62	2774-16	06/07/2013	7268	In Progress		REPLACE DECK	PENN AVE (CSAH 32) OVER TH 62, 0.7 MI W OF JCT OF TH 35W
M	Hennepin	62	2774-16	06/07/2013	27504	In Progress		REPLACE DECK	XERXES AVE. OVER TH 62, 1.7 MI E OF JCT OF TH 100
M	Anoka	10	0202-94	06/07/2013	9700	In Progress		DECK OVERLAY & OTHEI	TH 10 OVER RUM RIVER, 0.1 MI E OF JCT OF TH 47
M	Anoka	10	0202-94	06/07/2013	9716	Completed		DECK OVERLAY & OTHEI	TH 10 OVER CSAH 7 AT THE JCT OF TH 288
M	Anoka	10	0202-94	06/07/2013	9717	In Progress		DECK OVERLAY & OTHEI	TH 10 OVER BNSF RR & PRIVATE ROAD, 0.2 MI E OF JCT OF TH 288



2013

DISTRICT	COUNTY	ROUTE	LOW SP N	BRIDGE LET	CURRENT I	STATUS	OLD BRIDGE	WORK TYPE	DESCRIPTION
M	Anoka	10	0202-94	06/07/2013	02010	In Progress		MISCELLANEOUS	TH 10 OVER MAIN STREET, 0.5 MI W OF JCT OF TH 169
M	Hennepin	7	2706-226	05/14/2013	27301	In Progress		NEW BRIDGE	TH 7 OVER LOUISIANA AVE., IN ST. LOUIS PARK
M	Hennepin	169	2776-103	05/03/2013	27624G	Completed		REPLACE JOINTS	TH 169 SB OFF RAMP OVER COUNTY 101 WB, 5.5 MI S OF JCT OF TH 494

District	Route System	Project Number	State Fiscal Year Funded	Description	County Name
1	I 35	0980-148	2014	**AC** 1 MI N JCT TH 27 TO ST LOUIS RIVER, SCANLON, PAINT BR #S 09807, 09808, 09837, 09838, DECK OVERLAY BR #S 09819, 09832 (AC PROJECT, PAYBACK IN 2015)	CARLTON
1	US 2	6937-69100D	2014	BONG BRIDGE & RAMP REPAIRS, DECK OVERLAY, PAINTING, JOINT REPAIR/REPLACEMENT, BR #S 69100D, 69101, 69102, 69109	ST. LOUIS
1	MN 1	6904-49	2014	**ELLA** FR. ALDER ST IN TOWER TO 0.1 MI W OF SIX MI RD & FR 0.1MI E OF BRADACH RD TO 0.17 MI W OF 3RD AVE W & FR E JCT TH 169 TO LK CO LINE & FR LK CO LINE TO E OF HALFWAY RD & REPLACE BR# 9682(ASSOC. SP 3801-93, 6905-20 & 6904-(69X14)	ST. LOUIS
1	MN 61	1602-49	2014	ON TH 61, 1.15 MI S CSAH 5 to 1.23 MI N CSAH 7, MILL & OVERLAY, CULVERTS & BRIDGE REPAIR# 8290, 8291, 8292, 5132, (ASSOC.SPs 1601-(5089),1601-(8290), 1601-(8291), 1602-(5132), 1602-(8292), 1601-64)	COOK
1	CSAH 46	058-646-029	2015	FROM THE JCT OF PINE CSAH 49 TO JCT TH 23 AT KERRICK, MILL & OVERLAY, GUARDRAIL ON BR # 58533	PINE
1	I 35	0980-148AC	2015	**AC** 1 MI N JCT TH 27 TO ST LOUIS RIVER, SCANLON, PAINT BR #S 09807, 09808, 09837, 09838, DECK OVERLAY BR #S 09819, 09832 (AC PAYBACK 1 OF 1)	CARLTON
1	I 35	6982-290AC3	2015	**AC** BOUNDARY AVE TO 26TH AVE E, PAVEMENT REPL & REPAIRS, BR REPL BR #S 69831, 69832, 69880 & REPAIRS BR #S 69851, 69852, 69879 + SPOT REPAIRS AT 21ST AVE W INTERCHANGE, REMOVE BR #S 69835 & 69828 NEAR 27TH AVE W, SAFETY IMPROVEMENTS (AC PAYBACK 3 OF3)	ST. LOUIS
1	MN 23	0901-67	2015	15.9 MI NE OF SOUTH CARLTON CO LINE, REPLACE BR # 5470 (NEW BR # 09015) AND APPROACHES	CARLTON
1	MN 23	0901-70	2015	9.5 MI NE OF SOUTH CARLTON CO LINE, REPLACE BR # 8501 (BOX CULVERT) (ASSOC. 0901-(8501))	CARLTON
1	MN 23	0901-75	2015	9.0 MI NE OF SOUTH CARLTON CO LINE, REPLACE BR # 5554 AND APPROACHES	CARLTON
1	MN 23	5803-35	2015	0.1 MI NE OF DUQUETTE, REPLACE BR # 5549 AND APPROACHES	PINE
1	MN 73	6929-18	2015	**ELLA** REPLACE BRIDGE #9260, 10 MILES SOUTH OF JCT TH 169 (ASSOC. 69072)	ST. LOUIS
1	I 35	5880-186	2016	APPROACH WORK AND BRIDGE REPLACEMENT FOR I-35 NB BR# 9784 AND SB BR# 9783 OVER BNSF RR 2 MI SO JCT TH 48	PINE
1	I 535	6980-59	2016	IN DULUTH, CPR WORK ON I-535 FR JCT BLATNIK BRIDGE TO JCT I-35 (TIED TO SP 6933-92)	ST. LOUIS
1	MN 23	6910-92	2016	TH 23 IN DULUTH, MISSION CREEK BRIDGE# 5757 WORK AND GRADING	ST. LOUIS
2	MN 46	3109-40M	2016	5.0 MI MI N OF SQUAW LAKE, REPLACE BR# 8803, OVER POPPLE RIVER	ITASCA
2	MN 61	1603-48	2016	APPROACH WORK AND REPLACEMENT FOR TH 61 BR# 8910 OVER DEVIL TRACK RIVER, 4.0 MI NE OF GUNFLINT TRAIL	COOK
1	MN 194	6933-92	2016	**AC** IN DULUTH N MESABA AVE CROSSING TO JCT I-35 CPR & BRIDGE REPAIR # 69839 & 69840 (TIED TO 6980-59) (ASSOC. SP 6933-(69839B) & 6933-(69840B) (AC PROJECT, PAYBACK IN 2017)	ST. LOUIS
2	MN 210	0119-26M	2016	REPLACE BR# 6296 TH 210 OVER SISSABAGAMAH RIVER	AITKIN
1	I 35	0980-150	2017	I-35 BRIDGE # 09824 OVER CSAH 61 3.5 MI S OF JCT TH 210 REPAIR, RE-DECK (ASSOC. 0980-09824)	CARLTON
1	US 169	6935-89	2017	IN VIRGINIA, .07 MI W CR-109 TO JCT 53 (HOOVER RD), OVERLAY, REPAIR BRIDGE#69034 & 69035	ST. LOUIS
1	MN 48	5804-57	2017	4.5 MI E JCT TH 35, TH 48 BR 58005 BR, APPROACH PANEL REPAIRS	PINE
1	MN 61	3806-70	2017	**ELLA** APPROACH GRADING FOR BR#9395, BEAVER RIVER TH 61 BR # 9395 SUPERSTRUCTURE REPLACEMENT	LAKE
1	MN 73	0912-32	2017	TH 73 APPROACH GRADING AND BRIDGE REPLACEMENT #3006 OVER KETTLE RIVER	CARLTON
1	MN 194	6933-92AC	2017	**AC** IN DULUTH, N MESABA AVE CROSSING TO JCT I-35, CPR & BRIDGE REPAIR # 69839 & 69840 (TIED TO 6980-59) (ASSOC. SP 6933-(69839B) & 6933-(69840B) (AC PROJECT, AC PAYBAK 1 OF1)	ST. LOUIS
2	MN 175	3516-19	2014	3.4 MI E OF JCT US75 & 3.7 MI E OF JCT US75, REPL BR #35509 WITH BR #35003 & BR #35510 WITH BR #35004 & APPROACHES	KITSON

2	US 59	3505-17	2014	NORTH OF LANCASTER, REPL BR #6877 WITH BR #35017 & APPROACHES	KITTSO
2	MN 200	2908-27AC	2014	**AC** 0.52 MI E OF MN64 TO HUBBARD CSAH 39, RECONSTRUCTION AND NEW BRIDGE 29X01 (AC PAYBACK 1 OF 1)	HUBBARD
2	MN 92	6304-13	2014	FROM MN32 TO US59, RESURFACING & W OF BROOKS, REPL BR #6830 WITH BR #63003 & APPROACHES	RED LAKE
2	MN 200	5407-31	2014	**FMP**AB** FROM US75 TO ADA, PAVEMENT REHAB & REPL BR #2068 WITH CULV #54X09 (TIED WITH 5407-28)	NORMAN
2	MN 200	5407-28	2014	**BP08** S OF TH 200 (TWP RD OVER MARSH RIVER) REPL BR #6522 WITH BR #54011 (TIED WITH 5407-31)	NORMAN
2	US 59	5705-58	2014	**FMP** IN THIEF RIVER FALLS, REPAIR BR #5327	PENNINGTON
2	MN 1	0401-08	2015	**BP08** 12.5 MI W OF TH 89, REPL BR #04001 WITH NEW BR #04029 (CH 152) OVER OVERFLOW CHANNEL	BELTRAMI
2	MN 11	6802-27	2015	FROM ROSEAU CSAH 15 TO E MN89 IN ROSEAU, BITUMINOUS RECLAIM & EXTEND ONE END OF BR 58X06	ROSEAU
2	MN 9	5410-22	2015	FROM BORUP TO THE CITY OF BELTRAMI - LOW SLUMP OVERLAY ON BR #60008, BR #54003, BR #54002, BR #54005 & BR #45004	NORMAN
2	US 59	6303-38	2015	5.0 MI S OF PLUMMER, REPL BR #5819 & APPROACHES	RED LAKE
2	MN 32	4503-14	2015	**AB** N LIMITS OF THIEF RIVER FALLS TO MIDDLE RIVER, RECONDITIONING & REPL BR #8581, BR #8582, BR #8583 & BR #6085 & APPROACHES	MARSHALL
2	MN 11	3501-14	2015	**ELLA** FROM THE E END BR #35011 (OVER THE RED RIVER) TO KARLSTAD, RESURFACING & EAST OF DONALDSON, REPL BR #8513 & BR #8514 & APPROACHES	KITTSO
2	MN 1	5702-45	2015	11.0 MI E OF N JCT MN32, REPL BR #369 & APPROACHES	PENNINGTON
2	US 75	5409-30	2015	**FMP** ON US75 FROM N END OF HALSTAD TO THE N END OF SHELLY & ON MN200 FROM E END OF BR #54004 TO W LIMITS OF HALSTAD, RESURFACING	NORMAN
2	MN 175	3516-17	2016	FROM HALLOCK TO LAKE BRONSON, REPL BR #35506 WITH BR #35014, BR #35507 WITH BR #35015 AND BR #35508 WITH BR #35016 & APPROACHES	KITTSO
2	US 2	0406-59	2016	**ELLA** INTERSECTION REVISION AT US2 & MN89, W OF BEMIDJI & NEW BR #04030	BELTRAMI
2	US 2	6018-02	2016	**BP08** IN EAST GRAND FORKS , OVER THE RED RIVER OF THE NORTH, REPAIR BR #9090 (KENNEDY BR ) (MN LEAD) (CH 152)	POLK
2	MN 46	3109-40	2016	5.9 MI NW OF SQUAW LAKE, REPL BR #8803 & APPROACHES, (DESIGNED BY DIST 2, FUNDED BY ATP 1 UNDER SP 3109-40M, \$852,382)	ITASCA
2	US 75	6011-24	2016	ON US75 FROM N OF US2 TO S OF MN1 IN WARREN, RESURFACING & REPL 7 BRIDGES: BR #8392, BR #3958, BR #8393, BR #8394, BR #3959, BR #4463 & BR #6361 AND ON MN1 FROM E END OF BR #9100 TO E LIMITS OF OSLO, RESURFACING	POLK
2	MN 32	5404-27	2016	0.8 MI S OF THE S JCT MN200, REPL BR #9020 & APPROACHES	NORMAN
2	MN 9	5410-24	2016	**FMP** SOUTH OF ADA, RAISE HIGHWAY GRADE & REPL BR #54001 & APPROACHES	NORMAN
2	US 75	3509-24	2016	**FMP** NORTH OF HUMBOLT - RAISE HIGHWAY GRADE & REPL BR #1727 & APPROACHES	KITTSO
2	US 2	0406-60	2017	BEMIDJI BYPASS - EB & WB LANES, REPAIR 7 BRIDGES: BR #04005, BR #04006, BR #04007, BR #04008, BR #04009, BR #04010 & BR #04023 AND LOWER GRADES ON BR #04019 & BR #04023	BELTRAMI
2	MN 220	6017-41	2017	8.2 MI N OF EAST GRAND FORKS & 5.6 MI S OF ALVARADO, REPL BR #6970 & BR #6915 & APPROACHES	POLK
2	MN 219	4510-17	2017	N OF GOODRIDGE AT VARIOUS LOCATIONS, REPL 4 BRIDGES: BR #6910, BR #6911, BR #6912, & BR #6913 & APPROACHES	MARSHALL
3	MN 15	7303-48	2014	**TED10** CONSTRUCT NEW INTERCHANGE AT TH 15 AND 33RD STREET IN ST CLOUD AND WAITE PARK, NEW BRIDGE #73046	STEARNS
3	MN 23	3301-32	2014	END OF BR #33007 OVER GROUNDHOUSE RIVER E OF OGILVIE TO S JCT TH 65 S OF MORA; BITUMINOUS OVERLAY	KANABEC
3	US 71	7708-39	2014	IN BROWERVILLE FROM BR #6227 TO BR #6228, RECONSTRUCTION, INCLUDING CURB & GUTTER, SIDEWALK, STORM SEWER, CITY WORK INCLUDES WATER MAIN AND SANITARY SEWER	TODD
3	MN 84	1111-13	2014	REPLACE BRIDGE (OLD BR#984 WITH NEW BR 11X03 OVER BOY RIVER 0.2 MI S OF LONGVILLE	CASS

3	MN 95	3006-36	2014	REPLACE BR #9173 (WITH NEW BR. #30001) OVER RUM RIVER 0.6 W OF CAMBRIDGE	ISANTI
3	MN 999	8803-RX-14	2014	DISTRICTWIDE SET ASIDES - MISC ROAD & BRIDGE REPAIR (BARC) - 2014	DISTRICTWIDE
3	MN 4	7301-35	2015	REPLACE BRIDGE #5917 OVER SAUK RIVER, 1.1 MI S OF I-94, NEW BR NO. 73047	STEARNS
3	MN 84	1110-11	2015	REPLACE BRIDGE #6499 OVER NORWAY BROOK DAM IN PINE RIVER	CASS
3	MN 84	1110-12	2015	REPLACE BRIDGE #6974 OVER ADA BROOK, 7.3 MI N OF PINE RIVER, NEW BR NO. 11002	CASS
3	I 94	8680-160	2015	REPAIR RAILING, APPROACH PANEL, MILL AND OVERLAY BRIDGE #86810 UNDER WRIGHT CO CR 111, 7 MI W OF JCT TH 25	WRIGHT
3	I 94	8680-167	2015	WRIGHT CO. CSAH 75 AT MONTICELLO TO THE CROW RIVER BRIDGE (EB ONLY), MILL AND OVERLAY	WRIGHT
3	MN 115	4908-4969A	2015	PRESERVE BRIDGE #4969 OVER MISSISSIPPI RIVER AT CAMP RIPLEY	MORRISON
3	US 169	1804-5265A	2015	PRESERVE BRIDGE #5265 OVER DRY STREAM, 0.5 MI S OF JCT TH 18	CROW WING
3	US 169	4814-52	2015	REPLACE BRIDGE #6657 OVER RUM RIVER IN VINELAND	MILLE LACS
3	US 169	4814-3355A	2015	PRESERVE BRIDGE #3355 OVER WHITE FISH CREEK, 2.2 MI S OF AITKIN/MILLE LACS CO LINE	MILLE LACS
3	MN 999	8803-RX-15	2015	DISTRICTWIDE SET ASIDES - MISC ROAD & BRIDGE REPAIR (BARC) - 2015	DISTRICTWIDE
3	MN 15	7321-51	2016	0.1 MI N OF JCT TH 23 TO S END OF BRIDGE #05011 OVER MISSISSIPPI RIVER, MILL AND OVERLAY, INCLUDE CONSTRUCT DUAL SB LEFT TURN LANES AT 12TH ST N IN ST. CLOUD	STEARNS
3	MN 15	7321-51S	2016	0.1 MI N OF JCT TH 23 TO S END OF BRIDGE #05011 OVER MISSISSIPPI RIVER, MILL AND OVERLAY, INCLUDE CONSTRUCT DUAL SB LEFT TURN LANES AT 12TH ST N IN ST. CLOUD (HSIP PROJECT)	STEARNS
3	MN 24	7108-23	2016	**ELLA**AC** REPLACE BR #6557 OVER MISSISSIPPI RIVER AT CLEARWATER (AC PROJECT, PAYBACK IN 2017)	SHERBURNE
3	I 94	7380-239	2016	STEARNS CO CSAH 75 W OF ST. JOSEPH TO W END OF BR.S #73865 & #73866 OVER SAUK RIVER (EB & WB) UNBONDED CONCRETE OVERLAY	STEARNS
3	US 169	4812-84	2016	S OF BR #48033 OVER RUM RIVER TO BEGINNING 4 LANE IN VINELAND, MILL & OVERLAY	MILLE LACS
3	MN 999	8803-RX-16	2016	DISTRICTWIDE SET ASIDES - MISC ROAD & BRIDGE REPAIR (BARC) - 2016	DISTRICTWIDE
3	MN 6	1802-51	2017	SOUTH END OF MISSISSIPPI BRIDGE (BRIDGE #18001) TO NORTH 5.7 MI, MILL AND OVERLAY	CROW WING
3	MN 24	7108-23AC	2017	**ELLA**AC** REPLACE BR #6557 OVER MISSISSIPPI RIVER AT CLEARWATER (AC PAYBACK 1 OF 1)	WRIGHT
3	MN 27	4905-35	2017	REPLACE BRIDGE #6711 OVER SKUNK RIVER 6.0 MILES EAST OF LASTRUP	MORRISON
3	MN 27	4906-23	2017	REPLACE BRIDGE #799 OVER RICE CREEK	MORRISON
3	US 71	7707-24	2017	N OF SOUTH LIMITS IN LONG PRAIRIE N TO S END OF LONG PRAIRIE RIVER BRIDGE (BRIDGE #6852), MILL AND OVERLAY	TODD
3	MN 999	8803-RX-17	2017	DISTRICTWIDE SET ASIDES - MISC ROAD & BRIDGE REPAIR (BARC) - 2017	DISTRICTWIDE
4	US 10	1401-152	2014	REPLACE OLD BR 14003 WITH NEW BR 14800 OVER THE BUFFALO RIVER (EB)	CLAY
4	US 10	5606-42	2014	**ELLA** E END OF BRIDGE #56012 TO 0.06 MILES EAST OF COUNTY ROAD 84 (EB), MILL AND OVERLAY	OTTER TAIL
4	MN 27	7802-32	2014	JCT TH 28 TO RP 12.9 AND TH 117 FROM S DAKOTA BRIDGE TO JCT OF TH 27- MILL & BITUMINOUS SURFACING	TRAVERSE
4	MN 999	0084-BI-14	2014	DISTRICTWIDE SETASIDES - BRIDGE MAINTENANCE - 2014	DISTRICTWIDE
4	CSAH 6	078-606-024	2014	REPLACE BR# 78502 (OLD BR/NEW BR) OVER 12 MILE CREEK	TRAVERSE
4	MSAS 125	126-125-003AC3	2014	**AC** LINCOLN AVENUE & TOWER ROAD REVISION WITH NEW BRIDGE #56539 OVER OTTER TAIL RIVER (AC PAYBACK 3 of 3)	OTTER TAIL
4	I 94	5680-130	2015	DECK REPLACEMENT ON OLD BR 56813 (WB) AND 56814 (EB) OVER CSAH 10	OTTER TAIL

4	MN 29	7607-29	2015	**BP08** THORTON AVE IN BENSON TO JCT OF MN 40 - MILL & BITUMINOUS OVERLAY & REPLACE BRIDGE #6550, 6551, 6552 (BRIDGE #6652 CHAPTER 152 FUNDS)(DESIGNED BY DIST 4, FUNDED BY DIST 4 & DIST 8, DIST 4 \$6,437,400 DIST 8 SP 1208-09\$780,000, TIED TO 1208-09)	SWIFT
4	CSAH 7	003-607-022	2015	**AC** REPLACE BRIDGE #7175 OVER THE BNSF RR IN LAKE PARK (AC PROJECT, PAYBACK IN 2016)-Removed AC fr SP	BECKER
4	MN 29	2102-58	2016	**BP08**ELLA** ALEXANDRIA 4-LANE EXPANSION FROM I-94 TO CSAH 28, INCLUDING REPLACING BRIDGE OLD BR 21814 WITH NEW BR 21828 & OLD BR 21813 WITH NEW BR 21827 & I-94 WITH INTERCHANGE MODIFICATION (CHAPTER 152 FUNDS)	DOUGLAS
4	US 75	8408-44	2016	**FMP**ELLA** KENT FLOOD MITIGATION, REPLACE BRIDGE #5186 (NEW BR 84004) (WHISKEY CREEK), ROAD REALIGNMENT, RR OVERPASS	WILKIN
4	US 75	8406-20	2016	REPLACE BRIDGE #9314 (Old Br/New Br) OVER DORAN SLOUGH	WILKIN
4	I 94	1481-9066B	2017	PAINT BRIDGE OVER THE RED RIVER (BRIDGE # 9066, 9067)	CLAY
4	US 10	0305-34	2017	REHABILITATION, BRIDGE # 03003 OVER CP RAILROAD, EB	BECKER
4	MN 9	8409-23	2017	REPLACE BRIDGE # 6783 (Old Br/New Br if you have the info) OVER DEERHORN CREEK	WILKIN
4	MN 999	8804-BI-17	2017	DISTRICTWIDE SETASIDES - BRIDGE MAINTENANCE - 2017	DISTRICTWIDE
6	TWN 117	025-599-102	2014	REPLACE BRIDGE 2624 - T-117 (TERRITORIAL RD.) - 1.05 MI S OF THE INTERSECTION OF CSAH 2 ON TERRITORIAL ROAD	GOODHUE
6	MN 16	2304-45	2014	ON T.H. 16 NEAR LANESBORO, REPLACE BRIDGES 3686 AND 3687 (OLD BR/NEW BR)	FILLMORE
6	I 35	7480-113	2014	**AB**AC** NB AND SB FROM 0.5 MI N OF S LIMITS OF OWATONNA (40.787) TO 0.25 MI N OF N JCT US 14 (42.856), RECONSTRUCT PAVEMENT AND NB AND SB FROM BRIDGE STREET TO N JCT US 14, OWATONNA, CONSTRUCT AUXILIARY LANE AND REPLACE BRIDGES 74815, 74816, 74817 AND 74818 (old br/new br) (AC PROJECT - PAYBACK IN 2015 AND 2016)	STEELE
6	MN 43	2307-21	2014	MN 16 FROM S JCT MN 43 TO N JCT MN 43 AND MN 43 FROM N JCT MN 16 TO THE ROOT RIVER BRIDGE IN RUSHFORD, RECONSTRUCT - MUNICIPAL AGREEMENTS PROGRAM - F.Y. 2014	FILLMORE
6	MN 60	7902-21	2014	NEAR MAZEPPA, REPLACE BRIDGE 6532 WITH BRIDGE 79012	GOODHUE
6	MN 60	7903-45	2014	**BP08**TH 60 OVER TROUT CREEK, REPLACE BRIDGE 5397 WITH BRIDGE 79011	WABASHA
6	MN 999	8806-BI-14	2014	DISTRICTWIDE SETASIDES - BRIDGE REPAIR - 2014	DISTRICTWIDE
6	CSAH 25	023-625-009	2015	REPLACE BRIDGE 9923 OVER PINE CREEK	FILLMORE
6	CR 249	028-598-011	2015	REPLACE BRIDGE 6940 - 2.7 MILES WEST OF JCT TH 26	HOUSTON
6	CSAH 17	028-617-010	2015	REPLACE BRIDGE 88425 - 1.9 MI SOUTH OF JCT TH 44	HOUSTON
6	MN 19	6604-15	2015	NEAR CARLTON COLLEGE IN NORTHFIELD, REHAB HISTORIC STONE ARCH BRIDGE 8096	RICE
6	MN 26	2802-65	2015	NEAR BROWNSVILLE, REPLACE BRIDGE 5720	HOUSTON
6	I 35	7480-113AC1	2015	**AC** NB AND SB FROM 0.5 MI N OF S LIMITS OF OWATONNA (40.787) TO 0.25 MI N OF N JCT US 14 (42.856), RECONSTRUCT PAVEMENT AND NB AND SB FROM BRIDGE STREET TO N JCT US 14, OWATONNA, CONSTRUCT AUXILIARY LANE AND REPLACE BRIDGES 74815, 74816, 74817 AND 74818 (old br/new br) (AC PAYBACK - 1 OF 2)	STEELE
6	MN 43	8503-46	2015	**ELLA**BP08**AC** IN WINONA, REHAB BRIDGE 5900 (AC PROJECT, PAYBACKS IN 2016 (\$36M) AND 2017 (14M) WITH REMAINDER MANAGED TO THE FUTURE)	WINONA
6	MN 56	5005-58	2015	FARM ENTRANCE OVER NORTH BRANCH UPPER IOWA RIVER - NEAR TAOPI, REPLACE BRIDGE 5905	MOWER
6	MN 60	7902-23	2015	NEAR MAZEPPA, REPLACE BRIDGE 6832	WABASHA
6	US 63	7908-30	2015	OVER MILLER CREEK, REPLACE BRIDGES 9166 AND 9167	WABASHA
6	I 90	5080-161	2015	UNDER 11TH DRIVE NE, AUSTIN, REPLACE BRIDGE 9177	MOWER
6	MN 999	8806-BI-15	2015	DISTRICTWIDE SETASIDES - BRIDGE REPAIR - 2015	DISTRICTWIDE

6	CSAH 23	023-623-026	2016	REPLACE BRIDGE 9922 OVER WEISEL CREEK	FILLMORE
6	TWP 237	028-599-077	2016	REPLACE BRIDGE L4556 0.3 MILES EAST OF JCT MN 76	HOUSTON
6	I 35	7480-113AC2	2016	**AC** NB AND SB FROM 0.5 MI N OF S LIMITS OF OWATONNA (40.787) TO 0.25 MI N OF N JCT US 14 (42.856), RECONSTRUCT PAVEMENT AND NB AND SB FROM BRIDGE STREET TO N JCT US 14, OWATONNA, CONSTRUCT AUXILIARY LANE AND REPLACE BRIDGES 74815, 74816, 74817 AND 74818 (old br/new br) (AC PAYBACK - 2 OF 2)	STEELE
6	MN 42	7901-47	2016	ON TH 42 (ELGIN), REPLACE BRIDGE 5969	WABASHA
6	MN 43	8503-46AC1	2016	**AC** IN WINONA, REHAB BRIDGE 5900 - (AC PAYBACK 1 OF 2)	WINONA
6	MN 56	NEW	2016	OVER STREAM, REPLACE BRIDGE 6470 AND OVER LITTLE CEDAR RIVER, REPLACE BRIDGE 6469	MOWER
6	US 61	NEW	2016	SB OVER TROUT CREEK, REPLACE BRIDGE 9065	WINONA
6	MN 250	2319-16	2016	OVER S BRANCH ROOT RIVER, REPLACE BRIDGE 6975 AND OVER N BRANCH ROOT RIVER REPLACE BRIDGE 6977	FILLMORE
6	MN 999	8806-BI-16	2016	DISTRICTWIDE SETASIDES - BRIDGE REPAIR - 2016	DISTRICTWIDE
6	MN 42	7901-48	2017	NEAR KELLOGG, REPLACE BRIDGE 5787 (Better Descrip)	WABASHA
6	MN 43	8503-46AC2	2017	**AC** IN WINONA, REHAB BRIDGE 5900 - (AC PAYBACK 2 OF 2) - MANAGED TO THE FUTURE FOR REMAINING PAYBACKS	WINONA
6	US 52	NEW	2017	OVER US 63, REPLACE DECKS NB BRIDGE 55009 AND SB BRIDGE 55010	OLMSTED
6	MN 58	NEW	2017	OVER US 52 IN ZUMBROTA, REPLACE BRIDGE 9661	GOODHUE
6	US 61	NEW	2017	OVER HAY CREEK AND WITHERS HARBOR DRIVE, REPLACE BRIDGE 6483 AND OVER C&NW RR ABAN, REPLACE BRIDGE 6482 - IN RED WING	GOODHUE
6	MN 999	8806-BI-17	2017	DISTRICTWIDE SETASIDES - BRIDGE REPAIR - 2016	DISTRICTWIDE
7	MN 99	4008-25	2014	RECONDITION INPLACE BRIDGE #4930 OVER THE MN RIVER IN ST. PETER	LESUEUR
7	US 14	0702-116	2014	**LGA** CSAH 12 & TH 14 BRIDGE # 07587 & RAMPS (LGA PAYBACK TO COUNTY 1 OF 3) TIED 007-612-11	BLUE EARTH
7	US 14	0702-116A	2014	**LGA** NORTH AND SOUTH ABUTMENT FILL FOR PROPOSED BR # 07587 WITH TH 14 AND CSAH 12, 1 MI EAST OF MANKATO (LGA PAYBACK TO COUNTY 2 OF 2) TIED 007-612-019	BLUE EARTH
7	I 90	3280-116	2014	REPAIR BR 32807, 32808, 32811 & 32812 ON I 90 IN JACKSON COUNTY	JACKSON
7	I 90	5380-127	2014	REPAIR BR 53803, 53804, 53805 & 53806 ON I 90 IN NOBLES COUNTY	NOBLES
7	MN 60	8308-44AC1	2014	**AC** FROM CSAH 5 IN BUTTERFIELD TO 700TH AVE IN ST JAMES, CONSTRUCT 4 LANE ROADWAY AND NEW BRIDGE #83040, ALTERNATE BID (AC PAYBACK 1 OF 2)	WATONWAN
7	MN 60	8309-47	2014	4.8 MI WEST OF SOUTH JCT TH 15, APPROACH WORK AND REHAB BR#83029 & 83030	WATONWAN
7	I 90	8827-112	2014	REPAIR 7 BRIDGES IN FARIBAULT COUNTY ALONG I 90 (BRS 22803, 22804, 22806, 22815, 22816, 22825, 22826)	FARIBAULT
7	MN 999	8807-BI-14	2014	DISTRICTWIDE SETASIDES - BRIDGE REPAIR - 2014	DISTRICTWIDE
7	CSAH 13	072-613-014	2015	ON CSAH 13 OVER NORTH BRANCH OF RUSH RIVER, 1.3 MI NORTH OF CO RD 62, REPLACE BR#L2645	SIBLEY
7	PED/BIKE	083-090-004	2015	WATLINE TRAIL - TH 4 OVER TH 60, MODIFY BR#83023 FOR TRAIL PURPOSES (FED \$ CAPPED)	WATONWAN
7	US 14	0702-116	2015	**LGA** CSAH 12 & TH 14 BRIDGE #07587 & RAMPS (LGA PAYBACK TO COUNTY 3 OF 7) TIED 007-612-011	BLUE EARTH
7	MN 253	2210-112	2015	2.21 MI NORTH OF BRICELYN, OVER EAST FORK BLUE EARTH RIVER, REPLACE BR 6876 (NEW BR)	FARIBAULT
7	US 71	3205-29	2015	0.4 MI NORTH OF JACKSON, OVER DES MOINES RIVER, REPLACE OLD BR 6741 WITH NEW BR 32011	JACKSON
7	MN 22	4012-36	2015	**FMP** NEAR ST PETER AT BR#40002, RAISE ROAD ELEVATION AND EXTEND BRIDGE	LE SUEUR
7	MN 4	4601-30	2015	6 MI NORTH OF IOWA STATE LINE, OVER STREAM AND EAST FORK DES MOINES RIVER, REPLACE OLD BR 887 (WITH NEW BR 887A) AND BR 6649	MARTIN

7	MN 60	8308-44AC2	2015	**AC** FROM CSAH 5 IN BUTTERFIELD TO 700TH AVE IN ST JAMES, CONSTRUCT 4 LANE ROADWAY AND NEW BRIDGE #83040, ALTERNATE BID (AC PAYBACK 2 OF 2)	WATONWAN
7	MN 999	8807-BI-15	2015	DISTRICTWIDE SETASIDES - BRIDGE REPAIR -2015	DISTRICTWIDE
7	CSAH 6	022-606-017	2016	REPLACE BRIDGE #4453 ON CSAH 6 OVER THE BLUE EARTH RIVER	FARIBAUT
7	CSAH 11	067-611-007	2016	REPLACE BR#L2130, 0.6 MILES NORTH OF CSAH 5	ROCK
7	US 14	0702-116	2016	**LGA** CSAH 12 & TH 14 BRIDGE #07587 & RAMPS (LGA PAYBACK TO COUNTY 4 OF 7) TIED 007-612-011	BLUE EARTH
7	MN 19	4004-112	2016	OVER UNION PACIFIC RAILROAD, 0.787 MI EAST OF SIBLEY/LESUEUR COUNTY LINE,SUPERSTRUCTURE REPLACMENT AND SUBSTRUCTURE REHABILITATION OF BR 5369	LE SUEUR
7	MN 999	8807-BI-16	2016	DISTRICTWIDE SETASIDES - BRIDGE REPAIR -2016	DISTRICTWIDE
7	LOCAL 999	8807-BROS-16	2016	SETASIDE FOR BRIDGE OFF SYSTEM - 2016	DISTRICTWIDE
7	I 90	6780-105	2017	2.9 MI E OF JCT TH 23, REPLACE BR#9689 & BR#9690	ROCK
7	I 90	4680-124	2017	AT THE JCT OF TH 15, REHAB BR#46822, 46833 & 46834	MARTIN
7	MN 15	4603-45	2017	FROM JOHNSON STREET TO STATE STREET IN FAIRMONT, MILL & OVERLAY AND REHAB BR\$46002	MARTIN
7	MN 13	8101-48	2017	FROM JCT TH 30 AT NEW RICHLAND TO 1.5 MI SOUTH OF WASECA, MILL & OVERLAY AND REHAB BR#81001 & 81002	WASECA
7	MN 13	8101-48B	2017	FROM JCT TH 30 AT NEW RICHLAND TO 1.5 MI SOUTH OF WASECA, MILL & OVERLAY AND REHAB BR#81001 & 81002	WASECA
7	MN 22	0704-101	2017	FROM 0.5 MI S OF CSAH 10 TO 0.8 MI N OF CSAH 15, REPLACE BR#5959 & 6497	BLUE EARTH
7	MN 999	8807-BI-17	2017	DISTRICTWIDE SETASIDES - BRIDGE REPAIR -2017	DISTRICTWIDE
8	MN 7	1201-32	2014	**BP08** NW OF JCT MN 29 (MONTEVIDEO), REPLACE BRIDGE 9114 (NEW BRIDGE #12015) (BOND FUNDS)	CHIPPEWA
8	MN 40	1209-22	2014	**BP08** W OF MILAN, REHAB BRIDGE 5380 (BOND FUNDS)	CHIPPEWA
8	CSAH 5	034-605-024	2015	MN 7 TO N OF KANDIYOHI CSAH 3, GRADING, AGG. BASE, & BRIDGE #94077	KANDIYOHI
8	US 12	3403-5526	2015	E OF CSAH 5 (WILLMAR), SCARIFY & OVERLAY BRIDGE #5526	KANDIYOHI
8	MN 68	4210-42002A	2015	N OF US 59, SCARIFY & LOW SLUMP OVERLAY ON BRIDGE #42002	LYON
8	US 212	8712-31	2015	E END OF BRIDGE #87015 (GRANITE FALLS) TO JCT MN 23, MILL & OVERLAY	YELLOW MEDICINE
8	MN 4	4701-29	2017	N OF COSMOS, REPLACE BRIDGES 90992 & 90993	MEEKER
8	MN 29	1206-90	2017	N OF US 212, REPLACE BRIDGE 9111 OVER TC&W RAILROAD	CHIPPEWA
8	MN 277	1213-12	2017	S OF MN 40, REPLACE BRIDGE #6816 (CHPT. 152 BOND FUNDS)	CHIPPEWA
M	I 35E	6280-367	2014	**BR4M**FMP*FROM I94 IN ST. PAUL TO JUST NORTH OF LITTLE CANADA RD IN LITTLE CANADA - CONSTRUCT MNPASS LANE, REHAB PAVEMENT, REPLACE BRIDGES 6509, 6510, 6511, 6512, 6514, 6579, 9117, 9118, 9119, 9120 AND TMS	RAMSEY
M	I 35W	2782-320	2014	AT W 94TH ST OVER I35W IN BLOOMINGTON-REPLACE BRIDGE 9053 AND APPROACH WORK	HENNEPIN
M	I 494	2785-330	2014	**AC**FROM N OF I394 IN MINNETONKA TO I94/I494/I694 INTERCHANGE IN MAPLE GROVE - UNBONDED CONCRETE OVERLAY, CPR, RIGHT SIDE DYNAMIC SHOULDER, SIGNING, STRIPING, DRAINAGE, TMS, NOISE WALLS, REDECK AND WIDEN BRIDGES 27973, 27974, 27975, 27976, 27977, 27978, AND REDECK BRIDGE 27905(AC PROJECT, PAYBACK IN 2015)	HENNEPIN
M	I 494	2785-372	2014	AT NB MN77 AND AT 12TH AVE OVER I494 IN BLOOMINGTON-REDECK BRIDGES 9082 & 9080 & REPLACE APPROACH PANELS	HENNEPIN
M	MN 100	2734-33RR	2014	FROM 36TH ST TO CEDAR LAKE RD IN ST. LOUIS PARK - RAIL ROAD AGREEMENT	HENNEPIN
M	MN 100	2755-101	2014	AT BROOKLYN BLVD OVER MN100 IN BROOKLYN CENTER-REDECK BRIDGE 27038 & PED BRIDGES 27038A, 27038B, REPLACE APPROACH PANELS, DRAINAGE & GUARDRAIL	HENNEPIN

M	MN 101	1009-24	2014	FROM CARVER CSAH 61 IN CHANHASSEN TO MINN RIVER BR APPROACH IN SHAKOPEE- GRADE, SURFACE, NEW FLOODPLAIN BR 10004 (REP BR 10007),PED/BIKE TRAIL, SIGNING, REMOVE BOX CULVERT #4528, DRAINAGE (\$5M IN OTHER IS LOCAL FUNDS: \$9M IN OTHER IS LRIP-GO BONDS)	MULTICOUNTY
M	MN 36	8221-01	2014	**AC**OVER ST CROIX RIVER NEAR STILLWATER & OAK PARK HEIGHTS-NEW BRIDGE 82045 OVER ST. CROIX RIVER, INCLUDING RAMPS ON & OFF TH 95 & XCEL BARGE UNLOADER FACILITY REMOVAL (AC PROJECT, PAYBACKS IN 2015, 2016, AND 2017)	WASHINGTON
M	MN 36	8221-01RR	2014	RR AGREEMENT FOR ST CROIX RIVER NEAR STILLWATER & OAK PARK HEIGHTS-NEW BRIDGE 82045 OVER ST. CROIX RIVER, INCLUDING RAMPS ON & OFF TH 95	WASHINGTON
M	MN 36	8221-82045AAC	2014	**AC**AT BRIDGE 82045 OVER ST. CROIX RIVER - CONSTRUCT SUBSTRUCTURE (COFFERDAMS, DRILLED SHAFTS, FOOTINGS, & STARTER COLUMN SEGMENTS) FOR 5 RIVER PIERS (AC PAYBACK 1 OF 1)	WASHINGTON
M	MN 36	8221-82045PEAC	2014	**AC**ST. CROIX RIVER CROSSING - DESIGN & PREPARE 3 BRIDGE PLANS, SPECIAL PROVISIONS, ESTIMATES & CONDUCT REVIEW OF HYDRAULIC ANALYSIS FOR THE ENTIRE CONSTRUCTION PROJECT (AC PAYBACK 1 OF 1)	WASHINGTON
M	MN 36	8221-82045PRAC	2014	**AC**ST. CROIX RIVER CROSSING - PEER REVIEW OF FINAL BRIDGE DESIGN FOR 3 BRIDGES (82045, 82047, 82048) (AC PAYBACK 1 OF 1)	WASHINGTON
M	MN 5	6201-86	2014	FROM MN55 IN MPLS TO DAVERN AVE ST IN ST PAUL - REDECK BRIDGE 9300, PAINT BRIDGES 9300 AND 9491, MINOR REPAIRS TO BRIDGES 9489, 9490 AND 9491, MINOR CONCRETE PAVEMENT REPAIR	MULTICOUNTY
M	MN 65	2710-42	2014	NORTH OF 14TH AVE IN MPLS-REPLACE RAILROAD BRIDGE 90446 (NEW 27236) & RAISE CLEARANCE, DRAINAGE	HENNEPIN
M	US 61	1913-64B	2014	**MN261**HASTINGS BRIDGE 19004 (2010 APPROPRIATIONS ACT-STP)	DAKOTA
M	US 61	1913-64E	2014	**MN261**HASTINGS BRIDGE 19004 - NATIONAL PARK SERVICE MITIGATION, BIRD STUDY PHASE I (2010 APPROPRIATIONS ACT-STP)	DAKOTA
M	CSAH 135	027-735-003	2015	ON CSAH 135 (TONKAWA RD) OVER THE MAXWELL CHANNEL OF LAKE MINNETONKA IN ORONO-REPLACE BRIDGE #90621	HENNEPIN
M	LOCAL 999	062-631-015	2015	ON MARYLAND AVE AND APPROACHES BETWEEN L'ORIENT ST AND JACKSON ST IN ST PAUL-RECONSTRUCT BRIDGE #62525	RAMSEY
M	LOCAL 999	141-328-004	2015	ON 10TH AVE SE OVER THE MISSISSIPPI RIVER IN MPLS-REHABILITATION OF CONCRETE ARCH STRUCTURE OF BRIDGE #2796	HENNEPIN
M	LOCAL 999	164-158-021	2015	ON KELLOGG BLVD OVER THE RAVINE BETWEEN WABASHA ST AND SAINT PETER ST IN ST PAUL-RECONSTRUCT BRIDGE #92797	RAMSEY
M	I 35E	6281-25	2015	OVER GOOSE LAKE RD AND BNSF RR IN VADNAIS HEIGHTS-REPLACE BRIDGES 9567 (NEW 62729) AND 9568 (NEW 62730) INCLUDING REPLACEMENT AND PROFILE ADJUSTMENTS OF PAVEMENT ON BOTH SIDES OF BRIDGE, GUARDRAIL, DRAINAGE, TMS (TIED WITH 6281-19)	RAMSEY
M	I 35W	6284-162	2015	AT RAMSEY COUNTY RD H (T.C. ARSENAL ENTRANCE) IN ARDEN HILLS - REPLACE BRIDGE #9582 AND RAMP RECONSTRUCTION	RAMSEY
M	I 494	2785-330AC	2015	**AC** FROM N OF I394 IN MINNETONKA TO I94/I494/I694 INTERCHANGE IN MAPLE GROVE - UNBONDED CONCRETE OVERLAY, CPR, RIGHT SIDE DYNAMIC SHOULDER, SIGNING, STRIPING, DRAINAGE, TMS, NOISE WALLS, REDECK AND WIDEN BRIDGES 27973, 27974, 27975, 27976, 27977, 27978, AND REDECK BRIDGE 27905(AC PAYBACK 1 OF 1)	HENNEPIN
M	I 94	2781-447	2015	WB RAMP OVER LRT AND CITY ST LOCATED JUST E OF JCT OF MN 55 IN MPLS AND ON I494 OVER 34TH ST IN BLOOMINGTON- PAINT BRIDGES 27859, 27861, 27V28 AND 27765, AND APPROPRIATE BEARING WORK	HENNEPIN
M	I 94	2781-448	2015	NEAR JUNCTION OF I94 AND I394 IN MPLS - REMOVE AND REPLACE LOW SLUMP AND O/L AND DECK REPAIRS ON BRIDGES 27793 AND 27799L, GUARDRAIL	HENNEPIN
M	I 94	6282-200	2015	AT MACKUBIN STREET IN ST. PAUL-REPLACE PEDESTRIAN BRIDGE #9737, SIDEWALK, FENCING, GUARDRAIL, PED RAMPS, TMS	RAMSEY



M	MN 100	2734-33	2015	**ELLA**AB**AC**FROM 36TH ST TO CEDAR LAKE RD IN ST. LOUIS PARK - REPLACE BRIDGES 5308(27303), 5309 (NEW PED BRIDGE 27304), 5462(27305), 5598(27306), OVERLAY AND JOINT REPLACEMENT BRIDGE 27109, RECONSTRUCT MAIN LINE PAVEMENT AND INTERCHANGES INCLUDING CONSTRUCTING AUXILLIARY LANES AND NOISE WALLS (AC PROJECT, PAYBACK IN 2016)	HENNEPIN
M	MN 36	6212-148	2015	**ADA** OVER LEXINGTON AVENUE IN ROSEVILLE-REPLACE BRIDGE 5723 AND APPROACHES, SIGNALS, TMS, ADA, GUARDRAIL, STORM SEWER AND PONDS	RAMSEY
M	MN 36	8214-114MIT15	2015	OVER ST CROIX RIVER NEAR STILLWATER-MITIGATION ITEMS FOR REPLACEMENT OF RIVER BRIDGE 4654(INCLUDES \$2.4M FOR ENDOWMENT FUND FROM MN)	WASHINGTON
M	MN 36	8221-01AC1	2015	**AC**OVER ST CROIX RIVER NEAR STILLWATER & OAK PARK HEIGHTS-NEW BRIDGE 82045 OVER ST. CROIX RIVER, INCLUDING RAMPS ON & OFF TH 95 (AC PAYBACK 1 OF 3)	WASHINGTON
M	MN 51	6216-130	2015	AT RAMSEY COUNTY ROAD E IN ARDEN HILLS-REPLACE BRIDGE 62010(62038), ADD TURN LANES, CONSTRUCT TRAIL, SIGNAL	RAMSEY
M	MN 77	1925-52	2015	OVER MN RIVER IN BLOOMINGTON AND EAGAN-PAINT NB BRIDGE 9600N, SB 9600S AND PED BRIDGE 9600F AND REPLACE GUARDRAIL	MULTICOUNTY
M	LOCAL 999	164-080-012	2016	ON WHEELOCK PKWY OVER THE TROUT BROOK STORM WATER STREAM, TROUT BROOK REGIONAL TRAIL AND CP RAILWAY BETWEEN ABLE ST AND PARK ST IN ST PAUL-RECONSTRUCT BRIDGE #90396	RAMSEY
M	I 35E	6280-369	2016	FROM ST. CLAIR AVE TO RAMSEY ST/GRAND AVE IN ST. PAUL - REDECK BRIDGES 9519, 62802 AND 62803	RAMSEY
M	I 35W	2783-137	2016	FROM HENNEPIN AVE TO JOHNSON ST IN MINNEAPOLIS - REDECK BRIDGES 27885, 27886, 27985, 27989, 27994, GUARDRAIL	HENNEPIN
M	I 35W	6284-163	2016	FROM JUST S OF 1694 IN NEW BRIGHTON TO JUST S OF RAMSEY CR E2 IN ARDEN HILLS - REPLACE BRIDGES 9570 & 9599 AND APPROACHES, GUARDRAIL, RETAINING WALL AND PONDING	RAMSEY
M	I 94	6282-204	2016	FROM JUST E OF DALE ST TO JUST W OF PELHAM BLVD IN ST PAUL - REPAIR BRIDGES 9379, 9381, 9452, 9457, 9663, REDECK BRIDGES 9383, 62813, 62845 AND MILL AND OVERLAY BRIDGE 9387	RAMSEY
M	I 94	6283-234	2016	**ADA** FROM JUST E MOUNDS BLVD IN ST PAUL TO E OF MN120 IN WOODBURY AND ON US61 FROM JUST N BURNS AVE TO W JCT MN5 IN ST PAUL- UNBONDED CONCRETE OVERLAY, REPAIR BRIDGES 62706, 62861, 62862, 62838 AND 62870, DRAINAGE, SIGNALS, LIGHTING, SIGNING, GUARDRAIL, TMS AND ADA	MULTICOUNTY
M	MN 100	2734-33AC	2016	**AC**FROM 36TH ST TO CEDAR LAKE RD IN ST. LOUIS PARK - REPLACE BRIDGES 5308(27303), 5309(NEW PED BRIDGE 27304), 5462(27305), 5598(27306), OVERLAY AND JOINT REPLACEMENT BRIDGE 27109, RECONSTRUCT MAIN LINE PAVEMENT AND INTERCHANGES INCLUDING CONSTRUCTING AUXILLIARY LANES AND NOISE WALLS (AC PAYBACK 1 OF 1)	HENNEPIN
M	US 169	2772-102	2016	OVER US212/MN62 IN EDEN PRAIRIE/EDINA-REDECK BRIDGES 27079 AND 27080, NEW APPROACH PANELS	HENNEPIN
M	US 61	8205-141	2016	WASHINGTON CSAH19 OVER US61 IN COTTAGE GROVE - CLEAN BEARINGS, REPLACE JOINTS & MINOR SUBSTRUCTURE REPAIRS ON BRIDGE #9071	WASHINGTON
M	I 35W	2782-327	2017	FROM 46TH ST TO I94 IN MPLS - MANAGED LANE COMPLETION, PAVEMENT RECONSTRUCTION AND REPAIR, NOISEWALLS, TMS, DRAINAGE, LIGHTING, REPLACE BRIDGES 9731, 9733, 27842, 27843, 27867, 27868, 27869, 27870, 27871, 27872	HENNEPIN
M	I 94	2781-432	2017	FROM NICOLLET AVE IN MPLS TO W SHINGLE CREEK BRIDGE 27909 IN BROOKLYN CENTER-MAJOR CPR AND DIAMOND GRINDING, DRAINAGE	HENNEPIN
M	I 94	2781-452	2017	I94 NB ON RAMP OVER GLENWOOD AVE IN MPLS-REPAIR BRIDGE 27728	HENNEPIN
M	I 94	2781-453	2017	AT HENNEPIN/LYNDALE TUNNEL (BRIDGE 27832) AND EB I94 UNDER I35W TUNNEL (BRIDGE 27834) IN MPLS-TILE REPAIR	HENNEPIN
M	MN 36	8214-161	2017	EASTSIDE OF MN95 TO ST CROIX RIVER FROM BAYPORT TO LIFT BRIDGE - LANDSCAPING	WASHINGTON
M	MN 36	8217-4654D	2017	**ELLA** OVER ST CROIX RIVER - LIFT BRIDGE MGMT PLAN AND REPAIR CONVERSION PROJECT FOR BRIDGE # 4654 AS PART OF ST CROIX MITIGATION PACKAGE	WASHINGTON

M	MN 36	8221-01AC3	2017	**AC**OVER ST CROIX RIVER NEAR STILLWATER & OAK PARK HEIGHTS-NEW BRIDGE OVER ST. CROIX RIVER, INCLUDING RAMPS ON & OFF TH 95 (AC PAYBACK 3 OF 3)	WASHINGTON
---	-------	------------	------	---	------------